

# PROJECT BRIEF

|                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE              | : CAWAYAN PORT IMPROVEMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| LOCATION                   | PORT OF CAWAYAN, MASBATE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| CONTRACTOR                 | : MGB CONSTRUCTION AND TRADING                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| SCOPE OF WORK              | <p><b>A. DEMOLITION &amp; REMOVAL WORKS</b></p> <ol style="list-style-type: none"><li>1. Demolition &amp; disposal of existing wooden structures (10 sq.m.)</li><li>2. Removal of existing mooring cleats (4 sets)</li><li>3. Chipping portion of existing RC curb (58 l.m.)</li><li>4. Chipping existing deflector wall (204 l.m.)</li><li>5. Demolition &amp; disposal of existing concrete pavement (867 sq.m.)</li></ol> <p><b>B. BACK-UP AREA &amp; CAUSEWAY</b></p> <ol style="list-style-type: none"><li>1. Sub-grade preparation (1,007 sq.m.)</li><li>2. Scrapping of existing gravel materials (3,086 cu.m.)</li><li>3. Excavation of existing seabed (103 cu.m.)</li><li>4. Supply &amp; placing of 3,500 PSI concrete (473 cu.m.)</li><li>5. Supply &amp; installation of steel reinforcement (24,115 kg.)</li><li>6. Supply &amp; placing of 50 to 2,000 kg/pc rocks (10,883 cu.m.)</li><li>7. Supply &amp; installation of tie-rods (4 sets)</li><li>8. Supply &amp; placing of geotextile fabric filter (3,403 sq.m.)</li><li>9. Supply &amp; placing of fill materials (16,986 cu.m.)</li><li>10. Construction of Portland Cement Concrete Pavement (6,999 sq.m.)</li><li>11. Re-installation of old mooring cleats (4 sets)</li><li>12. Construction of Perimeter security fence &amp; gate (147 l.m.)</li></ol> <p><b>C. PORT OPERATIONS BUILDING, PUMPHOUSE AND GUARDHOUSE</b></p> <ol style="list-style-type: none"><li>1. Supply and driving 450 x 450mm PSC foundation piles (270 l.m.)</li><li>2. Construction of 1-storey Port Operations Building, (672.54 sq.m.) complete</li><li>3. Construction of Pumphouse &amp; appurtenances (12.24 sq.m.)</li><li>4. Construction of Guardhouse &amp; appurtenances (5.33 sq.m.)</li></ol> |
| DATE OF BIDDING            | : 11 December 2019                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| DATE OF NOTICE OF AWARD    | : 24 January 2020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| DATE OF NOTICE TO PROCEED  | : 18 June 2020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ORIGINAL CONTRACT DURATION | : 450 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| APPROVED BUDGET AMOUNT     | : ₱149,138,830.31                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| SOURCE OF FUNDS            | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| IMPLEMENTING OFFICE        | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| ORIGINAL CONTRACT AMOUNT   | : ₱146,998,000.58                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| EFFECTIVITY DATE           | : 01 July 2020                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ORIGINAL EXPIRY DATE       | : 23 September 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

**TIME EXTENSION NO. 1**

: **369 calendar days**

- Covering the delays caused by (a) suspension order issued on reclamation activities caused by issues and concerns raised by the Philippine Reclamation Authority (PRA) and (b) late transport / conveyance of major construction equipment at the site due to prevailing rough sea condition at its point of origin in Tabaco, Albay for the period February 23 to September 25, 2021.

**REVISED EXPIRY DATE**

(First Revision)

: **27 September 2022**

**PROJECT STATUS**

(As of 25 October 2025)

- : - The project is 44.721% complete with a negative slippage of 55.279%.

**REMARKS**

- : - Notice of Contract Termination was issued to the contractor on 18 September 2025 and was received by the contractor on 29 September 2025.

# PROJECT BRIEF

|                                              |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|----------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                                | : CONSTRUCTION OF RORO RAMP AND RC PIER EXTENSION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| LOCATION                                     | PORT OF MANDAON, MASBATE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| CONTRACTOR                                   | : PREMIUM MEGASTRUCTURES INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| SCOPE OF WORK                                | <p><b>A. DEMOLITION AND REMOVAL WORKS</b></p> <ol style="list-style-type: none"><li>1. Demolish and disposed existing RoRo ramp (Area = 99 sq.m.)</li><li>2. Chip/cut and dispose portion of existing PSC piles up to required elevation for built-up (9 no.)</li><li>3. Remove and turn-over to PPA existing Rubber Dock Fender (5 no.)</li></ol> <p><b>B. RORO RAMP AND RC PIER EXTENSION</b></p> <ol style="list-style-type: none"><li>1. Supply, drive &amp; cut of 500mm x 12mm thk SPP (3,204 l.m., 463 m.t.) including application of polyurethane external coating (2,515 sq.m.)</li><li>2. Extraction of clogged materials (181 cu.m.), placing concrete filler (348 cu.m.) and reinforcing steel cage for SPP (89,660 kg.)</li><li>3. Supply and place 3,500 PSI concrete for superstructure (803 cu.m.)</li><li>4. Supply and install reinforcing steel bars (120,652 kg.)</li><li>5. Supply and install hot-dipped galv. 100mm x 100mm angle bar for construction joints (44 l.m.)</li></ol> <p><b>C. MOORING AND FENDERING SYSTEM</b></p> <ol style="list-style-type: none"><li>1. Supply and install Rubber Dock Fender V-type, 500H x 1500L (39 set)</li><li>2. Supply and install mooring bollard 35 Tons T-head (18 set)</li></ol> |
| DATE OF BIDDING                              | : 29 June 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| DATE OF NOTICE OF AWARD                      | : 27 August 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| DATE OF NOTICE TO PROCEED                    | : 12 October 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL CONTRACT DURATION                   | : 360 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| APPROVED BUDGET AMOUNT                       | : ₱109,869,661.78                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| SOURCE OF FUNDS                              | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| IMPLEMENTING OFFICE                          | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| ORIGINAL CONTRACT AMOUNT                     | : ₱108,889,860.11                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| VARIATION ORDER NO. 1                        | : ₱443,395.88                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| (Change Order No. 1/ Extra Work Order No. 1) | - Covering the additional quantities as called for by the demolition/removal works and the time needed to facilitate the said changes and the unworkable days brought about by rough sea conditions from 07 October 2022 to 31 January 2023.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| REVISED CONTRACT AMOUNT                      | : ₱109,333,255.99                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| (First Revision)                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| EFFECTIVITY DATE                             | : 12 October 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL EXPIRY DATE                         | : 06 October 2022                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

**TIME EXTENSION NO. 1 /  
TIME ADJUSTMENT NO. 1**

**REVISED EXPIRY DATE**

(First Revision)

**TIME EXTENSION NO. 2**

**REVISED EXPIRY DATE**

(Second Revision)

**TIME EXTENSION NO. 3**

**REVISED EXPIRY DATE**

(Third Revision)

**TIME EXTENSION NO. 4**

**REVISED EXPIRY DATE**

(Fourth Revision)

**TIME EXTENSION NO. 5**

**REVISED EXPIRY DATE**

(Fourth Revision)

**PROJECT STATUS**

(As of 25 October 2025)

**REMARKS**

- : **334 calendar days**
  - Covering the delays due to COVID-19 Delta and Omicron Variants, late issuance of Environmental Compliance certificate and unworkable days brought by rough sea conditions.
- : **05 September 2023**
- : **203 calendar days**
  - Due to Variation Order No. 1
  - Due to Weather Disturbances
- : **26 March 2024**
- : **94 calendar days**

Covering the delays due to rough sea and bad weather conditions from 01 May 2023 to 31 January 2024.
- : **28 June 2024**
- : **92 calendar days**

Covering the delays encountered due to unworkable weather due to extreme heat and rough sea condition for the period 01 February 2024 to 28 June 2024.
- : **28 September 2024**
- : **38 calendar days**

Covering the time elapsed due to the unworkable bad weather (rainfall and extreme heat) and rough sea conditions for the period of 29 June 2024 to 14 September 2024.
- : **05 November 2024**
- : - The project is 86.091% complete with a negative slippage of 13.909%.
- : - On-going.
  - Negative slippage of the project was due to delayed delivery of construction materials, heavy equipment malfunction, and unworkable weather and rough sea conditions.
  - Warning letters were sent to the contractor to undertake drastic action to fast track the completion of the project.
  - Liquidated damages will be imposed and to be deducted from the final billing claim.
  - Also, request for time extension is under evaluation.

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : LEGAZPI PORT REHABILITATION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| LOCATION      | : PORT OF LEGAZPI, LEGAZPI, ALBAY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| CONTRACTOR    | : SUNWEST CONSTRUCTION AND DEVT CORP/<br>KHAN KON CHI CONSTRUCTION AND<br>DEVELOPMENT CORP./ J.V.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| SCOPE OF WORK | <div><div>A. REHABILITATION OF EXISTING BACK-UP<br/>AREA (A = 4,432.75 SQ.M.)</div><div><div>1. Removal of existing lamp post (2 units), damaged portion of concrete pavement (9,607 sq.m.) and scattered rocks (479 cu.m.) including disposal and turning-over of recovered materials with value to PPA authority</div><div>2. Excavation of existing fill materials up to required elevation (1,897 cu.m.)</div><div>3. Supply and delivery to site tubular sheet piles, 900mm diameter x 13mm thick x 24m long (2,402 m.t.) including driving (7,728 l.m.), application of protective coating (10,015 sq.m.) and installation of various steel accessories (35,627 kg.)</div><div>4. Supply and place concrete fill for tubular sheet piles (580 cu.m.) including installation of steel reinforcements (72,360 kg.) and sand filler (356 cu.m.)</div><div>5. Supply and delivery to site 400mm x 400mm x 15m long RC piles (5 units) including driving (75 l.m.) and chipping of piles up to required elevation (5 units)</div><div>6. Supply and installation of tie-rods of various sizes and lengths;<br/>a) 32mm diameter x 16m (33 sets), b) 32mm diameter x 12m (1 set), c) 70mm diameter x 20m (140 sets), d) 70mm diameter x 18m (18 sets), e) 70mm diameter x 16m (1 set), f) 70mm diameter x 15m (1 set) and g) 70mm diameter x 14m (1 set)</div><div>7. Supply and place 50-100 kg/pc core rocks (6,501 cu.m.)</div><div>8. Supply and place sand and gravel fill (27,726 cu.m.), geotextile filter (5,906 sq.m.), aggregate subbase course (5,153 cu.m.) and gravel bedding (135 cu.m.)</div><div>9. Construct 300mm thick Portland Cement Concrete Pavement (15,632 sq.m.) including placement of gravel base course (3,127 cu.m.)</div><div>10. Supply and place 3,500 PSI concrete (1,731 cu.m.) including steel reinforcement (133,496 kg.)</div><div>11. Supply and installation of 50T, T-head mooring bollards (17 sets) and V-type Rubber Dock Fenders, V600H x 2000L (32 sets)</div><div>12. Supply and installation of 750mm diameter RCPC (58 l.m.) and steel gratings (480 l.m.)</div></div></div> |

## **B. PORT LIGHTING SYSTEM**

1. Supply and installation of hot-dipped galvanized floodlight steel poles, 12 meter-high (5 units) and 10 meter-high (1 unit), with 250 watt LED floodlight fixtures (42 sets), including accessories, protective devices, conduit pipes and fittings and electrical wires and cables of various sizes

|                                                        |                                                                                                                                                                                                             |
|--------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                                 | <b>: 26 May 2021</b>                                                                                                                                                                                        |
| <b>DATE OF AWARD</b>                                   | <b>: 25 June 2021</b>                                                                                                                                                                                       |
| <b>DATE OF NOTICE TO PROCEED</b>                       | <b>: 09 August 2021</b>                                                                                                                                                                                     |
| <b>CONTRACT DURATION</b>                               | <b>: 630 calendar days</b>                                                                                                                                                                                  |
| <b>APPROVED BUDGET AMOUNT</b>                          | <b>: ₱498,251,930.50</b>                                                                                                                                                                                    |
| <b>SOURCE OF FUNDS</b>                                 | <b>: PPA CORPORATE BUDGET</b>                                                                                                                                                                               |
| <b>IMPLEMENTING OFFICE</b>                             | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                          |
| <b>ORIGINAL CONTRACT AMOUNT</b>                        | <b>: ₱495,881,192.21</b>                                                                                                                                                                                    |
| <b>EFFECTIVITY DATE</b>                                | <b>: 09 August 2021</b>                                                                                                                                                                                     |
| <b>ORIGINAL EXPIRY DATE</b>                            | <b>: 30 April 2023</b>                                                                                                                                                                                      |
| <b>TIME ADJUSTMENT NO. 1/<br/>TIME EXTENSION NO. 1</b> | <b>: 171 calendar days</b><br>- Covering the delay brought by the unworkable bad weather condition.                                                                                                         |
| <b>REVISED EXPIRY DATE</b><br>(First Revision)         | <b>: 18 October 2023</b>                                                                                                                                                                                    |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025)       | <b>: - The project is 94.916% complete with a negative slippage of 5.084%.</b>                                                                                                                              |
| <b>REMARKS:</b>                                        | <b>: - On-going.</b><br>- Warning letters were sent to the contractor to fast track the completion of the project.<br>- Liquidated damages will be imposed and to be deducted from the final billing claim. |

# PROJECT BRIEF

|                                                                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|-----------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                                                         | : CONSTRUCTION OF WHARF WITH BREAKWATER PILES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| LOCATION                                                              | : PORT OF CLAVERIA, TAGGAT NORTE, CAGAYAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACTOR                                                            | : MRBII CONSTRUCTION CORPORATION/KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORP./JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK                                                         | :<br><b>A. PIER EXTENSION &amp; WHARF WITH BREAKWATER PILES</b><br><ol style="list-style-type: none"><li>1. Supply &amp; delivery of steel pipe piles (3,377 m.t.)</li><li>2. Handling &amp; driving steel pipe piles (17,421 l.m.)</li><li>3. Cutting of newly driven steel pipe piles (685 units)</li><li>4. Supply &amp; installation of reinforcing band tip (18,695 kg.)</li><li>5. Extraction of clogged materials (831 cu.m.)</li><li>6. Supply &amp; place concrete filler for steel pipe piles (3,260 cu.m.)</li><li>7. Supply &amp; installation of reinforcing steel cage (519,853 kg.)</li><li>8. Supply &amp; placing of concrete for the superstructure (2,552 cu.m.)</li><li>9. Supply &amp; installation of reinforcing steel bar for the superstructure (320,785 kg.)</li><li>10. Supply &amp; installation of construction joints (78 l.m.)</li><li>11. Supply &amp; installation of Rubber Dock Fenders (16 sets)</li><li>12. Supply &amp; installation of mooring bollards (31 sets)</li></ol> |
| DATE OF BIDDING                                                       | : 03 June 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| DATE OF AWARD                                                         | : 06 July 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| DATE OF NOTICE TO PROCEED                                             | : 05 August 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACT DURATION                                                     | : 750 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| APPROVED BUDGET AMOUNT                                                | : ₱623,005,524.18                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| SOURCE OF FUNDS                                                       | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| IMPLEMENTING OFFICE                                                   | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| ORIGINAL CONTRACT AMOUNT                                              | : ₱618,759,218.79                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| VARIATION ORDER NO. 1<br>(Change Order No. 1/ Extra Work Order No. 1) | : ₱16,274,512.56<br>- Covering the quantity adjustment of some of the original items of work as called for the required/additional pile length of steel pipe piles is necessary for the protection and completion of the project and to suit the actual field condition.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| REVISED CONTRACT AMOUNT<br>(First Revision)                           | : ₱635,033,731.35                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| EFFECTIVITY DATE                                                      | : 05 August 2021                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL EXPIRY DATE                                                  | : 24 August 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

**TIME EXTENSION NO. 1****: 180 calendar days**

- Covering the time elapsed due to unworkable bad weather and rough sea conditions.

**REVISED EXPIRY DATE**

(First Revision)

**: 20 February 2024****TIME EXTENSION NO. 2****: 237 calendar days**

- Covering the unworkable days due to issued suspension order and necessary time for the repair works of the damages caused by the Typhoon "Egay" that hit Northern Luzon last 25 July 2023.

**REVISED EXPIRY DATE**

(Second Revision)

**: 14 October 2024****PROJECT STATUS**

(As of 25 October 2025)

**: - The project is 90.133% complete.****REMARKS:****: - Notice of Contract Termination was issued to the contractor on 23 October 2025.**

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : SAN ANDRES PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| LOCATION      | PORT OF SAN ANDRES, QUEZON                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| CONTRACTOR    | : RCE GLOBAL CONSTRUCTION, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| SCOPE OF WORK | <div><div><b>A. CONSTRUCTION OF PORT OPERATIONAL AREA<br/>(AREA = 5,684.38 SQ.M.)</b><ol style="list-style-type: none"><li>1. Chip-off existing slotted RC curb and smoothen with mortar (83 l.m.)</li><li>2. Remove existing lamp post and turn-over to the Authority (6 no.)</li><li>3. Demolish and dispose existing fence and smoothen with mortar (89 l.m.)</li><li>4. Excavation of fill materials for catch drain manhole, reinforced concrete pipe culvert, floodlight foundation and duct bank (171 cu.m.)</li><li>5. Supply and placing of 3,500 PSI concrete (54 cu.m.)</li><li>6. Supply and installation of steel reinforcement (3,151 kg.)</li><li>7. Supply and placing of 50 to 1,000 kg/pc rocks (9,693 cu.m.)</li><li>8. Supply and placing of geotextile fabric filter (2,256 sq.m.)</li><li>9. Supply and placing of fill materials (27,928 cu.m.)</li><li>10. Supply, place and compact gravel bedding for catch drain manhole, lamp post foundation and duct bank (9 cu.m.)</li><li>11. Supply, spread and compact aggregate base course (1,137 cu.m.)</li><li>12. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (5,684 sq.m.)</li><li>13. Construct security fence with cyclone wire and barbed wire including accessories (60 l.m.)</li><li>14. Construct catch drain manhole including concrete cover with angular frame (11 set)</li><li>15. Supply and install reinforced concrete pipe culvert 610mmØ (150 l.m.)</li><li>16. Construct port lighting system including all appurtenances (1 lot)</li></ol></div><div><b>B. CONSTRUCTION OF RORO RAMP AND RC PLATFORM</b><div><b>RORO RAMP (AREA = 9MX11M)</b><div><b>RC PLATFORM 1 (AREA = 729 SQ.M.)</b><div><b>RC PLATFORM 2 (AREA = 243 SQ.M.)</b><ol style="list-style-type: none"><li>1. Supply and drive 0.40m x 0.40m PSC piles (4,230 l.m.) and chip/cut and dispose portion up to required elevation (162 no.)</li><li>2. Supply and place 3,500 PSI concrete (515 cu.m.) and reinforcing steel bars (84,569 kg of various sizes) for superstructure</li><li>3. Supply and install hot-dipped galvanized BWT 100mm x 12mm for construction joint-1, including dowel bars (36 l.m.)</li></ol></div></div></div></div></div> |

4. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint, including dowel bars (36 l.m.)
5. Supply and install Rubber Dock Fenders (V500H x 1500L - 4 sets)
6. Supply and install mooring bollard, (35-tons, t-head - 2 sets)

|                                                  |                                                                                                                                                                                                                                                                                                                         |
|--------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                           | <b>: 03 August 2021</b>                                                                                                                                                                                                                                                                                                 |
| <b>DATE OF NOTICE OF AWARD</b>                   | <b>: 11 November 2021</b>                                                                                                                                                                                                                                                                                               |
| <b>DATE OF NOTICE TO PROCEED</b>                 | <b>: 07 December 2021</b>                                                                                                                                                                                                                                                                                               |
| <b>ORIGINAL CONTRACT DURATION</b>                | <b>: 450 calendar days</b>                                                                                                                                                                                                                                                                                              |
| <b>APPROVED BUDGET AMOUNT</b>                    | <b>: ₱183,250,222.31</b>                                                                                                                                                                                                                                                                                                |
| <b>SOURCE OF FUNDS</b>                           | <b>: PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                                                                                           |
| <b>IMPLEMENTING OFFICE</b>                       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                                                                                      |
| <b>ORIGINAL CONTRACT AMOUNT</b>                  | <b>: ₱176,538,323.78</b>                                                                                                                                                                                                                                                                                                |
| <b>EFFECTIVITY DATE</b>                          | <b>: 10 December 2021</b>                                                                                                                                                                                                                                                                                               |
| <b>ORIGINAL EXPIRY DATE</b>                      | <b>: 04 March 2023</b>                                                                                                                                                                                                                                                                                                  |
| <b>TIME EXTENSION NO. 1</b>                      | <b>: 65 calendar days</b><br>Covering the delays encountered due to bad weather conditions for the period 10 December 2021 to 31 August 2022.                                                                                                                                                                           |
| <b>REVISED EXPIRY DATE</b><br>(First Revision)   | <b>: 08 May 2023</b>                                                                                                                                                                                                                                                                                                    |
| <b>TIME EXTENSION NO. 2</b>                      | <b>: 157 calendar days</b><br>Covering the delays encountered due to bad weather condition for the period 01 September 2022 to April 30, 2023 and unworkable day due to utilization of port by the LGU.                                                                                                                 |
| <b>REVISED EXPIRY DATE</b><br>(Second Revision)  | <b>: 12 October 2023</b>                                                                                                                                                                                                                                                                                                |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025) | <b>: - The project is 98.745% complete with a negative slippage of 1.255%.</b>                                                                                                                                                                                                                                          |
| <b>REMARKS</b>                                   | <b>: - On-going.</b><br>- Negative slippage of the project was due to slow pacing of work by the contractor.<br>- Warning letters were sent to the contractor to fast track the completion of the project.<br>- Subject to imposition of liquidated damages and to be deducted from the progress / final billing claim. |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : CONSTRUCTION OF CRUISE SHIP PORT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| LOCATION                  | : PORT OF CORON, PALAWAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| CONTRACTOR                | : PREMIUM MEGASTRUCTURES, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK             | <div><div><b>A. PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>Excavation of existing seabed</li><li>Supply &amp; placing of 3,500 PSI concrete</li><li>Supply &amp; installation of steel reinforcement</li><li>Supply &amp; placing of core rocks &amp; armour rocks</li><li>Supply &amp; installation of pre-cast box culvert including cover and lifting handle</li><li>Supply &amp; installation of geotextile fabric</li><li>Supply &amp; placing of fill materials</li><li>Construction of PCC Pavement including aggregate base course</li><li>Supply &amp; installation of Port Lighting System</li></ol></div><div><b>B. ROCK CAUSEWAY</b><ol style="list-style-type: none"><li>Supply &amp; delivery of Steel Pipe Piles (including test piles) with polyurethane coating and band tip</li><li>Splicing of Steel Pipe Piles</li><li>Driving of vertical and batter Steel Pipe Piles</li><li>Extraction of the clogged materials inside the Steel Pipe Piles</li><li>Supply &amp; installation of reinforcing steel cage for Steel Pipe Piles</li><li>Supply &amp; placing 3,500 PSI concrete filler</li><li>Supply &amp; installation of steel reinforcement for concrete filler</li><li>Supply &amp; placing of 3,500 PSI concrete for superstructure</li><li>Supply &amp; installation of steel reinforcement for superstructure</li><li>Supply &amp; installation of construction joints</li><li>Supply &amp; installation of Rubber Dock Fenders (V-type, 500H x 150</li><li>Supply &amp; installation of cone type fenders</li><li>Supply &amp; installation of mooring bollards (150 tons single pillar and 50 tons t-head)</li></ol></div><div><b>C. R.C. PLATFORM 1&amp;2 AND R.C. WHARF</b><ol style="list-style-type: none"><li>Supply &amp; delivery of 450mm x 450mm PSC piles</li><li>Driving of 450mm x 450mm Vertical and Batter PSC Piles</li><li>Supply &amp; delivery of 400mm x 400mm PSC piles</li><li>Driving of 400mm x 400mm Vertical and Batter PSC piles</li><li>Chipping/cutting &amp; disposal of portion of newly driven piles</li><li>Supply &amp; placing of 3,500 PSI concrete for superstructure</li><li>Supply &amp; installation of steel reinforcement for superstructure</li></ol></div></div> |
| DATE OF BIDDING           | : 11 May 2022                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| DATE OF AWARD             | : 06 June 2022                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED | : 09 December 2022                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| CONTRACT DURATION         | : 540 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

|                                              |   |                                                                                                                                                                                                                                                    |
|----------------------------------------------|---|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>APPROVED BUDGET AMOUNT</b>                | : | <b><i>₱425,070,501.09</i></b>                                                                                                                                                                                                                      |
| <b>SOURCE OF FUNDS</b>                       | : | <b>PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                        |
| <b>IMPLEMENTING OFFICE</b>                   | : | <b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                   |
| <b>ORIGINAL CONTRACT AMOUNT</b>              | : | <b><i>₱418,150,000.00</i></b>                                                                                                                                                                                                                      |
| <b>VARIATION ORDER NO. 1</b>                 | : | <b><i>₱41,277,420.69</i></b>                                                                                                                                                                                                                       |
| (Change Order No. 1/ Extra Work Order No. 1) | - | Covering the quantity adjustment of some of the original items of work as called for the required/additional pile length of steel pipe piles is necessary for the protection and completion of the project and to suit the actual field condition. |
| <b>REVISED CONTRACT AMOUNT</b>               | : | <b><i>₱459,427,420.69</i></b>                                                                                                                                                                                                                      |
| (First Revision)                             |   |                                                                                                                                                                                                                                                    |
| <b>EFFECTIVITY DATE</b>                      | : | <b>12 December 2022</b>                                                                                                                                                                                                                            |
| <b>ORIGINAL EXPIRY DATE</b>                  | : | <b>03 June 2024</b>                                                                                                                                                                                                                                |
| <b>TIME ADJUSTMENT NO. 1</b>                 | : | <b><i>515 calendar days</i></b>                                                                                                                                                                                                                    |
|                                              |   | Coveirng the time elapsed due to the issued temporary suspension order due to the following, to wit:                                                                                                                                               |
|                                              | - | Environmental issue of the project site in which, per Sangguniang Bayan of Coron Ordinance, the said area is included in the Siete Picados Marine Protected Area of Coron.                                                                         |
|                                              | - | Issues/clearances from Philippine Reclamation Authority (PRA / DENR in compliance with the Presidential Directive No. 2022-016.                                                                                                                    |
| <b>REVISED EXPIRY DATE</b>                   | : | <b>31 October 2025</b>                                                                                                                                                                                                                             |
| (First Revision)                             |   |                                                                                                                                                                                                                                                    |
| <b>TIME ADJUSTMENT NO. 2</b>                 | : | <b><i>259 calendar days</i></b>                                                                                                                                                                                                                    |
|                                              |   | Covering the period affected by the issued suspension order from November 26, 2024 to April 22, 2025, and execution of the additional works reflected in the approved Variation Order No. 1 for the above-captioned project.                       |
| <b>REVISED EXPIRY DATE</b>                   | : | <b>16 July 2026</b>                                                                                                                                                                                                                                |
| (Second Revision)                            |   |                                                                                                                                                                                                                                                    |
| <b>PROJECT STATUS</b>                        | : | - The project is 55.602% complete and progressing ahead of 48.441%.                                                                                                                                                                                |
| (As of 25 October 2025)                      |   |                                                                                                                                                                                                                                                    |
| <b>REMARKS</b>                               | : | - On-going.                                                                                                                                                                                                                                        |
|                                              | - | Contractor's request for time adjustment/extension was approved on 30 October 2025.                                                                                                                                                                |

# PROJECT BRIEF

|                           |   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|---------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : | CONSTRUCTION OF PORT OPERATIONAL AREA AND EXPANSION OF EXISTING RC PIER                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| LOCATION                  | : | PORT OF EL NIDO, BRGY. BUENA SUERTE, EL NIDO, PALAWAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACTOR                | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK             | : | <p><b>A. CONSTRUCTION OF PORT OPERATIONAL AREA WITH CONTINUOUS RORO RAMP (Area = 2,245.70 sq.m.)</b></p> <ol style="list-style-type: none"><li>1. Chip-off existing RC curb (97 l.m.), removal of existing mooring bollards and fenders and excavate existing seabed (889 cu.m.) and fill materials (89 cu.m.)</li><li>2. Supply and deliver to site PSC and RC sheet piles (2,582 l.m.) including chipping of driven piles up to elevation (179 units)</li><li>3. Supply and install concrete blocks (4 units) and rubble concrete (3 cu.m.)</li><li>4. Supply and place 3,500 PSI concrete (310 cu.m.) including steel reinforcements (25,983 kg)</li><li>5. Supply and install core rocks (3,480 cu.m.), armour rocks (1,273 cu.m.) and tie rods (48 units)</li><li>6. Supply and place geotextile filter (1,690 sq.m.), sand &amp; gravel fill (7,479 cu.m.), subbase (1,232 cu.m.)</li><li>7. Supply and drive PSC square piles (105 l.m.) including chipping of driven piles up to required elevation (7 units)</li><li>8. Supply and install V-type Rubber Dock Fenders (500H x 1, 500L, units) and 35 ton capacity mooring bollards (3 units)</li><li>9. Supply and install Port Lighting System</li></ol> <p><b>B. EXPANSION OF EXISTING RC PIER (Area = 540 sq.m.)</b></p> <ol style="list-style-type: none"><li>1. Supply and drive 400mm x 400mm PSC test piles (2 units)</li><li>2. Supply and drive PSC square piles (1,684 l.m.) including chipping of driven piles up to required elevation (74 units)</li><li>3. Supply and place 3,500 PSI concrete (259 cu.m.) including steel reinforcements (36,550 kg) and construction joints (12 l.m.) for superstructure</li><li>4. Supply and install V-type Rubber Dock Fenders (500H x 1,500L, 10 units) and 35 ton capacity mooring bollards (10 units)</li></ol> |
| DATE OF BIDDING           | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF AWARD             | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTRACT DURATION         | : | 360 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| APPROVED BUDGET AMOUNT    | : | ₱128,288,247.58                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SOURCE OF FUNDS           | : | PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| IMPLEMENTING OFFICE       | : | PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| ORIGINAL CONTRACT AMOUNT  | : | ₱144,965,719.76                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| EFFECTIVITY DATE          | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| ORIGINAL EXPIRY DATE      | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| PROJECT STATUS            | : | <p>- Bidding was conducted on 12 May 2022.</p> <p>- Disqualification of the lowest bidder, thus, for post qualification on the 2nd lowest bidder.</p>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| REMARKS:                  | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| OFFICER-IN-CHARGE         | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTACT NUMBER            | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| EMAIL ADDRESS             | : |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |

# PROJECT BRIEF

|                                                                       |                                                                                                                                                                                                                                                                                                      |
|-----------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                                                         | : PORT OF CALAPAN IMPROVEMENT PROJECT                                                                                                                                                                                                                                                                |
| LOCATION                                                              | : PORT OF CALAPAN, ORIENTAL MINDORO                                                                                                                                                                                                                                                                  |
| CONTRACTOR                                                            | : D.L. CERVANTES CONSTRUCTION CORPORATION/<br>ORIENT STAR CONSTRUCTION, INC./JV                                                                                                                                                                                                                      |
| SCOPE OF WORK                                                         | :<br>A. CONSTRUCTION OF PORT OPERATIONS<br>BUILDING (POB) EXTENSION<br>Area = 3,482.59 sq.m.<br>B. CONSTRUCTION OF PTB ANNEX BUILDING<br>Area = 1,734.47 sq.m.<br>C. CONSTRUCTION OF LAW ENFORCEMENT<br>BUILDING (LEB)<br>Area = 2,769.41 sq.m.<br>D. CONSTRUCTION OF NEW GATE                       |
| DATE OF BIDDING                                                       | : 02 May 2022                                                                                                                                                                                                                                                                                        |
| DATE OF AWARD                                                         | : 26 May 2022                                                                                                                                                                                                                                                                                        |
| DATE OF NOTICE TO PROCEED                                             | : 06 June 2022                                                                                                                                                                                                                                                                                       |
| CONTRACT DURATION                                                     | : 720 calendar days                                                                                                                                                                                                                                                                                  |
| APPROVED BUDGET AMOUNT                                                | : ₱271,956,324.11                                                                                                                                                                                                                                                                                    |
| SOURCE OF FUNDS                                                       | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                               |
| IMPLEMENTING OFFICE                                                   | : PPA - PORT CONSTRUCTION AND MAINTENANCE<br>DEPARTMENT (PCMD)                                                                                                                                                                                                                                       |
| ORIGINAL CONTRACT AMOUNT                                              | : ₱270,994,310.84                                                                                                                                                                                                                                                                                    |
| VARIATION ORDER NO. 1<br>(Change Order No. 1/ Extra Work Order No. 1) | : ₱13,257,930.00<br>- Covering the additional works; e.g. supply and installation of<br>distribution lines including commissioning / testing and other<br>appurtenances, which are necessary for the protection, improvement<br>and completion of the project and to suit the actual field condition |
| REVISED CONTRACT AMOUNT                                               | : ₱284,252,240.84                                                                                                                                                                                                                                                                                    |
| VARIATION ORDER NO. 2                                                 | : ₱8,889,674.35<br>- Covering the approved additional works; e.g. supply and installation<br>of window accessories, Pocket Garden and I ♥ Calapan Logos<br>requested by PMO-Mindoro and provision of PCCP in lieu of paving<br>blocks in the area of Law Enforcement Building.                       |
| REVISED CONTRACT AMOUNT                                               | : ₱293,141,915.19                                                                                                                                                                                                                                                                                    |
| EFFECTIVITY DATE                                                      | : 06 June 2022                                                                                                                                                                                                                                                                                       |
| ORIGINAL EXPIRY DATE                                                  | : 25 May 2024                                                                                                                                                                                                                                                                                        |
| TIME ADJUSTMENT NO. 1                                                 | : 330 calendar days<br>Covering the period being affected by the issuance of suspension /<br>resumption orders, from June 2022 to 16 May 2023.                                                                                                                                                       |
| REVISED EXPIRY DATE<br>(First Revision)                               | : 20 April 2025                                                                                                                                                                                                                                                                                      |
| TIME ADJUSTMENT NO. 2                                                 | : 345 calendar days<br>Covering the time elapsed of the suspended / affected period for the<br>execution of the Construction of Port Operations Building Extension.                                                                                                                                  |
| REVISED EXPIRY DATE<br>(Second Revision)                              | : 17 April 2026                                                                                                                                                                                                                                                                                      |
| PROJECT STATUS<br>(As of 25 October 2025)                             | : - The project is 72.842% complete and progressing ahead of<br>4.210%.                                                                                                                                                                                                                              |
| REMARKS:                                                              | : - On-going                                                                                                                                                                                                                                                                                         |

# PROJECT BRIEF

|                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|-----------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                                 | : CONSTRUCTION OF TWO-STOREY TMO BUILDING                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| LOCATION                                      | : PORT OF BAUAN, BATANGAS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTRACTOR                                    | : W. RIVERA CONST. AND EQUIPT. RENTALS, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| SCOPE OF WORK                                 | :<br><b>A. CONSTRUCTION OF TMO BUILDING</b><br><ol style="list-style-type: none"><li>1. Supply, driving &amp; chipping of 400 x 400mm PSC foundation piles</li><li>2. Construction of 2-storey TMO building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (467.87 sq.m.)</li><li>3. Supply, delivery &amp; installation of distribution transformer &amp; accessories</li><li>4. Supply &amp; installation of solar panel &amp; accessories</li></ol> |
| DATE OF BIDDING                               | : <b>11 September 2023</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| DATE OF AWARD                                 | : <b>20 September 2023</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| DATE OF NOTICE TO PROCEED                     | : <b>02 October 2023</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACT DURATION                             | : <b>300 calendar days</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| APPROVED BUDGET AMOUNT                        | : <b>₱30,381,626.54</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| SOURCE OF FUNDS                               | : <b>PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| IMPLEMENTING OFFICE                           | : <b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| ORIGINAL CONTRACT AMOUNT                      | : <b>₱29,582,463.63</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| EFFECTIVITY DATE                              | : <b>02 October 2023</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| ORIGINAL EXPIRY DATE                          | : <b>27 July 2024</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| TIME ADJUSTMENT NO. 1                         | : <b>81 calendar days</b><br>Covering the delays caused by the unworkable days brought by bad and extreme heat weather conditions for the period of 02 October 2023 to 27 July 2024.                                                                                                                                                                                                                                                                                                                     |
| REVISED EXPIRY DATE<br>(First Revision)       | : <b>16 October 2024</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| TIME EXTENSION NO. 2<br>TIME ADJUSTMENT NO. 2 | : <b>44 calendar days</b><br>Covering the time elapsed due to the issued temporary suspension order for the road closure at Brgy. Aplaya, Bauan, Batangas going to Bauan Port and unworkable bad weather condition for the period of 28 July 2024 to 22 September 2024.                                                                                                                                                                                                                                  |
| REVISED EXPIRY DATE<br>(Second Revision)      | : <b>05 December 2024</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| PROJECT STATUS<br>(As of 25 October 2025)     | : - The project is 90.058% complete with a negative slippage of 9.942%.                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| REMARKS:                                      | :<br>- On-going.<br>- Negative slippage of the project was due to slow pacing of work due to lack of manpower, and unworkable days.<br>- Warning letters were sent to the contractor to undertake measures to cope with the project's delay.<br>- Liquidated damages will be imposed and to be deducted from the progress / final billing claim.                                                                                                                                                         |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : BALOGO PORT DEVELOPMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| LOCATION      | : PORT OF BALOGO, PASACAO, CAMARINES SUR                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| CONTRACTOR    | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORP./ SB CONSTRUCTION CORPORATION/JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| SCOPE OF WORK | <div><div><b>A. CONSTRUCTION OF PORT OPERATIONAL AREA AND ACCESS ROAD AREA = 5,150.00 SQ.M.</b><ol style="list-style-type: none"><li>1. Supply and driving of steel sheet piles (102 m.t. equivalent to 1,320 l.m.), including cutting up to cut-off elevation (132 pcs)</li><li>2. Supply and installation of steel channel wale (8,232 kg), tie-rod (33 sets - 60mmØ x 12m), geotextile fabric (3,467 sq.m.)</li><li>3. Construction of rock bulkhead (4,564 cu.m.), including fill materials (19,666 cu.m.), reinforced concrete for retaining wall, anchor block, RC curb, CHB column and lamp post foundation (777 cu.m. of concrete and 61,917 kg of reinforcing steel bars of various sizes) and excavation of existing seabed prior to laying of rocks (1,389 cu.m.)</li><li>4. Construction of CHB wall fence (313 sq.m.), including plastering with painting (731 sq.m.), and installation of various materials for cyclone wire mesh (392 sq.m.)</li><li>5. Construction Portland Cement Concrete Pavement (300mm thk. - 5,150 sq.m.), including aggregate base course (1,030 cu.m.)</li><li>6. Construction of catch drain manhole (10 sets), including reinforced concrete pipe 610mmØ - 136 l.m.), including gravel bedding (155 cu.m.)</li><li>7. Supply and install 10m, ht. steel tapered lamp post (13 sets), with 120 watt LED lamp integrated solar street light (13 pcs) for lighting system</li></ol></div><div><b>B. CONSTRUCTION OF ACCESS TRESTLE ON PILES (Area = 1,080.00 sq.m.)</b><ol style="list-style-type: none"><li>1. Supply and drive A252 Grade 2, 500mmØ x 13mm thk. Steel Pipe Piles (426 m.t. equivalent to 2,724 l.m.), including application of polyurethane external coating (1,637 sq.m.), supply and place concrete filler (221 cu.m.), installation of reinforcing steel cage bar (352,437 kg of various sizes), extraction of clogged materials (97 cu.m), cutting of piles up to cut-off elevation and installation of reinforcing band tip (106 sets)</li><li>2. Supply and place 3,500 PSI concrete (714 cu.m.) and reinforcing steel bars (119,797 kg of various sizes for superstructure, including construction joint (36 l.m.)</li><li>3. Supply and installation of Rubber Dock Fender (V-400H x 200L - 4 sets) including accessories.</li></ol></div></div> |

**C. CONSTRUCTION OF RC WHARF  
(Area = 2,385.00 sq.m.)**

1. Supply and drive A252 Grade 2, 700mmØ x 13mm thk. Steel Pipe Piles (1,728 m.t. equivalent to 7,844 l.m.), including application of polyurethane external coating (8,585 sq.m.), supply and place concrete filler (1,588 cu.m.), installation of reinforcing steel cage bar (352,437 kg of various sizes), extraction of clogged materials (651 cu.m.) splicing, cutting of piles up to cut-off elevation and installation of reinforcing band tip (212 sets)
2. Supply and place 3,500 PSI concrete (1,585 cu.m.) and reinforcing steel bars (240,511 kg of various sizes of superstructure, including construction joint (57 l.m.)
3. Supply and installation of Rubber Dock Fender (V-400H x 2000L - 26 sets and Hyper Omega Fender, HOM-1000H x 100 - 14 sets) including accessories
4. Supply and installation of mooring bollard (100T, T-head - 14 sets and 50T, T-head - 12 sets) including accessories

|                                                         |                                                                                                                                           |
|---------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                                  | <b>: 02 June 2023</b>                                                                                                                     |
| <b>DATE OF AWARD</b>                                    | <b>: 04 July 2023</b>                                                                                                                     |
| <b>DATE OF NOTICE TO PROCEED</b>                        | <b>: 26 July 2023</b>                                                                                                                     |
| <b>CONTRACT DURATION</b>                                | <b>: 660 calendar days</b>                                                                                                                |
| <b>APPROVED BUDGET AMOUNT</b>                           | <b>: ₱629,123,914.25</b>                                                                                                                  |
| <b>SOURCE OF FUNDS</b>                                  | <b>: PPA CORPORATE BUDGET</b>                                                                                                             |
| <b>IMPLEMENTING OFFICE</b>                              | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                        |
| <b>ORIGINAL CONTRACT AMOUNT</b>                         | <b>: ₱627,596,517.01</b>                                                                                                                  |
| <b>EFFECTIVITY DATE</b>                                 | <b>: 26 July 2023</b>                                                                                                                     |
| <b>ORIGINAL EXPIRY DATE</b>                             | <b>: 15 May 2025</b>                                                                                                                      |
| <b>TIME ADJUSTMENT NO. 1 /<br/>TIME EXTENSION NO. 1</b> | <b>: 254 calendar days</b><br>Covering the period affected by the issuance of the suspension order from September 4, 2024 to May 15, 2025 |
| <b>REVISED EXPIRY DATE</b><br>(First Revision)          | <b>: 17 February 2026</b>                                                                                                                 |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025)        | <b>: - The project is 80.942% complete and progressing ahead of 0.054%.</b>                                                               |
| <b>REMARKS</b>                                          | <b>: - On-going.</b><br><b>- Contractor's request for time adjustment was approved on 10 October 2025.</b>                                |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : CURRIMAO PORT EXPANSION AND RESTORATION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| LOCATION      | : PORT OF CURRIMAO, CURRIMAO, ILOCOS NORTE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| CONTRACTOR    | : MRBII CONSTRUCTION CORPORATION/ KXBG CONSTRUCTION & DEVELOPMNET CORPORATION/JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| SCOPE OF WORK | <div><div>A. EXPANSION AND IMPROVEMENT OF PORT OPERATIONAL AREA (AREA = 30,850.38 SQ.M)</div><div><div>1. Removal and disposal or turn-over of various items affected by the project, namely; retaining wall (84 cu.m.), mooring bollard (2 sets), CHB fence (525 sq.m.), RC curb (4 l.m.), interlocking concrete block pavemnet (372 sq.m.) and concrete pavement (233 s</div><div>2. Remove and re-install existing, electrical high mast tower including provisions of new accessories (bolts, nuts, washers, etc.) - 2 sets</div><div>3. Cutting of existing concrete piles up to elevation mean lower water (MLLW) including disposal of debris (76 sets)</div><div>4. Excavate existing seabed up to required elevation prior to laying of rock materials (2,664 cu.m.)</div><div>5. Supply and drive of concrete piles (0.35m x 0.525m x 19m PSC sheet piles - 2,869 l.m., RC corner sheet piles - 76 l.m. and 0.45m x 0.45m x 18 PSC piles - 54 l.m.), including chipping and cutting of newly driven piles up to required elevation (158 pcs)</div><div>6. Construction of rock bulkhead (26,707 cu.m.) including geotextile fabric (9,198 sq.m.), fill materials (156,029 cu.m.), reinforced concrete for retaining walls, wing wall, RC curb, anchor wall, floodlight foundation, lamp post foundation, CHB fence column</div><div>7. Construction of interlocking concrete block pavement (1,160 sq.m.) and PCCP (300mm thk. - 30,233 sq.m.), including aggregate base course (6,267 cu.m.), cement treated base course (174 cu.m.), sand cushion (58 cu.m.) and concrete eding (120 sq.m.)</div><div>8. Construction of catch drain manhole (40 sets) and reinforced concrete pipe of various sizes (610mm-304 l.m., 760mm-142 l.m.), including gravel bedding (204 cu,m.) and excavation/backfilling works (1,112 cu.m.)</div><div>9. Construction of CHb wall fence (1,238 sq.m.), including plastering and painting (2,995 sq.m.) and installation of various materials for cyclone wire mesh (1,685 sq.m.)</div><div>10. Supply and installation of Rubber Dock Fender (V-500H x 1500L-5 sets) including accessories</div></div></div> |

11. Supply and installation of mooring bollard (35T, T-head - 2 sets) including accessories
12. Supply and installation of tie-rod (60mmØ x 18m - 40 pcs) including accessories
13. Supply and installation of various materials for port lighting (1 lot)

**B. RECONSTRUCTION OF EXISTING RC PIER  
(AREA = 4,693.84 SQ.M.)**

1. Removal and disposal or turn-over of various items affected by the project, namely; RC deck (4,324 cu.m.), breasting dolphins (18 sets), existing fender (40 sets), existing bollard and cleat (40 sets) and existing lamp post (3 sets)
2. Cutting of existing concrete piles up to seabed elevation including disposal of debris (739 pcs)
3. Supply and drive 450mm x 450mm PSC piles (18,808 l.m.), including chipping/cutting to required elevation (684 pcs)
4. Supply and place 3,500 PSI concrete (2,555 cu.m.) and reinforcing steel bars (391,825 kg of various sizes) for superstructure, including construction joint 1 and 2 (90 l.m. and 18 l.m., respectively)
5. Supply and installation of Rubber Dock Fender (V-500H x 2500L - 86 sets) including accessories
6. Supply and installation of mooring bollard (50T, T-head - 44 sets) including accessories

**C. WIDENING OF ACCESS TRESTLE (AREA = 889.87 SQ.M.)**

1. Supply and drive 450mm x 450mm PSC piles (3,913 l.m.), including chipping/cutting to required elevation (148 pcs)
2. Supply and place 3,500 PSI concrete (414 cu.m.) and reinforcing steel bars (69,901 kg of various sizes) for superstructure, including construction joint 1 and 2 (27 l.m. and 107 l.m., respectively)

|                                  |                                                                    |
|----------------------------------|--------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>           | <b>: 12 July 2023</b>                                              |
| <b>DATE OF AWARD</b>             | <b>: 02 August 2023</b>                                            |
| <b>DATE OF NOTICE TO PROCEED</b> | <b>: 06 September 2023</b>                                         |
| <b>CONTRACT DURATION</b>         | <b>: 840 calendar days</b>                                         |
| <b>APPROVED BUDGET AMOUNT</b>    | <b>: ₱906,832,815.57</b>                                           |
| <b>SOURCE OF FUNDS</b>           | <b>: PPA CORPORATE BUDGET</b>                                      |
| <b>IMPLEMENTING OFFICE</b>       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b> |
| <b>ORIGINAL CONTRACT AMOUNT</b>  | <b>: ₱886,698,449.52</b>                                           |

|                                                                              |   |                                                                                                                                                                                                                                                                                                                                            |
|------------------------------------------------------------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>VARIATION ORDER NO. 1</b><br>(Change Order No. 1/ Extra Work Order No. 1) | : | <b><del>₱</del>3,516,497.72</b><br>- Covering the quantity adjustments brought by the change of design of the required PSC sheet piles to Z-type steel sheet piles which are necessary to facilitate the completion of the project.                                                                                                        |
| <b>REVISED CONTRACT AMOUNT</b><br>(First Revision)                           | : | <b>₱883,181,951.80</b>                                                                                                                                                                                                                                                                                                                     |
| <b>VARIATION ORDER NO. 2</b>                                                 | : | <b>₱40,540,239.78</b><br>- Covering the additional works e.g., supply and driving of Z-type steel sheet piles, installation of rock boulders, and installation of mooring cleats/bollards and rubber dock fenders, and same is necessary for the protection, improvement and completion of the project and to suit actual field condition. |
| <b>REVISED CONTRACT AMOUNT</b><br>(Second Revision)                          | : | <b>₱923,722,191.58</b>                                                                                                                                                                                                                                                                                                                     |
| <b>EFFECTIVITY DATE</b>                                                      | : | <b>06 September 2023</b>                                                                                                                                                                                                                                                                                                                   |
| <b>ORIGINAL EXPIRY DATE</b>                                                  | : | <b>23 December 2025</b>                                                                                                                                                                                                                                                                                                                    |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025)                             | : | - The project is 84.985% complete and progressing ahead of 0.993%.                                                                                                                                                                                                                                                                         |
| <b>REMARKS</b>                                                               | : | - On-going, however, the restoration of existing pier was partially suspended effective 11 December 2024 due to the issues on port operations.<br>- The submitted methodology/timeline for construction of existing pier was forwarded                                                                                                     |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : LUBANG PORT EXPANSION AND IMPROVEMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| LOCATION                  | : PORT OF LUBANG, BRGY. TILIK, LUBANG, OCCIDENTAL MINDORO                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| CONTRACTOR                | : D.K. JOCSON CONSTRUCTION/ADVANCE TECH CONSTRUCTION AND TRADING CORP. /JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| SCOPE OF WORK             | <div><div><b>A. PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>Excavation of existing sea bed (1,016 cu.m.)</li><li>Demolition of existing CHB fence and turn over to PPA existing gate (33 l.m.)</li><li>Remove existing solar powered lamp post and turn over to PPA (3 no.)</li><li>Supply and place 3,500 PSI concrete (203 cu.m.)</li><li>Supply and installation of steel reinforcement (16,823 kg.)</li><li>Supply and place of 1000 kg armour rocks (1,097 cu.m.)</li><li>Supply and place of 50-100 kg core rocks (1,533 cu.m.)</li><li>Supply and installation of geotextile fabric (571 sq.m.)</li><li>Supply, spread and compact fill materials (3,284 cu.m.)</li><li>Supply and place gravel bedding (10 cu.m.)</li><li>Construction of shear keys including steel reinforcement (127 sq.m.)</li><li>Construction of PCCP including aggregate base course (92 sq.m.)</li><li>Supply, deliver &amp; install ICBP incl. 10% CTB and leveling sand (1,220 sq.m.)</li><li>Construction of CHB fence with concrete baluster (75 l.m.)</li><li>Supply, deliver and install electrical works and its accessories (1 lot)</li></ol></div><div><b>B. R.C. WHARF WITH RORO RAMP ON FILL</b><ol style="list-style-type: none"><li>Supply, deliver and drive 450mm x 450mm PSC test piles (2 no.)</li><li>Supply and drive 450mm x 450mm PSC piles (2,155 l.m.)</li><li>Supply and place 3,500 PSI concrete for the superstructure (218 cu.m.)</li><li>Supply and installation of steel reinforced for the superstructure (51,210 kg.)</li><li>Supply and installation of construction joint (84 l.m.)</li><li>Supply and installation of mooring bollard (35T) (3 set)</li><li>Supply and installation of RDF (V400H x 1500L) (9 set)</li></ol></div></div> |
| DATE OF BIDDING           | : 29 August 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| DATE OF AWARD             | : 12 September 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| DATE OF NOTICE TO PROCEED | : 06 October 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| CONTRACT DURATION         | : 360 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| APPROVED BUDGET AMOUNT    | : ₱74,214,949.61                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

|                                           |                                                                                                                                                                                                           |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                    |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                               |
| ORIGINAL CONTRACT AMOUNT                  | : ₱73,188,888.88                                                                                                                                                                                          |
| EFFECTIVITY DATE                          | : 09 October 2023                                                                                                                                                                                         |
| ORIGINAL EXPIRY DATE                      | : 02 October 2024                                                                                                                                                                                         |
| TIME EXTENSION NO. 1                      | : 130 calendar days<br>Covering the delays due to Suspension Order from 09 October 2023 to 15 February 2024 brought by the late issuance of the Environmental Compliance Certificate (ECC)                |
| REVISED EXPIRY DATE<br>(First Revision)   | : 09 February 2025                                                                                                                                                                                        |
| TIME EXTENSION NO. 2                      | : 142 calendar days<br>Covering the delays caused by the unworkable days brought by bad weather (rainfall and extreme heat) and rough sea conditions for the period 16 February 2024 to 31 December 2024. |
| REVISED EXPIRY DATE<br>(Second Revision)  | : 01 July 2025                                                                                                                                                                                            |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 70.382% complete.                                                                                                                                                                      |
| REMARKS                                   | : - Suspended effective 21 January 2025 due to                                                                                                                                                            |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : CONSTRUCTION OF PORT OPERATIONAL AREA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| LOCATION                  | : PORT OF SAN AGUSTIN, SAN AGUSTIN, TABLAS ISLAND, ROMBLON                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| CONTRACTOR                | : D.K. JOCSON CONSTRUCTION/ S2A BUILDERS CORPORATION /JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| SCOPE OF WORK             | <div><div><b>A. DEMOLITION, REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Cut existing trees affected by the constructions works (3 no.)</li><li>2. remove and turn-over to PPA existing lamp post (3 no.)</li><li>3. Demolish and dispose existing pavement (92 sq.m.)</li><li>4. Scrape existing fill materials (62 cu.m.)</li><li>5. Remove and dispose portion of existing revetment/curb (54 cu.m.)</li><li>6. Excavation of existing fill materials for gate and fence (23 cu.m.)</li><li>7. Excavation of existing seabed up to required elevation prior to placing of rocks (1,217 cu.m.)</li></ol></div><div><b>B. PORT OPERATIONAL AREA (A = 2,328.72 SQ.M.)</b><ol style="list-style-type: none"><li>1. Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (1,224 l.m.)</li><li>2. Supply and placing of 3,500 PSI concrete (271 cu.m.)</li><li>3. Supply and installation of steel reinforcement (24,969 kg.)</li><li>4. Supply and place 3,000 PSI pre-cast concrete blocks (3 set)</li><li>5. Supply and place 3,000 PSI pre-cast concrete blocks (3 set)</li><li>6. Supply and placing of 50 to 1,000 kg/pc rocks (3,808 cu.m.)</li><li>7. Supply and installation of tie-rods (24 sets)</li><li>8. Supply and placing of geotextile fabric filler (1,418 sq.m.)</li><li>9. Supply and placing of fill materials (7,054 cu.m.)</li><li>10. Supply, place and compact gravel bedding (2 cu.m.)</li><li>11. Construct Portland cement Concrete Pavement, 300mm thk. (2,155 sq.m.)</li><li>12. Construct catch drain manhole including installation of hot-dipped galv. Angle bar 200mm x 200mm x 9mm (3 set)</li><li>13. Supply and install reinforced concrete pipe culvert (RCP) Ø 600mm (38 l.m.)</li><li>14. Construct security fence on CHB with cyclone wire and barbed wire (85 l.m.)</li><li>15. Supply, fabricate and install steel gate and including accessories (1 lot)</li><li>16. Supply, fabricate and install PPA logo including accessories (1 lot)</li><li>17. Supply and install 4mm thk. Aluminum composite panel (18 sq.m.)</li><li>18. Construct Port Lighting System including appurtenances (1 lot)</li><li>19. Supply, deliver and install mooring cleat including accessories (4 set)</li></ol></div></div> |
| DATE OF BIDDING           | : 13 September 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| DATE OF AWARD             | : 03 October 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| DATE OF NOTICE TO PROCEED | : 06 November 2023                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| CONTRACT DURATION         | : 360 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| APPROVED BUDGET AMOUNT    | : ₱75,864,320.97                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| SOURCE OF FUNDS           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

|                                           |                                                                                                                                                                                                                                         |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                             |
| ORIGINAL CONTRACT AMOUNT                  | : <b>₱75,352,777.77</b>                                                                                                                                                                                                                 |
| EFFECTIVITY DATE                          | : <b>08 November 2023</b>                                                                                                                                                                                                               |
| ORIGINAL EXPIRY DATE                      | : <b>01 November 2024</b>                                                                                                                                                                                                               |
| TIME EXTENSION NO. 1                      | : <b>107 calendar days</b><br>Covering the delays due to issuance of the Suspension Order from 08 November 2023 to 22 February 2024.                                                                                                    |
| REVISED EXPIRY DATE<br>(First Revision)   | : <b>16 February 2025</b>                                                                                                                                                                                                               |
| TIME EXTENSION NO. 2                      | : <b>88 calendar days</b><br>Covering the period affected by the unworkable days caused by bad weather conditions from 23 February 2024 to 31 December 2024.                                                                            |
| REVISED EXPIRY DATE<br>(Second Revision)  | : <b>15 May 2025</b>                                                                                                                                                                                                                    |
| TIME EXTENSION NO. 3                      | : <b>42 calendar days</b><br>Covering the period affected by the unworkable days caused by bad weather conditions from 01 January 2025 to 30 April 2025.                                                                                |
| REVISED EXPIRY DATE<br>(Third Revision)   | : <b>26 June 2025</b>                                                                                                                                                                                                                   |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 98.535% complete with a negative slippage of 1.465%.                                                                                                                                                                 |
| REMARKS                                   | : - On-going,<br>- Negative slippage of the project was due to unworkable weather condition.<br>- The project sustained damage from Severe Tropical Storm "Opong" which washed out the rock bulkhead, resulting to scouring of fill and |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : JOSE PANGANIBAN PORT IMPROVEMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| LOCATION      | : PORT OF JOSE PANGANIBAN, BRGY. OSMENA, JOSE PANGANIBAN, CAMARINES NORTE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| CONTRACTOR    | : MRB II CONSTRUCTION CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| SCOPE OF WORK | <div><div><b>A. REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Removal and disposal of existing fence</li><li>2. Excavate existing seabed</li><li>3. Excavate and backfill existing fill materials</li><li>4. Removal of existing mooring bollard</li><li>5. Removal and disposal of existing RC deck and breasting dolphin</li><li>6. Cutting and disposal of existing PSC piles</li><li>7. Removal and disposal of existing PCCP</li></ol></div><div><b>B. PORT OPERATIONAL AREA AND EXTENSION OF RC WHARF ON FILL</b><ol style="list-style-type: none"><li>1. Supply &amp; driving of steel pipe pile including connector &amp; polyurethane</li><li>2. Supply, fabricate band tip for the steel pipe piles</li><li>3. Handling, pitching &amp; driving of steel pipe piles</li><li>4. Supply &amp; installation of steel waling and splice plate</li><li>5. Extraction of clogged materials inside the SPP</li><li>6. Supply &amp; placing of sand filler for SPP</li><li>7. Supply &amp; placing of concrete filler for SPP</li><li>8. Supply &amp; installation of reinforcing steel cage for SPP</li><li>9. Supply &amp; driving of PSC anchor piles</li><li>10. Handling, pitching &amp; driving of PSC anchor piles</li><li>11. Cutting &amp; disposal of newly driven PSC anchor piles</li><li>12. Supply &amp; placing of 3,500 PSI concrete</li><li>13. Supply &amp; installation of reinforcing steel bars</li><li>14. Supply &amp; placing of gravel bedding</li><li>15. Supply &amp; placing of 50 to 100 kg. rocks</li><li>16. Supply &amp; placing of sacked concrete</li><li>17. Supply &amp; placing of leveling rocks</li><li>18. Supply &amp; placing of concrete blocks</li><li>19. Supply &amp; installation of tie-rod</li><li>20. Supply &amp; installation of geotextile fabric</li><li>21. Supply &amp; placing of fill materials</li><li>22. Supply &amp; placing of aggregate base course</li><li>23. Construction of PCC Pavement</li><li>24. Construction of security fence</li><li>25. Portlighting system</li><li>26. Drainage System</li><li>27. Supply &amp; installation of construction joints</li><li>28. Supply &amp; installation of Rubber Dock Fenders</li><li>29. Supply &amp; installation of mooring bollards</li></ol></div></div> |

### **C. RECONSTRUCTION OF RC WHARF**

1. Supply & driving of steel pipe piles including polyurethane
2. Handling, pitching & driving of steel pipe piles
3. Supply, fabricate splice and band tip for the steel pipe piles
4. Extraction of clogged materials inside the SPP
5. Supply & placing of sand filler for SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & placing of 3,500 PSI concrete for the superstructure
9. Supply & installation of reinf. Steel bar for the superstructure
10. Supply & installation of construction joints
11. Supply & installation of Rubber Dock Fenders
12. Supply & installation of mooring bollards

|                                                                              |          |                                                                                                                                                                                                                                                                                                                                                        |
|------------------------------------------------------------------------------|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                                                       | <b>:</b> | <b>20 December 2023</b>                                                                                                                                                                                                                                                                                                                                |
| <b>DATE OF AWARD</b>                                                         | <b>:</b> | <b>12 January 2024</b>                                                                                                                                                                                                                                                                                                                                 |
| <b>DATE OF NOTICE TO PROCEED</b>                                             | <b>:</b> | <b>31 January 2024</b>                                                                                                                                                                                                                                                                                                                                 |
| <b>CONTRACT DURATION</b>                                                     | <b>:</b> | <b>660 calendar days</b>                                                                                                                                                                                                                                                                                                                               |
| <b>APPROVED BUDGET AMOUNT</b>                                                | <b>:</b> | <b>₱544,925,203.40</b>                                                                                                                                                                                                                                                                                                                                 |
| <b>SOURCE OF FUNDS</b>                                                       | <b>:</b> | <b>PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                                                                                                                            |
| <b>IMPLEMENTING OFFICE</b>                                                   | <b>:</b> | <b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                                                                                                                       |
| <b>ORIGINAL CONTRACT AMOUNT</b>                                              | <b>:</b> | <b>₱543,387,448.60</b>                                                                                                                                                                                                                                                                                                                                 |
| <b>VARIATION ORDER NO. 1</b><br>(Change Order No. 1/ Extra Work Order No. 1) | <b>:</b> | <b>₱52,309,363.77</b><br><br>- Covering the quantity adjustment of some of the original items of work and inclusion of additional works as called for by the approval of revised plans/drawings covering the (a) additional extension of the wharf on fill; and (b) adjustment of the alignment and position of the reinforced concrete wharf on pile. |
| <b>REVISED CONTRACT AMOUNT</b><br>(First Revision)                           | <b>:</b> | <b>₱595,696,812.37</b>                                                                                                                                                                                                                                                                                                                                 |
| <b>EFFECTIVITY DATE</b>                                                      | <b>:</b> | <b>05 February 2024</b>                                                                                                                                                                                                                                                                                                                                |
| <b>ORIGINAL EXPIRY DATE</b>                                                  | <b>:</b> | <b>25 November 2025</b>                                                                                                                                                                                                                                                                                                                                |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025)                             | <b>:</b> | - The project is 81.623% complete and progressing ahead of 0.667%.                                                                                                                                                                                                                                                                                     |
| <b>REMARKS</b>                                                               | <b>:</b> | - On-going.<br>- Variation Order covering the additional extension of wharf and adjustment of the alignment and position of the reinforced concrete wharf on pile was approved on 30 October 2025.                                                                                                                                                     |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : BULALACAO PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| LOCATION                  | : PORT OF BULALACAO, ORIENTAL MINDORO                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| CONTRACTOR                | : ORIENT STAR CONSTRUCTION, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| SCOPE OF WORK             | <div><div><b>A. REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Chipping of existing RC curb</li><li>2. Removal/reinstallation of existing lamp post &amp; solar lamp post</li><li>3. Removal of existing perimeter fence</li><li>4. Removal of existing covered walkway</li><li>5. Removal of existing paving blocks</li><li>6. Scraping of existing sand cushion &amp; cement treated base course</li><li>7. Excavation of seabed</li><li>8. Excavation and backfilling works</li></ol></div><div><b>B. PORT OPERATIONAL AREA AND COVERED WALKWAY</b><ol style="list-style-type: none"><li>1. Supply &amp; placing of 3,500 PSI concrete</li><li>2. Supply &amp; installation of reinforcing steel bars</li><li>3. Supply &amp; installation of geotextile fabric</li><li>4. Supply &amp; placing of 50 to 1,000 kg. rocks</li><li>5. Supply &amp; placing of fill materials</li><li>6. Supply &amp; placing of base course</li><li>7. Construction of PCC Pavement</li><li>8. Construction of perimeter fence</li><li>9. Construction of covered walkway</li><li>10. Portlighting system</li><li>11. Drainage system</li></ol></div><div><b>C. PASSENGER TERMINAL BUILDING &amp; PUMPHOUSE</b><ol style="list-style-type: none"><li>1. Supply, driving &amp; chipping of 450 x 450mm PSC foundation piles (858 l.m.)</li><li>2. Construction of 2-storey Passenger Terminal Building, complete with architectural finishes, electro/mechanical, water/sewerage system, paintings, etc. (3,584.98 sq.m.)</li><li>3. Construction of Pumphouse &amp; appurtenances</li><li>4. Supply, delivery &amp; installation of distribution transformer &amp; accessories</li><li>5. Supply &amp; installation of fire protection system</li><li>6. Supply &amp; installation of wastewater treatment facility</li><li>7. Supply and installation of 100 kw Solar panel</li></ol></div></div> |
| DATE OF BIDDING           | : 19 January 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| DATE OF AWARD             | : 12 February 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| DATE OF NOTICE TO PROCEED | : 28 February 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| CONTRACT DURATION         | : 480 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| APPROVED BUDGET AMOUNT    | : ₱273,979,841.15                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

|                                              |   |                                                                                                                                                                                                                                                                                                                                                                                                                             |
|----------------------------------------------|---|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| SOURCE OF FUNDS                              | : | PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                        |
| IMPLEMENTING OFFICE                          | : | PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL CONTRACT AMOUNT                     | : | <b>₱272,922,192.16</b>                                                                                                                                                                                                                                                                                                                                                                                                      |
| VARIATION ORDER NO. 1                        | : | <b>₱25,125,766.89</b>                                                                                                                                                                                                                                                                                                                                                                                                       |
| (Change Order No. 1/ Extra Work Order No. 1) | - | Covering the quantity adjustments of the original items of work and additional works brought by the approved revised plans/drawings for the rehabilitation and expansion of the existing passenger terminal building (PTB) in lieu of the program construction of PTB and additional port operational area as requested by LGU-Bulalacao which are necessary for the protection, improvement and completion of the project. |
| REVISED CONTRACT AMOUNT                      | : | <b>₱298,047,959.05</b>                                                                                                                                                                                                                                                                                                                                                                                                      |
| (First Revision)                             |   |                                                                                                                                                                                                                                                                                                                                                                                                                             |
| EFFECTIVITY DATE                             | : | <b>29 February 2024</b>                                                                                                                                                                                                                                                                                                                                                                                                     |
| ORIGINAL EXPIRY DATE                         | : | <b>22 June 2025</b>                                                                                                                                                                                                                                                                                                                                                                                                         |
| TIME ADJUSTMENT NO. 1                        | : | <b>177 calendar days</b>                                                                                                                                                                                                                                                                                                                                                                                                    |
|                                              |   | Covering the time elapsed of the suspended period caused by the pending compliance, submission and approval of proposed Variation Order incorporating the revised plans/drawings for rehabilitation and expansion of the existing passenger terminal building (PTB) in lieu of the programmed construction of PTB                                                                                                           |
| REVISED EXPIRY DATE                          | : | <b>16 December 2025</b>                                                                                                                                                                                                                                                                                                                                                                                                     |
| (First Revision)                             |   |                                                                                                                                                                                                                                                                                                                                                                                                                             |
| PROJECT STATUS                               | : | - The project is 50.609% complete.                                                                                                                                                                                                                                                                                                                                                                                          |
| (As of 25 October 2025)                      |   |                                                                                                                                                                                                                                                                                                                                                                                                                             |
| REMARKS                                      | : | - On-going.                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                              | - | Contractor's request for time adjustment was approved on 30 October 2025.                                                                                                                                                                                                                                                                                                                                                   |
|                                              | - | Projected accomplishment will be reflected upon the approval of the revised work schedule incorporating the recently approved time adjustment.                                                                                                                                                                                                                                                                              |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : REMODELING OF PPA MOTORPOOL BUILDING WITH THE CONSTRUCTION OF DORMITORIES, STORAGE ROOMS AND VARIOUS OFFICES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| LOCATION      | : RAILROAD DRIVE, SOUTH HARBOR, PORT AREA, MANILA, METRO MANILA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| CONTRACTOR    | : N.D.M. SANCHEZ BUILDERS AND DEVELOPMENT CORPORATION / BOMEL CONSTRUCTION/ JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| SCOPE OF WORK | <div><div><b>A. REMOVAL, DEMOLITION AND SCRAPING WORKS</b><ol style="list-style-type: none"><li>1. Removal/demolition of existing structures (tiles, electrical utilities, ceiling, furnitures/fixtures, RC canopy, etc.) (1,166 sq.m.)</li><li>2. Removal of existing roll-up doors (1 set)</li><li>3. Removal of existing awning windows (dimension varies) (14 sets)</li><li>4. Demolish and dispose existing CHB wall (345 sq.m.)</li><li>5. Demolish and dispose existing concrete pavement (1,293 sq.m.)</li><li>6. Scrape existing gravel base materials (8 cu.m.)</li></ol></div><div><b>B. REMODELING OF PPA MOTORPOOL BUILDING WITH THE CONSTRUCTION OF DORMITORIES, STORAGE ROOMS AND VARIOUS OFFICES</b><p>Construction of Ground Floor Offices (495.33 sq.m.) mezzanine 1 (288.79 sq.m.), mezzanine 2 (556.81 sq.m.), storage 1 (393.62 sq.m.) and storage 2 (410.94 sq.m.) including the following:</p><ol style="list-style-type: none"><li>1. Excavate and backfill existing fill for building foundation, domestic water tank and septic vault (400 cu.m.)</li><li>2. Subgrade preparations and soil treatment (156 sq.m.)</li><li>3. Supply and place 3,500 PSI concrete for building structure (216 cu.m.)</li><li>4. Supply and install steel reinf. for building structure (40,099 kg.)</li><li>5. Construct 3,500 PSI concrete slab on grade (1,122 sq.m.)</li><li>6. Construct 150mm thk. And 100mm thk. CHB wall (531 sq.m.)</li><li>7. Supply, fabricate and install structural steel members for columns, beams, ceiling and canopy ACU support, storage fence and stair landing including checkered steel plate</li><li>8. Supply and place cement plaster finish (940 sq.m.)</li><li>9. Supply and install 12mm thk. Gypsum board on metal studs with rockwool insulation on 75mm steel frame studs (dry wall partition and for cladding) (899 sq.m.)</li><li>10. Painting works (25,437 sq.m.)</li><li>11. Water proofing (266 sq.m.)</li><li>12. Supply and place self leveling epoxy on concrete pavement (3,124 sq.m.)</li></ol></div></div> |

13. Floor and wall finishes (4,682 sq.m.)
14. Countertop finishes (44 sq.m.)
15. Ceiling finishes (1,360 sq.m.)
16. Supply and install stainless steel buffed finish of various sizes for hand railings (1 lot)
17. Supply and install 0.60m PPGL mini-rib canopy roofing-single metal (50 sq.m.)
18. Supply and install double bubble double foil insulation at ceiling including steel wire mesh support (4,386 sq.m.)
19. Supply and install fabricated frameless and 1.5mm thk. Aluminum framed doors and windows including glass partition and other accessories (1 lot)
20. Supply and install motor operated roll-up doors, cold rolled steel emergency exit doors, metal flush door, double leaf wiremesh in tubular steel frame door, marine plywood finish flush door (1 lot)
21. Supply and install phenolic anti-bacterial water proof toilet partition (1 lot)
22. Supply and install toilet fixtures and accessories (1 lot)
23. Supply and install water line pipes and fittings including accessories (1 lot)
24. Supply and install sewerage pipes and fittings including accessories (1 lot)
25. Construct septic vault, sand-silt interceptor and domestic and fire water tank (1 lot)
26. Supply, deliver and install electro-mechanical works including airconditioning units, upgrading of transformer and air ventilation units (1 lot)
27. Supply, deliver and install emergency visibility signages and fire extinguishers (1 lot)
28. Supply, deliver and install office and kitchen furnitures including accessories (1 lot)
29. Supply and install fire protection system including testing and commissioning (1 lot)
30. Supply, deliver and install hydraulic car lifter including accessories (2 unt)
31. Supply, deliver and install hot dipped galvanized trench drain cover and angle bar frame (70 l.m.)
32. Cleaning and de-clogging of existing reinforced concrete pipe culverts and catch basin/area drain, SS roof gutter and replacement of SS gutter and down spouts (1 lot)
33. Supply and deliver air compressor, 10 Hp

|                                  |                               |
|----------------------------------|-------------------------------|
| <b>DATE OF BIDDING</b>           | <b>: 16 June 2024</b>         |
| <b>DATE OF AWARD</b>             | <b>: 01 August 2024</b>       |
| <b>DATE OF NOTICE TO PROCEED</b> | <b>: 11 September 2024</b>    |
| <b>CONTRACT DURATION</b>         | <b>: 480 calendar days</b>    |
| <b>APPROVED BUDGET AMOUNT</b>    | <b>: ₱116,400,781.04</b>      |
| <b>SOURCE OF FUNDS</b>           | <b>: PPA CORPORATE BUDGET</b> |

|                                           |                                                                          |
|-------------------------------------------|--------------------------------------------------------------------------|
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)              |
| ORIGINAL CONTRACT AMOUNT                  | : ₱117,697,833.99                                                        |
| EFFECTIVITY DATE                          | : 13 September 2024                                                      |
| ORIGINAL EXPIRY DATE                      | : 05 January 2026                                                        |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 53.704% complete with a negative slippage of 33.549%. |
| REMARKS                                   | : - On-going.                                                            |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : PUERTO PRINCESA PORT EXPANSION PROJECT (PHASE 1)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| LOCATION                                  | : PORT OF PUERTO PRINCESA, PUERTO PRINCESA CITY, PALAWAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACTOR                                | : ELIMARED CONSTRUCTION AND TRADING INC. / MRBII CONSTRUCTION CORPORATION/ JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| SCOPE OF WORK                             | : <div><div><b>A. REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Removal and disposal of existing RC curb</li><li>2. Removal and turnover of existing interlocking paving block</li><li>3. Excavation of existing filling materials</li><li>4. Removal and turnover of existing mooring and fendering system</li><li>5. Removal and disposal of existing sheet pile containment</li><li>6. Excavation of existing sea bed</li></ol></div><div><b>B. ENCLOSURE &amp; UPGRADING OF PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>1. Supply &amp; driving of steel pipe pile including connector &amp; polyurethane</li><li>2. Supply, fabrication of cylinder band tip for the steel pipe piles</li><li>3. Handling, pitching &amp; driving of Steel Pipe Piles</li><li>4. Supply &amp; installation of steel walling and splice plate</li><li>5. Cutting of newly driven steel pipe piles</li><li>6. Supply &amp; placing of sand filler for SPP</li><li>7. Supply &amp; placing of concrete filler for SPP</li><li>8. Supply &amp; installation of reinforcing steel cage for SPP</li><li>9. Supply &amp; placing of 3,500 PSI concrete</li><li>10. Supply &amp; installation of reinforcing steel bars</li><li>11. Supply &amp; placing of gravel bedding</li><li>12. Supply &amp; placing of 50 to 100 kg. rocks</li><li>13. Supply &amp; installation of tie-rod</li><li>14. Supply &amp; installation of geotextile fabric</li><li>15. Supply &amp; placing of fill materials</li><li>16. Supply &amp; placing of aggregate base course</li><li>17. Construction of PCC Pavement</li><li>18. Construction of drainage system</li></ol></div></div> |
| DATE OF BIDDING                           | : 14 June 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| DATE OF AWARD                             | : 08 July 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| DATE OF NOTICE TO PROCEED                 | : 22 July 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| CONTRACT DURATION                         | : 660 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| APPROVED BUDGET AMOUNT                    | : ₱599,145,965.51                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| ORIGINAL CONTRACT AMOUNT                  | : ₱597,034,875.91                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| EFFECTIVITY DATE                          | : 22 July 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| ORIGINAL EXPIRY DATE                      | : 12 May 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 86.341% complete with a negative slippage of 7.250%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| REMARKS                                   | : - On-going.<br>- Negative slippage of the project was due to unworkable weather condition.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|-------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : CONSTRUCTION OF TICKETING BOOTH AND COVERED WALKWAY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| LOCATION                                  | : PORT OF CALAPAN, ORIENTAL MINDORO                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| CONTRACTOR                                | : ORIENT STAR CONSTRUCTION, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| SCOPE OF WORK                             | <p>: <b>A. REMOVAL AND EXCAVATION WORKS</b></p> <ol style="list-style-type: none"><li>1. Removal &amp; disposal of existing perimeter fence</li><li>2. Removal &amp; disposal of existing concrete pavement</li><li>3. Removal &amp; existing interlocking concrete paving blocks</li><li>4. Scraping of existing fill materials</li><li>5. Excavation and backfilling works</li></ol> <p>: <b>B. CONSTRUCTION OF TICKETING BOOTH AND COVERED WALKWAY</b></p> <ol style="list-style-type: none"><li>1. Supply, driving, cutting &amp; chipping of 450 x 450mm PSC foundation piles</li><li>2. Construction of 1-storey ticketing booth, complete with architectural finishes, electro/mechanical, fire protection system, painting etc.</li><li>3. Construction of Pumphouse &amp; appurtenances</li><li>4. Supply, delivery &amp; installation of distribution transformer &amp; accessories</li><li>5. Supply &amp; installation of fire protection system</li><li>6. Supply &amp; installation of 100 kw solar panel</li><li>7. Construction of covered walkway.</li></ol> |
| DATE OF BIDDING                           | : 28 May 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| DATE OF AWARD                             | : 20 June 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED                 | : 16 July 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTRACT DURATION                         | : 540 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| APPROVED BUDGET AMOUNT                    | : ₱161,926,860.92                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL CONTRACT AMOUNT                  | : ₱161,622,601.81                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| EFFECTIVITY DATE                          | : 16 July 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| ORIGINAL EXPIRY DATE                      | : 06 January 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| TIME ADJUSTMENT NO. 1                     | : 247 calendar days<br>Covering the period affected by the issued suspension order from 16 July 2024 to 19 March 2025 for the above-captioned project.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| REVISED EXPIRY DATE<br>(First Revision)   | : 10 September 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 30.848% complete and progressing ahead of 17.149%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| REMARKS                                   | : - On-going.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : CURRIMAO PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| LOCATION                                  | : PORT OF CURRIMAO, CURRIMAO, ILOCOS NORTE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| CONTRACTOR                                | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| SCOPE OF WORK                             | :<br><b>A. REMOVAL, DISPOSAL AND EXCAVATION WORKS</b><br><ol style="list-style-type: none"><li>1. Chipping and disposal portion of existing retaining wall</li><li>2. Excavation and backfilling of existing fill materials</li><li>3. Excavation existing seabed</li><li>4. Removal and disposal of existing concrete pavement</li><li>5. Removal and disposal of existing RC deck</li><li>6. Chipping/cutting and disposal existing PSC piles</li><li>7. Removal of existing mooring bollard</li><li>8. Removal of existing tire fender</li><li>9. Chipping and disposal existing RC curb</li><li>10. Removal and disposal of existing CHB fence</li></ol><br><b>B. PORT OPERATIONAL AREA (A = 30,000.00 SQ.M.)</b><br><ol style="list-style-type: none"><li>1. Supply &amp; driving of Z-type steel sheet pile and connectors</li><li>2. Supply &amp; installation of dowel bars of steel sheet piles</li><li>3. Handling, pitching &amp; driving of steel sheet piles &amp; connectors</li><li>4. Supply &amp; installation of steel waling and splice plate</li><li>5. Cutting &amp; disposal of newly driven steel sheet piles</li><li>6. Supply &amp; placing of 3,500 psi concrete</li><li>7. Supply &amp; installation of reinforcing steel bars</li><li>8. Supply &amp; placing of gravel bedding</li><li>9. Supply &amp; placing of 50 to 4,000 kg. rocks</li><li>10. Supply &amp; installation of tie-rod</li><li>11. Supply &amp; installation of geotextile fabric</li><li>12. Supply &amp; placing of fill materials</li><li>13. Supply &amp; placing of aggregate base course</li><li>14. Construction of PCC Pavement</li><li>15. Construction of security fence</li><li>16. Portlighting system</li><li>17. Drainage system</li></ol> |
| DATE OF BIDDING                           | : 25 September 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| DATE OF AWARD                             | : 05 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| DATE OF NOTICE TO PROCEED                 | : 20 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| CONTRACT DURATION                         | : 720 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| APPROVED BUDGET AMOUNT                    | : ₱840,701,656.20                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| ORIGINAL CONTRACT AMOUNT                  | : ₱839,178,355.23                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| EFFECTIVITY DATE                          | : 20 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| ORIGINAL EXPIRY DATE                      | : 09 November 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 68.253% complete and progressing ahead of 19.692%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| REMARKS                                   | : - On-going, however, portion of the project was partially suspended effective 02 September 2025 as per request of the PMO to still use the existing tender boat landing to accommodate the anticipated arrival of cruise ship vessels up to February 2026.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : APARRI PORT WIDENING AND UPGRADING PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| LOCATION                                  | : PORT OF APARRI, APARRI, CAGAYAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACTOR                                | : J.C. PINON CONSTRUCTION INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| SCOPE OF WORK                             | :<br><b>A. REMOVAL AND EXCAVATION WORKS</b> <ol style="list-style-type: none"><li>1. Removal and disposal of existing pavement</li><li>2. Excavation of existing seabed</li><li>3. Excavation of existing fill materials</li><li>4. Scraping and disposal of existing subgrade materials</li></ol><br><b>B. WIDENING AND UPGRADING OF WHARF</b> <ol style="list-style-type: none"><li>1. Supply &amp; delivery of steel pipe piles including polyurethane</li><li>2. Handling, pitching &amp; driving of steel pipe piles</li><li>3. Supply &amp; installation of steel walling and splice plate</li><li>4. Extraction of clogged materials inside the SPP</li><li>5. Supply &amp; placing of sand filler for SPP</li><li>6. Supply &amp; placing of concrete filler for SPP</li><li>7. Supply &amp; installation of reinforcing steel cage for SPP</li><li>8. Supply &amp; placing of 3,500 PSI concrete</li><li>9. Supply &amp; installation of reinforcing steel bars</li><li>10. Supply &amp; placing of gravel bedding</li><li>11. Supply &amp; placing of 50 to 100 kg. rocks</li><li>12. Supply &amp; installation of tie-rod</li><li>13. Supply &amp; installation of geotextile fabric</li><li>14. Supply &amp; placing of fill materials</li><li>15. Supply &amp; placing of aggregate base course</li><li>16. Construction of PCC pavement</li><li>17. Electrical system</li><li>18. Drainage system</li><li>19. Supply &amp; installation of RDF and cone fenders</li><li>20. Supply &amp; installation of mooring bollards</li></ol> |
| DATE OF BIDDING                           | : 13 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF AWARD                             | : 05 December 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED                 | : 14 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACT DURATION                         | : 720 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| APPROVED BUDGET AMOUNT                    | : ₱609,351,481.92                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| ORIGINAL CONTRACT AMOUNT                  | : ₱607,816,908.57                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| EFFECTIVITY DATE                          | : 16 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| ORIGINAL EXPIRY DATE                      | : 05 January 2027                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 73.202% complete and progressing ahead of 36.245%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| REMARKS                                   | : - Notice of Contract Termination was issued to the contractor on 29 September 2025.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : CONSTRUCTION OF BREAKWATER                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| LOCATION                                  | : PORT OF NASUGBU, NASUGBU, BATANGAS                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| CONTRACTOR                                | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                     |
| SCOPE OF WORK                             | :<br><b>A. CONSTRUCTION OF BREAKWATER</b><br><ol style="list-style-type: none"><li>1. Excavation of existing seabed</li><li>2. Supply and placing of 300-500 kg/pc core rocks</li><li>3. Supply and placing of 3,000 kg/pc underlayer rocks</li><li>4. Supply and fabrication of 7.36 ton/pc tetrapod</li><li>5. Installation of 7.38 ton/pc tetrapod</li><li>6. Construction of beacon light foundation</li><li>7. Supply and installation of beacon light &amp;</li></ol> |
| DATE OF BIDDING                           | : 12 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| DATE OF AWARD                             | : 05 December 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| DATE OF NOTICE TO PROCEED                 | : 23 December 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACT DURATION                         | : 720 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| APPROVED BUDGET AMOUNT                    | : ₱485,906,064.55                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                 |
| ORIGINAL CONTRACT AMOUNT                  | : ₱484,691,785.23                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| EFFECTIVITY DATE                          | : 23 December 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| ORIGINAL EXPIRY DATE                      | : 12 December 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 55.055% complete and progressing ahead of 26.032%.                                                                                                                                                                                                                                                                                                                                                                                                       |
| REMARKS                                   | :<br>- On-going.<br>- The accomplishment comprise to the delivery of materials.                                                                                                                                                                                                                                                                                                                                                                                             |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : MASBATE PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| LOCATION      | : PORT OF MASBATE, MASBATE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| CONTRACTOR    | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK | <div><div><b>A. DEMOLITION, REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Remove and turn-over to PPA existing mooring cleats and accessories (10 no.)</li><li>2. Removal of existing solar lamp post and re-install to new location (1 no.)</li><li>3. Removal and transfer of NAMRIA tidal station (1 lot)</li><li>4. Removal and/or transfer of informal settlers houses (189 sq.m.)</li><li>5. Chip-off portion of existing RC curb and smoothened with mortar (72 sq.m.)</li><li>6. Excavation of existing fill/scoured materials (4,843 cu.m.)</li></ol></div><div><b>B. PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>1. Supply and deliver to site Z-type hot rolled steel sheet pile (Sx&gt;4,228 cm<sup>3</sup>/m; steel grade = S355) (352 m.t.)</li><li>2. Handle, pitch and drive Z-type hot rolled steel sheet pile, (Sx&gt;4,228 cm<sup>3</sup>/m; steel grade = S355) (2,464 l.m.)</li><li>3. Supply and weld steel reinforcement for sheet pile dowel bars (1,768 kg.)</li><li>4. Supply and install steel sheet pile connector (unit wt: 10.22 kg/m, steel grade S355) (20 l.m.)</li><li>5. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories, incidentals for steel walling (6,802 kg.)</li><li>6. Supply, deliver and drive 400mm x 400mm PSC anchor piles (468 l.m.) and chipping/cutting of PSC piles up to required elevation (26 no.)</li><li>7. Supply, place and compact gravel bedding (1 cu.m.)</li><li>8. Supply and place 3,500 PSI concrete for retaining wall, anchor pile wall, fender and mooring block, anchor block, RC curb, lamp post foundation, and pedestal post (480 cu.m.)</li><li>9. Supply and install steel reinforcement for retaining wall, anchor pile wall, fender and mooring block, anchor block, RC curb, lamp post foundation and pedestal post (41,037 kg)</li><li>10. Supply and place 3,000 PSI concrete fillers in jute bags for concrete blocks (1 cu.m.)</li><li>11. Supply and place 3,000 PSI concrete blocks, (10 cu.m.), 1,000 kg. armour rocks (1,345 cu.m.) and 50-100 kg. core rocks, (3,415 cu.m.)</li><li>12. Supply and install tie-rod (steel 45) of various sizes, including accessories (62 set)</li></ol></div></div> |

13. Supply and install geotextile filter fabric, (2,835 sq.m.), supply and place sand and gravel fill, (10,887 cu.m.) and supply, place and compact aggregate sub-base course (3,196 cu.m.)
14. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (3,691 sq.m.) and supply, spread and compact aggregate base course (738 cu.m.)
15. Excavation and backfilling works for lamp post foundation and pedestal post (4 cu.m.)
16. Construct CHB fence with cyclone wire and barbed wire including painting and other accessories (108 l.m.)
17. Supply and install hot-dipped galvanized BWT 100mm x 12mm bar for construction joint, including dowel bars (18 l.m.)
18. Supply, deliver and install Rubber Dock Fender (V-type, 500H x 1500L) including accessories (6 set) and 35T mooring bollard, T-head, including accessories (6 set)
19. Construct Port Lighting System (1 lot)
20. Construct covered walkway (1 lot)

|                                                  |                                                                                                                                                                                                              |
|--------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                           | <b>: 30 October 2024</b>                                                                                                                                                                                     |
| <b>DATE OF AWARD</b>                             | <b>: 25 November 2024</b>                                                                                                                                                                                    |
| <b>DATE OF NOTICE TO PROCEED</b>                 | <b>: 21 January 2025</b>                                                                                                                                                                                     |
| <b>CONTRACT DURATION</b>                         | <b>: 450 calendar days</b>                                                                                                                                                                                   |
| <b>APPROVED BUDGET AMOUNT</b>                    | <b>: ₱161,995,015.28</b>                                                                                                                                                                                     |
| <b>SOURCE OF FUNDS</b>                           | <b>: PPA CORPORATE BUDGET</b>                                                                                                                                                                                |
| <b>IMPLEMENTING OFFICE</b>                       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                           |
| <b>ORIGINAL CONTRACT AMOUNT</b>                  | <b>: ₱161,684,084.65</b>                                                                                                                                                                                     |
| <b>EFFECTIVITY DATE</b>                          | <b>: 22 January 2025</b>                                                                                                                                                                                     |
| <b>ORIGINAL EXPIRY DATE</b>                      | <b>: 16 April 2026</b>                                                                                                                                                                                       |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025) | <b>: - The project is 49.912% complete with a negative slippage of 16.339%.</b>                                                                                                                              |
| <b>REMARKS</b>                                   | <b>: - On-going.</b><br>- Negative slippage of the project was due to unworkable weather condition.<br>- Warning letters were sent to the contractor to undertake measures to cope with the project's delay. |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : ESPERANZA PORT RESTORATION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| LOCATION      | : PORT OF ESPERANZA, MASBATE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACTOR    | : JEJOR'S CONSTRUCTION CORPORATION / NBCDC CORPORATOIN/JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| SCOPE OF WORK | <div><div><b>A. DEMOLITION, REMOVAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Remove existing mooring bollard and rubber dock fender (for re-installation with new accessories) (12 no.)</li><li>2. Removal of existing lamp post and turn-over to the PPA authority (1 no.)</li><li>3. Demolition of existing pavement (858 sq.m.)</li><li>4. Demolition of upper portion of existing retaining wall for the installation of tie-rod (81 l.m.)</li><li>5. Excavation of existing fill/scoured materials (1,037 cu.m.)</li></ol></div><div><b>B. PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>1. Supply and deliver to site Z-type hot rolled steel sheet pile, (Sx&gt;4,228 cm3/m; steel grade = S355) (446 m.t.)</li><li>2. Handle, pitch and drive Z-type hot rolled steel sheet pile, (Sx&gt;4,228 cm3/m; steel grade = S355) (3,120 l.m.)</li><li>3. Supply and weld steel reinforcement for sheet pile dowel bars (2,462 kg.)</li><li>4. Supply and install steel sheet pile connector (unit wt: 10.22 kg/m steel grade S355) (20 l.m.)</li><li>5. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (9,432 kg.)</li><li>6. Supply, deliver and drive 400mm x 400mm PSC anchor piles (200 l.m.) including chip/cut up of driven PSC piles to required elevation (10 no.)</li><li>7. Supply, place and compact gravel bedding for catch drain manhole and reinforced concrete pipe culvert</li><li>8. Supply and place 3,500 PSI concrete for retaining wall, anchor wall, fender and mooring block, anchor block, RC curb and lamp post foundation (367 cu.m.)</li><li>9. Supply and install steel reinforcement for retaining wall, anchor wall, fender and mooring block, anchor block, RC curb and lamp post foundation (28,397 kg.)</li><li>10. Supply and place 50-100 kg. core rocks, (2,260 cu.m.)</li><li>11. Supply and install tie-rod (steel 45) of various sizes, including accessories (83 set)</li><li>12. Supply and install geotextile filter fabric, (1,803 sq.m.), supply and place sand and gravel fill (7,613 cu.m.) and supply, place and compact aggregate sub-base course (1,878 cu.m.)</li></ol></div></div> |

13. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (2,073 sq.m.) and supply, spread and compact aggregate base course (415 cu.m.)
14. Excavation and backfilling works for reinforced concrete pipe culvert, catch drain manhole and lamp post (foundation (1,277 cu.m.)
15. Construct catch drain manhole including installation of hot-dipped galv angle bar 200mm x 200mm x 12mm
16. Supply and install reinforced concrete pipe culvert (RCP) Ø 600mm (80 l.m.)
17. Re-install mooring bollard and rubber dock fender including supply of new accessories (12 set)
18. Construct Port Lighting System (1 lot)

|                                                  |                                                                                                                                                                                                                            |
|--------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                           | <b>: 30 October 2024</b>                                                                                                                                                                                                   |
| <b>DATE OF AWARD</b>                             | <b>: 19 November 2024</b>                                                                                                                                                                                                  |
| <b>DATE OF NOTICE TO PROCEED</b>                 | <b>: 27 December 2024</b>                                                                                                                                                                                                  |
| <b>CONTRACT DURATION</b>                         | <b>: 450 calendar days</b>                                                                                                                                                                                                 |
| <b>APPROVED BUDGET AMOUNT</b>                    | <b>: ₱128,063,372.73</b>                                                                                                                                                                                                   |
| <b>SOURCE OF FUNDS</b>                           | <b>: PPA CORPORATE BUDGET</b>                                                                                                                                                                                              |
| <b>IMPLEMENTING OFFICE</b>                       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                         |
| <b>ORIGINAL CONTRACT AMOUNT</b>                  | <b>: ₱127,551,778.71</b>                                                                                                                                                                                                   |
| <b>EFFECTIVITY DATE</b>                          | <b>: 02 January 2025</b>                                                                                                                                                                                                   |
| <b>ORIGINAL EXPIRY DATE</b>                      | <b>: 27 March 2026</b>                                                                                                                                                                                                     |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025) | <b>: - The project is 62.401% complete with a negative slippage of 14.845%.</b>                                                                                                                                            |
| <b>REMARKS</b>                                   | <b>: - On-going.</b><br><b>- Negative slippage of the project was due to unworkable weather condition.</b><br><b>- Warning letters were sent to the contractor to undertake measures to cope with the project's delay.</b> |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|-------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : PAVING OF PORT OPERATIONAL AREA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| LOCATION                                  | : PORT OF MATNOG, MATNOG, SORSOGON                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACTOR                                | : KXBG CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| SCOPE OF WORK                             | :<br><b>A. PAVING OF PORT OPERATIONAL AREA</b> <ol style="list-style-type: none"><li>1. Removal and disposal of existing pavement</li><li>2. Removal and disposal of existing fence</li><li>3. Chipping of existing fence</li><li>4. Subgrade preparation</li><li>5. Excavation of backfill existing fill materials</li><li>6. Supply &amp; placing of 3,500 PSI concrete</li><li>7. Supply &amp; installation of reinforcing steel bars</li><li>8. Supply &amp; placing of gravel bedding</li><li>9. Supply &amp; placing of aggregate base course</li><li>10. Supply &amp; placing of cement treated base course</li><li>11. Construction of PCCP including temperature bars</li><li>12. Construction of cycle fence</li><li>13. Upgrading of existing fence</li><li>14. Drainage system</li></ol> |
| DATE OF BIDDING                           | : 13 November 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| DATE OF AWARD                             | : 05 December 2024                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| DATE OF NOTICE TO PROCEED                 | : 16 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| CONTRACT DURATION                         | : 450 <i>calendar days</i>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| APPROVED BUDGET AMOUNT                    | : ₱65,257,242.57                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| ORIGINAL CONTRACT AMOUNT                  | : ₱64,703,385.22                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| EFFECTIVITY DATE                          | : 16 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| ORIGINAL EXPIRY DATE                      | : 10 April 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 34.670% complete and progressing ahead of 3.223%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| REMARKS                                   | : - Ongoing.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : CONVERSION OF EXISTING TRANSIT SHED INTO PASSENGER TERMINAL BUILDING                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| LOCATION      | : PORT OF LUCENA, QUEZON                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACTOR    | : PERSAN CONSTRUCTION, INC. / 4VC BUILDERS & DEVELOPMENT CORP. / JV                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| SCOPE OF WORK | <div><div><b>A. REMOVAL, EXCAVATION AND DISPOSAL WORKS</b><ol style="list-style-type: none"><li>1. Removal and disposal of zocalo</li><li>2. Removal of G.I. wire wall and ceiling</li><li>3. Removal of interlocking Paving Blocks</li><li>4. Excavation of backfilling works</li><li>5. Removal and disposal of existing slab on grade</li><li>6. Removal and disposal of existing concrete pavement</li><li>7. Removal and disposal portion of existing roofing</li><li>8. Removal and disposal portion of existing CHB</li><li>9. Removal and disposal of existing ramp and stairs</li><li>10. Removal and disposal of existing curb and ramp</li></ol></div><div><b>B. CONVERSION OF EXISTING TRANSIT SHED INTO PASSENGER TERMINAL BUILDING</b><ol style="list-style-type: none"><li>1. Supply and install roofing works</li><li>2. Supply &amp; install solid polycarbonate roof sheet</li><li>3. Supply, fabricate &amp; install carpentry works &amp; dry wall partitions</li><li>4. Construct CHB wall including reinforcement</li><li>5. Supply and place reinforced concrete for ram and footing</li><li>6. Supply and place gravel bedding and aggregate sub-base course</li><li>7. Supply, fabricate &amp; install structural steel for column and beams</li><li>8. Application of painting &amp; waterproofing</li><li>9. Supply &amp; install tiles, granite, tactile &amp; stair nosing</li><li>10. Supply &amp; install aluminum composite panel</li><li>11. Supply &amp; install ceiling works</li><li>12. Supply &amp; install doors, windows, and stainless railings</li><li>13. Supply &amp; install curtain wall and glass panel</li><li>14. Supply &amp; install toilet fixtures &amp; partitions</li><li>15. Construct septic vault &amp; installation of water, drainage &amp; sewerage lines</li><li>16. Construct pumphouse &amp; appurtenances</li><li>17. Supply &amp; install electro/mechanical works</li><li>18. Construct reinforced concrete ductbank, handhole &amp; pedestal post</li><li>19. Supply and install fire protection system</li><li>20. Supply and install photoluminescent sign &amp; path markings</li><li>21. Supply and deliver office furnitures, gang chairs, and drinking fountain</li><li>22. Supply, deliver and install turnstile gate access control system</li><li>23. Supply &amp; install directional and identification signages, PPA logo &amp; pahiyas accent pattern</li><li>24. Supply &amp; install distribution transformer incid, accidental</li></ol></div></div> |

expenses

25. Restoration of demolished pavement and slab on grade

26. Re-installation of removed ICPB

27. Supply & install solar panel system

|                                                  |                                                                                                                                                                                                                                                                                                                        |
|--------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                           | <b>: 17 January 2025</b>                                                                                                                                                                                                                                                                                               |
| <b>DATE OF AWARD</b>                             | <b>: 03 February 2025</b>                                                                                                                                                                                                                                                                                              |
| <b>DATE OF NOTICE TO PROCEED</b>                 | <b>: 24 February 2025</b>                                                                                                                                                                                                                                                                                              |
| <b>CONTRACT DURATION</b>                         | <b>: 420 calendar days</b>                                                                                                                                                                                                                                                                                             |
| <b>APPROVED BUDGET AMOUNT</b>                    | <b>: ₱153,433,415.76</b>                                                                                                                                                                                                                                                                                               |
| <b>SOURCE OF FUNDS</b>                           | <b>: PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                                                                                          |
| <b>IMPLEMENTING OFFICE</b>                       | <b>: PPA - PORT CONSTRUCTION AND<br/>MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                                                                                 |
| <b>ORIGINAL CONTRACT AMOUNT</b>                  | <b>: ₱153,131,099.83</b>                                                                                                                                                                                                                                                                                               |
| <b>EFFECTIVITY DATE</b>                          | <b>: 26 February 2025</b>                                                                                                                                                                                                                                                                                              |
| <b>ORIGINAL EXPIRY DATE</b>                      | <b>: 21 April 2026</b>                                                                                                                                                                                                                                                                                                 |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025) | <b>: - The project is 30.321% complete with a negative slippage of<br/>41.219%.</b>                                                                                                                                                                                                                                    |
| <b>REMARKS</b>                                   | <b>: - On-going.<br/>- Negative slippage of the project was due to<br/>issued suspension order and unworkable<br/>weather condition.<br/>- Contractor's request for time<br/>adjustment/extension is under eavluation.<br/>- Considering the proposed time<br/>adjustment/extension, slippage will be<br/>+3.271%.</b> |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|---------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : VIRAC REHABILITATION AND IMPROVEMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| LOCATION      | : PORT OF VIRAC, VIRAC, CATANDUANES                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| CONTRACTOR    | : BEMKAR CONSTRUCTION AND SUPPLY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| SCOPE OF WORK | <p><b>A. CLEARING, DEMOLITION, REMOVAL AND EXCAVATION WORKS</b></p> <ol style="list-style-type: none"><li>1. Demolition of existing damaged RoRo ramp (for re-decking), RoRo ramp and platform (286 sq.m.)</li><li>2. Demolition of existing RoRo ramp on fill and concrete pavement (349 sq.m.)</li><li>3. Cut and dispose existing concrete piles up to sea bed elevation (6 no.)</li><li>4. Cut and dispose existing concrete piles up to sea MLLW elevation (28 no.)</li><li>5. Removal of existing deflector wall containment (35 l.m.)</li><li>6. Removal of existing concrete slope for the restoration of rock bulkhead (118 l.m.)</li><li>7. Removal of existing mooring bollards and turn-over to Authority (5 no.)</li><li>8. Removal of existing damaged Rubber Dock Fender and turn-over to Authority (3 no.)</li><li>9. Excavation of existing disturbed 300mm base/fill materials (105 cu.m.)</li><li>10. Excavation of existing seabed (361 cu.m.)</li></ol> <p><b>B. RECONSTRUCTION OF DAMAGED RORO RAMP ON PILES</b></p> <ol style="list-style-type: none"><li>1. Supply and place 3,500 PSI concrete for RC deck, RC curb, beams, pile cap and fender block of RoRo ramp on piles (75 cu.m.)</li><li>2. Supply and install steel reinforcement for RC deck, RC curb, beams, pile cap and fender block of RoRo ramp on piles (15,431 kg)</li><li>3. Supply and install machine bended 20mm thk. Steel ramp protection (ASTM A572, Grade 50 Plate) including dowel connectors (7 set)</li><li>4. Supply, deliver and install Rubber Dock Fender (V-type, 400H x 1500L) including accessories (3 set)</li></ol> <p><b>C. CONSTRUCTION OF CONTINUOUS RORO RAMP ON PILES AND PORT OPERATIONAL AREA</b></p> <ol style="list-style-type: none"><li>1. Supply and deliver to site 450mm x 450mm PSC pile (2,260 l.m.)</li><li>2. Handle, pitch and drive 450mm x 450mm vertical PSC pile (1,140 l.m.)</li></ol> |

3. Handle, pitch and drive 450mm x 450mm batter PSc pile (1,120 l.m.)
4. Chip/cut and dispose portion of newly driven PSC piles up to required elevation 9116 no.)
5. Supply and place 3,500 PSI concrete for pile cap, beam, slab, RC curb, curtain wall, mooring block, fender block and retaining wall (74,970 kg.)
6. Supply and install steel reinforcement for pile cap, beam, slab, RC curb, curtain wall, mooring block, fender block and retaining wall (74,970 kg.)
7. Supply and place 3,000 PSI concrete block, CB-3 (cast-in-place) (53 cu.m.)
8. Supply and place 3,000 PSI concrete blocks CB1 and CB-3, including lifting bars (39 no.)
9. Supply and place 2,000 kg. armour rocks (1,484 cu.m.)
10. Supply and place 50-100 kg. core rocks (1,484 cu.m.)
11. Supply and install geotextile fabric (940 sq.m.)
12. Supply and place sand and gravel fill (2,299 cu.m.)
13. Supply, spread and compact aggregate sub-base course (844 cu.m.)
14. Supply, spread and compact aggregate base course (857 cu.m.)
15. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (1,262 sq.m.)
16. Supply and install machine bended 20mm thk. Steel ramp protection (ASTM A572, Grade 50 Plate) including dowel connectors (25 set)
17. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars and asphalt sealer (100 l.m.)
18. Supply, deliver and install Rubber Dock Fender (V-type, 400H x1500L) including accessories (17 set)
19. Supply, deliver and install mooring bollard (25 Tons, T-head) including accessories (4 set)

#### **D. REHABILITATION OF DAMAGED BREAKWATER**

1. Supply and place 2-layer 2,000 kg. (minimum) armour rocks (4,506 cu.m.)
2. Supply and place 50-100 kg. core rocks (1,190 cu.m.)

|                                                  |                                                                              |
|--------------------------------------------------|------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>                           | <b>: 19 December 2024</b>                                                    |
| <b>DATE OF AWARD</b>                             | <b>: 06 January 2025</b>                                                     |
| <b>DATE OF NOTICE TO PROCEED</b>                 | <b>: 25 February 2025</b>                                                    |
| <b>CONTRACT DURATION</b>                         | <b>: 450 calendar days</b>                                                   |
| <b>APPROVED BUDGET AMOUNT</b>                    | <b>: ₱120,070,768.77</b>                                                     |
| <b>SOURCE OF FUNDS</b>                           | <b>: PPA CORPORATE BUDGET</b>                                                |
| <b>IMPLEMENTING OFFICE</b>                       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>           |
| <b>ORIGINAL CONTRACT AMOUNT</b>                  | <b>: ₱119,072,769.52</b>                                                     |
| <b>EFFECTIVITY DATE</b>                          | <b>: 25 February 2025</b>                                                    |
| <b>ORIGINAL EXPIRY DATE</b>                      | <b>: 20 May 2026</b>                                                         |
| <b>PROJECT STATUS</b><br>(As of 25 October 2025) | <b>: - The project is 88.780% complete and progressing ahead of 45.049%.</b> |
| <b>REMARKS</b>                                   | <b>: - Ongoing.</b>                                                          |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : DINGALAN PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| LOCATION      | : PORT OF DINGALAN, AURORA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACTOR    | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| SCOPE OF WORK | <div><div><b>A. REMOVAL, DISPOSAL AND EXCAVATION WORKS</b><ol style="list-style-type: none"><li>1. Excavation of existing fill materials (51 cu.m.)</li><li>2. Chipping and disposal existing RC curb (48 l.m.)</li><li>3. Demolition of existing CHB fence (84 l.m.)</li><li>4. Demolition of existing sheet pile wall (104 sq.m.)</li><li>5. Excavation of existing seabed (4,946 cu.m.)</li><li>6. Cutting of existing sheet piles (68 no.)</li><li>7. Removal of existing lamp post (5 no.)</li><li>8. Re-installation of lamp post including provision of necessary anchor bolts and other incidentals (4 no.)</li></ol></div><div><b>B. PORT OPERATIONAL AREA</b><ol style="list-style-type: none"><li>1. Supply, deliver and drive Z-type hot rolled steel sheet piles (total wt = 333 m.t. and 2,329 l.m.) including connectors (10 l.m.)</li><li>2. Supply and install dowel bars for steel sheet piles (1,663 kg.)</li><li>3. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (8,252 kg.)</li><li>4. Supply, deliver and drive 0.45m x 0.45m PSC anchor piles (528 l.m.)</li><li>5. Chip/cut and dispose portion of newly driven PSC anchor piles (33 no.)</li><li>6. Supply and place of 3,500 PSI concrete (425 cu.m.)</li><li>7. Supply and install reinforcing steel bars (37,041 kg.)</li><li>8. Supply and place gravel bedding (6 cu.m.)</li><li>9. Supply and place 50 to 100 kg. rocks (5,178 cu.m.) and armour rocks (93 cu.m.)</li><li>10. Supply and install 50mm Ø x 14.00m tie-rod including accessories (67 set)</li><li>11. Supply and install of geotextile fabric (2,111 sq.m.)</li><li>12. Supply and place sand and gravel fill (10,966 cu.m.)</li><li>13. Supply, spread and compact aggregate sub-base course (1,502 cu.m.)</li><li>14. Supply, spread and compact aggregate base course (801 cu.m.)</li><li>15. Supply and place sacked concrete in jute bags (17 cu.m.)</li><li>16. Supply and install concrete blocks (19 no.)</li><li>17. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (4,003 sq.m.)</li><li>18. Construct security fence including painting and accessories (132 l.m.)</li></ol></div></div> |

19. Supply and install hot-dip galvanized trench grate cover for lateral drainage including built up frame, dowel and other incidentals (80 l.m.)
20. Supply, deliver and install Port Lighting System including accessories (1 lot)

### **C. RC PIER**

1. Supply and deliver to site steel pipe piles (500mm dia. X 13mm thk, A252 Grade 2) (Total wt. = 275 m.t.) including application of polyurethane external coating (919 sq.m.)
2. Handle, pitch and drive 500mm dia. Steel pipe piles (vertical piles = 680 l.m.) and (batter piles = 1,080 l.m.) including splicing (50 no.) and cutting (50 no.) of steel pipe piles
3. Removal of clogged materials inside the driven steel pipe piles (32 cu.m.)
4. Supply and install reinforcing steel cage for the steel pipe piles (32,743 kg.)
5. Supply and place 3,500 PSI concrete filler inside the steel pipe piles (121 cu.m.)
6. Supply and install steel reinforcements for the superstructure (33,484 kg.)
7. Supply and place 3,500 PSI concrete for the superstructure (33,484 kg.)
8. Supply and install (BWT 100mm x 12mm), hot-dipped galvanized constructions joints including dowel bars (9 l.m.)
9. Supply, deliver and install Rubber Dock Fenders, V-type, 500H x 1500L (10m set)
10. Supply, deliver and install mooring bollards, 35 Tons, T-head (10 set)

|                                  |                                                                                                                     |
|----------------------------------|---------------------------------------------------------------------------------------------------------------------|
| <b>DATE OF BIDDING</b>           | <b>: 30 September 2025</b>                                                                                          |
| <b>DATE OF AWARD</b>             | <b>: 15 October 2025</b>                                                                                            |
| <b>DATE OF NOTICE TO PROCEED</b> | <b>: 07 November 2025</b>                                                                                           |
| <b>CONTRACT DURATION</b>         | <b>: 510 calendar days</b>                                                                                          |
| <b>APPROVED BUDGET AMOUNT</b>    | <b>: ₱204,118,684.78</b>                                                                                            |
| <b>SOURCE OF FUNDS</b>           | <b>: PPA CORPORATE BUDGET</b>                                                                                       |
| <b>IMPLEMENTING OFFICE</b>       | <b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                  |
| <b>ORIGINAL CONTRACT AMOUNT</b>  | <b>: ₱203,242,021.89</b>                                                                                            |
| <b>EFFECTIVITY DATE</b>          | <b>: 07 November 2025</b>                                                                                           |
| <b>ORIGINAL EXPIRY DATE</b>      | <b>: 31 March 2027</b>                                                                                              |
| <b>PROJECT STATUS</b>            | <b>:</b>                                                                                                            |
| (As of 25 October 2025)          |                                                                                                                     |
| <b>REMARKS</b>                   | <b>:</b> - Notice of Award was issued to the contractor on 15 October 2025.<br>- For issuance of Notice to Proceed. |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : GAMAO PORT DEVELOPMENT PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |
| LOCATION                  | : PORT OF GAMAO, TINGLOY, BATANGAS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTRACTOR                | : GREAT SWISS METAL BUILDERS CORP.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK             | <div><div><b>A. PORT OPERATIONAL WITH CONTINUOUS RORO RAMP ON FILL</b><ol style="list-style-type: none"><li>Excavation of existing seabed</li><li>Supply &amp; driving of U-type steel sheet pile including protective coating</li><li>Supply &amp; installation of steel walling and splice plate</li><li>Supply &amp; installation of dowel bars</li><li>Supply &amp; placing of 3,500 PSI concrete</li><li>Supply &amp; installation of reinforcing steel bars</li><li>Supply &amp; placing of gravel bedding</li><li>Supply &amp; placing of 50 to 100 kg. rocks</li><li>Supply &amp; place plastered finish in rock embankment</li><li>Supply 7 place concrete blocks</li><li>Supply &amp; installation of tie-rod</li><li>Supply &amp; installation of geotextile fabric</li><li>Supply &amp; placing of fill materials</li><li>Supply &amp; placing of aggregate base course</li><li>Construction of Portland Cement Concrete Pavemnet</li><li>Supply &amp; installation of black iron channel steel ramp protection</li><li>Construction of Security Fence</li><li>Supply and installation of Portlighting System</li><li>Supply, delivery and installation of Rubber Dock Fenders and mooring bollards</li></ol></div><div><b>B. PASSENGER TERMINAL BUILDING</b><ol style="list-style-type: none"><li>Construction of Passenger Terminal Building, complete with architectural finishes, structural, electrical, plumbing, fire pro., painting et. (1,108.50 sq.m.)</li><li>Supply &amp; installation of distribution transformer including accessories, metering, bill deposit and other incidental expenses</li><li>Supply and installation of wastewater treatment facility with built-in regulating tank and other accessories</li><li>Supply &amp; installation of grid-tied solar power project including net-metering and other accessories</li></ol></div></div> |
| DATE OF BIDDING           | : 24 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| DATE OF AWARD             | : 10 February 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED | : 10 March 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACT DURATION         | : 540 <i>calendar days</i>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| APPROVED BUDGET AMOUNT    | : <b><i>₱251,166,454.73</i></b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

|                                           |                                                                            |
|-------------------------------------------|----------------------------------------------------------------------------|
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                     |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND<br>MAINTENANCE DEPARTMENT (PCMD)             |
| ORIGINAL CONTRACT AMOUNT                  | : <i>₱250,161,840.40</i>                                                   |
| EFFECTIVITY DATE                          | : 10 March 2025                                                            |
| ORIGINAL EXPIRY DATE                      | : 31 August 2026                                                           |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 28.892% complete with a negative slippage of<br>2.424%. |
| REMARKS                                   | : - On-going.                                                              |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : BATARAZA PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| LOCATION                                  | : PORT OF BATARAZA, BRGY. BULLUYAN, BATARAZA, PALAWAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| CONTRACTOR                                | : MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| SCOPE OF WORK                             | : <div><b>A. RC PIER AND RORO RAMP</b><ol style="list-style-type: none"><li>1. Remove and dispose existing RoRo ramp (deck and beam included) (125 sq.m.)</li><li>2. Chip-off of existing pile cap for build-up (19 no.)</li><li>3. Remove existing Rubber Dock Fender and turn-over to the Authority (3 no.)</li><li>4. Chip-off RC curb and smoothened with mortar (17 l.m.)</li><li>5. Supply, deliver and drive 450mm x 450mm PSC test piles (3 no.)</li><li>6. Supply and deliver to site PSC piles (450mm x 450mm) (5,982 l.m.)</li><li>7. Handle, pitch and drive vertical PSC piles (450mm x 450mm) (3,024 l.m.) and batter PSC piles (450mm x 450mm) (2,958 l.m.)</li><li>8. Chip/cut and dispose portion of driven PSC piles up to required elevation (213 no.)</li><li>9. Apply concrete epoxy to existing concrete prior to concrete pouring (19 sq.m.)</li><li>10. Supply and place 3,500 PSI concrete for the superstructure (815 cu.m.)</li><li>11. Supply and install steel reinforcement for the superstructure (122,755 kg.)</li><li>12. Supply and install 20mm thk. Steel ramp protection plate (ASTM A572, Grade 50) including dowel connectors (5,616 kg.)</li><li>13. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (54 l.m.)</li><li>14. Supply, deliver to site and install Rubber Dock Fender (V600H x 2,000L) including accessories (12 sets)</li><li>15. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including accessories (5 sets)</li><li>16. Supply, deliver to site and install mooring bollard (50-tons, T-head) including accessories (5 sets)</li><li>17. Supply, deliver to site and install mooring bollard (35-tons, T-head) including accessories (7 sets)</li></ol></div> |
| DATE OF BIDDING                           | : 20 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| DATE OF AWARD                             | : 10 February 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| DATE OF NOTICE TO PROCEED                 | : 12 March 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| CONTRACT DURATION                         | : 450 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| APPROVED BUDGET AMOUNT                    | : 126,311,651.23                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| ORIGINAL CONTRACT AMOUNT                  | : ₱126,269,752.56                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| EFFECTIVITY DATE                          | : 17 March 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| ORIGINAL EXPIRY DATE                      | : 09 June 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 4.942% complete with a negative slippage of 18.203%.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| REMARKS                                   | : <div><div>- On-going.</div><div>- Negative slippage of the project was due to on-going processing of Environmental Compliance Certificate.</div></div>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : ROXAS PORT EXPANSION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
| LOCATION      | : PORT OF ROXAS, ROXAS, ORIENTAL MINDORO                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| CONTRACTOR    | : ORIENT STAR CONSTRUCTION, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| SCOPE OF WORK | <div><div>A. PORT OPERATIONAL AREA</div><div><div>1. Removal, disposal and excavation works.</div><div><div>1. Supply &amp; placing of 3,500 PSI concrete</div><div>2. Supply &amp; installation of reinforcing steel bars</div><div>3. Supply &amp; placing of 3,500 PSI concrete</div><div>4. Supply &amp; placing of 50 to 100 kg. rocks</div><div>5. Supply &amp; placing of 1,000 kg rocks.</div><div>6. Supply &amp; installation of geotextile fabric</div><div>7. Supply &amp; placing of fill materials</div><div>8. Supply &amp; placing of aggregate base course</div><div>9. Construction of PCC Pavement</div><div>10. Construction of perimeter fence</div><div>11. Portlighting system</div><div>12. Drainage system</div></div></div><div>B. RC PLATFORM AND CONTINUOUS RORO RAMP</div><div><div>1. Supply &amp; deliver to site 450 x 450mm PSC piles</div><div>2. Handling, pitching &amp; driving of 450x450mm PSC piles</div><div>3. Splicing of 450mm x 450mm PSC piles</div><div>4. Chipping/cutting of newly driven piles</div><div>5. Supply &amp; placing of 3,500 PSI concrete</div><div>6. Supply &amp; installation of reinforcing steel bars</div><div>6. Supply &amp; installation of construction joints</div><div>7. Supply &amp; installation of steel ramp protection</div><div>8. Supply, delivery &amp; installation of Rubber Dock Fenders and mooring bollards</div></div></div> <div>C. REIMBURSABLE ITEMS</div> <div><div>1. Approval of environmental Compliance Certificate (ECC)</div></div> |

# PROJECT BRIEF

|               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE | : CONSTRUCTION OF CRUISE SHIP PORT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| LOCATION      | : SITIO HONDURA, BARANGAY POBLACION,<br>PUERTO GALERA, ORIENTAL MINDORO                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| CONTRACTOR    | : PREMIUM MEGASTRUCTURES, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| SCOPE OF WORK | <div><div><b>A. CONSTRUCTION OF BACK-UP AREA AND ROCK CAUSEWAY</b><ol style="list-style-type: none"><li>Supply and place 50-100 kg/pc core rocks (4,622 cu.m.) and 1,000 kg/pc armour rocks (94,068 cu.m.)</li><li>Supply and place sand and gravel fill (13,264 cu.m.) geotextile</li><li>Construct Portland Cement Concrete Pavement 300 mm thick including dowel bars (7,431 sq.m.)</li><li>Supply and place 3,500 PSI concrete for RC curb, retaining wall, lamp post foundation (220 cu.m.) including steel reinforcements (8,233 kg) and gravel bedding (2 cu.m.)</li><li>Supply and install Port Lighting System</li></ol></div><div><b>B. CONSTRUCTION OF RC TRESTLE</b><ol style="list-style-type: none"><li>Supply and drive 400mm x 400mm (2 units) and 450mm x 450mm (1 unit) PSC test piles</li><li>Supply and drive 400mm x 400mm (3,276 l.m.) and 450mm x 450mm (1,469 l.m.) PSC piles including splicing (45 units) and cutting of piles up to required elevation (171 units)</li><li>Supply and place 3,500 PSI concrete for superstructure (540 cu.m.) including steel reinforcements (87,794 kg) and construction joint (27 l.m.)</li><li>Supply and install Rubber Dock Fenders (V-type, 500H x 1,500L) including accessories (11 sets)</li><li>Supply and install mooring bollards (T-head type, 25-ton cap.) including accessories (11 sets)</li></ol></div><div><b>C. CONSTRUCTION OF RC PIER</b><ol style="list-style-type: none"><li>Supply and drive 1000mm diameter steel pipe pile as test pile with protective external coating (2 units)</li><li>Supply and drive 1000mm diameter x 12mm thick steel pipe piles with external coating (8,582 sq.m.) including splicing (206 units)</li><li>Supply and place concrete filler (2,380 cu.m.) with steel reinforcements (375,844 kg.)</li><li>Supply and place 3,500 PSI concrete for superstructure (2,406 cu.m.) including steel reinforcements (187,545 kg) and construction joint (12 l.m.)</li><li>Supply and install Rubber Dock Fenders, V-type 500L x 1,500L (15 sets) and cone type fenders (6 sets) including accessories</li><li>Supply and install mooring pillar, 150 ton cap (6 sets) and mooring bollards, 25-ton cap., (9 sets) including accessories</li></ol></div></div> |

|                                           |   |                                                                                                                                                                                                                               |
|-------------------------------------------|---|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| DATE OF BIDDING                           | : | 05 February 2025                                                                                                                                                                                                              |
| DATE OF AWARD                             | : | 26 February 2025                                                                                                                                                                                                              |
| DATE OF NOTICE TO PROCEED                 | : | 26 March 2025                                                                                                                                                                                                                 |
| CONTRACT DURATION                         | : | 780 calendar days                                                                                                                                                                                                             |
| APPROVED BUDGET AMOUNT                    | : | ₱706,048,888.13                                                                                                                                                                                                               |
| SOURCE OF FUNDS                           | : | PPA CORPORATE BUDGET                                                                                                                                                                                                          |
| IMPLEMENTING OFFICE                       | : | PPA - PORT CONSTRUCTION AND<br>MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                  |
| ORIGINAL CONTRACT AMOUNT                  | : | ₱704,548,888.13                                                                                                                                                                                                               |
| EFFECTIVITY DATE                          | : | 28 March 2025                                                                                                                                                                                                                 |
| ORIGINAL EXPIRY DATE                      | : | 16 May 2027                                                                                                                                                                                                                   |
| PROJECT STATUS<br>(As of 25 October 2025) | : | <ul style="list-style-type: none"><li>- Suspended effective 28 March 2025 due to lack of access road leading to the project site.</li><li>- Termination of Contract is for evaluation of Legal Services Department.</li></ul> |
| REMARKS                                   | : |                                                                                                                                                                                                                               |

# PROJECT BRIEF

**PROJECT TITLE** : **JOSE PANGANIBAN PORT IMPROVEMENT PROJECT**

**LOCATION** : **PORT OF JOSE PANGANIBAN, CAMARINES NORTE**

**CONTRACTOR** :

**SCOPE OF WORK** : **A. EXCAVATION WORKS**

1. Excavation of existing seabed

**B. PORT OPERATIONAL AREA**

1. Supply & driving of steel pipe pile and anchor pile including polyurethane
2. Handling, pitching, driving and splicing of steel pipe piles and anchor piles
3. Supply, fabricate band tip for the steel pipe piles
4. Cutting & disposal of newly driven steel pipe piles
5. Supply & installation of steel walling and splice plate
6. Extraction of clogged materials inside the SPP
7. Supply & placing of san filler for SPP
8. Supply & placing of concrete filler for SPP
9. Supply & installation of reinforcing steel cage for SPP
10. Supply & placing of 3,500 PSI concrete
11. Supply & installation of reinforcing steel bars
12. Supply & placing of 50 to 100 kg. rocks
13. Supply & installation of tie-rods
14. Supply & installation of geotextile fabric
15. Supply & placing of fill materials
16. Supply & placing of aggregate base course
17. Supply & installation of mooring and fendering system
18. Placing of construction joint including dowel bars

**C. CONSTRUCTION OF RELIEVING PLATFORM**

1. Supply & driving of steel pipe pile including polyurethane and splicing
2. Handling, pitching & driving of steel pipe piles
3. Cutting of newly driven steel pipe piles
4. Extraction of clogged materials inside the SPP
5. Supply & placing of sand filler for SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & placing of 3,500 PSI concrete for the superstructure
9. Supply & installation of reinforcing steel bar for the superstructure

**DATE OF BIDDING** :

**DATE OF AWARD** :

**DATE OF NOTICE TO PROCEED** :

**CONTRACT DURATION** :

**APPROVED BUDGET AMOUNT** : ***₱2,108,486,926.63***

**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**

**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND  
MAINTENANCE DEPARTMENT (PCMD)**

**ORIGINAL CONTRACT AMOUNT** : ***₱2,382,590,227.00***

**EFFECTIVITY DATE** :

**ORIGINAL EXPIRY DATE** :

**PROJECT STATUS** : - Bidding is scheduled on 04 February 2025.

**REMARKS** :

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
|-------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : REPLACEMENT OF RUBBER DOCK FENDERS IN PMO-PALAWAN                                                                                                                                                                                                                                                                                                                                                                                                               |
| LOCATION                                  | : VARIOUS PPA-PMO PALAWAN PORTS                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACTOR                                | : J.C. PINON CONSTRUCTION, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| SCOPE OF WORK                             | <p><b>A. REPLACEMENT OF RUBBER DOCK FENDERS IN VARIOUS PPA-PMO PALAWAN PORTS</b><br/>(Ports of Puerto Princesa, El Nido, Brooke's Point, Roxas, Narra, Liminangcong, Dumaran, Bataraza, Coron, Cuyo, Culion and Balabac)</p> <ol style="list-style-type: none"><li>1. Removal of existing fenders and bollards including turning over to the authority</li><li>2. Supply, delivery &amp; installation of Rubber Dock Fenders of various types and sizes</li></ol> |
| DATE OF BIDDING                           | : 30 January 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| DATE OF AWARD                             | : 12 February 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| DATE OF NOTICE TO PROCEED                 | : 07 April 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACT DURATION                         | : 300 <i>calendar days</i>                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| APPROVED BUDGET AMOUNT                    | : ₱109,305,021.73                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                       |
| ORIGINAL CONTRACT AMOUNT                  | : ₱108,792,265.04                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| EFFECTIVITY DATE                          | : 07 April 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL EXPIRY DATE                      | : 31 January 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| PROJECT STATUS<br>(As of 25 October 2025) | <ul style="list-style-type: none"><li>- On-going.</li><li>- No activity at site, awaiting delivery of the required rubber dock fenders.</li><li>- The delivery of the required rubber dock fenders is expected by December 2025.</li></ul>                                                                                                                                                                                                                        |
| REMARKS                                   | :                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : EXTENSION OF BREAKWATER PIER                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| LOCATION                                  | : PORT OF CAPINPIN, BRGY. PUTTING BUHANGIN, ORION, BATAAN                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| CONTRACTOR                                | : GOLDRIDGE CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| SCOPE OF WORK                             | <div><div><b>A. BREAKWATER PIER EXTENSION - I</b><ol style="list-style-type: none"><li>Excavation of seabed (279 cu.m.)</li><li>Supply and delivery of PSC sheet piles and corner piles (5,771 l.m.)</li><li>Handling, pitching and driving PSC sheet piles and corner piles (5,771 l.m.)</li><li>Chipping/cutting and disposal of newly driven PSC sheet piles (199 no.)</li><li>Supply and placing of sacked concrete (4 cu.m.)</li><li>Supply and installation of steel reinforcement for the superstructure (14,007 kg.)</li><li>Supply and placing of concrete for the superstructure (227 cu.m.)</li><li>Supply and placing of rock boulders (3,186 cu.m.)</li><li>Construction of concrete pavement (263 sq.m.)</li><li>Supply and installation of solar powered light beacon (1 set)</li></ol></div><div><b>B. BREAKWATER EXTENSION - II</b><ol style="list-style-type: none"><li>Excavation of seabed (3,618 cu.m.)</li><li>Supply and delivery of PSC sheet piles and corner piles (16,520 l.m.)</li><li>Handling, pitching and driving PSC sheet piles and corner piles (16,520 l.m.)</li><li>Chipping/cutting and disposal of newly driven PSC sheet piles (590 no.)</li><li>Supply and placing of sacked concrete (2 cu.m.)</li><li>Supply and installation of steel reinforcement for the superstructure (40,606 kg.)</li><li>Supply and placing of concrete for the superstructure (658 cu.m.)</li><li>Supply and placing of rock boulders (9,925 cu.m.)</li><li>Construction of concrete pavemnet (812 sq.m.)</li></ol></div></div> |
| DATE OF BIDDING                           | : 19 September 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| DATE OF AWARD                             | : 09 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| DATE OF NOTICE TO PROCEED                 | : 29 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| CONTRACT DURATION                         | : 570 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |
| APPROVED BUDGET AMOUNT                    | : ₱418,918,810.53                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| ORIGINAL CONTRACT AMOUNT                  | : ₱417,818,888.00                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| EFFECTIVITY DATE                          | : 29 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL EXPIRY DATE                      | : 21 May 2027                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |
| PROJECT STATUS<br>(As of 25 October 2025) | : - Mobilization and sourcing of materials are on-going.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| REMARKS                                   | :                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : CASIGURAN PORT EXPANSION AND REHABILITATION PROJECT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| LOCATION                  | : PORT OF CASIGURAN, CASIGURAN, AURORA                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| CONTRACTOR                | : E.M. CUERPO, INC.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| SCOPE OF WORK             | :<br><b>A. CONSTRUCTION OF PORT OPERATIONAL AREA (A = 4,003.03 SQ.M.)</b><br>1. Demolition of existing perimeter fence (57 l.m.)<br>2. Chipping-off portion of existing RC curb (87 l.m.)<br>3. Demolition of existing pavement (259 sq.m.)<br>4. Excavation and backfilling of fill materials (216 cu.m.)<br>5. Remove existing lamp post and turn-over to the Authority (16 no.)<br>6. Supply and placing gravel bedding (24 cu.m.)<br>7. Supply and placing 3,500 PSI concrete for rock bulkhead, stairlanding, and port lighting structures (188 cu.m.)<br>8. Supply and installation of steel reinforcement for the rock bulkhead, stairlanding and port lighting structures (11,439 kg.)<br>9. Supply and placing of 50 to 100 kg/pc core rocks (2,177 cu.m.) and 1,000 kg/pc armour rocks (1,488 cu.m.)<br>10. Supply and installation of geotextile fabric (1,073 sq.m.)<br>11. Supply and placing of sand and gravel fill (11,225 cu.m.)<br>12. Supply, spread and compact of aggregate sub-base course (3,755 cu.m.) and aggregate base course (836 cu.m.)<br>14. Construction of PCCP (300mm thk) including dowel bars and construction joint (4,179 sq.m.)<br>15. Construction of catch drain manhole (9 set)<br>16. Supply and install reinforced concrete pipe 600mm (108 l.m.)<br>17. Construction of CHB with cyclone wire fence (57 l.m.)<br>18. Construction of guard house and steel gate (1 lot)<br>19. Construction of septic vault including accessories (1 no.)<br>20. Construction of catch basin including accessories (1 no.)<br>21. Relocation of removed lamp post (7 no.)<br>22. Construction of lighting system (1 lot)<br>23. Supply, deliver and install distribution transformer and its accessories (1 lot) |
| DATE OF BIDDING           | : 18 September 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| DATE OF AWARD             | : 09 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| DATE OF NOTICE TO PROCEED | : 29 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| CONTRACT DURATION         | : 420 calendar days                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| APPROVED BUDGET AMOUNT    | : ₱75,401,525.21                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| SOURCE OF FUNDS           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        |
| IMPLEMENTING OFFICE       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |
| ORIGINAL CONTRACT AMOUNT  | : ₱74,376,195.50                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| EFFECTIVITY DATE          | : 29 October 2025                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| ORIGINAL EXPIRY DATE      | : 22 December 2026                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| PROJECT STATUS            | : - Mobilization and sourcing of materials are on-going.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| REMARKS                   | :                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |

# PROJECT BRIEF

|                                           |                                                                                                                                                                                                                                                                                                                       |
|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE                             | : REMOVAL OF EXISTING BREAKWATER                                                                                                                                                                                                                                                                                      |
| LOCATION                                  | : PORT OF NASUGBU, NASUGBU, BATANGAS                                                                                                                                                                                                                                                                                  |
| CONTRACTOR                                | : KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION                                                                                                                                                                                                                                                               |
| SCOPE OF WORK                             | :<br>A. REMOVAL OF EXISTING BREAKWATER <ol style="list-style-type: none"><li>1. Dredging of existing seabed around the breakwater including disposal to the designated area</li><li>2. Extraction and removal of existing rocks</li><li>3. Disposal of newly extracted/removed rocks to the designated area</li></ol> |
| DATE OF BIDDING                           | : 17 September 2025                                                                                                                                                                                                                                                                                                   |
| DATE OF AWARD                             | : 29 September 2025                                                                                                                                                                                                                                                                                                   |
| DATE OF NOTICE TO PROCEED                 | : 16 October 2025                                                                                                                                                                                                                                                                                                     |
| CONTRACT DURATION                         | : 720 calendar days                                                                                                                                                                                                                                                                                                   |
| APPROVED BUDGET AMOUNT                    | : ₱238,728,683.02                                                                                                                                                                                                                                                                                                     |
| SOURCE OF FUNDS                           | : PPA CORPORATE BUDGET                                                                                                                                                                                                                                                                                                |
| IMPLEMENTING OFFICE                       | : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)                                                                                                                                                                                                                                                           |
| ORIGINAL CONTRACT AMOUNT                  | : ₱238,225,465.91                                                                                                                                                                                                                                                                                                     |
| EFFECTIVITY DATE                          | : 17 October 2025                                                                                                                                                                                                                                                                                                     |
| ORIGINAL EXPIRY DATE                      | : 06 October 2027                                                                                                                                                                                                                                                                                                     |
| PROJECT STATUS<br>(As of 25 October 2025) | : - The project is 1.235% complete and progressing ahead of 0.187%.                                                                                                                                                                                                                                                   |
| REMARKS                                   | : - Ongoing.                                                                                                                                                                                                                                                                                                          |

# PROJECT BRIEF

|                           |                                                                                                                                                                                                                                                                                                                                                                            |
|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECT TITLE             | : REPLACEMENT OF RUBBER DOCK FENDERS IN PMO MARINDUQUE/QUEZON                                                                                                                                                                                                                                                                                                              |
| LOCATION                  | : VARIOUS PPA-PMO MARINDUQUE/QUEZON PORTS                                                                                                                                                                                                                                                                                                                                  |
| CONTRACTOR                | :                                                                                                                                                                                                                                                                                                                                                                          |
| SCOPE OF WORK             | :<br><b>A. REPLACEMENT OF RUBBER DOCK FENDERS IN VARIOUS PPA-PMO MARQUEZ PORTS</b><br>(Port of Lucena, Balanacan, Cawit, Sta. Cruz, Mauban and San Andres)<br><ol style="list-style-type: none"><li>1. Removal of existing fenders including turning over to the authority</li><li>2. Supply, delivery &amp; installation of Rubber Dock Fenders (various sizes)</li></ol> |
| DATE OF BIDDING           | :                                                                                                                                                                                                                                                                                                                                                                          |
| DATE OF AWARD             | :                                                                                                                                                                                                                                                                                                                                                                          |
| DATE OF NOTICE TO PROCEED | :                                                                                                                                                                                                                                                                                                                                                                          |
| CONTRACT DURATION         | : <b><i>180 calendar days</i></b>                                                                                                                                                                                                                                                                                                                                          |
| APPROVED BUDGET AMOUNT    | : <b><i>₱64,753,351.24</i></b>                                                                                                                                                                                                                                                                                                                                             |
| SOURCE OF FUNDS           | : <b>PPA CORPORATE BUDGET</b>                                                                                                                                                                                                                                                                                                                                              |
| IMPLEMENTING OFFICE       | : <b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>                                                                                                                                                                                                                                                                                                         |
| ORIGINAL CONTRACT AMOUNT  | : <b><i>₱73,171,286.90</i></b>                                                                                                                                                                                                                                                                                                                                             |
| EFFECTIVITY DATE          | :                                                                                                                                                                                                                                                                                                                                                                          |
| ORIGINAL EXPIRY DATE      | :                                                                                                                                                                                                                                                                                                                                                                          |
| PROJECT STATUS            | : - Notice of Award was issued to the contractor on 09 October 2025.                                                                                                                                                                                                                                                                                                       |
| REMARKS                   | :                                                                                                                                                                                                                                                                                                                                                                          |