

PROJECT BRIEF

PROJECT TITLE	: MANOC MANOC CARGO PORT PROJECT
LOCATION	: PORT OF MANOC MANOC, MALAY, AKLAN
CONTRACTOR	: KHAN KON CHI CONSTRUCTION AND DEV'T CORPORATION
SCOPE OF WORK	A. CONSTRUCTION OF BACK-UP AREA (AREA = 4,571.00 SQ.M.) 1. Construction of rock bulkhead (7,904 cu.m.), fill materials (18,381 cu.m.) reinforced concrete for retaining walls, anchor wall, mooring block, fender block, RC curb, wing wall and stair landing (425 cu.m. of concrete and 33,718 kg of reinforcing steel bars of various sizes) 2. Supply and drive of concrete piles (0.35m x 0.525m PSC sheet piles - 3,080 l.m. and RC corner sheet piles - 80 l.m.), including chipping and cutting of newly driven piles up to required elevation (158 pcs) 3. Supply and installation of tie-rod of various sizes (10 set-32mmØ x 5.5m, 32 sets-50mmØ x 15m and 2 sets - 50mmØ x 1.2m) and geotextile fabric (3,113 sq.m.) 4. Construction of Portland Cement Concrete Pavement (250mm thk., 4,533 sq.m.) including aggregate base course (907 cu.m.) and gravel bedding (62 cu.m.) 5. Supply and install Rubber Dock Fenders (V-type 500H x 1500L - 9 sets) and mooring bollard, 35T, T-Head (5 sets) 6. Excavate existing seabed up to required elevation prior to laying of rock (861 cu.m.) B. CONSTRUCTION OF ACCESS ROAD (AREA = 337.56 SQ.M.) 1. Construction of rock bulkhead (114 cu.m.), fill materials (97 cu.m.), reinforced concrete for RC curb (40 cu.m. of concrete and 1,052 kg of reinforcing steel bars of various sizes) 2. Construction of Portland Cement Concrete Pavement (PCCP, 250mm thk., 338 sq.m.) including aggregate base course (68 cu.m.) 3. Supply and install geotextile fabric (104 sq.m.) C. PORT LIGHTING SYSTEM 1. Supply and installation of single angle bar floodlight lamp post, 10.00m ht., hot-dipped galvanized (5 sets) with 100 watt LED floodlight fixture (10 sets) and single arm steel tapered lamp, post, 10.00mm ht., hot-dipped galvanized (3 sets) with 100 watt LED roadway fixtures (3 sets)
DATE OF BIDDING	: 23 May 2019
DATE OF AWARD	: 26 June 2019
DATE OF NOTICE TO PROCEED	: 28 August 2019

CONTRACT DURATION	:	<i>420 calendar days</i>
APPROVED BUDGET AMOUNT	:	<i>₱134,170,466.65</i>
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	<i>₱132,828,205.91</i>
VARIATION ORDER NO. 1 (Change Order No.1/Extra Work Order No.1)	:	<i>₱11,334,902.57</i> Covering the quantity adjustments (overrun/underruns/deletion) of some of the original items of work and inclusion of additional works as called for by the results of the approved revised plans / drawings incorporating the final location of the project including the substitution / extension of the designed concrete sheet piles in lieu of the rock bulkhead to conform to the actual seabed elevation based on the conducted pre-construction survey.
REVISED CONTRACT AMOUNT (First Revision)	:	<i>₱144,163,108.48</i>
EFFECTIVITY DATE	:	30 August 2019
ORIGINAL EXPIRY DATE	:	22 October 2020
TIME EXTENSION NO. 1 / TIME ADJUSTMENT NO. 1	:	<i>420 calendar days</i> Covering the original project duration being affected by the issued Suspension Order.
REVISED EXPIRY DATE (First Revision)	:	02 November 2023
TIME EXTENSION NO. 2	:	<i>106 calendar days</i> Covering the delays caused by the unworkable bad weather / rough sea conditions for the period 09 September 2022 to 25 April 2023 and late delivery of rocks and filling materials due to Executive Order No. 215 issued by the Office of the Governor, Province of antique, re: suspension of quarry transport at the areas of the concerned province for the period 15 October 2022 to 25 April 2023.
REVISED EXPIRY DATE (Second Revision)	:	16 February 2024
TIME EXTENSION NO. 3	:	<i>142 calendar days</i> Covering the time elapsed of the suspended period caused by the issues concerning the non-issuance of the Area Clearance by the Department of Environment and Natural Resources (DENR) for the above-captioned project.
REVISED EXPIRY DATE (Third Revision)	:	16 May 2025
PROJECT STATUS	:	- The project is 99.620% complete.
REMARKS	:	- On-going - Lifting of temporary work suspension was issued to the contractor on 29 August 2025. - Corresponding time adjustment/extension due to issued suspension order and unworkable days is now under evaluation.

PROJECT BRIEF

PROJECT TITLE	: FORT SAN PEDRO PORT EXPANSION PROJECT
LOCATION	: PORT OF FORT SAN PEDRO, SAN PEDRO, ILOILO CITY
CONTRACTOR	: IBC INTERNATIONAL BUILDERS CORP.
SCOPE OF WORK	A. BACK-UP AREA 1. Removal of existing lamp post (1 no.) 2. Demolition & disposal of existing fence (142 l.m.) 3. Scraping of existing fill materials and/or rockworks (163 cu.m.) 4. Excavation of existing seabed (8,426 cu.m.) 5. Supply and driving of Z-type steel sheet piles (3,434 l.m.) 6. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (20,325 kg.) 7. Supply & placing of 3,500 PSI concrete (797 cu.m.) 8. Supply & installation of steel reinforcement (70,365 kg.) 9. Supply & placing of 50 to 1,000 kg/pc rocks (6,309 cu.m.) 10. Supply & installation of tie-rods (49 sets) 11. Supply & placing of geotextile fabric filter (3,357 sq.m.) 12. Supply & placing of fill materials (19,283 cu.m.) 13. Supply, place and compact gravel bedding for anchor wall, catch drain manhole and reinforced concrete pipe culvert (725 cu.m.) 14. Supply, spread and compact cement treated base course (765 cu.m.) 15. Supply, spread and compact levelling course sand cushion (255 cu.m.) 16. Supply & installation of Interlocking Concrete Paving Blocks (5,103 sq.m.) 17. Construct CHB fence 1 with barbed wire including accessories (72 l.m.) 18. Construct CHB fence 2 with cyclone wire mesh including accessories (107 l.m.) 19. Construct catch drain manhole including concrete cover with angle and channel bars (18 set) 20. Supply and install reinforced concrete pipe culvert 610mm Ø (233 l.m.) 21. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joints including dowel bars (115 l.m.) 22. Construct Port Lighting System including all appurtenances (1 lot)

B. RC WHARF

1. Chip-off portion of existing RC curb (12 l.m.)
2. Supply and drive A252 Grade 2, 500mm Ø x 13mm thk. Steel Pipe Piles (734 m.t. - 4,700 l.m.) including application of polyurethane external coating (4,241 sq.m.), installation of reinforcing band tip (200 pcs) and cutting (200 pcs)
3. Supply and place 3,500 PSI concrete filler (582 cu.m.) and reinforcing steel cage (143,938 kgs of various sizes) for steel pipe piles including extraction of clogged materials (156 cu.m.)
4. Supply and place 3,500 PSI concrete (1,055 cu.m.) and reinforcing steel bars 9152,365 kg of various sizes) for superstructure
5. Supply and install hot-dipped galvanized BWT, 100mm x 12mm for construction joint-1, including dowel bars (12 l.m.)
6. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint-2, including dowel bars (115 l.m.)
7. Supply and install of Rubber Dock Fenders (V500H x 2000L - 17 sets) and Mooring Bollard, (50-Tons, T-head - 9 sets)

DATE OF BIDDING	: 06 July 2021
DATE OF AWARD	: 29 July 2021
DATE OF NOTICE TO PROCEED	: 15 September 2021
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱305,306,259.48
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱302,887,999.91
EFFECTIVITY DATE	: 16 September 2021
ORIGINAL EXPIRY DATE	: 07 July 2023
PROJECT STATUS	: - The project is 7.692% complete.
REMARKS	: - Contractor's request for Mutual Contract Termination was approved on 19 June 2023.

PROJECT BRIEF

PROJECT TITLE	: EXTENSION OF ROCK CAUSEWAY AND CONSTRUCTION OF RC PIER
LOCATION	: PORT OF BASIAO, IVISAN, CAPIZ
CONTRACTOR	: IBC INTERNATIONAL BUILDERS CORP.
SCOPE OF WORK	: A. EXTENSION OF ROCK CAUSEWAY 1. Chipping & disposal of existing R.C. Curb (27 l.m.) 2. Supply & placing of 3,500 psi concrete (275 cu.m.) 3. Supply & installation of steel reinforcement (13,616 kg.) 4. Supply & placing of core rocks & armour rocks (24,221 cu.m.) 5. Supply & placing of fill materials (1,877 cu.m.) 6. Construction of PCC Pavement including Agg. Base course (1,432 sq.m.) 7. Supply & installation of mooring cleats (24 sets) 8. Supply & installation of Portlighting system (1 lot) B. CONSTRUCTION OF RC PIER 1. Supply, delivery, driving & cutting of PSC square pile (1,934 l.m.) 2. supply & placing of 3,500 psi concrete for Superstructure (263 cu.m.) 3. Supply & installation of steel reinforcement for superstructure (30,212) 4. Supply & installation of construction joints (18 l.m.) 5. Supply & installation of Rubber Dock Fenders (14 sets) 6. Supply & installation of mooring bollards (8 sets)
DATE OF BIDDING	: 30 September 2021
DATE OF AWARD	: 26 October 2021
DATE OF NOTICE TO PROCEED	: 13 December 2021
CONTRACT DURATION	: 480 calendar days
APPROVED BUDGET AMOUNT	: ₱169,711,663.70
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱167,799,952.60
EFFECTIVITY DATE	: 15 December 2021
ORIGINAL EXPIRY DATE	: 08 April 2023
TIME ADJUSTMENT NO. 1 / TIME EXTENSION NO. 1	: 480 calendar days Covering the time elapsed of the suspended period caused by the issues concerning the non-issuance of the Environmental Compliance Certificate (ECC) by the DENR for the above-captioned project.
REVISED EXPIRY DATE (First Revision)	: 29 January 2026
PROJECT STATUS (As of 25 October 2025)	: - The project is 88.734% complete with a negative slippage of 7.907%.
REMARKS	: - On-going. - Negative slippage of the project was due to encountered unworkable weather condition and difficulty in acquiring quarry resources. - The contractor was already advised to implement measures to cope with the project's delay.

PROJECT BRIEF

PROJECT TITLE	: JAGNA PORT EXPANSION PROJECT
LOCATION	: PORT OF JAGNA, JAGNA, BOHOL
CONTRACTOR	: PREMIUM MEGASTRUCTURES, INC.
SCOPE OF WORK	A. BACK-UP AREA 1. Chip-off existing slotted RC curb and smoothen with mortar (48 l.m.) 2. Demolish and dispose portion of existing deflector wall to fit new retaining wall (101 l.m.) 3. Demolish and dispose portion of existing PCCP (1m width) for the construction of RC ditch (51 sq.m.) 4. Demolish and dispose existing fence (22 l.m.) 5. Excavation of fill materials for catch drain manhole, lateral drainage, floodlight foundation, duct bank and handhole (266 cu.m.) 6. Supply and drive 0.45m x 0.45m PSC pile for floodlight foundation (66 l.m.) 7. Chip/cut & dispose portion of newly driven PSC square piles up to required elevation (3 no.) 8. Supply and drive 0.35m x 0.60m PSC sheet piles & RC corner piles (4,620 l.m.) 9. Chip/cut & dispose portion of newly driven PSC piles and RC corner piles up to required elevation (210 no.) 10. Supply & placing of 3,500 PSI concrete (906 cu.m.) 11. Supply & installation of steel reinforcement (65,185 kg.) 12. Supply & installation pre-cast concrete blocks (9 no.) 13. Supply & placing of 50 to 1,000 kg/pc rocks (13,759 cu.m.) 14. Supply & installation of tie-rods (56 sets) 15. Supply & placing of geotextile fabric filter (5,251 sq.m.) 16. Supply & placing of fill materials (69,713 cu.m.) 17. Supply, place and compact gravel bedding for retaining wall, anchor wall, RC ditch, lateral drain, catch drain manhole and handhole (61 cu.m.) 18. Supply, spread and compact cement treated base course (1,429 cu.m.) 19. Supply, spread and compact levelling course sand cushion (476 cu.m.) 20. Supply & installation of Interlocking Concrete Paving Blocks (9,527 sq.m.) 21. Construct Portland Cement Concrete Pavement (200mm thk) including dowel bars and construction joint (588 sq.m.) 22. Construct security fence with barbed wire including accessories (108 l.m.) 23. Supply & installation of lateral drainage trench grate cover including angular frame (13 set)

24. Construction catch drain manhole including concrete cover with angular frame (8 set)
25. Supply and install reinforced concrete pipe culvert 610mm Ø (74 l.m.)
26. Construct Port Lighting System including all appurtenances (1 lot)

B. CONTINUOUS RORO RAMP

1. Supply, deliver and drive 0.45m x 0.45m x 45m PSC test pile (2 set)
2. Supply and drive 0.45m x 0.45m PSC piles (6,409 l.m.) including pile splicing (147 no.) and chip/cut dispose portion up to required elevation (147 no.)
3. Supply, place 3,500 PSI concrete (712 cu.m.) and reinforcing steel bars (112,699 kg of various sizes) for superstructure
4. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint, including dowel bars (191 l.m.)
5. Supply and install of Rubber Dock Fenders (V500H x 1500L - 20 sets) and mooring bollard, (50-tons, t-head - 5 sets)

DATE OF BIDDING	: 29 June 2021
DATE OF AWARD	: 27 August 2021
DATE OF NOTICE TO PROCEED	: 12 October 2021
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱409,790,595.71
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱405,688,591.71
EFFECTIVITY DATE	: 12 October 2021
ORIGINAL EXPIRY DATE	: 02 August 2023
TIME EXTENSION NO. 1	181 calendar days - Covering the delays in the implementation of the above-captioned project due to the following: a) delayed commencement of the proposed project due to ongoing repair of existing concrete pavement implemented by PMO; b) restoration works for the damaged facilities and equipment caused by Typhoon "Odette" including clearing/cleaning of the project site; c) re-mobilization of manpower and the time elapsed for clearing of the access roads by the LGU; and d) unforeseen circumstances brought by COVID-19 pandemic.
REVISED EXPIRY DATE (First Revision)	: 30 January 2024
TIME EXTENSION NO. 2	64 calendar days - Covering the delays caused by the unworkable weather and rough sea condition for the period 12 October 2021 - 05 October 2023.
REVISED EXPIRY DATE (Second Revision)	: 03 April 2024
TIME EXTENSION NO. 3	181 calendar days

- Covering the delays caused by the issued temporary suspension due to lapsed quarry permit for the period August 2023 - May 2024.

REVISED EXPIRY DATE

(Third Revision)

: **28 November 2024**

TIME EXTENSION NO. 4

103 calendar days

- Covering the time elapsed caused by the unworkable days brought by bad and extreme heat weather for the period from April 2024 to September 2024 and a limited period of low sea tide level affecting the chipping of driven piles and concreting works for coping wall.

REVISED EXPIRY DATE

(Fourth Revision)

: **12 January 2025**

TIME EXTENSION NO. 5

27 calendar days

Covering the delays due to unworkable days caused by bad weather condition for the period of 01 October 2024 to 17 December 2024 and continuous period of high sea tide level at the port affecting various activities of the above-captioned project.

REVISED EXPIRY DATE

(Fifth Revision)

: **08 February 2025**

PROJECT STATUS

(As of 25 October 2025)

- : - The project is 75.068% complete with a negative slippage of 24.932%.

REMARKS

- : - On-going.
- Negative slippage of the project was due to quarry problems, unworkable weather and sea conditions, and slow pacing of work due to non availability of equipment.
- Series of warning letters were sent to the contractor to undertake measures to fast track the completion of the project.
- Liquidated damages will be imposed and to be deducted from the final billing claim.
- Termination of Contract is under evaluation.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF PORT OPERATIONAL AREA WITH CONTINUOUS RORO RAMP AND FASTCRAFT BERTH
LOCATION	: PORT OF GETAFE, BOHOL
CONTRACTOR	: MAC BUILDERS
SCOPE OF WORK	A. PORT OPERATIONAL AREA, CONTINUOUS RORO AND FASTCRAFT BERTH 1. Chip-off existing slotted RC curb and smoothen with mortar (38 l.m.) 2. Remove existing covered walk and turn-over to Authority (33 l.m.) 3. Remove existing mooring bollard and turn-over to Authority (1 set) 4. Excavation of existing seabed (22,166 cu.m.) 5. Supply and drive 0.35m x 0.60m PSC sheet piles & RC corner piles (7,829 l.m.) 6. Chip/cut and dispose portion of newly driven PSC piles and RC corner piles up to required elevation (355 no.) 7. Supply and drive 0.40m x 0.40m PSC piles (5,125 l.m.) 8. Chip/cut and dispose portion of newly driven PSC square piles up to required elevation (197 no.) 9. Supply and placing of 3,500 PSI concrete (859 cu.m.) 10. Supply and installation of steel reinforcement (67,323 kg.) 11. Supply and installation of pre-cast concrete blocks (15 no.) 12. Supply and placing of 50 to 1,000 kg/pc rocks (18,383 cu.m.) 13. Supply and installation of tie-rods (104 sets) 14. Supply and placing of geotextile fabric filter (5,001 sq.m.) 15. Supply and placing of fill materials (71,756 cu.m.) 16. Supply, spread and compact aggregate base course (1,681 cu.m.) 17. Excavation of fill materials for lamp post foundation, floodlight foundation, duct bank and handhole (37 cu.m.) 18. Supply, place and compact gravel bedding for retaining wall, anchor wall, RC ditch, lateral drain, catch drain manhole and handhole (52 cu.m.) 19. Supply, spread and compact cement treated base course (1,227 cu.m.) 20. Supply, spread and compact levelling course sand cushion (409 cu.m.) 21. Supply and installation of Interlocking Concrete Paving Blocks (8,183 sq.m.) 22. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (2,090 sq.m.) 23. Construct security fence with barbed wire including accessories (92 l.m.)

24. Supply and installation of RDF, V500H x 1,500L (20 set)
25. Supply and installation of RDF, V300H x 2,500L (10 set)
26. Supply and installation of mooring bollard, 35 Tons, T-head (6 set)
27. Supply and installation of mooring bollard, 15 Tons, T-head (5 set)
28. Supply and installation of mooring cleats (5 set)
29. Construct covered walkway (1 lot)
30. Construct CHB fence with Ga. Cyclone wire and barbed wire including accessories (92 l.m.)
31. Supply, fabricate and install Dia. 50mm stainless steel railings (75 l.m.)
32. Construct port lighting system including all appurtenances (1 lot)

DATE OF BIDDING	:	24 November 2021
DATE OF AWARD	:	17 January 2022
DATE OF NOTICE TO PROCEED	:	09 February 2022
CONTRACT DURATION	:	660 <i>calendar days</i>
APPROVED BUDGET AMOUNT	:	₱465,079,912.22
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	₱458,987,999.98
EFFECTIVITY DATE	:	09 February 2022
ORIGINAL EXPIRY DATE	:	30 November 2023
TIME EXTENSION NO. 1	:	212 <i>calendar days</i> - Covering the time elapsed caused by the delayed commencement of the proposed project due to on-going repair of existing concrete pavement implemented by PMO and the presence of the upheaved unsuitable materials prior to the continuance of the reclamation work.
REVISED EXPIRY DATE (First Revision)	:	29 June 2024
TIME EXTENSION NO. 2	:	147 <i>calendar days</i> - Covering the time elapsed caused by the unworkable weather conditions and interchanging schedule of vessels plying the port (busy port operation) with limited berthing facility, traffic congestion within the port area and the increase of number of local/foreign tourist coming in and out the port for the period of July 2022 to April 2024.
REVISED EXPIRY DATE (Second Revision)	:	23 November 2024

TIME EXTENSION NO. 3	: 111 calendar days Covering the time elapsed caused by the unworkable days brought by bad and extreme heat weather for the period from May 2024 to November 2024 and a limited period of low sea tide level affecting the chipping of driven piles and concreting works for coping wall.
REVISED EXPIRY DATE (Third Revision)	: 14 March 2025
TIME EXTENSION NO. 4	: 43 calendar days Covering the delays due to unworkable weather for the period 24 November 2024 to 28 February 2025.
REVISED EXPIRY DATE (Fourth Revision)	: 26 April 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 76.380% complete with a negative slippage of 23.620%.
REMARKS	: - Notice of Contract Termination was issued to the contractor on 29 September 2025. - Contractor's request for reconsideration to proceed with the implementation, which was received on 13 October 2025, was approved by AGMEO on 28 October 2025, subject to certain conditions.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF PORT OPERATIONAL AREA
LOCATION	: PORT OF GUADALUPE, MAASIN CITY, SOUTHERN LEYTE
CONTRACTOR	: MAC BUILDERS
SCOPE OF WORK	A. DEMOLITION, EXCAVATION AND REMOVAL WORKS 1. Chipping & disposal of existing R.C. curb (86 l.m.) 2. Demolition & disposal of existing R.C. breasting dolphin (33 cu.m.) 3. Cutting & disposal of existing piles (18 units) 4. Excavation of existing seabed (528 cu.m.) 5. Removal of existing mooring bollard & rubber dock fenders (4 sets) B. PORT OPERATIONAL AREA 1. Supply, delivery & driving of PSC Sheet Piles & RC Corner Piles (2,460 l.m.) 2. Chipping & cutting of newly driven Sheet piles and corner piles (164 units) 3. Supply & placing of 3,500 psi concrete for retaining wall, etc. (512 cu.m.) 4. Supply & installation of steel reinforcement for retaining wall, etc. (38,465 kg.) 5. Supply & placing of core rocks & armour rocks (7,558 cu.m.) 6. Supply & installation of concrete blocks (4 sets) 7. Supply & installation of tie-rod of various sizes (51 sets) 8. Supply & placing of fill materials (22,664 cu.m.) 9. Construction of PCC Pavement including agg. Base course (4,618 sq.m.) 10. Supply & installation of Rubber Dock Fenders (8 sets) 11. Supply & installation/reinstallation of mooring bollard (4 sets) 12. Supply & installation of port lighting system (5 sets)
DATE OF BIDDING	: 18 May 2022
DATE OF AWARD	: 06 June 2022
DATE OF NOTICE TO PROCEED	: 09 December 2022
CONTRACT DURATION	: 360 calendar days
APPROVED BUDGET AMOUNT	: ₱129,207,028.61
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱127,088,000.00
EFFECTIVITY DATE	: 12 December 2022

ORIGINAL EXPIRY DATE	: 06 December 2023
TIME EXTENSION NO. 1	: <i>107 calendar days</i> Covering the delays caused by the unworkable weather and rough sea condition for the period 12 December 2022 - 30 September 2023.
REVISED EXPIRY DATE (First Revision)	: 22 March 2024
TIME EXTENSION NO. 2	: <i>145 calendar days</i> Covering the delays caused by the issued temporary suspension by the Provincial Environment and Natural Resources Management Office - Southern Leyte (PENRMO) due to lapsed quarry permit from October 15, 2023 to March 2024.
REVISED EXPIRY DATE (Second Revision)	: 14 August 2024
TIME EXTENSION NO. 3	: <i>69 calendar days</i> Covering the delays due to unworkable days brought by bad and extreme heat weather condition for the period 01 April 2024 to 03 August 2024 and limited period of low sea tide level affecting various activities of the above-captioned project.
REVISED EXPIRY DATE (Third Revision)	: 21 October 2024
PROJECT STATUS (As of 25 October 2025)	: - The project is 83.047% complete with a negative slippage of 16.953%.
REMARKS	: - On-going. - Request for time adjustment due to issued Suspension Order brought by Cease and Desist Order is now for approval.

PROJECT BRIEF

PROJECT TITLE	: IMPROVEMENT/EXPANSION OF EXISTING PORT OPERATIONAL AREA AND CONSTRUCTION OF TERMINAL MANAGEMENT OFFICE, PASSENGER SHED, PUMPHOUSE, POWERHOUSE AND GUARD HOUSE
LOCATION	: PORT OF SAN JUAN, SAN JUAN, SOUTHERN LEYTE
CONTRACTOR	:
SCOPE OF WORK	: A. IMPROVEMENT/EXPANSION OF EXISTING PORT OPERATIONAL AREA = 1,303.06 SQ.M. 1. Scrape/cut and dispose existing materials including subgrade preparation (502 sq.m.) 2. Demolition, chipping, removal & disposal works; a. Existing RC curb (33 l.m.) b. Existing concrete pavement (502 sq.m.) c. Existing RC deck (231 sq.m.) d. Chipping/cutting of existing concrete piles (25 pcs.) e. Existing mooring bollard to be removed and turn-over to authority (1 pc.) 3. Supply, delivery, driving, cutting of PSC sheet piles including corner piles (1,272 l.m.) 4. Supply and installation of 50mm dia. Tie rod of various length (29 sets) 5. Supply & placing of 3,500 PSI concrete for retaining walls, etc. (212 cu.m.) 6. Supply & installation of steel reinforcement for retaining walls etc. (21,320 kg.) 7. Supply & placing of rocks (2,534 cu.m.) 8. Supply & installation of geotextile fabric (877 sq.m.) 9. Supply, placing and compaction of sand and gravel fill, agg. sub-base, base course and gravel bedding (4,083 cu.m.) 10. Construction of Portland Cement Concrete Pavement (1,303 sq.m.) 11. Construction of CHB fence including various materials (86 sq.m.) 12. Supply, delivery and installation of mooring bollard (1 pc) 13. Supply, delivery and erection of floodlight pole for Port Lighting System (1 pc.) B. CONSTRUCTION OF TERMINAL MANAGEMENT OFFICE, PASSENGER SHED, PUMPHOUSE, POWERHOUSE AND GUARD HOUSE AREA = 202.52 SQ.M.) 1. Construction of Terminal Management Office (40.53 sq.m.) 2. Construction of Passenger Shed (74.61 sq.m.) 3. Construction of Pumphouse & appurtenances (21.16 sq.m.) 4. Construction of Powerhouse (60.81 sq.m.)

5. Construction of Guard House (5.41 sq.m.)
6. Supply, installation of PPA logo (1 lot)
7. Supply, fabrication and installation of steel gate including accessories (1 lot)
8. Supply, delivery & installation of distribution transformer & accessories (1 lot)

DATE OF BIDDING	:	
DATE OF AWARD	:	
DATE OF NOTICE TO PROCEED	:	
CONTRACT DURATION	:	<i>300 calendar days</i>
APPROVED BUDGET AMOUNT	:	<i>₱51,256,030.95</i>
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	
EFFECTIVITY DATE	:	
ORIGINAL EXPIRY DATE	:	
PROJECT STATUS	:	- Failure of bidding on 18 January 2023. - For re-advertisement
REMARKS	:	
OFFICER-IN-CHARGE	:	
CONTACT NUMBER	:	
EMAIL ADDRESS	:	

PROJECT BRIEF

PROJECT TITLE	: UPGRADING, EXPANSION AND CONSTRUCTION OF POB (PHASE 1)
LOCATION	: PORT OF LILOAN, SOUTHERN LEYTE
CONTRACTOR	: HI-TONE CONS. & DEV'T CORP. / KHAN KON CHI & DEV'T CORP. - JOINT VENTURE
SCOPE OF WORK	A. DEMOLITION, REMOVAL AND EXCAVATION WORKS 1. Remove and turn-over to PPA existing lamp post (28 sets) 2. Remove and turn-over to PPA existing steel gratings (49 sets) 3. Demolish and dispose existing CHB fence (127 l.m.) 4. Remove and turn-over to PPA existing gate (1 lot) 5. Demolish and dispose existing pavement (11,942 sq.m.) 6. Demolish and dispose existing building structure (2,756 sq.m.) 7. Demolish and dispose existing RC platform for the construction of RoRo Ramp (64 sq.m.) 8. Cut-up MLLW elevation and dispose existing 450mm x 450mm concrete piles (15 l.m.) 9. Excavation of existing fill for the site development of Port Operation Building, installation of tie-rods and concrete foundation (7,415 cu.m.) B. UPGRADING AND EXPANSION OF PORT OPERATIONAL AREA (AREA = 13,761.75 SQ.M.) 1. Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (4,940 l.m.) 2. Supply and placing of 3,500 PSI concrete (1,636 cu.m.) 3. Supply and installation of steel reinforcement (101,005 kg.) 4. Supply and placing of 50 to 1,000 kg/pc rocks (2,241 cu.m.) 5. Supply and installation of tie-rods (107 sets) 6. Supply and placing of geotextile fabric filter (1,216 sq.m.) 7. Supply and placing of fill materials (13,880 cu.m.) 8. Supply, place and compact gravel bedding (747 cu.m.) 9. Construct Portland Cement Concrete Pavement, 300mm thk. (11,501 sq.m.) 10. Re-install steel gratings for lateral drainage including provision of angle bars (38 l.m.) 11. Supply and install of Rubber Dock Fenders V500H x 1500L (15 sets) and mooring bollard 35-tons, T-head (3 sets) 12. Supply and install reinforced concrete pipe culvert (290 l.m.) 13. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm for construction joints including dowel bars (109 l.m.) 14. Construct Port Lighting System including all appurtenances (1 lot) 15. Re-install existing solar lamp post including accessories (26 no.) 16. Re-install existing floodlight post including accessories (2 nos.)

- C. CONTINUOUS RORO RAMP, RC PLATFORM AND RORO RAMP (AREA OF RAMP = 99 SQ.M.) (AREA OF PLATFORM = 80.40 SQ.M.)**
1. Supply, deliver and drive PSC test piles, 450mm x 450mm (3 nos.)
 2. Supply, deliver and drive 450mm x 450mm PSC piles (5,599 l.m.)
 3. Supply and place 3,500 PSI concrete for superstructure (857 cu.m.)
 4. Supply and install reinforcing steel bars for superstructure (128,556 kg.)
 5. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction including dowel bars (212 l.m.)
 6. Supply and install of Rubber Dock Fenders V500H x 1500L (23 sets) and mooring bollard, 35-tons, T-head (5 sets)
- D. CONSTRUCTION OF PORT OPERATIONS BUILDING & OTHER STRUCTURES (AREA = 1,036 SQ.M.)**
1. Supply, deliver and drive 450mm x 450mm PSC foundation piles (855 l.m.)
 2. Construction of 2-storey Port Operations Building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (2,362.29 sq.m., 600 pax capacity)
 3. Construction of pumphouse and appurtenances (110.19 sq.m.)
 4. Construction of powerhouse and appurtenances (51.27 sq.m.)
 5. Construction of guardhouse, gate and appurtenances (6.77 sq.m.)
 6. Supply, delivery and installation of distribution transformer and accessories (1 lot)
 7. Supply and installation of fire protection system (1 lot)
 8. Supply and installation of wastewater treatment facility (1 lot)

DATE OF BIDDING	: 13 January 2023
DATE OF AWARD	: 14 February 2023
DATE OF NOTICE TO PROCEED	: 15 March 2023
CONTRACT DURATION	: 660 <i>calendar days</i>
APPROVED BUDGET AMOUNT	: ₱381,397,811.71
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱379,887,713.43
VARIATION ORDER NO. 1	: ~~₱~~4,530,602.22
Covering the quantity adjustment of some of the original items of work as called for the modification of design for sheet piles was approved on 06 July 2023.	
REVISED CONTRACT AMOUNT (First Revision)	: ₱375,357,111.21
EFFECTIVITY DATE	: 16 March 2023
ORIGINAL EXPIRY DATE	: 03 January 2025
TIME EXTENSION NO. 1	: 131 <i>calendar days</i>

Covering the delays caused by the unworkable days brought by bad and extreme heat weather / rough sea conditions for the period 16 March 2023 to 25 May 2024.

REVISED EXPIRY DATE

(First Revision)

: **14 May 2025**

PROJECT STATUS

(As of 25 October 2025)

: - The project is 86.031% complete with a negative slippage of 13.969%.

REMARKS

- : - On-going.
- Negative slippage of the project was due to unworkable weather condition and slow pacing of work by the contractor.
 - Letter was sent to the contractor advising them to undertake drastic actions to fast track the completion of the project.
 - Contractor's request for time extension is under evaluation.

PROJECT BRIEF

PROJECT TITLE	: SAN RICARDO PORT REHABILITATION/ IMPROVEMENT PROJECT
LOCATION	: BRGY. SAN BENIT, SAN RICARDO, SOUTHERN LEYTE
CONTRACTOR	: KHAN KON CHI CONST. & DEV'T CORP.
SCOPE OF WORK	A. DEMOLITION, REMOVAL AND EXCAVATION WORK - Demolish and dispose existing retaining wall with fence (19 l.m.) - Demolish and dispose existing damaged/collapsed lamp post foundation (20 nos.) - Demolish and dispose existing dillapidated RoRo Ramp on RC piles (99 sq.m.) - Demolish and dispose existing access RC trestle on RC piles (290 sq.m.) - Demolish and dispose portion of existing drainage (5 l.m.) - Remove and turn-over to PPA existing gate (1 lot) - Remove and turn-over to PPA existing lamp post (20 sets) - Remove and turn-over to PPA existing interlocking concrete paving blocks (685 sq.m.) - Remove and dispose concrete blocks along pile driving area (6 set) - Cut up to sea bed elevation and turn-over to PPA existing 500mm dia. SPP (11 nos.) - Cut up to sea bed elevation and dispose existing 450mm x 450mm concrete piles (75 nos.) - Excavation of existing seabed and fill materials (806 cu.m.) B. PORT OPERATIONAL AREA (AREA = 4,287.47 SQ.M.) - Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (3,354 l.m.) - Supply and placing of 3,500 PSI concrete (581 cu.m.) - supply and installation of steel reinforcement (49,601 kg.) - Supply and placing of 50 to 2,000 kg/pc rocks (3,504 cu.m.) - Supply and installation of tie-rods (75 sets) - Supply and placing of geotextile fabric filter (1,975 sq.m.) - Supply and placing of fill materials (13,138 cu.m.) - Supply, place and compact gravel bedding for anchor wall lateral drainage lamp post foundation, pedestal post, fence/ gate foundation (40 cu.m.) - Construct Portland Cement Concrete Pavement, 300mm thk. (4,091 sq.m.) - Supply and install lateral drainage trench grate cover and angular frame in hot-dipped galvanized (42 l.m.) - Supply and install Rubber Dock Fenders V500H x 1500L (4 sets) and mooring bollard 25-tons, T-head (2 sets)

12. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joints including dowel bars (116 l.m.)
13. Construct port lighting system including all appurtenances (1 lot)
14. Construct security fence and gate (1 lot)

C. RORO RAMP, RC PLATFORM AND BREASTING DOLPHIN

1. Supply, deliver and drive PSC test piles, 400mm x 400mm (3 nos.)
2. Supply, deliver and drive 400mm x 400mm PSC piles (3,390 l.m.)
3. Supply and place 3,500 PSI concrete for superstructures (429 cu.m.)
4. Supply and install reinforcing steel bars for superstructure (73,297 kg.)
5. Supply and install of Rubber Dock Fenders V500H x 1500L (9 sets), mooring bollard 35-tons, single pillar (3 sets) and Mooring Bollard, 25-tons, T-head (4 sets)

D. REHABILITATION OF PTB/DRIVER'S LOUNGE

1. Rehabilitation of PTB/Driver's Loungue (FA = 536.05 sq.m.) including construction of pumphouse (FA = 90.87 sq.m.) and Powerhouse (FA = 28.69 sq.m.)

DATE OF BIDDING	: 13 January 2023
DATE OF AWARD	: 14 February 2023
DATE OF NOTICE TO PROCEED	: 15 March 2023
CONTRACT DURATION	: 600 calendar days
APPROVED BUDGET AMOUNT	: <i>₱180,119,055.35</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: <i>₱178,984,203.57</i>
VARIATION ORDER NO. 1	: <i>₱16,760,571.56</i>

Covering the quantity adjustment of some of the original items of work as called for by the approval of revised plans/drawings covering the construction of continuous RoRo Ramp in lieu of the originally designed one (1) segment RoRo ramp as requested by the Port Management of Eastern Leyte / Samar and deletion of the breasting dolphin.

REVISED CONTRACT AMOUNT (First Revision)	: <i>₱195,744,775.13</i>
EFFECTIVITY DATE	: 16 March 2023
ORIGINAL EXPIRY DATE	: 04 November 2024
TIME EXTENSION NO. 1	: 113 calendar days
	Covering the delays caused by the unworkable days brought by bad and extreme heat weather / rough sea conditions for the period 16 March 2023 to 25 May 2024.
REVISED EXPIRY DATE (First Revision)	: 25 February 2025

TIME EXTENSION NO. 2

: **93 *calendar days***
Due to Variation Order No. 1

REVISED EXPIRY DATE

: **31 May 2025**

(Second Revision)

PROJECT STATUS

(As of 25 October 2025)

: - The project is 92.830% complete with a negative slippage of 7.170%.

REMARKS

- : - On-going.
- Negative slippage of the project was due to unworkable weather conditions and slow pacing of works by the contractor.
 - Letter was sent to the contractor advising them to undertake drastic actions to fast track the completion of the project.
 - Contractor's request for time extension is under evaluation.

PROJECT BRIEF

PROJECT TITLE	: NEW PORT DEVELOPMENT
LOCATION	: PORT OF LAVEZARES, LAVEZARES, NORTHERN SAMAR
CONTRACTOR	: MAMSAR CONSTRUCTION & INDUSTRIAL CORP.
SCOPE OF WORK	: A. PORT OPERATIONAL AREA (AREA = 31,039.88 SQ.M.) WITH CONTINUOUS RORO RAMP (AREA = 119.00M X 10.00M) AND ACCESS ROAD (AREA = 64.05M X 21.50M) 1. Supply and drive A252 Grade 2, 500mmØ x 13mm thk. Steel Pipe Sheet Piles (701 m.t. equivalent to (3,990 l.m.), including application of polyurethane external coating (4,034 sq.m.), concrete filler (352 cu.m.), installation of reinforcing steel cage (92,320 kg of various sizes) extraction of clogged materials (101 cu.m.), cutting of steel pipe sheet piles up to cut-off elevation and installation of reinforcing band tip (285 pcs) 2. Supply and installation of steel channel wale (14,491 kg), and tie rod of various sizes (94 pcs-60mmØ x 14m and 22 pcs - 32mmØ x 14m) 3. Excavate existing seabed up to required elevation prior to laying of rock materials (2,474 cu.m.) 4. Construction of rock bulkhead (16,977 cu.m.) including geotextile fabric (6,771 sq.m.) fill materials (91,611 cu.m.) and reinforced concrete for retaining walls, wing wall, CHB column, anchor wall, RC curb, RC ditch, mooring block, anchor block, concrete pedestal post, lamp post foundation, duckbank and box culvert (1,004 cu.m. of concrete and 80,755 kg of reinforcing steel bars of various sizes) 5. Construction of interlocking concrete block pavement (29,137 sq.m.) and PCCP (300mm thk. - 2,384 sq.m.) including aggregate base course (4,914 cu.m.), cement treated base course (4,371 cu.m.), sand cushion (1,457 cu.m.) and concrete edging (334 sq.m.) 6. Construction of catch drain manhole (11 sets) and reinforced concrete pipe (610mm-156 l.m.), including gravel bedding (69 cu.m.) and excavation/backfilling works (56 cu.m.) 7. Construction of CHB wall fence (150mm thk. - 680 sq.m.), including plastering and painting (1,360 sq.m.) and installation of various materials for cyclone wire mesh (1,370 sq.m.) 8. Supply and installation of Rubber Dock Fender (V-500H x 1500L - 43 sets) including accessories 9. Supply and installation of mooring bollard (35T, T-head - 11 sets) including accessories 10. Supply and installation of various materials for port lighting (1 lot)

**B. CONSTRUCTION OF GUARDHOUSE AND
STEEL GATE (AREA = 14.14 SQ.M.)**

DATE OF BIDDING	: 01 June 2023
DATE OF AWARD	: 04 July 2023
DATE OF NOTICE TO PROCEED	: 27 July 2023
CONTRACT DURATION	: 600 <i>calendar days</i>
APPROVED BUDGET AMOUNT	: <i>₱579,528,211.36</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: <i>₱576,642,496.80</i>
EFFECTIVITY DATE	: 28 July 2023
ORIGINAL EXPIRY DATE	: 18 March 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 33.165% complete.
REMARKS	: - The project was temporarily suspended effective 14 August 2023 in view of the pending issuance of Environmental Compliance Certificate. - All documentary requirements for ECC were submitted by PMO to the DENR Regional Office VIII - Proposed conversion of the proposed location to multi-use zone from strict protected area is being evaluated by DENR - PAMB.

PROJECT BRIEF

PROJECT TITLE	: ORMOC PORT EXPANSION PROJECT
LOCATION	: PORT OF ORMOC, ORMOC, LEYTE
CONTRACTOR	: MAC BUILDERS
SCOPE OF WORK	A. PORT OPERATIONAL AREA & ROCK BULKHEAD WITH STAIRLANDING 1. Removal existing lamp post (10 sets) 2. Chipping of existing R.C. Curb (121 l.m.) 3. Removal & disposal of existing concrete pavement (146 l.m.) 4. Supply & driving of PSC sheet piles & R.C. Corner piles (4,986 l.m.) 5. Supply & placing of 3,500 PSI concrete (905 cu.m.) 6. Supply & installation of reinforcing steel bars (61,145 kg.) 7. Supply & installation of geotextile fabric (4,325 sq.m.) 8. Supply & placing of 50 to 2,000 kg. rocks (24,602 cu.m.) 9. Supply & installation of tie-rod (72 sets) 10. Supply & placing of fill materials (71,855 cu.m.) 11. Supply & placing of base course (2,142 cu.m.) 12. Supply & placing of cement treated base course (2,023 cu.m.) 13. Supply & placing sand leveling course (674 cu.m.) 14. Supply & installation of concrete paving blocks (13,466 sq.m.) 15. Construction of PCC Pavemnet including Agg. Base course (280 sq.m.) 16. Construction of perimeter fence (1 lot) 17. Portlighting system (1 lot) 18. Drainage system (1 lot) 19. Supply & installation of mooring cleats (16 sets) B. R.C. WHARF 1. Supply & driving of PSC square pile (14,016 l.m.) 2. splicing/cutting of PSC square pile (384 no.) 3. Supply & placing of 3,500 PSI concrete for the superstructure (1,107 cu.m.) 4. Supply & installation of reinfo. Steel bar for the superstructure (151,243 kg.) 5. Supply & installation of construction joints (360 l.m.) 6. Supply & installation of Rubber Dock Fenders (24 sets) 7. Supply & installation of mooring bollards (12 sets)
DATE OF BIDDING	: 03 July 2023
DATE OF AWARD	: 18 July 2023
DATE OF NOTICE TO PROCEED	: 09 August 2023
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱603,129,299.01

SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱601,129,299.01
EFFECTIVITY DATE	: 11 August 2023
ORIGINAL EXPIRY DATE	: 31 May 2025
TIME EXTENSION NO. 1	: 268 calendar days Covering the delays brought by the unworkable days due to bad and extreme heat weather condition from 01 November 2023 to 29 August 2024 and the suspended period brought by the issued Cease and Desist Order due to non-issuance of the Environmental Compliance Certificate by the DENR.
REVISED EXPIRY DATE (First Revision)	: 23 February 2026
PROJECT STATUS (As of 25 October 2025)	: - The project is 44.302% complete with a negative slippage of 20.139%.
REMARKS	: - On-going. - Negative slippage of the project was due to unworkable weather condition and slow pacing of work by the contractor due to lack of manpower, non availability of pile driving equipment and insufficient construction materials. - Series of warning letters was issued to the contractor to undertake action to cope with the project's delay.

PROJECT BRIEF

PROJECT TITLE	: SAN JOSE DE BUENAVISTA PORT EXPANSION PROJECT
LOCATION	: PORT OF SAN JOSE DE BUENAVISTA, SAN JOSE DE BUENAVISTA, ANTIQUE
CONTRACTOR	: IBC INTERNATIONAL BUILDERS CORPORATION
SCOPE OF WORK	A. REMOVAL AND DISPOSAL WORKS 1. Removal and disposal or turn-over of various items affected by the project, namely; cyclone wire fence (37 l.m.), fender block (10 sets), RC curb (207 l.m.), mooring block (3 cu.m.), concrete pavement (823 sq.m.), concrete piles (50 pcs), existing mooring bollard (7 sets), existing RDF (10 sets), existing building structure (310 sq.m.) and existing electrical post (4 sets) 2. Excavate, backfill and compaction of existing fill materials prior to installation of drainage system (64 cu.m.) 3. Scrape/cut and dispose existing materials (155 cu.m.) and subgrade preparation (774 sq.m.) B. ENCLOSURE OF BREATHER 1. Supply & install 3,000 PSI pre-cast concrete blocks of various sizes (84 sets) including rock works (576 cu.m.), rubble concrete (5 cu.m.), fill materials (567 cu.m.), reinforced concrete for retaining wall, lamp post foundation, pedestal post and lateral drainage (207 cu.m. of concrete and 10,055 kg of reinforcing steel bars of various sizes) and geotextile fabric (555 sq.m.) 2. Construction of Portland Cement Concrete Pavement (300mm thk - 737 sq.m.) including aggregate base course (229 cu.m.) and gravel bedding (5 cu.m.) 3. Supply , fabricate and install hot-dipped galvanized trench grate cover (23 l.m.) and construction joint (21 l.m.) 4. Supply and installation of various materials for Port Lighting (1 lot) C. WIDENING AND EXTENSION OF RC WHARF (AREA = 2,864.50 SQ.M.) 1. Supply, deliver and drive 450mm x 450mm x 25.00m RC test piles (2 sets) 2. Supply and drive 450mm x 450mm PSC piles (10,324 l.m.), including chipping/cutting to required elevation (424 pcs) 3. Supply and place 3,500 PSI concrete (1,224 cu.m.) and reinforcing steel bars (188,856 kg of various sizes) for superstructure, including construction joint 1 and 2 (21 l.m. and 170 l.m., respectively) 4. Supply and installation of Rubber Dock Fender (V-500H x

1500L-16 sets) including accessories

5. Supply and installation of mooring bollard (35T, T-head - 8 sets) including accessories

DATE OF BIDDING	: 24 August 2023
DATE OF AWARD	: 12 September 2023
DATE OF NOTICE TO PROCEED	: 16 October 2023
CONTRACT DURATION	: 450 <i>calendar days</i>
APPROVED BUDGET AMOUNT	: <i>₱206,262,595.34</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: <i>₱203,759,383.21</i>
EFFECTIVITY DATE	: 18 October 2023
ORIGINAL EXPIRY DATE	: 09 January 2025
TIME EXTENSION NO. 1	: 188 <i>calendar days</i> - Covering the time elapsed of the suspended period caused by the issues concerning the late mobilization of equipment and supply / delivery of materials to the site brought by the DPWH ongoing road construction / rehabilitation project and closure of the access roads from heavy trucks and trailers.
REVISED EXPIRY DATE (First Revision)	: 16 July 2025
TIME EXTENSION NO. 2 TIME ADJUSTMENT NO. 2	: 59 <i>calendar days</i> - Covering the execution of phasing of works caused by busy port operations.
REVISED EXPIRY DATE (Second Revision)	: 13 September 2025
PROJECT STATUS (As of 02 November 2025)	: - The project is 61.400% complete.
REMARKS	- On-going, however, the project will be implemented by phasing of works due to encountered port operation problem (Phase 1&2). Phase 2 is temporarily suspended until the completion of phase 1. - Letters were sent to the contractor to undertake measures to fast track the implementation of phase 1.

PROJECT BRIEF

PROJECT TITLE	: HILONGOS PORT EXPANSION AND RESTORATION PROJECT
LOCATION	: PORT OF HILONGOS, LEYTE
CONTRACTOR	: JFAP CONSTRUCTION
SCOPE OF WORK	A. PORT OPERATIONS AREA (AREA = 7,063.05 SQ.M.) - Excavation of existing seabed and fill material for drainage and electrical system (1,522 cu.m.) - Supply, driving and chipping f 350mm x 600mm PSC sheet piles and RC corner piles (2,448 l.m.) - Supply and place 3,500 PSI, concrete for superstructures, electrical works foundations, drainage system, (626 cu.m.) - Supply and install steel reinforcement for superstructures, electrical works foundations, drainage system, (42,561 kg.) - Supply and place 10-1,000 kg/pc rocks (8,407 cu.m.) - Supply and install tie-rod (steel 45) of various sizes including accessories (49 set) - Supply and install geotextile filter fabric (4,233 sq.m.) - Supply, place and compact fill materials (22,285 cu.m.) - Supply, place and compact aggregate base course (854 cu.m.) - Supply, place and compact cement treated base (712 cu.m.) - Supply, deliver and install interlocking concrete paving blocks (4,749 sq.m.) - Supply, fabricate and install trench grate cover (serrated surface, non slip) for lateral drainage (73 l.m.) and catch drain manhole cover (6 set) - Supply and deliver to site Rubber Dock Fender (V-type, 500H x 1500L) including accessories (10 set) and mooring bollard (35T, T-head type) (4 set) - Construct security fence on CHB with cyclone wire and barbed wire (249 l.m.) - Construct Port Lighting System including lighting system at the guardhouse/gate and covered walkway (1 lot) - Construct Two (2) guardhouses and gate including all accessories and other appurtenances such as Aluminum composite panel, automatic barrier, PPA logo, etc. (1 lot) - Construct covered walkway including accessories and other appurtenances (1 lot) B. REHABILITATION/UPGRADING OF EXISTING PORT OPERATIONS AREA AND CAUSEWAY (AREA = 5,541.77 SQ.M.) - Excavation of existing port operational area for the installation of tie-rod and anchor block/wall (1,066 cu.m.)

2. Supply and place 3,500 PSI concrete for superstructure and electrical works foundation (321 cu.m.)
3. Supply and install steel reinforcement for superstructures and electrical works foundations (24,873 kg.)
4. Supply and apply concrete epoxy bonding compound on existing pavement for constructions of retaining wall (976 sq.m.)
5. Supply and place 1,000 kg. armour rocks (1,468 cu.m.)
6. Supply, place and compact aggregate base course (2,906 cu.m.)
7. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (5,332 sq.m.)
8. Construct security fence on CHB with cyclone wire and barbed wire (208 l.m.)
9. Supply, deliver and install wires and cable, conduits and fittings, protective devices and lighting fixtures on the existing Flood Light, 12 meters high (1 lot)

C. CONSTRUCTION OF PORT OPERATIONS BUILDING

1. Supply, driving and chipping of 450 x 450mm PSC foundation piles (2,652 l.m.)
2. Construction of 3-storey Port Operations Bulding, complete with architechtrual finishes, electro/mechanical works, water/ sewerage system, distribution transformer, solar panel system, pumphouse, sewerage treatment plant, fire protection system, emergency visibility signages, office and kitchen furnitures, etc. (3,628.60 sq.m.)

DATE OF BIDDING	: 29 November 2023
DATE OF AWARD	: 14 December 2023
DATE OF NOTICE TO PROCEED	: 08 January 2024
CONTRACT DURATION	: 720 calendar days
APPROVED BUDGET AMOUNT	: ₱430,646,457.45
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱429,136,003.33
EFFECTIVITY DATE	: 10 January 2024
ORIGINAL EXPIRY DATE	: 29 December 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 50.645% complete with a negative slippage of 25.075%.
REMARKS	: - On-going. - Negative slippage of the project was due to unworkable weather condition. - Series of warning letters was issued to the contractor to undertake action to cope with the project's delay. - Contractor's request for time extension due to unworkable weather condition is under evaluation. - Per initial evaluation, 120 calendar days may be considered for time extension, should this be approved, slippage will be 10.130%.

PROJECT BRIEF

PROJECT TITLE	: JORDAN PORT EXPANSION PROJECT
LOCATION	: PORT OF JORDAN, BRGY. HOSKYN, JORDAN, GUIMARAS
CONTRACTOR	: MRBII CONSTRUCTION CORPORATION
SCOPE OF WORK	A. REMOVAL AND EXCAVATION WORKS B. CONSTRUCTION OF PORT OPERATIONAL AREA 1. Supply & driving of Z-type steel sheet pile 2. Supply & instalation of dowel bars for steel sheet piles 3. Handling, pitching & driving of steel sheet piles 4. Supply & installation of steel walling and splice plate 5. Cutting & disposal of newly driven steel sheet piles 6. Supply & driving steel pipe pile 7. Handling, pitching & driving of steel pipe piles 8. Supply, fabricate & install band tip for the steel pipe piles 9. Cutting & disposal of newly driven steel pipe piles 10. Extraction of clogged materials inside the SPP 11. Supply & placing of sand filler for SPP 12. Supply & placing of concrete filler for SPP 13. Supply & installation of reinforcing steel cage for SPP 14. Supply & placing of 3,500 PSI concrete 15. Supply & installation of reinforcing steel bars 16. Supply & placing of gravel bedding 17. Supply & placing of 50 to 1,000 kg. rocks 18. Supply & placing of sacked concrete 19. Supply & placing of leveling rocks 20. Supply & placing of concrete blocks 21. Supply & installation of tie-rod 22. Supply & installation of geotextile fabric 23. Supply & placing of fill materials 24. Construction of PCC Pavement including agg. Base course 25. Construction of security fence 26. Portlighting system 27. Drainage system 28. Supply & installation of Rubber Dock Fenders 29. Supply & installation of mooring bollards C. CONSTRUCTION/UPGRADING OF RC WHARF & RORO RAMP 1. Supply & driving of steel pipe pile 2. Handling, pitching & driving of steel pipe piles 3. Supply, fabricate and install band tip for the steel pipe piles 4. Cutting & disposal of newly driven steel pipe piles 5. Extraction of clogged materials inside the SPP 6. Supply & placing of concrete filler for SPP

7. Supply & installation of reinforcing steel cage for SPP
8. Supply & placing of 3,500 PSI concrete for the superstructure
9. Supply & installation of reinf. Steel bar for the superstructure
10. Supply & installation of construction joints
11. Supply & installation of Rubber Dock Fenders
12. Supply & installation of mooring bollards

D. CONSTRUCTION OF PASSENGER SHED

1. Supply, delivery & installation of PTFE fabric membrane, including framings, columns, electrical materials, foundation & other accessories

DATE OF BIDDING	: 05 December 2023
DATE OF AWARD	: 19 December 2023
DATE OF NOTICE TO PROCEED	: 15 January 2024
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱360,801,962.62
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱359,299,721.32
EFFECTIVITY DATE	: 16 January 2024
ORIGINAL EXPIRY DATE	: 05 November 2025
PROJECT STATUS	: - Completed on 08 October 2025.
REMARKS	:

PROJECT BRIEF

PROJECT TITLE	: BULADO PORT EXPANSION PROJECT
LOCATION	: PORT OF BULADO, BRGY. BULADO, GUIHULNGAN, NEGROS ORIENTAL
CONTRACTOR	: WTG CONSTRUCTION AND DEVELOPMENT CORPORATION
SCOPE OF WORK	: A. PORT OPERATIONAL AREA 1. Chip-off existing RC curb (118 l.m.) 2. Remove existing lamp post (2 no.) and existing mooring bollard and fenders (22 no.) 3. Excavation and backfilling of fill materials for rock installation, catch drain manhole, reinforced concrete pipe culvert, lamp post foundation and pedestal post (988 cu.m.) 4. Remove portion of existing rock containment prior to placing of concrete blocks and retaining wall 5. Supply and deliver to site steel pipe sheet piles (Z-type, hot rolled, Sx>3596 cm³/m, steel grade = S355) including pile connectors (387 m.t) and steel pipe anchor piles (A252 Grade 2, 500mmØ x 13mm thk) (154 m.t.) including installation of reinforcing cylinder band at the tip of steel pipe piles (34 no.) 6. Handle, pitch and drive steel sheet piles (Z-type) (3,256 l.m.) and steel pipe anchor piles (500mmØ x 13mm thk) (986 l.m.) including extraction of clogged materials (36 cu.m.) and cutting of SPP up to required elevation (182 no.) 7. Supply and install steel channel/wale, dowel bars, steel okates, bolts and other accessories/incidentals for steel waling (11,083 kg.) 8. Supply and install reinforcing steel cage for steel pipe piles (6,205 kg.) 9. Supply and place 3,500 PSI concrete filler for steel pipe piles (24 cu.m.) 10. Supply and place sand fill for steel pipe piles (24 cu.m.) 11. Supply and install 55mmØ tie-rod (steel 45) including accessories (70 sets) 12. Supply and place 3,500 PSI concrete for retaining wall, drainage outfall, anchor pile wall, pedestal post and lamp post foundation (772 cu.m.) 13. Supply and install steel reinforcement for retaining wall, drainage outfall, anchor pile wall, pedestal post and lamp post foundation (772 cu.m.) 14. Supply and install pre-cast concrete blocks (15 sets) 15. Supply & place 1,000 kg. armour rocks (804 cu.m.) and 50-100 kg core rocks (4,087 cu.m.) 16. Supply & install geotextile fabric (3,957 sq.m.) 17. Supply and place sand and gravel fill (12,780 cu.m.) 18. Supply, spread and compact aggregate sub-base course (5,428 c 19. Supply, spread and compact aggregate base course (816 cu.m.) including gravel bedding for RC curb, lamp post foundation and duct bank (26 cu.m.)

20. Construct portland cement concrete pavement (300mm thk) including dowel bars and construction joint (4,081 sq.m.)
21. Construct perimeter fence in CHB wall with barbed wire in 50mmØ G.I. pipe frame (144 l.m.)
22. Construct catch drain manhole including concrete cover and angular frame (16 set)
23. Supply and install reinforced concrete pipe culvert 610mm Ø (210 l.m.)
- 24 Construct Port Lighting System including all appurtenances (1 lot)

B. RC WHARF AND ACCESS TRESTLE

1. Supply and deliver to site steel pipe piles (A252 Grade 2, 500mm Ø x 13mm thk) (353 m.t.)
2. Application of polyurethane external coating and mastic filler for steel pipe piles (polyurethane : 1,500 microns dry film thickness or equivalent) (1,100 sq.m.)
3. Handle, pitch and drive vertical steel pipe piles (500mmØ x 13mm thk) (1,120 l.m.) and batter steel pipe piles (56 no.), extraction of clogged materials (77 cu.m.) and cutting of driven SPP up to required elevation (56 no.)
4. Splicing 500mm dia steel pipe pile (56 no.)
5. Supply & install reinforcing steel cage for steel pipe piles (37,357 kg.)
6. Supply and place 3,500 psi concrete filler for steel pipe piles (153 cu.m.)
7. Supply and install steel reinforcement for the superstructure (41,224 kg.)
8. Supply and place 3,500 psi concrete for the superstructure (275 cu.m.)
9. Supply and install hot-dipped galvanized BWT 100mm x 12mm for construction joint-1, including dowel bars (42 l.m.) and hot-dipped galvanized BWT 100mm x 12mm for construction joint-2, including dowel bars (42 l.m.), including dowel bars (84 l.m.)
10. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including, accessories (7 sets)
11. Supply, deliver to site and install mooring bollard (35-tons, T-head) including accessories (4 sets)

DATE OF BIDDING	: 20 December 2023
DATE OF AWARD	: 12 January 2024
DATE OF NOTICE TO PROCEED	: 14 February 2024
CONTRACT DURATION	: 540 calendar days
APPROVED BUDGET AMOUNT	: ₱285,591,854.79
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱273,123,197.22
EFFECTIVITY DATE	: 15 February 2024
ORIGINAL EXPIRY DATE	: 07 August 2025
TIME EXTENSION NO. 1	: 379 calendar days Covering the time elapsed of the suspended period caused by the issues concerning the non-issuance of the Environmental Compliance Certificate (ECC) by the DENR for the above-captioned project.
REVISED EXPIRY DATE (First Revision)	: 21 August 2026
PROJECT STATUS	: - The project is 48.920% complete and progressing ahead of 9.745%.

REMARKS

- : - On-going.
- Projected accomplishment will be reflected upon the approval of the time adjustment.
- Should the time adjustment be approved, revised expiry date will be moved to 21 August 2026.

PROJECT BRIEF

PROJECT TITLE	TACLOBAN PORT IMPROVEMENT PROJECT
LOCATION	PORT OF TACLOBAN, TACLOBAN, LEYTE
CONTRACTOR	HI-TONE CONSTRUCTION AND DEVELOPMENT CORP.
SCOPE OF WORK	A. REMOVAL AND EXCAVATION WORKS 1. Chipping & disposal of existing RC curb (85 l.m.) 2. Chipping & disposal of existing coping wall (11 cu.m.) 3. Removal of existing lamp post (14 sets) 4. Excavation of existing seabed & fill materials (6,101 cu.m.) 5. Removal of existing mooring bollard & fender (22 sets) 6. Demolition & disposal of RoRo pavement (91 sq.m.) B. PORT OPERATIONAL AREA (A = 2,499.00 SQ.M.) WITH RORO RAMP ON FILL (A = 9.00M. X 18.00M.) 1. Supply, delivery & driving of 800mm dia. Steel pipe piles (878 m.t.) 2. Supply & placing of snad filler (209 cu.m.) 3. Supply & placing of 3,500 psi concrete for SPP & other structure (724 cu.m.) 4. Supply & installation of steel reinforcement for SPP & other structure (73.72 m.t.) 5. Supply & placing of core rocks (6,234 cu.m.) 6. Supply & placing of geotextile fabric (2,262 sq.m.) 7. Supply & installation of tie-rod of various sizes (83 sets) 8. Supply & placing of fill materials (11,632 cu.m.) 9. Construction of PCC pavement including agg. Base course (4,562 sq.m.) 10. Supply & installation of Rubber Dock Fenders (24 sets) 11. Supply & installation of mooring bollard (5 sets) 12. Relocation of solar lamp post (10 sets) C. R.C. PIER EXTENSION (18.00M. X 21.00M.) 1. Supply, delivery & driving of PSC test pile (2 units) 2. Supply, delivery, splice & driivng of PSC piles (1,918 l.m.) 3. Supply & placing of 3,500 PSI concrete for the superstructure (180 cu.m.) 4. Supply & installation of steel reinforcement for the superstructure (27.12 m.t.) 5. Supply & installation of construction joints (18 l.m.) 6. Supply & installation of Rubber Dock Fenders (4 sets) 7. Supply & installation of mooring bollards (4 sets)
DATE OF BIDDING	15 January 2024
DATE OF AWARD	29 January 2024
DATE OF NOTICE TO PROCEED	13 March 2024
CONTRACT DURATION	420 calendar days
APPROVED BUDGET AMOUNT	₱263,836,623.15

SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	P263,642,466.22
EFFECTIVITY DATE	14 March 2024
ORIGINAL EXPIRY DATE	07 May 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 88.110% complete with a negative slippage of 11.890%.
REMARKS	: - On-going. - Negative slippage of the project was due to unworkable weather condition and slow pacing of work due to lack of manpower and breakdown of equipment. - Series of warning letters were sent to the contractor to undertake measures to cope with the project's delay and to submit crash program. - Liquidated damages will be imposed and to be deducted from the final billing claim. - Contractor's request for time extension is under evaluation.

PROJECT BRIEF

PROJECT TITLE

NEW PORT DEVELOPMENT

LOCATION

PORT OF BABATNGON, BABATNGON, LEYTE

CONTRACTOR

MAC BUILDERS CORPORATION

SCOPE OF WORK

A. PORT OPERATIONAL AREA & CAUSEWAY

1. Supply & driving of steel pipe piles and anchor piles including polyurethane
2. Supply, fabricate band tip for the steel pipe piles and anchor piles
3. Handling, pitching & driving of steel pipe piles and anchor piles
4. Supply & installation of steel waling and splice plate
5. Extraction of clogged materials inside the SPP
6. Supply & placing of sand filler for SPP
7. Supply & placing of concrete filler for SPP
8. Supply & installation of reinforcing steel cage for SPP
9. Cutting of newly driven steel pipe piles
10. Supply & placing of 3,500 PSI concrete
11. Supply & installation of reinforcing steel bars
12. Supply & placing of gravel bedding
13. Supply & placing of 50 to 100 kg. rocks
14. Supply & placing of 1,000 kg. rocks
15. Supply & installation of tie-rod
16. Supply & installation of geotextile fabric
17. Supply & placing of fill materials
18. Supply & placing of aggregate base course
19. Construction of PCC Pavement
20. Construction of security fence
21. Supply & installation of Portlighting system
22. Construction of drainage system
23. Construction of guardhouse and gate

B. CONSTRUCTION OF RC PIER

1. Supply & driving of steel pipe pile including polyurethane
2. Handling, pitching & driving of steel pipe piles
3. Supply, fabricate splices and band tip for the steel pipe piles
4. Extraction of clogged materials inside the SPP
5. Supply & placing of sand filler for SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation reinforcing steel cage for SPP
8. Supply & placing of 3,500 PSI concrete for the superstructure
9. Supply & installation of reinf. Steel bar for the superstructure
10. Supply & installation of construction joints
11. Supply & installation of Rubber Dock Fenders
12. Supply & installation of mooring bollards

DATE OF BIDDING

17 May 2024

DATE OF AWARD

31 May 2024

DATE OF NOTICE TO PROCEED	20 June 2024
CONTRACT DURATION	720 <i>calendar days</i>
APPROVED BUDGET AMOUNT	₱937,205,859.88
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱934,205,859.88
EFFECTIVITY DATE	21 June 2024
ORIGINAL EXPIRY DATE	10 June 2026
TIME EXTENSION NO. 1	: 146 <i>calendar days</i> Covering the time elapsed of the suspended period caused by the non-issuance of the Environmental Compliance Certificate (ECC) by the Department of Environmental and Natural Resources (DENR) for the above-captioned project.
REVISED EXPIRY DATE (First Revision)	: 03 November 2026
PROJECT STATUS (As of 25 October 2025)	: - The project is 52.474% complete with a negative slippage of 6.347%.
REMARKS	: - On-going. - Negative slippage of the project was due to encountered unworkable weather condition, slow driving activities and non-availability of quarry resources on nearby areas.

PROJECT BRIEF

PROJECT TITLE

TAPAL PORT EXPANSION PROJECT

LOCATION

BRGY. TAPAL, UBAY, BOHOL

CONTRACTOR

BNR CONSTRUCTION AND DEVELOPMENT CORPORATION

SCOPE OF WORK

A. REMOVAL AND EXCAVATION WORKS

1. Chipping of existing RC curb
2. Removal and disposal of existing fence
3. Excavation of existing sea bed
4. Excavation of existing fill materials
5. Removal and relocation of existing lamp post

B. PORT OPERATIONAL AREA (A = 6,762.53 SQ.M.) & CONTINUOUS RORO RAMP (A =

1. Supply, driving and cutting of PSC anchor piles
2. Supply & driving of steel pipe pile including polyurethane coating
3. Supply, fabricate band tip for the steel pipe piles
4. Handling, pitching & driving of steel pipe piles
5. Supply & installation of steel waling and splice plate
6. Extraction of clogged materials inside the SPP
7. Supply & placing of concrete filler for SPP
8. Supply & installation of reinforcing steel cage for SPP
9. Supply & placing of 3,500 PSI concrete
10. Supply & installation of reinforcing steel bars
11. Supply & placing of gravel bedding
12. Supply & placing of 50 to 1000 kg. rocks
13. Supply & placing of sacked concrete
14. Supply & placing of concrete blocks
15. Supply & installation of tie-rod
16. Supply & installation of geotextile fabric
17. Supply & placing of fill materials
18. Supply & placing of aggregate base course
19. Construction of PCC Pavement
20. Construction of security fence
21. Supply & installation of Portlighting system
22. Construction of drainage system
23. Supply & installation of Rubber Dock Fenders
24. Supply & installation of mooring bollards

C. RC WHARF EXTENSION (15.00M X 120.00M)

1. Supply & driving of steel pipe pile including polyurethane
2. Handling, pitching & driving of steel pipe piles
3. Supply, fabricate band tip for the steel pipe piles
4. Extraction of clogged materials inside the SPP
5. Supply & placing of concrete filler for SPP
6. Supply & installation of reinforcing steel cage for SPP

7. Supply & placing 3,500 psi concrete for the superstructure
8. Supply & installation of reinf steel bar for the superstructure
9. Supply & installation of construction joints
10. Supply & installation of Rubber Dock Fenders
11. Supply & installation of mooring bollards

DATE OF BIDDING	14 May 2024
DATE OF AWARD	31 May 2024
DATE OF NOTICE TO PROCEED	20 June 2024
CONTRACT DURATION	660 calendar days
APPROVED BUDGET AMOUNT	₱608,220,754.83
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱606,526,390.98
EFFECTIVITY DATE	21 June 2024
ORIGINAL EXPIRY DATE	11 April 2026
PROJECT STATUS (As of 25 October 2025)	: - The project is 87.973% complete and progressing ahead of 6.564%.
REMARKS	: - On-going.

PROJECT BRIEF

PROJECT TITLE

CONSTRUCTION OF CRUISE SHIP PORT

LOCATION

PORT OF ALEGRIA, BURUANGA, AKLAN

CONTRACTOR

IBC INTERNATIONAL BUILDERS CORPORATION

SCOPE OF WORK

A. ROCK CAUSEWAY

1. Chip-off existing RC curb (9 l.m.) and remove existing lamp post (1 no.)
2. Excavation of existing seabed prior to the installation of rock boulders (3,632 cu.m.)
3. Supply and deliver to site steel sheet piles (Z-type, hot-rolled, $S_x > 3596 \text{ cm}^3/\text{m}$, steel grade = 355) including pile connectors (90 m.t.)
4. Supply and deliver to site steel pipe anchor piles (A252 Grade 2Ø 500mm x 13mm thk) (14 m.t.)
5. Handle, pitch and drive steel sheet piles (Z-type) (760 l.m.) and steel pipe anchor piles (Ø 500mm x 13mm thk) (90 l.m.) with splicing (3 no.)
6. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (2,772 kg.) and cutting of driven piles (43 no.)
7. Supply and place 3,500 PSI concrete filler (2 cu.m.) and for anchor pile wall, retaining wall, RC curb, duct bank and lamp post foundation (995 cu.m.)
8. Supply and install steel cage bar for steel pipe anchor piles (535 kg) and anchor wall, retaining wall, RC curb, duct bank and lamp post foundation (60,789 kg.)
9. Supply and place 3,000 PSI pre-cast concrete blocks and jute concrete (1,195 cu.m.) and 10-100 kg/pc core rocks (1,125 cu.m.)
10. Supply and install tie-rod (steel 45) Ø 44mm of various length, including accessories (12 set)
11. Supply and install geotextile filter fabric (3,976 sq.m.)
12. Supply, place and compact fill materials (3,103 cu.m.)
13. Supply, place and compact aggregate base course (274 cu.m.)
14. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (1,368 sq.m.)
15. Construct Port Lighting System (1 lot)

B. PORT OPERATIONAL AREA (AREA = 2,218.50 SQ.M.)

1. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 700mm x 13mm & 12mm thk) (504 m.t.)
2. Handle, pitch and drive vertical steel pipe piles (Ø 700mm x 13mm & 12mm thk) (1,008 l.m.) and batter steel pipe piles (Ø 700mm x 13mm & 12mm thk) (1,376 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe

piles (5

3. Splicing Ø 700mm steel pipe pile (56 no.)
4. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 550mm x 13mm & 12mm thk) (987 m.t.)
5. Handle, pitch and drive vertical steel pipe piles (Ø 550mm x 9mm & 12mm thk) (3,414 l.m.) and batter steel pipe piles (Ø 550mm x 9mm & 12mm thk) (2,540 l.m.) including supply and installation of reinforcing cylinder band at the tip of the steel pipe piles (16
6. Splicing Ø 550mm dia steel pipe pile (164 no.)
7. Application of polyurethane external coating and mastic filler for steel pipe piles (4,433 sq.m.)
8. Extraction of clogged materials inside the steel pipe piles (477 cu.m.)
9. Supply and install steel cage bar for steel pipe piles (178,464 kg.)
10. Supply and place 3,500 PSI concrete filler for steel pipe piles (736 cu.m.)
11. Supply and install steel reinforcement for the superstructure (209,458 kg.)
12. Supply and place 3,500 PSI concrete for the superstructure (1,335 cu.m.)
13. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (112 l.m.)
14. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including accessories (5 sets)
15. Supply, deliver to site and install mooring bollard (50-tons, T-head) including accessories (1 set)

C. RC PLATFORM (AREA = 167.59 SQ.M.)

1. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 550mm x 13mm & 12mm thk) (100 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (190 sq.m.)
2. Handle, pitch and drive vertical steel pipe piles (Ø 550mm x 13mm & 12mm thk) (264 l.m.) and batter steel pipe piles (Ø 550mm x 13mm & 12mm thk) (340 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe piles (18 n
3. Splicing Ø 550mm dia steel pipe pile (18 no.)
4. Supply and install steel cage bar for steel pipe piles (8.084 kg.)
5. Supply and place 3,500 PSI concrete filler for steel pipe piles (32 cu.m.)
6. Supply and install steel reinforcement for the superstructure (13,680 kg.)
7. Supply and place 3,500 PSI concrete for the superstructure (92 cu.m.)
8. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (22 l.m.)

D. RC PIER (108M X 12M) (AREA = 1,296 SQ.M.)

1. Supply nad deliver to site steel pipe piles (A252 Grade 2, Ø 700mm x 13mm&12mm thk) (1,294 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (4,823 sq.m.)
2. Handle, pitch and drive vertical steel pipe piles (Ø 700mm x 13mm&12mm thk) (3,024 l.m.) and batter steel pipe piles (Ø 700mm x 13mm &12mm thk) (3,096 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe pile (144 no.)
3. Splicing Ø 700mm steel pipe pile (144 no.)
4. Supply and install reinforcing steel cage bar for steel pipe piles (203,065 kg.)
5. Supply and place 3,500 PSI concrete filler for steel pipe piles (887 cu.m.)
6. Supply and install steel reinforcement for the superstructure (134,394 kg.)
7. Supply and place 3,500 PSI concrete for the superstrucutre 911 cu.m.)
8. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (24 l.m.)
9. Supply, deliver to site and install Rubber Dock Fender (V400H x 2,000L) including accessories (18 set)
10. Supply, deliver to site and install Rubber Dock Fender (1,000H cone type) including accessories (9 set)
11. Supply, deliver to site install mooring bollard (50-tons, T-head) including accessories (9 set) and (100 tons, T-head) including accessories (9 set)

DATE OF BIDDING**28 May 2024****DATE OF AWARD****20 June 2024****DATE OF NOTICE TO PROCEED****05 August 2024****CONTRACT DURATION****900 calendar days****APPROVED BUDGET AMOUNT****₱747,578,209.32****SOURCE OF FUNDS****: PPA CORPORATE BUDGET****IMPLEMENTING OFFICE****: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)****ORIGINAL CONTRACT AMOUNT****₱743,977,945.89****EFFECTIVITY DATE****08 August 2024****ORIGINAL EXPIRY DATE****24 January 2027****PROJECT STATUS****(As of 02 November 2025)****: - The project is 64.975% complete and progressing ahead of 16.623%.****REMARKS****: - Ongoing.**

PROJECT BRIEF

PROJECT TITLE

DUMAGUETE PORT EXPANSION PROJECT

LOCATION

PORT OF DUMAGUETE, DUMAGUETE, NEGROS ORIENTAL

CONTRACTOR

BNR CONSTRUCTION AND DEVELOPMENT CORPORATION

SCOPE OF WORK

A. REMOVAL, EXCAVATION AND DISPOSAL WORKS

1. Removal of existing Rubber Dock Fender and mooring bollard
2. Chipping & disposal of existing RC curb
3. Removal & disposal of existing RC deck including piles
4. Removal & disposal of concrete edging
5. Removal of existing interlocking paving blocks
6. Scraping & disposal of fill materials
7. Excavation & backfilling works

B. CONSTRUCTION OF R.C. PLATFORM (A = 1,866.25 SQ.M.) & CONTINUOUS RORO RAMP

1. Supply & delivery of Steel Pipe Piles including polyurethane coating
2. Handling, pitching & driving of Steel Pipe Piles
3. Supply, fabrication of band tip and splicing for the steel pipe piles
4. Cutting & disposal of newly driven Steel Pipe Piles
5. Extraction of clogged materials inside the SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & delivery of PSC piles
9. Handling, pitching & driving of PSC piles
10. Supply & installation of reinforcing steel bars for the superstructure
11. Supply & placing of concrete for the superstructure
12. Supply & installation of Rubber Dock Fenders
13. Supply & installation of mooring bollards
14. Supply, fabricate & installation of steel ramp protection

C. POWERHOUSE (A = 218.68 SQ.M), GUARDHOUSE, FENCE AND GATE

1. Construction of power house, complete with architectural finishes, structural, electrical, plumbing, painting etc.
2. Supply & installation of genset & transformer
3. Construction of power house, complete with architectural finishes, structural, electrical, plumbing, painting etc.

D. UPGRADING/IMPROVEMENT OF PORT OPERATIONAL AREA (A = 15,331.52 SQ.M.)

1. Supply & placing of concrete
2. Supply & installation of reinforcing steel bars
3. Supply & placing of gravel bedding

4. Supply & placing of aggregate base course
5. Construction of PCC Pavement
6. Supply, fabrication & installation of reefer rack
7. Construction of CHB wall for load center structure
8. Construction of manhole & accessories
9. Construction of cable trench & accessories

DATE OF BIDDING

13 August 2024

DATE OF AWARD

30 August 2024

DATE OF NOTICE TO PROCEED

18 September 2024

CONTRACT DURATION

720 calendar days

APPROVED BUDGET AMOUNT

₱533,307,482.92

SOURCE OF FUNDS

: PPA CORPORATE BUDGET

IMPLEMENTING OFFICE

**: PPA - PORT CONSTRUCTION AND MAINTENANCE
DEPARTMENT (PCMD)**

ORIGINAL CONTRACT AMOUNT

₱532,005,085.75

VARIATION ORDER NO. 1

: ₱8,323,254.83

Covering the quantity adjustments of some of the original items of work as called for by the approved upgrading works at the port operational area and underrun quantities for the steel sheet piles and PSC piles.

REVISED CONTRACT AMOUNT

: ₱540,328,340.58

(First Revision)

EFFECTIVITY DATE

19 September 2024

ORIGINAL EXPIRY DATE

08 September 2026

PROJECT STATUS

(As of 02 November 2025)

: - The project is 67.282% complete and progressing ahead of 6.447%.

REMARKS

: - On-going.
- Variation order covering the upgrading works on the existing paved portion of the POA and underrun quantities based on the actual quantity take - off for the computed delivered / driving SPP and PSC piles was approved on 19 September 2025.

PROJECT BRIEF

PROJECT TITLE

UBAY PORT EXPANSION PROJECT

LOCATION

PORT OF UBAY, BRGY. POBLACION, UBAY, BOHOL

CONTRACTOR

JFAP CONSTRUCTION

SCOPE OF WORK

A. REMOVAL AND EXCAVATION WORKS

1. Chipping of existing R.C. curb
2. Removal and disposal of existing pavement
3. Excavation of existing sea bed
4. Removal of existing bollard and fender
5. Excavation of backfilling works

B. PORT OPERATIONAL AREA WITH CONTINUOUS RAMP

1. Supply & driving of steel sheet pile including connectors & protective coating
2. Supply & installation of steel walling and splice plate
3. Supply & installation of dowel bars
4. Supply & placing of 3,500 PSI concrete
5. Supply & installation of reinforcing steel bars
6. Supply & placing of gravel bedding
7. Supply & placing of 50 to 100 kg. rocks
8. Supply & placing rubble concrete
9. Supply & placing of concrete blocks
10. Supply & installation tie-rod
11. Supply & installation of geotextile fabric
12. Supply & placing of fill materials
13. Supply & placing of aggregate base course
14. Construction of PCC Pavement
15. Supply & installation of Portlighting System
16. Supply & placing of steel ramp protection
17. Supply & installation of Rubber Dock Fenders
18. Supply & installation of mooring bollards and mooring cleat
19. Re-installation of newly removed mooring bollards
20. Restoration of demolished pavement

C. R.C. PIER EXTENSION

1. Supply steel pipe pile including protective coating
2. Handling, pitching & driving steel pipe piles
3. Supply, fabricate band tip for the steel pipe piles
4. Supply & placing of concrete filler for SPP
5. Supply & installation of reinforcing steel cage for SPP
6. Supply & placing of 3,500 PSI concrete for the superstructure
7. Supply & installation of rief. Steel bar for the usperstructure
8. Supply & installation of construction joints
9. Supply & installation of mooring bollards
10. Re-installation of newly removed Rubber Dock Fender

DATE OF BIDDING	25 September 2024
DATE OF AWARD	10 October 2024
DATE OF NOTICE TO PROCEED	14 November 2024
CONTRACT DURATION	480 calendar days
APPROVED BUDGET AMOUNT	₱364,310,330.23
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱362,984,242.30
EFFECTIVITY DATE	19 November 2024
ORIGINAL EXPIRY DATE	13 March 2026
PROJECT STATUS (As of 25 October 2025)	: - The project is 45.339% complete and progressing ahead of 0.726%.
REMARKS	: - On-going.

PROJECT BRIEF

PROJECT TITLE	LIMASAWA PORT REHABILITATION PROJECT
LOCATION	PORT OF LIMASAWA, SOUTHERN LEYTE
CONTRACTOR	PREMIUM MEGASTRUCTURE, INC.
SCOPE OF WORK	A. REMOVAL, DEMOLITION AND EXCAVATION WORKS B. REHABILITATION OF PORT OPERATIONAL AREA 1. Supply and place concrete blocks (cast in place) 2. Supply and place concrete blocks including lifting handle 3. Supply and place 2,000 kg. armour rocks and 50-100 kg. core rocks 4. Supply and install geotextile fabric 5. Supply and place sand and gravel fill 6. Supply, spread and compact aggregate sub-base course 7. Supply, spread and compact aggregate base course 8. Supply, place and compact gravel bedding 9. Supply and place 3,500 PSI concrete for retaining walls, deflector wall, stairlanding, ductbank, handhole, pedestal post and lamp post foundation 10. Supply and install steel reinforcement for retaining walls, deflector wall, stairlanding, ductbank, handhole, pedestal port and lamp post foundation 11. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint 12. Construct Security Fence and gate including accessories 13. Supply, deliver and install mooring cleats (10-tons) including accessories C. REHABILITATION OF RORO RAMP APRON 1. Supply and place 3,500 psi concrete for pile cap, RC beam, RC suspended slab, curtain wall, RC curb and mooring blocks 2. Supply and install steel reinforcement for pile cap, RC beam, RC suspended slab, curtain wall, RC curb and mooring blocks 3. Supply, deliver and install Rubber Dock Fender (V500H x 1,000L) including accessories 4. Supply, deliver to site and install mooring bollard (25-tons, t-head) including accessories D. REHABILITATION OF PASSENGER TERMINAL BUILDING, WELCOME ARCH AND GUARDHOUSE 1. Rehabilitation of Passenger Terminal Building 2. Rehabilitation of guardhouse and welcome arch
DATE OF BIDDING	10 September 2024

DATE OF AWARD	20 September 2024
DATE OF NOTICE TO PROCEED	30 October 2024
CONTRACT DURATION	360 calendar days
APPROVED BUDGET AMOUNT	₱47,171,839.85
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱46,921,748.62
EFFECTIVITY DATE	31 October 2024
ORIGINAL EXPIRY DATE	25 October 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 25.339% complete with negative slippage of 74.661%.
REMARKS	: - On-going. - Negative slippage of the project was due to delayed mobilization by the contractor, unworkable days and non-availability of quarry resources on nearby areas. - Letter was sent to the contractor advising them to undertake drastic actions to fast track the completion of the project. - Contractor's request for time extension is held pending submission of supporting documents. - Also, Termination of Contract is now being finalized.

PROJECT BRIEF

PROJECT TITLE

SAN CARLOS PORT IMPROVEMENT PROJECT

LOCATION

**PORT OF SAN CARLOS, SAN CARLOS CITY,
NEGROS OCCIDENTAL**

CONTRACTOR

**SILVER DRAGON CONSTRUCTION AND LUMBER
AND GLASS SUPPLY, INC.**

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Removal of existing bollard and fender
2. Removal and disposal portion of existing wharf
3. Removal and disposal portion of existing RoRo pavement
4. Removal and disposal portion of existing coping wall and lamp post pedestal
5. Chipping and disposal existing RC curb
6. Excavation of existing seabed
7. Scrapping of gravel base
8. Removal of existing lamp post including turn-over to the authority
9. Removal of existing NAMRIA tide station

B. PORT OPERATIONAL AREA & UPGRADING OF RORO RAMPS

1. Supply & driving of steel sheet piles including polyurethane
2. Supply & installation of dowel bars
3. Supply & installation of steel waling and splice plate
4. Supply & driving of PSC anchor piles
5. Cutting of newly driven PSC anchor piles
6. Supply & placing of 3,500 PSI concrete
7. Supply & installation of reinforcing steel bars
8. Supply & placing of gravel bedding
9. Supply & placing of 50 to 100 kg. rocks
10. Supply & placing of 1,000 kg. rocks
11. Supply & installation of tie-rod
12. Supply & installation of geotextile fabric
13. Supply & placing of fill materials
14. Supply & placing of aggregate base course
15. Construction of PCC Pavement
16. Supply & installation of Rubber Dock Fenders
17. Re-installation of Rubber Dock Fenders
18. Supply & Installation of mooring bollards

C. RECONSTRUCTION OF RC WHARF

1. Supply & driving of PSC piles
2. Cutting and disposal of newly driven PSC piles
3. Supply & placing of 3,500 PSI concrete for superstructure
4. Supply & installation of reinf. Steel bar for the superstructure

5. Supply & installation of construction joints
6. Supply & installation of Rubber Dock Fenders
7. Supply & installation of mooring bollards

DATE OF BIDDING	19 December 2024
DATE OF AWARD	06 January 2025
DATE OF NOTICE TO PROCEED	21 January 2025
CONTRACT DURATION	630 <i>calendar days</i>
APPROVED BUDGET AMOUNT	<i>₱351,933,727.04</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	<i>₱350,132,984.14</i>
EFFECTIVITY DATE	22 January 2025
ORIGINAL EXPIRY DATE	13 October 2026
PROJECT STATUS (As of 02 November 2025)	: - The project is 48.424% complete and progressing ahead of 2.577%.
REMARKS	: - Ongoing.

PROJECT BRIEF

PROJECT TITLE

**CONSTRUCTION OF CRANE RAILWAY &
INSTALLATION OF QUAY CRANE**

LOCATION

**ILOILO COMMERCIAL PORT COMPLEX (ICPC),
LOBOC, LAPAZ, ILOILO CITY**

CONTRACTOR

JARZOE BUILDERS, INC.

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Removal of existing Rubber Dock Fender and mooring bollard
2. Removal & disposal of existing RC deck including piles
3. Removal of existing building structure
4. Removal & disposal of pavement
5. Excavation and backfilling work

B. UPGRADING OF EXISTING R.C. WHARF

1. Supply & delivery of steel pipe piles including polyurethane
2. Handling, pitching & driving of steel pipe piles
3. Fabrication of band tip and splicing of steel pipe piles
4. Cutting & disposal of newly driven steel pipe piles
5. Extraction of clogged materials inside the SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & installation of reinforcing steel bars for the superstructure
9. Supply & placing of concrete for the superstructure
10. Construction of cable trench
11. Installation of crane rail system and accessories
12. Supply & installation of cone fenders
13. Reinstallation of mooring bollards

C. POWER HOUSE, FENCE AND GATE

1. Construction of powerhouse, complete with architectural finishes, structural, electrical, plumbing, drainage and painting etc.
2. Construction of cable trench and accessories
3. Construction of perimeter fence
4. Drainage System
5. Supply and placing of gravel for the substation compound
6. Restoration of the newly removed concrete pavement

D. QUAY CRANE & ELECTRICAL SYSTEM

1. Supply, delivery & installation of primary cables
2. Supply, delivery & installation of conduit pipes
3. Supply, delivery & installation of lighting protection
4. Supply, delivery & installation of primary service entrance
5. Supply, delivery & installation of switch gear assembly
6. Supply, delivery & installation of generation set

7. Supply, delivery & installation of powerhouse distribution panels
8. Supply, delivery & installation of pad mounted transformer
9. Supply, delivery & installation of quay crane and accessories

DATE OF BIDDING	20 January 2025
DATE OF AWARD	26 February 2025
DATE OF NOTICE TO PROCEED	15 April 2025
CONTRACT DURATION	720 <i>calendar days</i>
APPROVED BUDGET AMOUNT	<i>₱1,790,369,324.03</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	<i>₱1,789,510,750.61</i>
EFFECTIVITY DATE	15 April 2025
ORIGINAL EXPIRY DATE	04 April 2027
PROJECT STATUS	:
REMARKS	: - The project is temporarily suspended effective 15 April 2025 due to issues and concerns raised by Visayas Container Terminal / International Container Terminal Services Inc.(VCT/ ICTSI) relative to the location of the project which is affected by port operations.

PROJECT BRIEF

PROJECT TITLE	TAGBILARAN PORT EXPANSION PROJECT
LOCATION	PORT OF TAGBILARAN, TAGBILARAN, BOHOL
CONTRACTOR	BNR CONSTRUCTION AND DEVELOPMENT CORPORATION
SCOPE OF WORK	A. REMOVAL AND EXCAVATION WORKS 1. Chipping and disposal of existing RC curb 2. Chipping of existing coping wall 3. Excavate and backfill existing fill materials 4. Removal of existing mooring bollard 5. Removal of existing Rubber Dock Fender 6. Removal and disposal portion of existing PCCP and mooring block B. R.C. WHARF EXPANSION (A = 4,243 SQ.M.) 1. Supply & driving of SPP test piles 2. Supply & driving of steel pipe pile including protective coating 3. Handling, pitching & driving of steel pipe piles 4. Extraction of clogged materials inside the SPP 5. Supply & placing of concrete filler for SPP 6. Supply & installation of reinforcing steel cage for SPP 7. Supply & placing of 3,500 PSI concrete for the superstructure 8. Supply & installation of reinf. Steel bar for the superstructure 9. Supply & installation of construction joints 10. Supply & placing of gravel bedding 11. Drainage system 12. Supply & placing of aggregate base course 13. Construction of PCC Pavement 14. Supply & installation of Rubber Dock Fenders 15. Supply & installation of mooring bollards
DATE OF BIDDING	24 January 2025
DATE OF AWARD	10 February 2025
DATE OF NOTICE TO PROCEED	24 February 2025
CONTRACT DURATION	720 calendar days
APPROVED BUDGET AMOUNT	₱633,374,303.19
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱632,292,074.33
EFFECTIVITY DATE	25 February 2025
ORIGINAL EXPIRY DATE	14 February 2027
PROJECT STATUS	: - The project is 23.724% complete and progressing ahead of 1.521%.
REMARKS	: - Ongoing.

PROJECT BRIEF

PROJECT TITLE

EXPANSION OF CRUISE SHIP PORT

LOCATION

PORT OF CATAGBACAN, LOON, BOHOL

CONTRACTOR

JFAP CONSTRUCTION

SCOPE OF WORK

A. RC WHARF, (12M X 183M) (AREA = 2,262.00 SQ.M.)

1. Chip-off portion of existing RC curb and smoothened with mortar (23 l.m.) and chip-off existing concrete structure to expose reinforcing steel bars for anchoring (23 l.m.)
2. Supply, deliver and drive steel pipe test pile (Ø 1000mm x 12mm thk. X 48m length, A252 Grade 2) with protective external coating (2 no.)
3. Supply and deliver to site Ø 1000mm steel pipe piles, 12mm thk, (A252 Grade 2) (2,711 m.t.)
4. Handle, pitch and drive vertical steel pipe piles (Ø 1000mm x 12mm thk) (3,158 l.m.) and batter steel pipe piles (Ø 1000mm x 12mm thk) (6,116 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe piles (213 no.) and cutting of driven steel pipe piles (213 no.)
5. Splicing Ø 700mm steel pipe pile (213 no.)
6. Application of protective coating of high build epoxy "Abrasion Resistant Modified Epoxy with > 85% volume solid" (Min. dry film = 800 microns) to steel pipe pile (13,097 sq.m.)
7. Extraction of clogged materials inside the steel pipe piles (1,195 cu.m.)
8. Supply and place 3,500 PSI concrete filler for steel pipe piles (3,468 cu.m.)
9. Supply and install steel cage bar for steel pipe piles (553,428 kg.)
10. Supply and place 3,500 PSI concrete for the superstructure (2,325 cu.m.)
11. Supply and install reinforcement for the superstructure (203,921 kg.)
12. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (46 l.m.)
13. Supply, deliver to site and install super cone fender, 1200mm H including accessories (6 set)
14. Supply, deliver to site install Rubber Dock Fender (V500H x 1,500L) including accessories (6 sets)
15. Supply, deliver to site and install 150T mooring bollard (single pillar), including accessories (6 set)
16. construct port lighting system (1 lot)

DATE OF BIDDING

06 February 2025

DATE OF AWARD	26 February 2025
DATE OF NOTICE TO PROCEED	27 March 2025
CONTRACT DURATION	720 calendar days
APPROVED BUDGET AMOUNT	₱668,641,189.83
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱667,441,128.16
EFFECTIVITY DATE	31 March 2025
ORIGINAL EXPIRY DATE	20 March 2027
PROJECT STATUS (As of 25 October 2025)	: - The project is 34.000% complete and progressing ahead of 21.958%.
REMARKS	: - On-going. - Bulk of accomplishment is attributed to the supply of piles.

PROJECT BRIEF

PROJECT TITLE

SAN RICARDO PORT EXPANSION PROJECT

LOCATION

PORT OF SAN RICARDO, BRGY. BENIT, SAN RICARDO, SOUTHERN LEYTE

CONTRACTOR

MRBII CONSTRUCTION CORPORATION

SCOPE OF WORK

A. REMOVAL, EXCAVATION AND DISPOSAL WORKS

1. Removal and disposal of CHB fence
2. Excavation and backfilling work
3. Excavation of existing seabed
4. Removal and disposal of pavement
5. Removal and disposal of shear key
6. Removal of interlocking paving blocks

B. PORT OPERATIONAL AREA

1. Supply & driving of steel sheet pile including protective coating & pile shoe
2. Supply & installation of steel walling and splice plate
3. Supply & installation of dowel bars
4. Supply & placing of 3,500 PSI concrete
5. Supply & installation of reinforcing steel bars
6. Supply & placing of gravel bedding
7. Supply & placing of 50 to 2,000 kg. rocks
8. Supply & installation of tie-rod
9. Supply & installation of geotextile fabric
10. Supply & placing of fill materials
11. Supply & placing of aggregate base course
12. Construction of Portland Cement Concrete Pavement
13. Construction of Security fence
14. Supply and installation of portlighting system
15. Drainage System

C. CONTINUOUS RORO RAMP

1. Supply & driving of PSC piles
2. Cutting & disposal of newly driven PSC pile
3. Supply & placing of 3,500 PSI concrete for the superstructure
4. Supply & installation of reinf. Steel bar for the superstructure
5. Supply, fabricate & installation of grade 50 plate machine bended
6. Supply & installation of construction joints
7. Supply & installation of Rubber Dock Fenders
8. Supply & installation of mooring bollards

D. PASSENGER TERMINAL BUILDING

1. Construction of Passenger Terminal Building, complete with architectural finishes, structural, electrical, plumbing, painting etc. (1-storey, 50 pax)

2. Supply & installation of Grid-tied Solar power project including net-metering and other accessories

DATE OF BIDDING

26 November 2024

DATE OF AWARD

23 December 2024

DATE OF NOTICE TO PROCEED

14 January 2025

CONTRACT DURATION

660 calendar days

APPROVED BUDGET AMOUNT

₱305,022,096.95

SOURCE OF FUNDS

: PPA CORPORATE BUDGET

IMPLEMENTING OFFICE

**: PPA - PORT CONSTRUCTION AND MAINTENANCE
DEPARTMENT (PCMD)**

ORIGINAL CONTRACT AMOUNT

₱303,799,016.11

EFFECTIVITY DATE

16 January 2025

ORIGINAL EXPIRY DATE

06 November 2026

PROJECT STATUS

(As of 25 October 2025)

: - The project is 27.542% complete and progressing ahead of 6.312%.

REMARKS

: - On-going, however, the reclamation activity of the project is temporarily suspended due to non-availability of quarry resources and restriction of access to Liloan Bridge.

PROJECT BRIEF

PROJECT TITLE	REHABILITATION / RETROFITTING OF TAGBILARAN PORT
LOCATION	PORT OF TAGBILARAN, TAGBILARAN, BOHOL
CONTRACTOR	JFAP CONSTRUCTION
SCOPE OF WORK	A. STRUCTURAL RETROFITTING 1. Supply, fabrication and installation of hanging scaffoldings and platforms 2. Removal and demolition works, including the turnover of valuable items to the PPA 3. Removal/scraping of barnacles and other marine growth from exposed portion of structure 4. Preparation and cleaning of existing surfaces including removal of all loose concrete, rust and flakes including application of rust converter for the exposed bars 5. Removal and replacement of heavily corroded rebars including application of rust 6. Supply and injection of structural epoxy for cracked concrete surfaces (Low-Viscosity) 7. Supply and place epoxy mortar 8. Supply and installation of 2-layer carbon fiber-reinforced plastic (CFRP) including saturated epoxy for surfaces above water 9. Supply and application of epoxy barrier coating for CFRP surfaces (300 microns dry film thickness and higher or equivalent) 10. Supply and apply cementitious waterproof for underdeck concrete surfaces 11. Construct 100mm thk. Reinforced concrete pavement (cast in place) with steel ramp 12. Derusting and application of paint for existing bollards
DATE OF BIDDING	30 January 2025
DATE OF AWARD	12 February 2025
DATE OF NOTICE TO PROCEED	27 March 2025
CONTRACT DURATION	240 calendar days
APPROVED BUDGET AMOUNT	₱56,452,662.96
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱56,352,755.55
EFFECTIVITY DATE	31 March 2025
ORIGINAL EXPIRY DATE	25 November 2025
PROJECT STATUS (As of 25 October 2025)	: - The project is 79.341% complete with a negative slippage of 9.566%.
REMARKS	: - On-going.

- Negative slippage of the project was due to unworkable weather condition and frequent high tide condition.

PROJECT BRIEF

PROJECT TITLE

AMANDAYEHAN PORT IMPROVEMENT PROJECT

LOCATION

PORT OF AMANDAYEHAN, BASEY, SAMAR

CONTRACTOR

BNR CONSTRUCTION AND DEVELOPMENT CORPORATION

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Excavate portion of existing seabed prior to laying of core rocks (2,848 cu.m.)
2. Chip-off and disposal of existing RC curb (90 l.m.)
3. Excavate existing fill including backfill works thereafter (304 cu.m.)
4. Remove existing pavement (1,358 sq.m)
5. Remove existing fence (53 l.m.)

B. CONSTRUCTION AND UPGRADING OF PORT OPERATIONAL AREA WITH CONTINUOUS RORO RAMP ON FILL

1. Supply and deliver to site U-type steel sheet piles (Type IV) including additional pile connector (301 MT)
2. Supply and install dowel bars for steel sheet piles (6,391 kgs.)
3. Handle, pitch and drive steel sheet piles (3,948 l.m.)
4. Supply and install steel walling and splice plate for the steel sheet piles (8,181 kgs.)
5. Supply and apply high-build epoxy protective coating steel sheet piles (3,264 sq.m.)
6. Cutting of driven steel sheet pile (329 no.)
7. Supply and deliver to site U-type steel sheet piles (Type IV)
8. Handle, pitch and drive 400mm x 400mm vertical PSC piles (45 l.m.)
9. Chip/cut and dispose portion of newly driven PSC piles (3 nos.)
10. Supply and placing of 3,500 PSI concrete (565 cu.m.)
11. Supply and installation of steel reinforcement (43,765 kgs.)
12. Supply and placing of gravel bedding (41 cu.m.)
13. Supply and placing of 50 to 100 kg/pc. Core rocks including rock fillers (3,059 cu.m.)
14. Supply and placing of 1000 kg./pc armour rocks (901 cu.m.)
15. Supply and installation of 45mm tie-rod of various lengths including accessories
16. Supply and installation of geotextile fabric (2,330 sq.m.)
17. Supply and placing of sand and gravel fill (6,875 cu.m.)
18. Supply, spread and compact aggregate subbase course (5,414 cu.m)
19. Supply, spread and compact aggregate base course (928 cu.m.)
20. Construct reinforced concrete cement pavement (300mm thk)
21. Construction of Perimeter Fence and Gate (1 lot)
22. Supply and lay 900mm dia. Reinforced concrete pipe including

accessories (43 l.m.)

23. Construct lateral drainage (53 l.m.) and catch drain manhole (2 nos) including other accessories
24. Supply, fabricate and install 20mm thk. ASTM A572 Grade 50 Plate Machine Bended including dowel bars and accessories (42 sets)
25. Supply, delivery and installation of Rubber Dock Fenders (V-type, 500H x 1500L) including accessories (21 sets)
26. Supply, delivery and installation of mooring bollards (25 ton cap, tee-head) including accessories (5 sets)
27. Supply, delivery and installation of mooring cleats (15 ton cap) including accessories (16 sets)
28. Construct Port Lighting System (1 lot)

DATE OF BIDDING

Negotiated Procurement (Emergency Case)

DATE OF AWARD

27 June 2025

DATE OF NOTICE TO PROCEED

28 July 2025

CONTRACT DURATION

180 calendar days

APPROVED BUDGET AMOUNT

₱221,127,420.59

SOURCE OF FUNDS

: PPA CORPORATE BUDGET

IMPLEMENTING OFFICE

**: PPA - PORT CONSTRUCTION AND MAINTENANCE
DEPARTMENT (PCMD)**

ORIGINAL CONTRACT AMOUNT

₱221,034,088.14

EFFECTIVITY DATE

28 July 2025

ORIGINAL EXPIRY DATE

23 January 2026

PROJECT STATUS

(As of 25 October 2025)

**: - The project is 39.938% complete and progressing ahead of
13.582%.**

REMARKS

: - On-going.

PROJECT BRIEF

PROJECT TITLE

MANGUINO-O PORT IMPROVEMENT AND RESTORATION PROJECT

LOCATION

PORT OF MANGUINO-O, CALBAYOG, SAMAR

CONTRACTOR

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Demolition of existing RC deck (540 sq.m.)
2. Cutting of existing sheet piles to required elevation (76 nos)
3. Removal of existing mooring bollard and turn-over to the authority as directed by the Engineer (6 nos)
4. Removal of existing rubber dock fender and turn-over to the authority as directed by the Engineer (6 nos)

B. CONSTRUCTION OF RC PIER

1. Supply and deliver to site steel pipe piles (600mm dia x 13mm thk, ASTM A252/JIS A5525) (1,024 m.t.)
2. Supply and install 9mm thk reinforcing band tip for steel pipe piles (148 nos.)
3. Application of polyurethane external coating for the steel pipe piles (4,464 sq.m.)
4. Splice steel pipe piles (600mm dia) including accessories as directed by the Engineer (148 nos)
5. Handle, pitch and drive 600mm dia. Vertical (3,312 l.m.) and batter (2,128 l.m.) steel pipe piles
6. Removal of clogged materials inside the driven steel pipe piles (207 cu.m.)
7. Supply and install reinforcing steel cage for the steel pipe piles (172,880 kgs.)
8. Supply and place 3,500 psi concrete filler inside the steel pipe piles (689 cu.m.)
9. Cutting of driven 500mm dia steel pipe piles up to cut-off elevation including turn-over of excess materials to the authority (148 nos)
10. Supply and installation of reinf steel bar for the superstructure (129,428 kgs)
11. Supply and place 3500 PSI concrete for the superstructure (893 cu.m.)
12. Supply and install (L 100mm x 100mm x 10mm), hot-dipped galvanized construction joints including dowel bars (18 l.m.)
13. Supply, delivery and installation of Rubber Dock Fenders (V-type, 500H X 1500L) including accessories (20 sets)
14. Supply, delivery and installation of mooring bollards (35 Tons, T-head) including accessories (20 sets)

C. REHABILITATION OF RC PIER

1. Supply and installation of reinf steel bar for the superstructure (48,492 kgs.)
2. Supply and place 3,500 PSI concrete for the superstructure (323 cu.m.)
3. Supply and install (BWT 100mm x 12mm) hot-dipped galvanized construction joints including dowel bars (18 l.m.)
4. Supply, delivery and installation of Rubber Dock Fenders (V-type, 500H x 1500L) including accessories (6 sets)
5. Supply, delivery and installation of mooring bollards (35 tons, T-head) including accessories (6 sets)

D. REIMBURSABLE ITEMS

1. Secure approval of environmental compliance certificate (ECC) including application, clearance and other necessary documentary requirements (1 lot)

DATE OF BIDDING

DATE OF AWARD

02 October 2025

DATE OF NOTICE TO PROCEED

CONTRACT DURATION

630 calendar days

APPROVED BUDGET AMOUNT

₱250,681,926.90

SOURCE OF FUNDS

: PPA CORPORATE BUDGET

IMPLEMENTING OFFICE

**: PPA - PORT CONSTRUCTION AND MAINTENANCE
DEPARTMENT (PCMD)**

ORIGINAL CONTRACT AMOUNT

₱249,677,632.82

EFFECTIVITY DATE

ORIGINAL EXPIRY DATE

PROJECT STATUS

(As of 25 October 2025)

- : - Notice of Award was issued to the contractor
on 09 October 2025.
- For issuance of Notice to Proceed.**

REMARKS

:

PROJECT BRIEF

PROJECT TITLE

RESTORATION OF DAMAGED PORT FACILITIES

LOCATION

PORT OF TACLOBAN, TACLOBAN CITY, LEYTE

CONTRACTOR

KHAN KON CHI CONSTRUCTION AND
DEVELOPMENT CORPORATION

SCOPE OF WORK

A. GENERAL EXPENSES

1. Mobilization / demobilization and clean-up
2. Provide Construction Safety and health Program in the execution of the project

B. REPAIR OF DEPRESSED CONCRETE PAVEMENT AT BERTH 7

1. Demolition of existing pavement and disposal of waste
2. Excavation of filling materials and piling and check-up of tie-rods
3. Supply and install geotextile fabric
4. Hauling, placement and compaction of piled filling materials
5. Supply, place and compact additional selected fill
6. Supply, place and compact 200mm thk. Gravel base course
7. Supply and place 300mm thk 3,500 PSI Portland Cement Concrete Pavement, (255 cu.m.)

C. OVERLAYING OF CONCRETE PAVEMENT AT BERTH 5

1. Demolition of existing pavement and disposal of waste
2. Supply, place and compact selected fill
3. Supply, place and compact 200mm thk. Gravel base course
4. Supply and place 300mm thk, 3500 PSI Portland Cement Concrete Pavement, 737 cu.m.)

D. REBLOCKING OF DAMAGED CONCRETE PAVEMENT AT BERTH 4, 6 AND 7

1. Demolition of existing pavement and disposal of waste
2. Supply (30% of total volume), place and compact gravel base course
3. Supply and place 300mm thk 3500 psi Portland Cement Concrete Pavement, (970.38 cu.m.)

E. REPAIR OF COLLAPSED RETAINING WALL AND PLATFORM RORO RAMP 1

1. Demolition of retaining wall and concrete pavement and disposal of waste
2. Excavation of filling materials and piling
3. Supply & place (50-100 kg/pc) core rocks (30% of total volume)
4. Supply & place (500-1000 kg/pc) armour rocks (50% of total volume)
5. Supply and install geotextile fabric

6. Supply and place 3500 PSI concrete on column, retaining wall and RC curb
7. Supply and place reinforcement bars on column, retaining wall and RC curb
8. Supply and place 6" CHB with 25mm thick plastering and finishing
9. Supply (50% volume of selected fill), spread and compact excavated filling materials
10. Supply, place and compact 200mm thk. Gravel base course
11. Supply and place 300mm thk. 3500 psi portland cement concrete pavement, 54 cu.m.

F. REPAIR OF TRANSIT SHED

1. Replace old roofing, gutters, down spout and repair of the damaged c-purlins
2. Supply and install 10 units industrial wind driven roof ventilator (600mm)

DATE OF BIDDING

DATE OF AWARD

09 September 2025

DATE OF NOTICE TO PROCEED

CONTRACT DURATION

300 calendar days

APPROVED BUDGET AMOUNT

₱37,302,724.47

SOURCE OF FUNDS

: PPA CORPORATE BUDGET

IMPLEMENTING OFFICE

: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT

₱37,188,316.18

EFFECTIVITY DATE

ORIGINAL EXPIRY DATE

PROJECT STATUS

: -

REMARKS

:

PROJECT BRIEF

PROJECT TITLE

BUENAVISTA PORT EXPANSION PROJECT

LOCATION

PORT OF BUENAVISTA, BUENAVISTA, GUIMARAS

CONTRACTOR

MRBII CONSTRUCTION CORPORATION

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Removal of existing bollard and turn-over to the authority (11 no.)
2. Chip-off existing RC curb, flush to deck level and smoothened with mortar (101 l.m.)
3. Excavation of existing seabed (198 cu.m.)
4. Removal of existing lamp post and turn-over to the authority (2 set)
5. Remove existing covered ferry terminal and turn-over to the authority (820 sq.m.)

B. CONSTRUCTION OF PORT OPERATIONAL AREA WITH STAIRLANDING

1. Supply and deliver to site Z-type hot-rolled steel sheet pile (Sx > 3,596 cm³/m: steel grade = S355) (461 m.t.) including pile driving (3,885 l.m.) and supply and weld steel reinforcement for dowel bars (2,567 kg.)
2. Supply and install steel sheet pile connector (unit wt. = 10.22 kg/m, steel grade S355) (20 l.m.)
3. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (11,419 kg.)
4. Supply, deliver and drive 450mm x 450mm PSC anchor piles (1,196 l.m.) including chipping/cutting of driven pile butt (46 no.)
5. Supply and place 3,500 PSI concrete (746 cu.m.) and steel reinforcement (50,364 kg) for the superstructure, drainage and port lighting system
6. Supply and place gravel bedding (24 cu.m.), core rocks (1,513 cu.m.) and armour rocks (103 cu.m.)
7. Supply and install 40mm x 18.00 tie-rod including accessories (91 set)
8. Supply and install geotextile filter cloth fabric (2,374 sq.m.)
9. Supply and place sand and gravel fill (14,592 cu.m.)
10. Supply, spread and compact aggregate sub-base course (1,659 cu.m.) and aggregate base course (697 cu.m.)
11. Construct Portland Cement Concrete Pavement (300mm thk) (3,487 sq.m.)
12. Supply and install hot-dip galvanized trench grate covers for lateral drainage (199 l.m.) and catch drain manhole (20 no.)
13. Supply, deliver and install site Rubber Dock Fender (V-type, 300H x 1,000L) (30 set)
14. Supply, deliver and install mooring cleat (10 tons) (11 set)

15. Supply, deliver and install Port Lighting System including accessories (1 lot)
16. Construct covered walkway (75 l.m.)

C. CONSTRUCTION OF RC WHARF

1. Supply, deliver and drive 450mm x 450mm PSC piles (1,022 l.m.) with vertical (560 l.m.) and batter (462 l.m.) including chipping/cutting of driven pile butt (50 no.)
2. Supply & placing of 3,500 PSI concrete (168 cu.m.) and steel reinforcement (23,195 kg.) for the superstructure
3. Supply and install (100mm x 100mm x 10mm), hot-dipped galvanized construction joints (72 l.m.)
4. Supply, deliver and install site Rubber Dock Fender (V-type, 400H x 2,000L) (6 set)
5. Supply, deliver and install mooring bollard (50 tons) (3 set)

D. RIEMBURSABLE ITEMS

1. Secure approval of environmental compliance certificate (ECC) including application, clearance and other necessary documentary requirements (1 lot)

DATE OF BIDDING	02 September 2025
DATE OF AWARD	18 September 2025
DATE OF NOTICE TO PROCEED	10 October 2025
CONTRACT DURATION	510 calendar days
APPROVED BUDGET AMOUNT	<i>₱222,554,598.21</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	<i>₱221,419,715.80</i>
EFFECTIVITY DATE	14 October 2025
ORIGINAL EXPIRY DATE	07 March 2027
PROJECT STATUS	:
REMARKS	:

PROJECT BRIEF

PROJECT TITLE	CARIGARA PORT IMPROVEMENT PROJECT
LOCATION	PORT OF CARIGARA, CARIGARA, LEYTE
CONTRACTOR	BNR CONSTRUCTION AND DEVELOPMENT CORPORATION
SCOPE OF WORK	A. REMOVAL AND DISPOSAL 1. Remove and turn-over of mooring bollard 2. Demolition and disposal of RC deck 3. Cutting and disposal of PSC piles B. CONSTRUCTION OF ROCK CAUSEWAY 1. Supply and placing of 50 to 100 kg/pc. Core rocks including fillers 2. Supply nad placing of 2000 kg. armour rocks 3. Supply and installation of geotextile fabric 4. Supply and placing of sand and gravel fil 5. Supply, spread and compact aggregate subbase course 6. Supply, spread and compact aggregate base course 7. Supply and installation of steel reinforcement 8. Supply and placing of 3,500 PSI concrete 9. Construct Portland Concrete Cement Pavement (300mm thk) C. RECONSTRUCTION OF RC PIER & CONSTRUCTION OF RC PLATFORM W/ CONTINUOUS RORO RAMP 1. Supply and delivery of 450mm dia x 12mm thk steel pipe piles 2. Supply and install 9mm thk reinforcing band tip for steel pipe piles 3. Supply and apply high-build epoxy protective coating for steel sheet piles 4. Handle, pitch and drive 450mm dia. X 12mm thk vertical SPP 5. Handle, pitch and drive 450mm dia x 12mm thk batter SPP 6. Removal of clogged materials inside the driven steel pipe piles 7. Supply and installation of reinforcing steel cage for the steel pipe piles 8. Supply and place 3,500 PSI concrete filler inside the steel pipe piles 9. Supply and installation of steel reinforcement 10. Supply and placing of 3,500 PSI concrete 11. Supply and installation of construction joints 12. Supply, fabrication and installation of steel ramp protection 13. Supply and delivery of Rubber Dock Fender (V-type, 500H x 1500L) 14. Installation of Rubber Dock Fenders 15. Supply and delivery of mooring bollard (50 tons, T-head) 16. Installation of mooring bollards 17. Supply and installa port lighting system
DATE OF AWARD	02 October 2025
DATE OF NOTICE TO PROCEED	16 October 2025
CONTRACT DURATION	300 calendar days
APPROVED BUDGET AMOUNT	₱475,711,415.43
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	₱475,513,426.35
EFFECTIVITY DATE	16 October 2025
ORIGINAL EXPIRY DATE	11 August 2026
PROJECT STATUS	: - Mobilization and sourcing of materials are on-going.
REMARKS	:

PROJECT BRIEF

PROJECT TITLE

LAZI PORT EXPANSION PROJECT

LOCATION

PORT OF LAZI, SIKUIJOR

CONTRACTOR

SCOPE OF WORK

A. REMOVAL, DISPOSAL AND EXCAVATION WORKS

1. Chipping and disposal existing RC curb (108 l.m.)
2. Removal of existing lamp post including turn over to the authority (for re-installation) (4 set)
3. Excavation of existing fill materials (8 cu.m.)

B. CONSTRUCTION OF PORT OPERATIONAL AREA

1. Supply and placing of 3,500 PSI concrete (334 cu.m.)
2. Supply and installation of reinforcing steel bars (10,535 kg.)
3. Supply and placing of gravel bedding (1 cu.m.)
4. Supply and placing of 50 to 100 kg./pc rocks (2,922 cu.m.)
5. Supply and placing of 1,000 kg./pc rocks (2,315 cu.m.)
6. Supply and installation of geotextile fabric (1,198 sq.m.)
7. Supply and placing of fill materials (3,322 cu.m.)
8. Supply and placing of aggregate base course (303 cu.m.)
9. Construction of PCC Pavement (300mm thickness) including dowel bars and construction joints (1,516 sq.m.)
10. Re-installation of removed lamp post including provision of necessary anchor bolts and other incidentals (3 sets)
11. Supply deliver and install Port Lighting System including accessories (1 lot)

C. REIMBURSABLE ITEMS

1. Secure approval of environmental compliance certificate (ECC) including application, clearance and other necessary documentary requirements (1 lot)

DATE OF AWARD

DATE OF NOTICE TO PROCEED

CONTRACT DURATION

300 calendar days

APPROVED BUDGET AMOUNT

₱58,319,332.79

SOURCE OF FUNDS

: **PPA CORPORATE BUDGET**

IMPLEMENTING OFFICE

: **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**

ORIGINAL CONTRACT AMOUNT

₱65,900,846.05

EFFECTIVITY DATE

ORIGINAL EXPIRY DATE

PROJECT STATUS

: - Bidding is scheduled on 04 November 2025.

REMARKS

: