

# PROJECT BRIEF

- PROJECT TITLE** : **MANOC MANOC CARGO PORT PROJECT**
- LOCATION** : **PORT OF MANOC MANOC, MALAY, AKLAN**
- CONTRACTOR** : **KHAN KON CHI CONSTRUCTION AND DEV'T CORPORATION**
- SCOPE OF WORK** :
- A. CONSTRUCTION OF BACK-UP AREA (AREA = 4,571.00 SQ.M.)**
    1. Construction of rock bulkhead (7,904 cu.m.), fill materials (18,381 cu.m.) reinforced concrete for retaining walls, anchor wall, mooring block, fender block, RC curb, wing wall and stair landing (425 cu.m. of concrete and 33,718 kg of reinforcing steel bars of various sizes)
    2. Supply and drive of concrete piles (0.35m x 0.525m PSC sheet piles - 3,080 l.m. and RC corner sheet piles - 80 l.m.), including chipping and cutting of newly driven piles up to required elevation (158 pcs)
    3. Supply and installation of tie-rod of various sizes (10 set-32mmØ x 5.5m, 32 sets-50mmØ x 15m and 2 sets - 50mmØ x 1.2m) and geotextile fabric (3,113 sq.m.)
    4. Construction of Portland Cement Concrete Pavement (250mm thk., 4,533 sq.m.) including aggregate base course (907 cu.m.) and gravel bedding (62 cu.m.)
    5. Supply and install Rubber Dock Fenders (V-type 500H x 1500L - 9 sets) and mooring bollard, 35T, T-Head (5 sets)
    6. Excavate existing seabed up to required elevation prior to laying of rock (861 cu.m.)
  - B. CONSTRUCTION OF ACCESS ROAD (AREA = 337.56 SQ.M.)**
    1. Construction of rock bulkhead (114 cu.m.), fill materials (97 cu.m.), reinforced concrete for RC curb (40 cu.m. of concrete and 1,052 kg of reinforcing steel bars of various sizes)
    2. Construction of Portland Cement Concrete Pavement (PCCP, 250mm thk., 338 sq.m.) including aggregate base course (68 cu.m.)
    3. Supply and install geotextile fabric (104 sq.m.)
  - C. PORT LIGHTING SYSTEM**
    1. Supply and installation of single angle bar floodlight lamp post, 10.00m ht., hot-dipped galvanized (5 sets) with 100 watt LED floodlight fixture (10 sets) and single arm steel tapered lamp, post, 10.00mm ht., hot-dipped galvanized (3 sets) with 100 watt LED roadway fixtures (3 sets)
- DATE OF BIDDING** : **23 May 2019**
- DATE OF AWARD** : **26 June 2019**
- DATE OF NOTICE TO PROCEED** : **28 August 2019**

<b>CONTRACT DURATION</b>	:	<b>420 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	:	<b>₱134,170,466.65</b>
<b>SOURCE OF FUNDS</b>	:	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	:	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	:	<b>₱132,828,205.91</b>
<b>VARIATION ORDER NO. 1</b> (Change Order No.1/Extra Work Order No.1)	:	<b>₱11,334,902.57</b> Covering the quantity adjustments (overrun/underruns/deletion) of some of the original items of work and inclusion of additional works as called for by the results of the approved revised plans / drawings incorporating the final location of the project including the substitution / extension of the designed concrete sheet piles in lieu of the rock bulkhead to conform to the actual seabed elevation based on the conducted pre-construction survey.
<b>REVISED CONTRACT AMOUNT</b> (First Revision)	:	<b>₱144,163,108.48</b>
<b>EFFECTIVITY DATE</b>	:	<b>30 August 2019</b>
<b>ORIGINAL EXPIRY DATE</b>	:	<b>22 October 2020</b>
<b>TIME EXTENSION NO. 1 / TIME ADJUSTMENT NO. 1</b>	:	<b>420 calendar days</b> Covering the original project duration being affected by the issued Suspension Order.
<b>REVISED EXPIRY DATE</b> (First Revision)	:	<b>02 November 2023</b>
<b>TIME EXTENSION NO. 2</b>	:	<b>106 calendar days</b> Covering the delays caused by the unworkable bad weather / rough sea conditions for the period 09 September 2022 to 25 April 2023 and late delivery of rocks and filling materials due to Executive Order No. 215 issued by the Office of the Governor, Province of antique, re: suspension of quarry transport at the areas of the concerned province for the period 15 October 2022 to 25 April 2023.
<b>REVISED EXPIRY DATE</b> (Second Revision)	:	<b>16 February 2024</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	:	- The project is 79.938% complete
<b>REMARKS</b>	:	- The project was suspended effective 28 September 2023 due to violation of the ECC condition ordering to cease and desist or refrain the conduct of backfilling and reclamation activities without first securing an area clearance. - Documentary requirements of the application of area clearance were found in order by the DENR and the application and draft area clearance was forwarded to DENR Secretary for consideration and approval.

# PROJECT BRIEF

- PROJECT TITLE** : **CONSTRUCTION OF WHARF AND PORT OPERATIONAL AREA WITH CONTINUOUS RORO RAMP**
- LOCATION** : **PORT OF CATAGBACAN, LOON, BOHOL**
- CONTRACTOR** : **MAMSAR CONST. & INDUSTRIAL CORP.**
- SCOPE OF WORK** :
- A. CONSTRUCTION OF PORT OPERATIONAL AREA**
    1. Chip-off existing RC curb (142 l.m.) and excavate existing existing fill materials (81 cu.m.)
    2. Supply and drive PSC and sheet piles (1,148 l.m.) and chip off piles up to required elevation (68 units)
    3. Supply and drive 900mm Ø steel pipe sheet piles (1,679 l.m.) cut-off piles up to required elevation (73 units) apply protective coating (2,654 sq.m.), install steel walers (,5079 kg) place sand filler (307 cu.m.) and concrete filler (160 cu.m.) and install steel cage bars (19,296 kg)
    4. Supply and drive PSC square piles (1,152 l.m.) chip-off piles up to required elevation (32 units) and splice batter piles (32 units) and splice batter piles (32 units)
    5. Supply and place 3,500 PSI concrete (749 cu.m.) including steel reinforcements (55,467 kg)
    6. Supply and place 50-100 kg./pc core rocks (7,121 cu.m.) and 1,000 kg/pc armour rocks (1,987 cu.m.)
    7. Supply and install tie-rods of various sizes (steel 45) including accessories (57 sets)
    8. Supply and install geotextile fabric (2,944 sq.m.)
    9. Supply and place sand gravel fill (46,951 cu.m.) aggregate subbase course (9,823 cu.m.) aggregate base course (1,614 cu.m.) and gravel bedding (92 cu.m.)
    10. Supply and place/install cement treated base course (1,430 cu.m.), sand cushion (477 cu.m.) and paving blocks (9,530 sq.m.)
    11. Construct Portland Cement Concrete Pavement including construction joint (920 sq.m.)
    12. Supply and install Rubber Dock Fenders (V-type, 500H x 1500L) (25 sets)
    13. Supply and install mooring bollards (50 ton cap., T-head) (8 sets)
    14. Supply and install railing at ramp and port lighting system
  - B. CONSTRUCTION OF RC WHARF**
    1. Chip-off existing RC curb (85 l.m.) and remove existing mooring bollard (3 units)
    2. Supply and drive 600mmØ steel pipe test piles with protective external coating (2 units)
    3. Supply and drive 600mmØ steel pipe piles (10,298 l.m.) cut and splice piles (277 units) apply protective coating (7,496 sq.m.) install reinforcing band tip (275 units, extract clogged materials (220 cu.m.) and place concrete filler (1,278 cu.m.) with steel reinforcements (257,314 kg)

4. Supply and place 3,500 PSI concrete (1,323 cu.m.) with steel reinforcements (190,974 kg) for superstructure
5. Supply and install construction joints (194 l.m.)
6. Supply and install Rubber dock Fenders (V-type, 500H x 2,000L) (25 sets)
7. Supply and install mooring bollards (70 ton cap., T-head) (25 sets)

<b>DATE OF BIDDING</b>	:	<b>21 October 2021</b>
<b>DATE OF AWARD</b>	:	<b>11 November 2021</b>
<b>DATE OF NOTICE TO PROCEED</b>	:	<b>06 December 2021</b>
<b>CONTRACT DURATION</b>	:	<b>720 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	:	<b>₱669,307,773.87</b>
<b>SOURCE OF FUNDS</b>	:	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	:	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	:	<b>₱666,988,000.00</b>
<b>VARIATION ORDER NO. 1</b> (Change Order No. 1/ Extra Work Order No. 1)	:	<b>₱26,571,868.01</b> - Covering the additional works brought by the inclusions of dredging and disposal of existing seabed materials up to the designed elevation necessary for the safety of the calling vessels and to optimize the efficiency of the Port of Catagbacan.
<b>REVISED CONTRACT AMOUNT</b> (First Revision)	:	<b>₱693,559,868.01</b>
<b>EFFECTIVITY DATE</b>	:	<b>17 December 2021</b>
<b>ORIGINAL EXPIRY DATE</b>	:	<b>06 December 2023</b>
<b>TIME EXTENSION NO. 1</b>	:	<b>189 calendar days</b> Covering the delays incurred due to unworkable weather condition for the period December 2021 to December 2023 and the implemented phasing of work during the construction of RC wharf.
<b>REVISED EXPIRY DATE</b> (First Revision)	:	<b>12 June 2024</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	:	- The project is 97.119% complete with a negative slippage of 2.881%.
<b>REMARKS</b>	:	- On-going. - Negative slippage of the project was due to unworkable weather condition. - Contractor's request for time extension is under evaluation.

# PROJECT BRIEF

- PROJECT TITLE** : **FORT SAN PEDRO PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF FORT SAN PEDRO, SAN PEDRO, ILOILO CITY**
- CONTRACTOR** : **IBC INTERNATIONAL BUILDERS CORP.**
- SCOPE OF WORK** :
- A. BACK-UP AREA**
1. Removal of existing lamp post (1 no.)
  2. Demolition & disposal of existing fence (142 l.m.)
  3. Scraping of existing fill materials and/or rockworks (163 cu.m.)
  4. Excavation of existing seabed (8,426 cu.m.)
  5. Supply and driving of Z-type steel sheet piles (3,434 l.m.)
  6. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (20,325 kg.)
  7. Supply & placing of 3,500 PSI concrete (797 cu.m.)
  8. Supply & installation of steel reinforcement (70,365 kg.)
  9. Supply & placing of 50 to 1,000 kg/pc rocks (6,309 cu.m.)
  10. Supply & installation of tie-rods (49 sets)
  11. Supply & placing of geotextile fabric filter (3,357 sq.m.)
  12. Supply & placing of fill materials (19,283 cu.m.)
  13. Supply, place and compact gravel bedding for anchor wall, catch drain manhole and reinforced concrete pipe culvert (725 cu.m.)
  14. Supply, spread and compact cement treated base course (765 cu.m.)
  15. Supply, spread and compact levelling course sand cushion (255 cu.m.)
  16. Supply & installation of Interlocking Concrete Paving Blocks (5,103 sq.m.)
  17. Construct CHB fence 1 with barbed wire including accessories (72 l.m.)
  18. Construct CHB fence 2 with cyclone wire mesh including accessories (107 l.m.)
  19. Construct catch drain manhole including concrete cover with angle and channel bars (18 set)
  20. Supply and install reinforced concrete pipe culvert 610mm Ø (233 l.m.)
  21. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joints including dowel bars (115 l.m.)
  22. Construct Port Lighting System including all appurtenances (1 lot)
- B. RC WHARF**
1. Chip-off portion of existing RC curb (12 l.m.)
  2. Supply and drive A252 Grade 2, 500mm Ø x 13mm thk. Steel Pipe Piles (734 m.t. - 4,700 l.m.) including application of polyurethane external coating (4,241 sq.m.), installation of reinforcing band tip (200 pcs) and cutting (200 pcs)

3. Supply and place 3,500 PSI concrete filler (582 cu.m.) and reinforcing steel cage (143,938 kgs of various sizes) for steel pipe piles including extraction of clogged materials (156 cu.m.)
4. Supply and place 3,500 PSI concrete (1,055 cu.m.) and reinforcing steel bars 9152,365 kg of various sizes) for superstructure
5. Supply and install hot-dipped galvanized BWT, 100mm x 12mm for construction joint-1, including dowel bars (12 l.m.)
6. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint-2, including dowel bars (115 l.m.)
7. Supply and install of Rubber Dock Fenders (V500H x 2000L - 17 sets) and Mooring Bollard, (50-Tons, T-head - 9 sets)

**DATE OF BIDDING** : **06 July 2021**

**DATE OF AWARD** : **29 July 2021**

**DATE OF NOTICE TO PROCEED** : **15 September 2021**

**CONTRACT DURATION** : **660 calendar days**

**APPROVED BUDGET AMOUNT** : **₱305,306,259.48**

**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**

**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**

**ORIGINAL CONTRACT AMOUNT** : **₱302,887,999.91**

**EFFECTIVITY DATE** : **16 September 2021**

**ORIGINAL EXPIRY DATE** : **07 July 2023**

**PROJECT STATUS** : - The project is 7.692% complete.

**REMARKS** : - Contractor's request for Mutual Contract Termination was approved on 19 June 2023.

# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>: EXTENSION OF ROCK CAUSEWAY AND CONSTRUCTION OF RC PIER</b>
<b>LOCATION</b>	<b>: PORT OF BASIAO, IVISAN, CAPIZ</b>
<b>CONTRACTOR</b>	<b>: IBC INTERNATIONAL BUILDERS CORP.</b>
<b>SCOPE OF WORK</b>	<b>: A. EXTENSION OF ROCK CAUSEWAY</b> <ol style="list-style-type: none"><li>1. Chipping &amp; disposal of existing R.C. Curb (27 l.m.)</li><li>2. Supply &amp; placing of 3,500 psi concrete (275 cu.m.)</li><li>3. Supply &amp; installation of steel reinforcement (13,616 kg.)</li><li>4. Supply &amp; placing of core rocks &amp; armour rocks (24,221 cu.m.)</li><li>5. Supply &amp; placing of fill materials (1,877 cu.m.)</li><li>6. Construction of PCC Pavement including Agg. Base course (1,432 sq.m.)</li><li>7. Supply &amp; installation of mooring cleats (24 sets)</li><li>8. Supply &amp; installation of Portlighting system (1 lot )</li></ol> <b>B. CONSTRUCTION OF RC PIER</b> <ol style="list-style-type: none"><li>1. Supply, delivery, driving &amp; cutting of PSC square pile (1,934 l.m.)</li><li>2. supply &amp; placing of 3,500 psi concrete for Superstructure (263 cu.m.)</li><li>3. Supply &amp; installation of steel reinforcement for superstructure (30,212)</li><li>4. Supply &amp; installation of construction joints (18 l.m.)</li><li>5. Supply &amp; installation of Rubber Dock Fenders (14 sets)</li><li>6. Supply &amp; installation of mooring bollards (8 sets)</li></ol>
<b>DATE OF BIDDING</b>	<b>: 30 September 2021</b>
<b>DATE OF AWARD</b>	<b>: 26 October 2021</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 13 December 2021</b>
<b>CONTRACT DURATION</b>	<b>: 480 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱169,711,663.70</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱167,799,952.60</b>
<b>EFFECTIVITY DATE</b>	<b>: 15 December 2021</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 08 April 2023</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 36.980% complete and progressing ahead of 36.114%.</b>
<b>REMARKS</b>	<b>: - On-going.</b> <b>- Projected accomplishment was based on the proposed time adjustment of the project.</b> <b>- Contractor's request for Time Adjustment is now for management approval.</b>

# PROJECT BRIEF

- PROJECT TITLE** : **CONSTRUCTION OF BACK-UP AREA AND RC PIER**
- LOCATION** : **PORT OF TAGBILARAN, BOHOL**
- CONTRACTOR** : **MAMSAR CONST. & INDUSTRIAL CORP./ JFAP CONSTRUCTION/JV**
- SCOPE OF WORK** :
- A. BACK-UP AREA (12,061.30 SQ.M.)**
    1. Chip-off existing RC curb (288 l.m.)
    2. Excavation of existing seabed (2,641 cu.m.) and fill materials (210 cu.m.) up to required elevation
    3. Supply and drive 0.35m x 0.60m x 16m PSC sheet piles (3,120 l.m.)
    4. Supply and drive R.C. corner piles (64 l.m.)
    5. Chip-off newly drives PSC sheet piles & R.C. Corner piles including disposal (199 no.)
    6. Supply and place 3,500 PSI concrete (1,180 cu.m.)
    7. Supply & installation of steel reinforcements (69,248 kgs.)
    8. Supply and place 3,000 PSI concrete blocks of various sizes (384 units)
    9. Supply and place 50-100 kg. rocks (7,987 cu.m.)
    10. Supply and installation of tie-rods of various sizes (steel 45) including accessories (81 sets)
    11. Supply and installation of geotextile fabric (4,843 sq.m.)
    12. Supply, place and compact sand gravel fill (73,802 cu.m.), aggregate subbase course (12,497 cu.m.), aggregate base course (1,835 cu.m.) and gravel bedding (45 cu.m.)
    13. Supply and installation interlocking of concrete paving blocks (9,580 sq.m.) including cement treated base course (1,581 sq.m.) and leveling course sand cushion (479 sq.m.)
    14. Construction of Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (1,412 sq.m.)
    15. Supply and installation of trench grate cover including angular frame for lateral drainage (34 l.m.)
    16. Supply and installation Mooring bollard (25-tons, T-head) (5 sets) and (15-tons, T-head) (9 sets) including accessories
    17. Supply and installation of trench grate cover including angular frame for lateral drainage (34 l.m.)
    18. Supply and installation of 900mm Ø reinforced concrete pipe culvert (187 l.m.)
    19. Supply and installation of Port Lighting System (1 lot) including pile foundation (44 l.m.)
  - B. RC PIER (15M X 150M)**
    1. Supply and drive 450mm x 450mm x 29m PSC test piles (2 no.)
    2. Supply and drive 450mm x 450mm PSC piles (5,064 l.m.)
    3. Chip-off/cutting of newly driven PSC piles up to required elevation (178 no.)



4. Supply and drive 550mm Ø steel pipe test pile with protective external coating (10 m.t.)
5. Supply and delivery to site steel pipe piles (A252 Grade 2, 550m Ø x 9mm & 12mm thk) (314 m.t.) including application of polyurethane external coating (2083 sq.m.) and supply and installation of 9mm thk. Reinforcing band tip (66 no.)
6. Handle, pitch and drive vertical steel pipe piles (550mm Ø x 9mm & 12mm thk) (1,088 l.m.)
7. Handle, pitch and drive batter steel pipe piles (550mm Ø x 9mm & 12mm thk) (1,056 l.m.)
8. Splicing of 550mm dia steel pipe piles (68 no)
9. Extraction of clogged materials from steel pipe piles (45 cu.m.)
10. Cutting of driven steel pipe piles up to cut-off elevation including turning-over to authority of recovered pile materials (68 no.)
11. Supply and installation of reinforcing steel cage for steel pipe piles (69,277 kgs.)
12. Supply and place 3,500 PSI concrete filler for steel pipe piles (301 cu.m.)
13. Supply and place 3,500 PSI concrete for the superstructure (883 cu.m.)
14. Supply and installation of steel reinforcements for the superstructure (136,078 kgs.)
15. Supply and installation of hot-dipped galvanized angle bar, 100mm x 100mm x 10mm, as construction joint including dowel bars (101 l.m.)
16. Supply and installation of Rubber Dock Fender (V500H x 1,500L) (8 sets) and (V600H x 1,500L) (13 sets)

<b>DATE OF BIDDING</b>	:	<b>30 June 2021</b>
<b>DATE OF AWARD</b>	:	<b>27 July 2021</b>
<b>DATE OF NOTICE TO PROCEED</b>	:	<b>18 August 2021</b>
<b>CONTRACT DURATION</b>	:	<b>600 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	:	<b>₱491,652,486.14</b>
<b>SOURCE OF FUNDS</b>	:	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	:	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	:	<b>₱486,958,358.23</b>
<b>VARIATION ORDER NO. 1</b>	:	<b>₱6,295,733.52</b>
(Change Order No. 1/ Extra Work Order No. 1)	-	Covering the quantity adjustment of some of the original items of work as called for the required/additional pile length of steel pipe piles.
<b>REVISED CONTRACT AMOUNT</b>	:	<b>₱493,254,091.75</b>
(First Revision)		
<b>EFFECTIVITY DATE</b>	:	<b>23 August 2021</b>
<b>ORIGINAL EXPIRY DATE</b>	:	<b>14 April 2023</b>
<b>TIME EXTENSION NO. 1</b>	:	<b>124 calendar days</b>
	-	Due to Variation Order No. 1
<b>REVISED EXPIRY DATE</b>	:	<b>16 August 2023</b>
(First Revision)		

**TIME EXTENSION NO. 2****: 188 calendar days**

- Covering the delays incurred due to increase in number of cargo and passenger traffic (port operation) causing congestion and posing hazard to the port users, and delayed delivery/hauling of the materials at project site; and restrictions on heavy equipment/vehicles passing through the ongoing rehabilitation/upgrading of access road at Municipality of Dauis.

**REVISED EXPIRY DATE****: 20 February 2024**

(Second Revision)

**TIME EXTENSION NO. 3****: 127 calendar days**

- Covering the delays incurred due to temporary suspension of the supply of filling materials and rocks due to the rehabilitation/upgrading of city roads leading to project site, continuous traffic congestion due to continuously increase number of cargo and local/foreign tourist, and delayed delivery/hauling of the materials at project site.

**REVISED EXPIRY DATE****: 26 June 2024**

(Third Revision)

**PROJECT STATUS**

(As of 25 October 2024)

- The project is 96.951% complete with a negative slippage of 3.049%.

**REMARKS:**

- On-going.
- Negative slippage was due to breakdown of major equipment, unworkable weather condition and road closure which suspend the delivery of materials.
- Warning letter was sent to the contractor to undertake measures to fast track the completion of the project.
- Contractor's request for time extension was approved on 17 October 2024. completion of the project.

# PROJECT BRIEF

- PROJECT TITLE** : **JAGNA PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF JAGNA, JAGNA, BOHOL**
- CONTRACTOR** : **PREMIUM MEGASTRUCTURES, INC.**
- SCOPE OF WORK** : **A. BACK-UP AREA**
1. Chip-off existing slotted RC curb and smoothen with mortar (48 l.m.)
  2. Demolish and dispose portion of existing deflector wall to fit new retaining wall (101 l.m.)
  3. Demolish and dispose portion of existing PCCP (1m width) for the construction of RC ditch (51 sq.m.)
  4. Demolish and dispose existing fence (22 l.m.)
  5. Excavation of fill materials for catch drain manhole, lateral drainage, floodlight foundation, duct bank and handhole (266 cu.m.)
  6. Supply and drive 0.45m x 0.45m PSC pile for floodlight foundation (66 l.m.)
  7. Chip/cut & dispose portion of newly driven PSC square piles up to required elevation (3 no.)
  8. Supply and drive 0.35m x 0.60m PSC sheet piles & RC corner piles (4,620 l.m.)
  9. Chip/cut & dispose portion of newly driven PSC piles and RC corner piles up to required elevation (210 no.)
  10. Supply & placing of 3,500 PSI concrete (906 cu.m.)
  11. Supply & installation of steel reinforcement (65,185 kg.)
  12. Supply & installation pre-cast concrete blocks (9 no.)
  13. Supply & placing of 50 to 1,000 kg/pc rocks (13,759 cu.m.)
  14. Supply & installation of tie-rods (56 sets)
  15. Supply & placing of geotextile fabric filter (5,251 sq.m.)
  16. Supply & placing of fill materials (69,713 cu.m.)
  17. Supply, place and compact gravel bedding for retaining wall, anchor wall, RC ditch, lateral drain, catch drain manhole and handhole (61 cu.m.)
  18. Supply, spread and compact cement treated base course (1,429 cu.m.)
  19. Supply, spread and compact levelling course sand cushion (476 cu.m.)
  20. Supply & installation of Interlocking Concrete Paving Blocks (9,527 sq.m.)
  21. Construct Portland Cement Concrete Pavement (200mm thk) including dowel bars and construction joint (588 sq.m.)
  22. Construct security fence with barbed wire including accessories (108 l.m.)
  23. Supply & installation of lateral drainage trench grate cover including angular frame (13 set)
  24. Construction catch drain manhole including concrete cover with angular frame (8 set)

25. Supply and install reinforced concrete pipe culvert 610mm Ø (74 l.m.)

26. Construct Port Lighting System including all appurtenances (1 lot )

**B. CONTINUOUS RORO RAMP**

1. Supply, deliver and drive 0.45m x 0.45m x 45m PSC test pile (2 set)

2. Supply and drive 0.45m x 0.45m PSC piles (6,409 l.m.) including pile splicing (147 no.) and chip/cut dispose portion up to required elevation (147 no.)

3. Supply, place 3,500 PSI concrete (712 cu.m.) and reinforcing steel bars (112,699 kg of various sizes) for superstructure

4. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint, including dowel bars (191 l.m.)

5. Supply and install of Rubber Dock Fenders (V500H x 1500L - 20 sets) and mooring bollard, (50-tons, t-head - 5 sets)

**DATE OF BIDDING** : **29 June 2021**  
**DATE OF AWARD** : **27 August 2021**  
**DATE OF NOTICE TO PROCEED** : **12 October 2021**  
**CONTRACT DURATION** : **660 calendar days**  
**APPROVED BUDGET AMOUNT** : **₱409,790,595.71**  
**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**  
**ORIGINAL CONTRACT AMOUNT** : **₱405,688,591.71**  
**EFFECTIVITY DATE** : **12 October 2021**  
**ORIGINAL EXPIRY DATE** : **02 August 2023**  
**TIME EXTENSION NO. 1** : **181 calendar days**

- Covering the delays in the implementation of the above-captioned project due to the following: a) delayed commencement of the proposed project due to ongoing repair of existing concrete pavement implemented by PMO; b) restoration works for the damaged facilities and equipment caused by Typhoon "Odette" including clearing/cleaning of the project site; c) re-mobilization of manpower and the time elapsed for clearing of the access roads by the LGU; and d) unforeseen circumstances brought by COVID-19 pandemic.

**REVISED EXPIRY DATE** : **30 January 2024**  
(First Revision)

**TIME EXTENSION NO. 2** : **64 calendar days**

- Covering the delays caused by the unworkable weather and rough sea condition for the period 12 October 2021 - 05 October 2023.

**REVISED EXPIRY DATE** : **03 April 2024**  
(Second Revision)

**PROJECT STATUS** : - The project is 67.477% complete with a negative slippage of 32.523%  
(As of 25 October 2024)

**REMARKS** : - On-going.  
- Negative slippage of the project was due to unworkable weather, rough sea conditions and slow pacing of work.  
- Final warning letter was sent to the contractor to undertake measures to fast track the completion of the project.  
- Contractor's request for time extension was approved on 17 October 2024.

# PROJECT BRIEF

- PROJECT TITLE** : **CONSTRUCTION OF PORT OPERATIONAL AREA WITH CONTINUOUS RORO RAMP AND FASTCRAFT BERTH**
- LOCATION** : **PORT OF GETAFE, BOHOL**
- CONTRACTOR** : **MAC BUILDERS**
- SCOPE OF WORK** : **A. PORT OPERATIONAL AREA, CONTINUOUS RORO AND FASTCRAFT BERTH**
1. Chip-off existing slotted RC curb and smoothen with mortar (38 l.m.)
  2. Remove existing covered walk and turn-over to Authority (33 l.m.)
  3. Remove existing mooring bollard and turn-over to Authority (1 set)
  4. Excavation of existing seabed (22,166 cu.m.)
  5. Supply and drive 0.35m x 0.60m PSC sheet piles & RC corner piles (7,829 l.m.)
  6. Chip/cut and dispose portion of newly driven PSC piles and RC corner piles up to required elevation (355 no.)
  7. Supply and drive 0.40m x 0.40m PSC piles (5,125 l.m.)
  8. Chip/cut and dispose portion of newly driven PSC square piles up to required elevation (197 no.)
  9. Supply and placing of 3,500 PSI concrete (859 cu.m.)
  10. Supply and installation of steel reinforcement (67,323 kg.)
  11. Supply and installation of pre-cast concrete blocks (15 no.)
  12. Supply and placing of 50 to 1,000 kg/pc rocks (18,383 cu.m.)
  13. Supply and installation of tie-rods (104 sets)
  14. Supply and placing of geotextile fabric filter (5,001 sq.m.)
  15. Supply and placing of fill materials (71,756 cu.m.)
  16. Supply, spread and compact aggregate base course (1,681 cu.m.)
  17. Excavation of fill materials for lamp post foundation, floodlight foundation, duct bank and handhole (37 cu.m.)
  18. Supply, place and compact gravel bedding for retaining wall, anchor wall, RC ditch, lateral drain, catch drain manhole and handhole (52 cu.m.)
  19. Supply, spread and compact cement treated base course (1,227 cu.m.)
  20. Supply, spread and compact levelling course sand cushion (409 cu.m.)
  21. Supply and installation of Interlocking Concrete Paving Blocks (8,183 sq.m.)
  22. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (2,090 sq.m.)
  23. Construct security fence with barbed wire including accessories (92 l.m.)
  24. Supply and installation of RDF, V500H x 1,500L (20 set)
  25. Supply and installation of RDF, V300H x 2,500L (10 set)
  26. Supply and installation of mooring bollard, 35 Tons, T-head (6 set)
  27. Supply and installation of mooring bollard, 15 Tons, T-head (5 set)

- 28. Supply and installation of mooring cleats (5 set)
- 29. Construct covered walkway (1 lot)
- 30. Construct CHB fence with Ga. Cyclone wire and barbed wire including accessories (92 l.m.)
- 31. Supply, fabricate and install Dia. 50mm stainless steel railings (75 l.m.)
- 32. Construct port lighting system including all appurtenances (1 lot)

<b>DATE OF BIDDING</b>	<b>: 24 November 2021</b>
<b>DATE OF AWARD</b>	<b>: 17 January 2022</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 09 February 2022</b>
<b>CONTRACT DURATION</b>	<b>: 660 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱465,079,912.22</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱458,987,999.98</b>
<b>EFFECTIVITY DATE</b>	<b>: 09 February 2022</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 30 November 2023</b>
<b>TIME EXTENSION NO. 1</b>	<b>: 212 calendar days</b>
	- Covering the time elapsed caused by the delayed commencement of the proposed project due to on-going repair of existing concrete pavement implemented by PMO and the presence of the upheaved unsuitable materials prior to the continuance of the reclamation work.
<b>REVISED EXPIRY DATE</b> (First Revision)	<b>: 29 June 2024</b>
<b>TIME EXTENSION NO. 2</b>	<b>: 147 calendar days</b>
	- Covering the time elapsed caused by the unworkable weather conditions and interchanging schedule of vessels plying the port (busy port operation) with limited berthing facility, traffic congestion within the port area and the increase of number of local/foreign tourist coming in and out the port for the period of July 2022 to April 2024.
<b>REVISED EXPIRY DATE</b> (Second Revision)	<b>: 23 November 2024</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 70.502% complete with a negative slippage of 27.516%.</b>
<b>REMARKS</b>	<b>: - On-going.</b>
	- Negative slippage was due to quarry problems which subsequently delay the completion of the reclamation activities.
	- Final warning letter was sent to the contractor to undertake measures to cope with the project's delay.
	- Contractor's request for time extension is under evaluation.

# PROJECT BRIEF

PROJECT TITLE	:	CONSTRUCTION OF PORT OPERATIONAL AREA
LOCATION	:	PORT OF GUADALUPE, MAASIN CITY, SOUTHERN LEYTE
CONTRACTOR	:	MAC BUILDERS
SCOPE OF WORK	:	<p><b>A. DEMOLITION, EXCAVATION AND REMOVAL WORKS</b></p> <ol style="list-style-type: none"><li>1. Chipping &amp; disposal of existing R.C. curb (86 l.m.)</li><li>2. Demolition &amp; disposal of existing R.C. breasting dolphin (33 cu.m.)</li><li>3. Cutting &amp; disposal of existing piles (18 units)</li><li>4. Excavation of existing seabed (528 cu.m.)</li><li>5. Removal of existing mooring bollard &amp; rubber dock fenders (4 sets)</li></ol> <p><b>B. PORT OPERATIONAL AREA</b></p> <ol style="list-style-type: none"><li>1. Supply, delivery &amp; driving of PSC Sheet Piles &amp; RC Corner Piles (2,460 l.m.)</li><li>2. Chipping &amp; cutting of newly driven Sheet piles and corner piles (164 units)</li><li>3. Supply &amp; placing of 3,500 psi concrete for retaining wall, etc. (512 cu.m.)</li><li>4. Supply &amp; installation of steel reinforcement for retaining wall, etc. (38,465 kg.)</li><li>5. Supply &amp; placing of core rocks &amp; armour rocks (7,558 cu.m.)</li><li>6. Supply &amp; installation of concrete blocks (4 sets)</li><li>7. Supply &amp; installation of tie-rod of various sizes (51 sets)</li><li>8. Supply &amp; placing of fill materials (22,664 cu.m.)</li><li>9. Construction of PCC Pavement including agg. Base course (4,618 sq.m.)</li><li>10. Supply &amp; installation of Rubber Dock Fenders (8 sets)</li><li>11. Supply &amp; installation/reinstallation of mooring bollard (4 sets)</li><li>12. Supply &amp; installation of port lighting system (5 sets)</li></ol>
DATE OF BIDDING	:	18 May 2022
DATE OF AWARD	:	06 June 2022
DATE OF NOTICE TO PROCEED	:	09 December 2022
CONTRACT DURATION	:	360 calendar days
APPROVED BUDGET AMOUNT	:	₱129,207,028.61
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	₱127,088,000.00
EFFECTIVITY DATE	:	12 December 2022

<b>ORIGINAL EXPIRY DATE</b>	: <b>06 December 2023</b>
<b>TIME EXTENSION NO. 1</b>	: <b>107 calendar days</b> Covering the delays caused by the unworkable weather and rough sea condition for the period 12 December 2022 - 30 September 2023.
<b>REVISED EXPIRY DATE</b> (First Revision)	: <b>22 March 2024</b>
<b>TIME EXTENSION NO. 2</b>	: <b>145 calendar days</b> Covering the delays caused by the issued temporary suspension by the Provincial Environment and Natural Resources Management Office - Southern Leyte (PENRMO) due to lapsed quarry permit from October 15, 2023 to March 2024.
<b>REVISED EXPIRY DATE</b> (Second Revision)	: <b>14 August 2024</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	: - The project is 68.512% complete with a negative slippage of 31.488%.
<b>REMARKS</b>	: - On-going. - Negative slippage was due to delayed delivery of pre-stressed sheet piles, inclement weather condition resulting to interruption of delivery of rocks and filling materials and quarry problems which subsequently delayed the completion of the project. - Warning letters were sent to the contractor to undertake drastic action to fast track the completion of the project - Contractor's request for time extension is under evaluation.



# PROJECT BRIEF

- PROJECT TITLE** : **IMPROVEMENT/EXPANSION OF EXISTING PORT OPERATIONAL AREA AND CONSTRUCTION OF TERMINAL MANAGEMENT OFFICE, PASSENGER SHED, PUMPHOUSE, POWERHOUSE AND GUARD HOUSE**
- LOCATION** : **PORT OF SAN JUAN, SAN JUAN, SOUTHERN LEYTE**
- CONTRACTOR** :
- SCOPE OF WORK** :
- A. IMPROVEMENT/EXPANSION OF EXISTING PORT OPERATIONAL AREA = 1,303.06 SQ.M.**
    - 1. Scrape/cut and dispose existing materials including subgrade preparation (502 sq.m.)
    - 2. Demolition, chipping, removal & disposal works;
      - a. Existing RC curb (33 l.m.)
      - b. Existing concrete pavement (502 sq.m.)
      - c. Existing RC deck (231 sq.m.)
      - d. Chipping/cutting of existing concrete piles (25 pcs.)
      - e. Existing mooring bollard to be removed and turn-over to authority (1 pc.)
    - 3. Supply, delivery, driving, cutting of PSC sheet piles including corner piles (1,272 l.m.)
    - 4. Supply and installation of 50mm dia. Tie rod of various length (29 sets)
    - 5. Supply & placing of 3,500 PSI concrete for retaining walls, etc. (212 cu.m.)
    - 6. Supply & installation of steel reinforcement for retaining walls etc. (21,320 kg.)
    - 7. Supply & placing of rocks (2,534 cu.m.)
    - 8. Supply & installation of geotextile fabric (877 sq.m.)
    - 9. Supply, placing and compaction of sand and gravel fill, agg. sub-base, base course and gravel bedding (4,083 cu.m.)
    - 10. Construction of Portland Cement Concrete Pavement (1,303 sq.m.)
    - 11. Construction of CHB fence including various materials (86 sq.m.)
    - 12. Supply, delivery and installation of mooring bollard (1 pc)
    - 13. Supply, delivery and erection of floodlight pole for Port Lighting System (1 pc.)
  - B. CONSTRUCTION OF TERMINAL MANAGEMENT OFFICE, PASSENGER SHED, PUMPHOUSE, POWERHOUSE AND GUARD HOUSE AREA = 202.52 SQ.M.)**
    - 1. Construction of Terminal Management Office (40.53 sq.m.)
    - 2. Construction of Passenger Shed (74.61 sq.m.)
    - 3. Construction of Pumphouse & appurtenances (21.16 sq.m.)
    - 4. Construction of Powerhouse (60.81 sq.m.)

5. Construction of Guard House (5.41 sq.m.)
6. Supply, installation of PPA logo (1 lot)
7. Supply, fabrication and installation of steel gate including accessories (1 lot)
8. Supply, delivery & installation of distribution transformer & accessories (1 lot )

**DATE OF BIDDING** :

**DATE OF AWARD** :

**DATE OF NOTICE TO PROCEED** :

**CONTRACT DURATION** : *300 calendar days*

**APPROVED BUDGET AMOUNT** : ***₱51,256,030.95***

**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**

**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**

**ORIGINAL CONTRACT AMOUNT** :

**EFFECTIVITY DATE** :

**ORIGINAL EXPIRY DATE** :

**PROJECT STATUS** : - Failure of bidding on 18 January 2023.  
- For re-advertisement

**REMARKS** :

**OFFICER-IN-CHARGE** :

**CONTACT NUMBER** :

**EMAIL ADDRESS** :

# PROJECT BRIEF

- PROJECT TITLE** : **UPGRADING, EXPANSION AND CONSTRUCTION OF POB (PHASE 1)**
- LOCATION** : **PORT OF LILOAN, SOUTHERN LEYTE**
- CONTRACTOR** : **HI-TONE CONS. & DEV'T CORP. / KHAN KON CHI & DEV'T CORP. - JOINT VENTURE**
- SCOPE OF WORK** : **A. DEMOLITION, REMOVAL AND EXCAVATION WORKS**
1. Remove and turn-over to PPA existing lamp post (28 sets)
  2. Remove and turn-over to PPA existing steel gratings (49 sets)
  3. Demolish and dispose existing CHB fence (127 l.m.)
  4. Remove and turn-over to PPA existing gate (1 lot)
  5. Demolish and dispose existing pavement (11,942 sq.m.)
  6. Demolish and dispose existing building structure (2,756 sq.m.)
  7. Demolish and dispose existing RC platform for the construction of RoRo Ramp (64 sq.m.)
  8. Cut-up MLLW elevation and dispose existing 450mm x 450mm concrete piles (15 l.m.)
  9. Excavation of existing fill for the site development of Port Operation Building, installation of tie-rods and concrete foundation (7,415 cu.m.)
- B. UPGRADING AND EXPANSION OF PORT OPERATIONAL AREA**
1. Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (4,940 l.m.)
  2. Supply and placing of 3,500 PSI concrete (1,636 cu.m.)
  3. Supply and installation of steel reinforcement (101,005 kg.)
  4. Supply and placing of 50 to 1,000 kg/pc rocks (2,241 cu.m.)
  5. Supply and installation of tie-rods (107 sets)
  6. Supply and placing of geotextile fabric filter (1,216 sq.m.)
  7. Supply and placing of fill materials (13,880 cu.m.)
  8. Supply, place and compact gravel bedding (747 cu.m.)
  9. Construct Portland Cement Concrete Pavement, 300mm thk. (11,501 sq.m.)
  10. Re-install steel gratings for lateral drainage including provision of angle bars (38 l.m.)
  11. Supply and install of Rubber Dock Fenders V500H x 1500L (15 sets) and mooring bollard 35-tons, T-head (3 sets)
  12. Supply and install reinforced concrete pipe culvert (290 l.m.)
  13. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm for construction joints including dowel bars (109 l.m.)
  14. Construct Port Lighting System including all appurtenances (1 lot)
  15. Re-install existing solar lamp post including accessories (26 no.)
  16. Re-install existing floodlight post including accessories (2 nos.)

### **C. CONTINUOUS RORO RAMP, RC PLATFORM AND RORO RAMP**

1. Supply, deliver and drive PSC test piles, 450mm x 450mm (3 nos.)
2. Supply, deliver and drive 450mm x 450mm PSC piles (5,599 l.m.)
3. Supply and place 3,500 PSI concrete for superstructure (857 cu.m.)
4. Supply and install reinforcing steel bars for superstructure (128,556 kg.)
5. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction including dowel bars (212 l.m.)
6. Supply and install of Rubber Dock Fenders V500H x 1500L (23 sets) and mooring bollard, 35-tons, T-head (5 sets)

### **D. CONSTRUCTION OF PORT OPERATIONS BUILDING & OTHER STRUCTURES**

1. Supply, deliver and drive 450mm x 450mm PSC foundation piles (855 l.m.)
2. Construction of 2-storey Port Operations Building, complete with architectural finishes, electro/mechanical, water/sewage system, painting, etc. (2,362.29 sq.m., 600 pax capacity)
3. Construction of pumphouse and appurtenances (110.19 sq.m.)
4. Construction of powerhouse and appurtenances (51.27 sq.m.)
5. Construction of guardhouse, gate and appurtenances (6.77 sq.m.)
6. Supply, delivery and installation of distribution transformer and accessories (1 lot)
7. Supply and installation of fire protection system (1 lot)
8. Supply and installation of wastewater treatment facility (1 lot)

<b>DATE OF BIDDING</b>	<b>: 13 January 2023</b>
<b>DATE OF AWARD</b>	<b>: 14 February 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 15 March 2023</b>
<b>CONTRACT DURATION</b>	<b>: 660 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱381,397,811.71</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱379,887,713.43</b>
<b>VARIATION ORDER NO. 1</b>	<b>: -₱4,530,602.22</b> Covering the quantity adjustment of some of the original items of work as called for the modification of design for sheet piles was approved on 06 July 2023.
<b>REVISED CONTRACT AMOUNT</b> (First Revision)	<b>: ₱375,357,111.21</b>
<b>EFFECTIVITY DATE</b>	<b>: 16 March 2023</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 03 January 2025</b>
<b>TIME EXTENSION NO. 1</b>	<b>: 131 calendar days</b> Covering the delays caused by the unworkable days brought by bad and extreme heat weather / rough sea conditions for the period 16 March 2023 to 25 May 2024.
<b>REVISED EXPIRY DATE</b> (First Revision)	<b>: 14 May 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 74.530% complete with a negative slippage of 3.633%.</b>
<b>REMARKS</b>	<b>: - On-going.</b> <b>- Negative slippage of the project was due to unworkable weather condition.</b>

# PROJECT BRIEF

- PROJECT TITLE** : **SAN RICARDO PORT REHABILITATION/ IMPROVEMENT PROJECT**
- LOCATION** : **BRGY. SAN BENIT, SAN RICARDO, SOUTHERN LEYTE**
- CONTRACTOR** : **KHAN KON CHI CONST. & DEV'T CORP.**
- SCOPE OF WORK** :
- A. DEMOLITION, REMOVAL AND EXCAVATION WORK**
1. Demolish and dispose existing retaining wall with fence (19 l.m.)
  2. Demolish and dispose existing damaged/collapsed lamp post foundation (20 nos.)
  3. Demolish and dispose existing dillapidated RoRo Ramp on RC piles (99 sq.m.)
  4. Demolish and dispose existing access RC trestle on RC piles (290 sq.m.)
  5. Demolish and dispose portion of existing drainage (5 l.m.)
  6. Remove and turn-over to PPA existing gate (1 lot)
  7. Remove and turn-over to PPA existing lamp post (20 sets)
  8. Remove and turn-over to PPA existing interlocking concrete paving blocks (685 sq.m.)
  9. Remove and dispose concrete blocks along pile driving area (6 set)
  10. Cut up to sea bed elevation and turn-over to PPA existing 500mm dia. SPP (11 nos.)
  11. Cut up to sea bed elevation and dispose existing 450mm x 450mm concrete piles (75 nos.)
  12. Excavation of existing seabed and fill materials (806 cu.m.)
- B. PORT OPERATIONAL AREA**
1. Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (3,354 l.m.)
  2. Supply and placing of 3,500 PSI concrete (581 cu.m.)
  3. supply and installation of steel reinforcement (49,601 kg.)
  4. Supply and placing of 50 to 2,000 kg/pc rocks (3,504 cu.m.)
  5. Supply and installation of tie-rods (75 sets)
  6. Supply and placing of geotextile fabric filter (1,975 sq.m.)
  7. Supply and placing of fill materials (13,138 cu.m.)
  8. Supply, place and compact gravel bedding for anchor wall lateral drainage lamp post foundation, pedestal post, fence/ gate foundation (40 cu.m.)
  9. Construct Portland Cement Concrete Pavement, 300mm thk. (4,091 sq.m.)
  10. Supply and install lateral drainage trench grate cover and angular frame in hot-dipped galvanized (42 l.m.)
  11. Supply and install Rubber Dock Fenders V500H x 1500L (4 sets) and mooring bollard 25-tons, T-head (2 sets)

12. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joints including dowel bars (116 l.m.)
13. Construct port lighting system including all appurtenances (1 lot)
14. Construct security fence and gate (1 lot)

**C. RORO RAMP, RC PLATFORM AND BREASTING DOLPHIN**

1. Supply, deliver and drive PSC test piles, 400mm x 400mm (3 nos.)
2. Supply, deliver and drive 400mm x 400mm PSC piles (3,390 l.m.)
3. Supply and place 3,500 PSI concrete for superstructures (429 cu.m.)
4. Supply and install reinforcing steel bars for superstructure (73,297 kg.)
5. Supply and install of Rubber Dock Fenders V500H x 1500L (9 sets), mooring bollard 35-tons, single pilar (3 sets) and Mooring Bollard, 25-tons, T-head (4 sets)

**D. REHABILITATION OF PTB/DRIVER'S LOUNGE**

1. Rehabilitation of PTB/Driver's Loungue (FA = 536.05 sq.m.) including construction of pumphouse (FA = 90.87 sq.m.) and Powerhouse (FA = 28.69 sq.m.)

<b>DATE OF BIDDING</b>	:	<b>13 January 2023</b>
<b>DATE OF AWARD</b>	:	<b>14 February 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	:	<b>15 March 2023</b>
<b>CONTRACT DURATION</b>	:	<b>600 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	:	<b>₱180,119,055.35</b>
<b>SOURCE OF FUNDS</b>	:	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	:	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	:	<b>₱178,984,203.57</b>
<b>EFFECTIVITY DATE</b>	:	<b>16 March 2023</b>
<b>ORIGINAL EXPIRY DATE</b>	:	<b>04 November 2024</b>
<b>TIME EXTENSION NO. 1</b>	:	<b>113 calendar days</b> Covering the delays caused by the unworkable days brought by bad and extreme heat weather / rough sea conditions for the period 16 March 2023 to 25 May 2024.
<b>REVISED EXPIRY DATE</b> (First Revision)	:	<b>25 February 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	:	- The project is 85.965% complete with a negative slippage of 5.359%.
<b>REMARKS</b>	:	- On-going. - Negative slippage of the project was due to unworkable weather condition.

# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>:</b>	<b>NEW PORT DEVELOPMENT</b>
<b>LOCATION</b>	<b>:</b>	<b>PORT OF LAVEZARES, LAVEZARES, NORTHERN SAMAR</b>
<b>CONTRACTOR</b>	<b>:</b>	<b>MAMSAR CONSTRUCTION &amp; INDUSTRIAL CORP.</b>
<b>SCOPE OF WORK</b>	<b>:</b>	<b>A. PORT OPERATIONAL AREA (AREA = 31,039.88 SQ.M.) WITH CONTINUOUS RORO RAMP (AREA = 119.00M X 10.00M) AND ACCESS ROAD (AREA = 64.05M X 21.50M)</b> <ol style="list-style-type: none"><li>1. Supply and drive A252 Grade 2, 500mmØ x 13mm thk. Steel Pipe Sheet Piles (701 m.t. equivalent to (3,990 l.m.), including application of polyurethane external coating (4,034 sq.m.), concrete filler (352 cu.m.), installation of reinforcing steel cage (92,320 kg of various sizes) extraction of clogged materials (101 cu.m.), cutting of steel pipe sheet piles up to cut-off elevation and installation of reinforcing band tip (285 pcs)</li><li>2. Supply and installation of steel channel wale (14,491 kg), and tie rod of various sizes (94 pcs-60mmØ x 14m and 22 pcs - 32mmØ x 14m)</li><li>3. Excavate existing seabed up to required elevation prior to laying of rock materials (2,474 cu.m.)</li><li>4. Construction of rock bulkhead (16,977 cu.m.) including geotextile fabric (6,771 sq.m.) fill materials (91,611 cu.m.) and reinforced concrete for retaining walls, wing wall, CHB column, anchor wall, RC curb, RC ditch, mooring block, anchor block, concrete pedestal post, lamp post foundation, duckbank and box culvert (1,004 cu.m. of concrete and 80,755 kg of reinforcing steel bars of various sizes)</li><li>5. Construction of interlocking concrete block pavement (29,137 sq.m.) and PCCP (300mm thk. - 2,384 sq.m.) including aggregate base course (4,914 cu.m.), cement treated base course (4,371 cu.m.), sand cushion (1,457 cu.m.) and concrete edging (334 sq.m.)</li><li>6. Construction of catch drain manhole (11 sets) and reinforced concrete pipe (610mm-156 l.m.), including gravel bedding (69 cu.m.) and excavation/backfilling works (56 cu.m.)</li><li>7. Construction of CHB wall fence (150mm thk. - 680 sq.m.), including plastering and painting (1,360 sq.m.) and installation of various materials for cyclone wire mesh (1,370 sq.m.)</li><li>8. Supply and installation of Rubber Dock Fender (V-500H x 1500L - 43 sets) including accessories</li><li>9. Supply and installation of mooring bollard (35T, T-head - 11 sets) including accessories</li><li>10. Supply and installation of various materials for port lighting (1 lot)</li></ol> <b>B. CONSTRUCTION OF GUARDHOUSE AND STEEL GATE (AREA = 14.14 SQ.M.)</b>
<b>DATE OF BIDDING</b>	<b>:</b>	<b>01 June 2023</b>
<b>DATE OF AWARD</b>	<b>:</b>	<b>04 July 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>:</b>	<b>27 July 2023</b>

**CONTRACT DURATION** : *600 calendar days*

**APPROVED BUDGET AMOUNT** : *₱579,528,211.36*

**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**

**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**

**ORIGINAL CONTRACT AMOUNT** : *₱576,642,496.80*

**EFFECTIVITY DATE** : **28 July 2023**

**ORIGINAL EXPIRY DATE** : **18 March 2025**

**PROJECT STATUS** : - The project is 22.119% complete.  
(As of 25 October 2024)

**REMARKS** : - The project was temporarily suspended effective 14 August 2023 in view of the pending issuance of Environmental Compliance Certificate and issues relative to the access road leading to the project site.



# PROJECT BRIEF

- PROJECT TITLE** : **BANAGO PORT IMPROVEMENT PROJECT**
- LOCATION** : **PORT OF BANAGO, BACOLOD CITY, NEGROS OCCIDENTAL**
- CONTRACTOR** : **MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION/ SILVER DRAGON CONSTRUCTION & LUMBER & GLASS SUPPLY, INC. /JV**
- SCOPE OF WORK** :
- A. PORT OPERATIONAL AREA & WIDENING OF CAUSEWAY (AREA = 11,334.75 SQ.M.)**
    1. Removal and disposal work (1 lot)
    2. Cutting of existing piles up to seabed elevation (8 units)
    3. Excavation works for existing seabed and fill materials (25,377 cu.m.)
    4. Supply & placing of 3,500 PSI concrete for retaining walls, etc. (1,220 cu.m.)
    5. Supply & installation of steel reinforcement for retaining walls, etc (111,264 kgs.)
    6. Supply & placing of core rocks and armor rocks (31,209 cu.m.)
    7. Supply, fabrication & installation of concrete blocks of various sizes (34 units)
    8. Supply & installation of geotextile fabric (8,167 sq.m.)
    9. Supply & placing of fill materials (73,304 cu.m.)
    10. Supply & placing of base course & gravel bedding (2,347 cu.m.)
    11. Supply & placing of leveling course sand cushion (224 cu.m.)
    12. Supply & placing of cement treated base course (671 cu.m.)
    13. Supply & installation of paving blocks (4,472 sq.m.)
    14. Construction of Portland Cement Concrete Pavement (6,955 sq.m.)
    15. Construction of security fence (1 lot )
    16. Construction of drainage system (214 l.m.)
    17. Supply & installation of Portlighting System (1 lot)
  - B. POB, PUMPHOUSE, GUARDHOUSE & COVERED WALKWAY**
    1. Excavation & backfilling works (633 cu.m.)
    2. Supply, driving & chipping of PSC foundation piles (1,540 l.m.)
    3. Construction of 3-storey Port Operations Building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (3,503.15 sq.m., 500 pax)
    4. Construction of Pumphouse & appurtenances (34.44 sq.m.)
    5. Supply & installation of PPA logo & regulatory signages (1 lot)
    6. Supply, delivery & installation of gang chairs (1 lot)
    7. Supply & delivery of Office furniture (1 lot)
    8. Construction of guardhouse and gate complex (13.95 sq.m.)
    9. Construction of covered walkways (538.36 l.m.)
    10. Supply & installation of distribution transformer (1 lot)
    11. Supply & installation of fire protection system (1 lot)
    12. Supply & installation of wastewater treatment facility (1 lot)

**DATE OF BIDDING** : 22 June 2023  
**DATE OF AWARD** : 18 July 2023  
**DATE OF NOTICE TO PROCEED** : 02 August 2023  
**CONTRACT DURATION** : 720 *calendar days*  
**APPROVED BUDGET AMOUNT** : ₱570,747,837.79  
**SOURCE OF FUNDS** : PPA CORPORATE BUDGET  
**IMPLEMENTING OFFICE** : PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)  
**ORIGINAL CONTRACT AMOUNT** : ₱568,765,394.73  
**EFFECTIVITY DATE** : 03 August 2023  
**ORIGINAL EXPIRY DATE** : 22 July 2025  
**PROJECT STATUS** : - The project is 73.198% complete and progressing ahead of  
(As of 25 October 2024) 7.749%.  
**REMARKS** : Ongoing.

# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>: ORMOC PORT EXPANSION PROJECT</b>
<b>LOCATION</b>	<b>: PORT OF ORMOC, ORMOC, LEYTE</b>
<b>CONTRACTOR</b>	<b>: MAC BUILDERS</b>
<b>SCOPE OF WORK</b>	<b>: A. PORT OPERATIONAL AREA &amp; ROCK BULKHEAD WITH STAIRLANDING</b> <ol style="list-style-type: none"><li>1. Removal existing lamp post (10 sets)</li><li>2. Chipping of existing R.C. Curb (121 l.m.)</li><li>3. Removal &amp; disposal of existing concrete pavement (146 l.m.)</li><li>4. Supply &amp; driving of PSC sheet piles &amp; R.C. Corner piles (4,986 l.m.)</li><li>5. Supply &amp; placing of 3,500 PSI concrete (905 cu.m.)</li><li>6. Supply &amp; installation of reinforcing steel bars (61,145 kg.)</li><li>7. Supply &amp; installation of geotextile fabric (4,325 sq.m.)</li><li>8. Supply &amp; placing of 50 to 2,000 kg. rocks (24,602 cu.m.)</li><li>9. Supply &amp; installation of tie-rod (72 sets)</li><li>10. Supply &amp; placing of fill materials (71,855 cu.m.)</li><li>11. Supply &amp; placing of base course (2,142 cu.m.)</li><li>12. Supply &amp; placing of cement treated base course (2,023 cu.m.)</li><li>13. Supply &amp; placing sand leveling course (674 cu.m.)</li><li>14. Supply &amp; installation of concrete paving blocks (13,466 sq.m.)</li><li>15. Construction of PCC Pavemnet including Agg. Base course (280 sq.m.)</li><li>16. Construction of perimeter fence (1 lot)</li><li>17. Portlighting system (1 lot)</li><li>18. Drainage system (1 lot)</li><li>19. Supply &amp; installation of mooring cleats (16 sets)</li></ol> <b>B. R.C. WHARF</b> <ol style="list-style-type: none"><li>1. Supply &amp; driving of PSC square pile (14,016 l.m.)</li><li>2. splicing/cutting of PSC square pile (384 no.)</li><li>3. Supply &amp; placing of 3,500 PSI concrete for the superstructure (1,107 cu.m.)</li><li>4. Supply &amp; installation of reinfo. Steel bar for the superstructure (151,243 kg.)</li><li>5. Supply &amp; installation of construction joints (360 l.m.)</li><li>6. Supply &amp; installation of Rubber Dock Fenders (24 sets)</li><li>7. Supply &amp; installation of mooring bollards (12 sets)</li></ol>
<b>DATE OF BIDDING</b>	<b>: 03 July 2023</b>
<b>DATE OF AWARD</b>	<b>: 18 July 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 09 August 2023</b>
<b>CONTRACT DURATION</b>	<b>: 660 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱603,129,299.01</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱601,129,299.01</b>
<b>EFFECTIVITY DATE</b>	<b>: 11 August 2023</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 31 May 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 27.579% complete with a negative slippage of 21.878%.</b>
<b>REMARKS</b>	<b>: - On-going.</b> <ul style="list-style-type: none"><li>- Negative slippage of the project was due to unworkable weather condition.</li><li>- Warning letter was sent to the contractor to undertake measures to cope with the project's delay.</li></ul>

# PROJECT BRIEF

- PROJECT TITLE** : **SAN JOSE DE BUENAVISTA PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF SAN JOSE DE BUENAVISTA, SAN JOSE DE BUENAVISTA, ANTIQUE**
- CONTRACTOR** : **IBC INTERNATIONAL BUILDERS CORPORATION**
- SCOPE OF WORK** :
- A. REMOVAL AND DISPOSAL WORKS**
    1. Removal and disposal or turn-over of various items affected by the project, namely; cyclone wire fence (37 l.m.), fender block (10 sets), RC curb (207 l.m.), mooring block (3 cu.m.), concrete pavement (823 sq.m.), concrete piles (50 pcs), existing mooring bollard (7 sets), existing RDF (10 sets), existing building structure (310 sq.m.) and existing electrical post (4 sets)
    2. Excavate, backfill and compaction of existing fill materials prior to installation of drainage system (64 cu.m.)
    3. Scrape/cut and dispose existing materials (155 cu.m.) and subgrade preparation (774 sq.m.)
  - B. ENCLOSURE OF BREATHER**
    1. Supply & install 3,000 PSI pre-cast concrete blocks of various sizes (84 sets) including rock works (576 cu.m.), rubble concrete (5 cu.m.), fill materials (567 cu.m.), reinforced concrete for retaining wall, lamp post foundation, pedestal post and lateral drainage (207 cu.m. of concrete and 10,055 kg of reinforcing steel bars of various sizes) and geotextile fabric (555 sq.m.)
    2. Construction of Portland Cement Concrete Pavement (300mm thk - 737 sq.m.) including aggregate base course (229 cu.m.) and gravel bedding (5 cu.m.)
    3. Supply , fabricate and install hot-dipped galvanized trench grate cover (23 l.m.) and construction joint (21 l.m.)
    4. Supply and installation of various materials for Port Lighting (1 lot)
  - C. WIDENING AND EXTENSION OF RC WHARF (AREA = 2,864.50 SQ.M.)**
    1. Supply, deliver and drive 450mm x 450mm x 25.00m RC test piles (2 sets)
    2. Supply and drive 450mm x 450mm PSC piles (10,324 l.m.), including chipping/cutting to required elevation (424 pcs)
    3. Supply and place 3,500 PSI concrete (1,224 cu.m.) and reinforcing steel bars (188,856 kg of various sizes) for superstructure, including construction joint 1 and 2 (21 l.m. and 170 l.m., respectively)
    4. Supply and installation of Rubber Dock Fender (V-500H x 1500L-16 sets) including accessories
    5. Supply and installation of mooring bollard (35T, T-head - 8 sets) including accessories
- DATE OF BIDDING** : **24 August 2023**
- DATE OF AWARD** : **12 September 2023**
- DATE OF NOTICE TO PROCEED** : **16 October 2023**
- CONTRACT DURATION** : **450 calendar days**

**APPROVED BUDGET AMOUNT** : **₱206,262,595.34**

**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**

**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**

**ORIGINAL CONTRACT AMOUNT** : **₱203,759,383.21**

**EFFECTIVITY DATE** : **18 October 2023**

**ORIGINAL EXPIRY DATE** : **09 January 2025**

**TIME EXTENSION NO. 1** : **188 calendar days**

- Covering the time elapsed of the suspended period caused by the issues concerning the late mobilization of equipment and supply / delivery of materials to the site brought by the DPWH ongoing road construction / rehabilitation project and closure of the access roads from heavy trucks and trailers.

**REVISED EXPIRY DATE** : **16 July 2025**

(First Revision)

**PROJECT STATUS** : - The project is 20.553% complete with a negative slippage of 16.078%

(As of 25 October 2024)

**REMARKS** : - On-going.

# PROJECT BRIEF

- PROJECT TITLE** : **ESTANCIA PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF ESTANCIA, ESTANCIA, ILOILO**
- CONTRACTOR** : **J.S. LAYSON & CO., INC.**
- SCOPE OF WORK** :
- A. DEMOLITION, REMOVAL AND EXCAVATION WORKS**
    1. Remove and turn-over to PPA existing gate (1 lot)
    2. Remove and turn-over to PPA existing lamp post (1 set)
    3. Remove and turn-over to PPA existing mooring bollard (1 set)
    4. Remove and turn-over to PPA existing temporary steel fence (20 l.m.)
    5. Demolish and dispose existing CHB fence (51 l.m.)
    6. Chip-off portion of existing slotted RC curb, flushed to deck level and smoothed with mortar (46 l.m.)
  - B. PORT OPERATIONAL AREA**
    1. Supply and placing of 3,500 PSI concrete (235 cu.m.)
    2. Supply and installation of steel reinforcement (14,286 kg.)
    3. Supply and placing of 50 to 1,000 kg/pc rocks (6,211 cu.m.)
    4. Supply and placing of geotextile fabric filter (2,212 sq.m.)
    5. Supply and placing of fill materials (17,418 cu.m.)
    6. Supply, place and compact gravel bedding (5 cu.m.)
    7. Construct Portland Cement Concrete Pavement, 300mm thk. (5,104 sq.m.)
    8. Construct catch drain manhole including concrete cover (1 set)
    9. Supply and install reinforced concrete pipe culvert (64 l.m.)
    10. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joints including dowel bars (12 l.m.)
    11. Construct Port Lighting System including all appurtenances (1 lot)
    12. Construct Security Fence and gate (1 lot)
    13. Supply and install PPA Logo mounted on 4mm thk. ACP (1 lot)
    14. Supply and install mooring cleats (15 set)
  - C. EXTENSION OF RC WHARF**
    1. Supply, deliver and drive PSC test piles, 400mm x 400mm (2 no.)
    2. Supply, deliver and drive 400mm x 400mm PSC piles (2,070 l.m.)
    3. Supply and place 3,500 PSI concrete for superstructures (350 cu.m.)
    4. Supply and install reinforcing steel bars for superstructure (55,886 kg.)
    5. Supply and install of Rubber Dock Fenders V500H x 1500L (14 sets) and mooring bollard 35-tons (8 sets)

**DATE OF BIDDING** : 11 October 2023  
**DATE OF AWARD** : 06 November 2023  
**DATE OF NOTICE TO PROCEED** : 24 November 2023  
**CONTRACT DURATION** : *450 calendar days*  
**APPROVED BUDGET AMOUNT** : **₱133,977,010.83**  
**SOURCE OF FUNDS** : **PPA CORPORATE BUDGET**  
**IMPLEMENTING OFFICE** : **PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)**  
**ORIGINAL CONTRACT AMOUNT** : **₱132,476,547.53**  
**EFFECTIVITY DATE** : **28 November 2023**  
**ORIGINAL EXPIRY DATE** : **19 February 2025**  
**PROJECT STATUS** : - The project is 59.469% complete and progressing ahead of  
(As of 25 October 2024) 2.424%.  
**REMARKS** : - Ongoing.

# PROJECT BRIEF

- PROJECT TITLE** : **DUMAGUIT PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF DUMAGUIT, NEW WASHINGTON, AKLAN**
- CONTRACTOR** : **MRBII CONSTRUCTION CORPORATION**
- SCOPE OF WORK** :
- A. DEMOLITION, REMOVAL AND EXCAVATION WORKS**
    1. Demolish and dispose portion of existing pavement (113 sq.m.)
    2. Remove existing solar lamp post for re-installation (5 set)
    3. Chip-off existing RC curb, flushed to deck level and smoothed with mortae (101 l.m.)
    4. Chip-off existing concrete structure for the installation of construction joint (7 cu.m.)
    5. Demolition of concrete revetment and stairlanding including excavation of portion of existing rock bulkhead (378 cu.m.)
  - B. PORT OPERATIONAL AREA AND CONTINUOUS RORO RAMP**
    1. Supply, deliver and drive 350mm x 600mm PSC sheet piles and RC corner piles (3,346 l.m.)
    2. Supply and placing 3,500 PSI concrete (785 cu.m.)
    3. Supply and installation of steel reinforcement (63,676 kg.)
    4. Supply and placing of 50 to 1,000 kg/pc rocks (3,900 cu.m.)
    5. Supply and installation of tie-rods (68 sets)
    6. Supply and placing of geotextile fabric filter (2,749 sq.m.)
    7. Supply and placing of fill materials (15,328 cu.m.)
    8. Supply, place and compact gravel bedding (59 cu.m.)
    9. Supply, spread and compact cement treated base course (454 cu.m.)
    10. Supply, deliver and install interlocking concrete paving blocks (3,026 sq.m.)
    11. Construct Portland Cement Concrete Pavement, 300mm thk (377 sq.m.)
    12. Supply, fabricate and install Ø100mm G.I. pipe railing (26 l.m.)
    13. Supply and install Rubber Dock Fenders V500H x 1500L (11 sets) and mooring bollard 50-tons, T-head (3 sets)
    14. Supply and installation of hot-dipped galv trench grate cover for lateral drainage (100 l.m.)
    15. Supply and installation of hot-dipped galv. Trench grate cover for catch drain manhole (9 set)
    16. Supply and install reinforced concrete pipe culvert (RCP) Ø 460mm for outfall (6 l.m.)
    17. Construct Port Lighting System including all appurtenances (1 lot)
    18. Re-install existing solar lamp post (5 set)
  - C. WIDENING OF EXISTING WHARF**
    1. Supply, deliver and drive PSC test piles, 450mm x 450mm x 24m (2 no.)



2. Supply, deliver and drive 450mm x 450mm PSC piles (4,320 l.m.)
3. Supply and place 3,500 PSI concrete for superstructures (488 cu.m.)
4. Supply and install reinforcing steel bars for superstructure (84,149 kg.)
5. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for constructions including dowel bars (279 l.m.)

<b>DATE OF BIDDING</b>	<b>:</b>	<b>11 October 2023</b>
<b>DATE OF AWARD</b>	<b>:</b>	<b>06 November 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>:</b>	<b>22 November 2023</b>
<b>CONTRACT DURATION</b>	<b>:</b>	<b>600 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>:</b>	<b>₱ 189,951,855.68</b>
<b>SOURCE OF FUNDS</b>	<b>:</b>	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>:</b>	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>:</b>	<b>₱ 188,939,341.69</b>
<b>EFFECTIVITY DATE</b>	<b>:</b>	<b>23 November 2023</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>:</b>	<b>14 July 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>:</b>	<b>- The project is 68.230% complete and progressing ahead of 24.829%.</b>
<b>REMARKS</b>	<b>:</b>	<b>- Ongoing.</b>

# PROJECT BRIEF

- PROJECT TITLE** : **HILONGOS PORT EXPANSION AND RESTORATION PROJECT**
- LOCATION** : **PORT OF HILONGOS, LEYTE**
- CONTRACTOR** : **JFAP CONSTRUCTION**
- SCOPE OF WORK** : **A. PORT OPERATIONS AREA (AREA = 7,063.05 SQ.M.)**
1. Excavation of existing seabed and fill material for drainage and electrical system (1,522 cu.m.)
  2. Supply, driving and chipping f 350mm x 600mm PSC sheet piles and RC corner piles (2,448 l.m.)
  3. Supply and place 3,500 PSI, concrete for superstructures, electrical works foundations, drainage system, (626 cu.m.)
  4. Supply and install steel reinforcement for superstructures, electrical works foundations, drainage system, (42,561 kg.)
  5. Supply and place 10-1,000 kg/pc rocks (8,407 cu.m.)
  6. Supply and install tie-rod (steel 45) of various sizes including accessories (49 set)
  7. Supply and install geotextile filter fabric (4,233 sq.m.)
  8. Supply, place and compact fill materials (22,285 cu.m.)
  9. Supply, place and compact aggregate base course (854 cu.m.)
  10. Supply, place and compact cement treated base (712 cu.m.)
  11. Supply, deliver and install interlocking concrete paving blocks (4,749 sq.m.)
  12. Supply, fabricate and install trench grate cover (serrated surface, non slip) for lateral drainage (73 l.m.) and catch drain manhole cover (6 set)
  13. Supply and deliver to site Rubber Dock Fender (V-type, 500H x 1500L) including accessories (10 set) and mooring bollard (35T, T-head type) (4 set)
  14. Construct security fence on CHB with cyclone wire and barbed wire (249 l.m.)
  15. Construct Port Lighting System including lighting system at the guardhouse/gate and covered walkway (1 lot)
  16. Construct Two (2) guardhouses and gate including all accessories and other appurtenances such as Aluminum composite panel, automatic barrier, PPA logo, etc. (1 lot)
  17. Construct covered walkway including accessories and other appurtenances (1 lot)
- B. REHABILITATION/UPGRADING OF EXISTING PORT OPERATIONS AREA AND CAUSEWAY (AREA = 5,541.77 SQ.M.)**
1. Excavation of existing port operational area for the installation of tie-rod and anchor block/wall (1,066 cu.m.)

2. Supply and place 3,500 PSI concrete for superstructure and electrical works foundation (321 cu.m.)
3. Supply and install steel reinforcement for superstructures and electrical works foundations (24,873 kg.)
4. Supply and apply concrete epoxy bonding compound on existing pavement for constructions of retaining wall (976 sq.m.)
5. Supply and place 1,000 kg. armour rocks (1,468 cu.m.)
6. Supply, place and compact aggregate base course (2,906 cu.m.)
7. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (5,332 sq.m.)
8. Construct security fence on CHB with cyclone wire and barbed wire (208 l.m.)
9. Supply, deliver and install wires and cable, conduits and fittings, protective devices and lighting fixtures on the existing Flood Light, 12 meters high (1 lot)

### **C. CONSTRUCTION OF PORT OPERATIONS BUILDING**

1. Supply, driving and chipping of 450 x 450mm PSC foundation piles (2,652 l.m.)
2. Construction of 3-storey Port Operations Building, complete with architectural finishes, electro/mechanical works, water/sewerage system, distribution transformer, solar panel system, pumphouse, sewerage treatment plant, fire protection system, emergency visibility signages, office and kitchen furnitures, etc. (3,628.60 sq.m.)

<b>DATE OF BIDDING</b>	<b>: 29 November 2023</b>
<b>DATE OF AWARD</b>	<b>: 14 December 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 08 January 2024</b>
<b>CONTRACT DURATION</b>	<b>: 720 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱430,646,457.45</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱429,136,003.33</b>
<b>EFFECTIVITY DATE</b>	<b>: 10 January 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 29 December 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 33.168% complete and progressing ahead of 6.083%.</b>
<b>REMARKS</b>	<b>: - Ongoing.</b>

# PROJECT BRIEF

- PROJECT TITLE** : **JORDAN PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF JORDAN, BRGY. HOSKYN, JORDAN, GUIMARAS**
- CONTRACTOR** : **MRBII CONSTRUCTION CORPORATION**
- SCOPE OF WORK** :
- A. REMOVAL AND EXCAVATION WORKS**
    1. Chipping and disposal of existing RC curb
    2. Removal of existing mooring bollard
    3. Removal and disposal of existing RC deck
    4. Removal and disposal of existing CHB fence
    5. Chipping and disposal of existing PSC piles
    6. Excavation and backfilling of existing fill materials
    7. Excavation of existing seabed
    8. Removal and re-installation of existing floodlight and solar lamp post
  - B. CONSTRUCTION OF PORT OPERATIONAL AREA**
    1. Supply & driving of Z-type steel sheet pile
    2. Supply & installation of dowel bars for steel sheet piles
    3. Handling, pitching & driving of steel sheet piles
    4. Supply & installation of steel walling and splice plate
    5. Cutting & disposal of newly driven steel sheet piles
    6. Supply & driving steel pipe pile
    7. Handling, pitching & driving of steel pipe piles
    8. Supply, fabricate & install band tip for the steel pipe piles
    9. Cutting & disposal of newly driven steel pipe piles
    10. Extraction of clogged materials inside the SPP
    11. Supply & placing of sand filler for SPP
    12. Supply & placing of concrete filler for SPP
    13. Supply & installation of reinforcing steel cage for SPP
    14. Supply & placing of 3,500 PSI concrete
    15. Supply & installation of reinforcing steel bars
    16. Supply & placing of gravel bedding
    17. Supply & placing of 50 to 1,000 kg. rocks
    18. Supply & placing of sacked concrete
    19. Supply & placing of leveling rocks
    20. Supply & placing of concrete blocks
    21. Supply & installation of tie-rod
    22. Supply & installation of geotextile fabric
    23. Supply & placing of fill materials
    24. Construction of PCC Pavement including agg. Base course
    25. Construction of security fence
    26. Portlighting system
    27. Drainage system
    28. Supply & installation of Rubber Dock Fenders
    29. Supply & installation of mooring bollards
  - C. CONSTRUCTION/UPGRADING OF RC WHARF & RORO RAMP**

1. Supply & driving of steel pipe pile
2. Handling, pitching & driving of steel pipe piles
3. Supply, fabricate and install band tip for the steel pipe piles
4. Cutting & disposal of newly driven steel pipe piles
5. Extraction of clogged materials inside the SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & placing of 3,500 PSI concrete for the superstructure
9. Supply & installation of reinf. Steel bar for the superstructure
10. Supply & installation of construction joints
11. Supply & installation of Rubber Dock Fenders
12. Supply & installation of mooring bollards

**D. CONSTRUCTION OF PASSENGER SHED**

1. Supply, delivery & installation of PTFE fabric membrane, including framings, columns, electrical materials, foundation & other accessories

<b>DATE OF BIDDING</b>	<b>:</b>	<b>05 December 2023</b>
<b>DATE OF AWARD</b>	<b>:</b>	<b>19 December 2023</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>:</b>	<b>15 January 2024</b>
<b>CONTRACT DURATION</b>	<b>:</b>	<b>660 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>:</b>	<b>₱360,801,962.62</b>
<b>SOURCE OF FUNDS</b>	<b>:</b>	<b>PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>:</b>	<b>PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>:</b>	<b>₱359,299,721.32</b>
<b>EFFECTIVITY DATE</b>	<b>:</b>	<b>16 January 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>:</b>	<b>05 November 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>:</b>	<b>- The project is 75.863% complete and progressing ahead of 28.508%.</b>
<b>REMARKS</b>	<b>:</b>	<b>- Ongoing.</b>

# PROJECT BRIEF

- PROJECT TITLE** : **BULADO PORT EXPANSION PROJECT**
- LOCATION** : **PORT OF BULADO, BRGY. BULADO, GUIHULNGAN, NEGROS ORIENTAL**
- CONTRACTOR** : **WTG CONSTRUCTION AND DEVELOPMENT CORPORATION**
- SCOPE OF WORK** : **A. PORT OPERATIONAL AREA**
1. Chip-off existing RC curb (118 l.m.)
  2. Remove existing lamp post (2 no.) and existing mooring bollard and fenders (22 no.)
  3. Excavation and backfilling of fill materials for rock installation, catch drain manhole, reinforced concrete pipe culvert, lamp post foundation and pedestal post (988 cu.m.)
  4. Remove portion of existing rock containment prior to placing of concrete blocks and retaining wall
  5. Supply and deliver to site steel pipe sheet piles (Z-type, hot rolled,  $S_x > 3596 \text{ cm}^3/\text{m}$ , steel grade = S355) including pile connectors (387 m.t) and steel pipe anchor piles (A252 Grade 2,  $500\text{mm}\varnothing \times 13\text{mm thk}$ ) (154 m.t.) including installation of reinforcing cylinder band at the tip of steel pipe piles (34 no.)
  6. Handle, pitch and drive steel sheet piles (Z-type) (3,256 l.m.) and steel pipe anchor piles ( $500\text{mm}\varnothing \times 13\text{mm thk}$ ) (986 l.m.) including extraction of clogged materials (36 cu.m.) and cutting of SPP up to required elevation (182 no.)
  7. Supply and install steel channel/wale, dowel bars, steel okates, bolts and other accessories/incidentals for steel waling (11,083 kg.)
  8. Supply and install reinforcing steel cage for steel pipe piles (6,205 kg.)
  9. Supply and place 3,500 PSI concrete filler for steel pipe piles (24 cu.m.)
  10. Supply and place sand fill for steel pipe piles (24 cu.m.)
  11. Supply and install  $55\text{mm}\varnothing$  tie-rod (steel 45) including accessories (70 sets)
  12. Supply and place 3,500 PSI concrete for retaining wall, drainage outfall, anchor pile wall, pedestal post and lamp post foundation (772 cu.m.)
  13. Supply and install steel reinforcement for retaining wall, drainage outfall, anchor pile wall, pedestal post and lamp post foundation (772 cu.m.)
  14. Supply and install pre-cast concrete blocks (15 sets)
  15. Supply & place 1,000 kg. armour rocks (804 cu.m.) and 50-100 kg core rocks (4,087 cu.m.)
  16. Supply & install geotextile fabric (3,957 sq.m.)
  17. Supply and place sand and gravel fill (12,780 cu.m.)
  18. Supply, spread and compact aggregate sub-base course (5,428 cu.m.)
  19. Supply, spread and compact aggregate base course (816 cu.m.) including gravel bedding for RC curb, lamp post foundation and duct bank (26 cu.m.)

20. Construct portland cement concrete pavement (300mm thk) including dowel bars and construction joint (4,081 sq.m.)
21. Construct perimeter fence in CHB wall with barbed wire in 50mmØ G.I. pipe frame (144 l.m.)
22. Construct catch drain manhole including concrete cover and angular frame (16 set)
23. Supply and install reinforced concrete pipe culvert 610mm Ø (210 l.m.)
- 24 Construct Port Lighting System including all appurtenances (1 lot)

**B. RC WHARF AND ACCESS TRESTLE**

1. Supply and deliver to site steel pipe piles (A252 Grade 2, 500mm Ø x 13mm thk) (353 m.t.)
2. Application of polyurethane external coating and mastic filler for steel pipe piles (polyurethane : 1,500 microns dry film thickness or equivalent) (1,100 sq.m.)
3. Handle, pitch and drive vertical steel pipe piles (500mmØ x 13mm thk) (1,120 l.m.) and batter steel pipe piles (56 no.), extraction of clogged materials (77 cu.m.) and cutting of driven SPP up to required elevation (56 no.)
4. Splicing 500mm dia steel pipe pile (56 no.)
5. Supply & install reinforcing steel cage for steel pipe piles (37,357 kg.)
6. Supply and place 3,500 psi concrete filler for steel pipe piles (153 cu.m.)
7. Supply and install steel reinforcement for the superstructure (41,224 kg.)
8. Supply and place 3,500 psi concrete for the superstructure (275 cu.m.)
9. Supply and install hot-dipped galvanized BWT 100mm x 12mm for construction joint-1, including dowel bars (42 l.m.) and hot-dipped galvanized BWT 100mm x 12mm for construction joint-2, including dowel bars (42 l.m.), including dowel bars (84 l.m.)
10. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including, accessories (7 sets)
11. Supply, deliver to site and install mooring bollard (35-tons, T-head) including accessories (4 sets)

<b>DATE OF BIDDING</b>	<b>: 20 December 2023</b>
<b>DATE OF AWARD</b>	<b>: 12 January 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>: 14 February 2024</b>
<b>CONTRACT DURATION</b>	<b>: 540 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>: ₱285,591,854.79</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>: ₱273,123,197.22</b>
<b>EFFECTIVITY DATE</b>	<b>: 15 February 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>: 07 August 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 11.458% complete</b>
<b>REMARKS</b>	<b>: - Suspended due to pending issuance of Environmental Compliance Certificate (ECC).</b>

# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>TACLOBAN PORT IMPROVEMENT PROJECT</b>
<b>LOCATION</b>	<b>PORT OF TACLOBAN, TACLOBAN, LEYTE</b>
<b>CONTRACTOR</b>	<b>HI-TONE CONSTRUCTION AND DEVELOPMENT CORP.</b>
<b>SCOPE OF WORK</b>	<b>A. REMOVAL AND EXCAVATION WORKS</b> <ol style="list-style-type: none"><li>1. Chipping &amp; disposal of existing RC curb (85 l.m.)</li><li>2. Chipping &amp; disposal of existing coping wall (11 cu.m.)</li><li>3. Removal of existing lamp post (14 sets)</li><li>4. Excavation of existing seabed &amp; fill materials (6,101 cu.m.)</li><li>5. Removal of existing mooring bollard &amp; fender (22 sets)</li><li>6. Demolition &amp; disposal of RoRo pavement (91 sq.m.)</li></ol> <b>B. PORT OPERATIONAL AREA WITH RORO RAMP ON FILL</b> <ol style="list-style-type: none"><li>1. Supply, delivery &amp; driving of 800mm dia. Steel pipe piles (878 m.t.)</li><li>2. Supply &amp; placing of sand filler (209 cu.m.)</li><li>3. Supply &amp; placing of 3,500 psi concrete for SPP &amp; other structure (724 cu.m.)</li><li>4. Supply &amp; installation of steel reinforcement for SPP &amp; other structure (73.72 m.t.)</li><li>5. Supply &amp; placing of core rocks (6,234 cu.m.)</li><li>6. Supply &amp; placing of geotextile fabric (2,262 sq.m.)</li><li>7. Supply &amp; installation of tie-rod of various sizes (83 sets)</li><li>8. Supply &amp; placing of fill materials (11,632 cu.m.)</li><li>9. Construction of PCC pavement including agg. Base course (4,562 sq.m.)</li><li>10. Supply &amp; installation of Rubber Dock Fenders (24 sets)</li><li>11. Supply &amp; installation of mooring bollard (5 sets)</li><li>12. Relocation of solar lamp post (10 sets)</li></ol> <b>C. R.C. PIER EXTENSION</b> <ol style="list-style-type: none"><li>1. Supply, delivery &amp; driving of PSC test pile (2 units)</li><li>2. Supply, delivery, splice &amp; driving of PSC piles (1,918 l.m.)</li><li>3. Supply &amp; placing of 3,500 PSI concrete for the superstructure (180 cu.m.)</li><li>4. Supply &amp; installation of steel reinforcement for the superstructure (27.12 m.t.)</li><li>5. Supply &amp; installation of construction joints (18 l.m.)</li><li>6. Supply &amp; installation of Rubber Dock Fenders (4 sets)</li><li>7. Supply &amp; installation of mooring bollards (4 sets)</li></ol>
<b>DATE OF BIDDING</b>	<b>15 January 2024</b>
<b>DATE OF AWARD</b>	<b>29 January 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>13 March 2024</b>
<b>CONTRACT DURATION</b>	<b>420 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱263,836,623.15</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>₱263,642,466.22</b>
<b>EFFECTIVITY DATE</b>	<b>14 March 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>07 May 2025</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 65.709% complete with a negative slippage of 13.396%.</b>
<b>REMARKS</b>	<b>: - On-going.</b> <b>- Negative slippage of the project was due to unworkable weather condition.</b> <b>- Warning letter was sent to the contractor to undertake measures to cope with the project's delay.</b>



# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>NEW PORT DEVELOPMENT</b>
<b>LOCATION</b>	<b>PORT OF BABATNGON, BABATNGON, LEYTE</b>
<b>CONTRACTOR</b>	<b>MAC BUILDERS CORPORATION</b>
<b>SCOPE OF WORK</b>	<b>A. PORT OPERATIONAL AREA &amp; CAUSEWAY</b> <ol style="list-style-type: none"><li>1. Supply &amp; driving of steel pipe piles and anchor piles including polyurethane</li><li>2. Supply, fabricate band tip for the steel pipe piles and anchor piles</li><li>3. Handling, pitching &amp; driving of steel pipe piles and anchor piles</li><li>4. Supply &amp; installation of steel waling and splice plate</li><li>5. Extraction of clogged materials inside the SPP</li><li>6. Supply &amp; placing of sand filler for SPP</li><li>7. Supply &amp; placing of concrete filler for SPP</li><li>8. Supply &amp; installation of reinforcing steel cage for SPP</li><li>9. Cutting of newly driven steel pipe piles</li><li>10. Supply &amp; placing of 3,500 PSI concrete</li><li>11. Supply &amp; installation of reinforcing steel bars</li><li>12. Supply &amp; placing of gravel bedding</li><li>13. Supply &amp; placing of 50 to 100 kg. rocks</li><li>14. Supply &amp; placing of 1,000 kg. rocks</li><li>15. Supply &amp; installation of tie-rod</li><li>16. Supply &amp; installation of geotextile fabric</li><li>17. Supply &amp; placing of fill materials</li><li>18. Supply &amp; placing of aggregate base course</li><li>19. Construction of PCC Pavement</li><li>20. Construction of security fence</li><li>21. Supply &amp; installation of Portlighting system</li><li>22. Construction of drainage system</li><li>23. Construction of guardhouse and gate</li></ol> <b>B. CONSTRUCTION OF RC PIER</b> <ol style="list-style-type: none"><li>1. Supply &amp; driving of steel pipe pile including polyurethane</li><li>2. Handling, pitching &amp; driving of steel pipe piles</li><li>3. Supply, fabricate splices and band tip for the steel pipe piles</li><li>4. Extraction of clogged materials inside the SPP</li><li>5. Supply &amp; placing of sand filler for SPP</li><li>6. Supply &amp; placing of concrete filler for SPP</li><li>7. Supply &amp; installation reinforcing steel cage for SPP</li><li>8. Supply &amp; placing of 3,500 PSI concrete for the superstructure</li><li>9. Supply &amp; installation of reinf. Steel bar for the superstructure</li><li>10. Supply &amp; installation of construction joints</li><li>11. Supply &amp; installation of Rubber Dock Fenders</li><li>12. Supply &amp; installation of mooring bollards</li></ol>
<b>DATE OF BIDDING</b>	<b>17 May 2024</b>
<b>DATE OF AWARD</b>	<b>31 May 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>20 June 2024</b>
<b>CONTRACT DURATION</b>	<b>720 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱937,205,859.88</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>₱934,205,859.88</b>
<b>EFFECTIVITY DATE</b>	<b>21 June 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>10 June 2026</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 15.000% complete.</b>
<b>REMARKS</b>	<b>: - The project was temporarily suspended effective 28 August 2024 in view of the pending issuance of Environmental Compliance Certificate and issues relative to the access road leading to the project site.</b> <b>- The accomplishment comprises only to the purchased SPP.</b>

# PROJECT BRIEF

**PROJECT TITLE**

**TAPAL PORT EXPANSION PROJECT, PORT OF TAPAL**

**LOCATION**

**BRGY. TAPAL, UBAY, BOHOL**

**CONTRACTOR**

**BNR CONSTRUCTION AND DEVELOPMENT CORPORATION**

**SCOPE OF WORK**

**A. REMOVAL AND EXCAVATION WORKS**

1. Chipping of existing RC curb
2. Removal and disposal of existing fence
3. Excavation of existing sea bed
4. Excavation of existing fill materials
5. Removal and relocation of existing lamp post

**B. PORT OPERATIONAL AREA & CONTINUOUS RORO RAMP**

1. Supply, driving and cutting of PSC anchor piles
2. Supply & driving of steel pipe pile including polyurethane coating
3. Supply, fabricate band tip for the steel pipe piles
4. Handling, pitching & driving of steel pipe piles
5. Supply & installation of steel waling and splice plate
6. Extraction of clogged materials inside the SPP
7. Supply & placing of concrete filler for SPP
8. Supply & installation of reinforcing steel cage for SPP
9. Supply & placing of 3,500 PSI concrete
10. Supply & installation of reinforcing steel bars
11. Supply & placing of gravel bedding
12. Supply & placing of 50 to 1000 kg. rocks
13. Supply & placing of sacked concrete
14. Supply & placing of concrete blocks
15. Supply & installation of tie-rod
16. Supply & installation of geotextile fabric
17. Supply & placing of fill materials
18. Supply & placing of aggregate base course
19. Construction of PCC Pavement
20. Construction of security fence
21. Supply & installation of Portlighting system
22. Construction of drainage system
23. Supply & installation of Rubber Dock Fenders
24. Supply & installation of mooring bollards

**C. RC WHARF EXTENSION**

1. Supply & driving of steel pipe pile including polyurethane
2. Handling, pitching & driving of steel pipe piles
3. Supply, fabricate band tip for the steel pipe piles
4. Extraction of clogged materials inside the SPP
5. Supply & placing of concrete filler for SPP

6. Supply & installation of reinforcing steel cage for SPP
7. Supply & placing 3,500 psi concrete for the superstructure
8. Supply & installation of reinf steel bar for the superstructure
9. Supply & installation of construction joints
10. Supply & installation of Rubber Dock Fenders
11. Supply & installation of mooring bollards

<b>DATE OF BIDDING</b>	<b>14 May 2024</b>
<b>DATE OF AWARD</b>	<b>31 May 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>20 June 2024</b>
<b>CONTRACT DURATION</b>	<b>660 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱608,220,754.83</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>₱606,526,390.98</b>
<b>EFFECTIVITY DATE</b>	<b>21 June 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>11 April 2026</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 33.110% complete and progressing ahead of 23.829%.</b>
<b>REMARKS</b>	<b>: - Ongoing.</b>

# PROJECT BRIEF

**PROJECT TITLE**

**CONSTRUCTION OF CRUISE SHIP PORT**

**LOCATION**

**PORT OF ALEGRIA, BURUANGA, AKLAN**

**CONTRACTOR**

**IBC INTERNATIONAL BUILDERS CORPORATION**

**SCOPE OF WORK**

## **A. ROCK CAUSEWAY**

1. Chip-off existing RC curb (9 l.m.) and remove existing lamp post (1 no.)
2. Excavation of existing seabed prior to the installation of rock boulders (3,632 cu.m.)
3. Supply and deliver to site steel sheet piles (Z-type, hot-rolled,  $S_x > 3596 \text{ cm}^3/\text{m}$ , steel grade = 355) including pile connectors (90 m.t.)
4. Supply and deliver to site steel pipe anchor piles (A252 Grade 2  $\varnothing 500\text{mm} \times 13\text{mm thk}$ ) (14 m.t.)
5. Handle, pitch and drive steel sheet piles (Z-type) (760 l.m.) and steel pipe anchor piles ( $\varnothing 500\text{mm} \times 13\text{mm thk}$ ) (90 l.m.) with splicing (3 no.)
6. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (2,772 kg.) and cutting of driven piles (43 no.)
7. Supply and place 3,500 PSI concrete filler (2 cu.m.) and for anchor pile wall, retaining wall, RC curb, duct bank and lamp post foundation (995 cu.m.)
8. Supply and install steel cage bar for steel pipe anchor piles (535 kg) and anchor wall, retaining wall, RC curb, duct bank and lamp post foundation (60,789 kg.)
9. Supply and place 3,000 PSI pre-cast concrete blocks and jute concrete (1,195 cu.m.) and 10-100 kg/pc core rocks (1,125 cu.m.)
10. Supply and install tie-rod (steel 45)  $\varnothing 44\text{mm}$  of various length, including accessories (12 set)
11. Supply and install geotextile filter fabric (3,976 sq.m.)
12. Supply, place and compact fill materials (3,103 cu.m.)
13. Supply, place and compact aggregate base course (274 cu.m.)
14. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (1,368 sq.m.)
15. Construct Port Lighting System (1 lot)

## **B. PORT OPERATIONAL AREA (AREA = 2,218.50 SQ.M.)**

1. Supply and deliver to site steel pipe piles (A252 Grade 2,  $\varnothing 700\text{mm} \times 13\text{mm} \& 12\text{mm thk}$ ) (504 m.t.)
2. Handle, pitch and drive vertical steel pipe piles ( $\varnothing 700\text{mm} \times 13\text{mm} \& 12\text{mm thk}$ ) (1,008 l.m.) and batter steel pipe piles ( $\varnothing 700\text{mm} \times 13\text{mm} \& 12\text{mm thk}$ ) (1,376 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe

- piles (5)
3. Splicing Ø 700mm steel pipe pile (56 no.)
  4. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 550mm x 13mm & 12mm thk) (987 m.t.)
  5. Handle, pitch and drive vertical steel pipe piles (Ø 550mm x 9mm & 12mm thk) (3,414 l.m.) and batter steel pipe piles (Ø 550mm x 9mm & 12mm thk) (2,540 l.m.) including supply and installation of reinforcing cylinder band at the tip of the steel pipe piles (16
  6. Splicing Ø 550mm dia steel pipe pile (164 no.)
  7. Application of polyurethane external coating and mastic filler for steel pipe piles (4,433 sq.m.)
  8. Extraction of clogged materials inside the steel pipe piles (477 cu.m.)
  9. Supply and install steel cage bar for steel pipe piles (178,464 kg.)
  10. Supply and place 3,500 PSI concrete filler for steel pipe piles (736 cu.m.)
  11. Supply and install steel reinforcement for the superstructure (209,458 kg.)
  12. Supply and place 3,500 PSI concrete for the superstructure (1,335 cu.m.)
  13. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (112 l.m.)
  14. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including accessories (5 sets)
  15. Supply, deliver to site and install mooring bollard (50-tons, T-head) including accessories (1 set)

**C. RC PLATFORM (AREA = 167.59 SQ.M.)**

1. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 550mm x 13mm & 12mm thk) (100 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (190 sq.m.)
2. Handle, pitch and drive vertical steel pipe piles (Ø 550mm x 13mm & 12mm thk) (264 l.m.) and batter steel pipe piles (Ø 550mm x 13mm & 12mm thk) (340 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe piles (18 n
3. Splicing Ø 550mm dia steel pipe pile (18 no.)
4. Supply and install steel cage bar for steel pipe piles (8.084 kg.)
5. Supply and place 3,500 PSI concrete filler for steel pipe piles (32 cu.m.)
6. Supply and install steel reinforcement for the superstructure (13,680 kg.)
7. Supply and place 3,500 PSI concrete for the superstructure (92 cu.m.)
8. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (22 l.m.)

**D. RC PIER (108M X 12M) (AREA = 1,296 SQ.M.)**

1. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 700mm x 13mm&12mm thk) (1,294 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (4,823 sq.m.)
2. Handle, pitch and drive vertical steel pipe piles (Ø 700mm x 13mm&12mm thk) (3,024 l.m.) and batter steel pipe piles (Ø 700mm x 13mm &12mm thk) (3,096 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe pile (144 no.)
3. Splicing Ø 700mm steel pipe pile (144 no.)
4. Supply and install reinforcing steel cage bar for steel pipe piles (203,065 kg.)
5. Supply and place 3,500 PSI concrete filler for steel pipe piles (887 cu.m.)
6. Supply and install steel reinforcement for the superstructure (134,394 kg.)
7. Supply and place 3,500 PSI concrete for the superstructure 911 cu.m.)
8. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (24 l.m.)
9. Supply, deliver to site and install Rubber Dock Fender (V400H x 2,000L) including accessories (18 set)
10. Supply, deliver to site and install Rubber Dock Fender (1,000H cone type) including accessories (9 set)
11. Supply, deliver to site install mooring bollard (50-tons, T-head) including accessories (9 set) and (100 tons, T-head) including accessories (9 set)

<b>DATE OF BIDDING</b>	<b>28 May 2024</b>
<b>DATE OF AWARD</b>	<b>20 June 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>05 August 2024</b>
<b>CONTRACT DURATION</b>	<b>900 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱747,578,209.32</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>₱743,977,945.89</b>
<b>EFFECTIVITY DATE</b>	<b>08 August 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>24 January 2027</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 1.015% complete and progressing ahead of 0.015%.</b>
<b>REMARKS</b>	<b>: - Ongoing.</b>

# PROJECT BRIEF

**PROJECT TITLE**

**DUMAGUETE PORT EXPANSION PROJECT**

**LOCATION**

**PORT OF DUMAGUETE, DUMAGUETE, NEGROS ORIENTAL**

**CONTRACTOR**

**BNR CONSTRUCTION AND DEVELOPMENT CORPORATION**

**SCOPE OF WORK**

**A. REMOVAL, EXCAVATION AND DISPOSAL WORKS**

1. Removal of existing Rubber Dock Fender and mooring bollard
2. Chipping & disposal of existing RC curb
3. Removal & disposal of existing RC deck including piles
4. Removal & disposal of concrete edging
5. Removal of existing interlocking paving blocks
6. Scraping & disposal of fill materials
7. Excavation & backfilling works

**B. CONSTRUCTION OF R.C. PLATFORM & CONTINUOUS RORO RAMP**

1. Supply & delivery of Steel Pipe Piles including polyurethane coating
2. Handling, pitching & driving of Steel Pipe Piles
3. Supply, fabrication of band tip and splicing for the steel pipe piles
4. Cutting & disposal of newly driven Steel Pipe Piles
5. Extraction of clogged materials inside the SPP
6. Supply & placing of concrete filler for SPP
7. Supply & installation of reinforcing steel cage for SPP
8. Supply & delivery of PSC piles
9. Handling, pitching & driving of PSC piles
10. Supply & installation of reinforcing steel bars for the superstructure
11. Supply & placing of concrete for the superstructure
12. Supply & installation of Rubber Dock Fenders
13. Supply & installation of mooring bollards
14. Supply, fabricate & installation of steel ramp protection

**C. POWERHOUSE, GUARDHOUSE, FENCE AND GATE**

1. Construction of power house, complete with architectural finishes, structural, electrical, plumbing, painting etc.
2. Supply & installation of genset & transformer
3. Construction of power house, complete with architectural finishes, structural, electrical, plumbing, painting etc.

**D. UPGRADING/IMPROVEMENT OF PORT OPERATIONAL AREA**

1. Supply & placing of concrete
2. Supply & installation of reinforcing steel bars
3. Supply & placing of gravel bedding

4. Supply & placing of aggregate base course
5. Construction of PCC Pavement
6. Supply, fabrication & installation of reefer rack
7. Construction of CHB wall for load center structure
8. Construction of manhole & accessories
9. Construction of cable trench & accessories

<b>DATE OF BIDDING</b>	<b>13 August 2024</b>
<b>DATE OF AWARD</b>	<b>30 August 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>18 September 2024</b>
<b>CONTRACT DURATION</b>	<b>720 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱533,307,482.92</b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b>₱532,005,085.75</b>
<b>EFFECTIVITY DATE</b>	<b>19 September 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>08 September 2026</b>
<b>PROJECT STATUS</b> (As of 25 October 2024)	<b>: - The project is 1.030% complete and progressing ahead of 0.155%.</b>
<b>REMARKS</b>	<b>: - Ongoing.</b>



# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>UBAY PORT EXPANSION PROJECT</b>
<b>LOCATION</b>	<b>PORT OF UBAY, BRGY. POBLACION, UBAY, BOHOL</b>
<b>CONTRACTOR</b>	
<b>SCOPE OF WORK</b>	<b>A. REMOVAL AND EXCAVATION WORKS</b> <ol style="list-style-type: none"><li>1. Chipping of existing R.C. curb</li><li>2. Removal and disposal of existing pavement</li><li>3. Excavation of existing sea bed</li><li>4. Removal of existing bollard and fender</li><li>5. Excavation of backfilling works</li></ol> <b>B. PORT OPERATIONAL AREA WITH CONTINUOUS RAMP</b> <ol style="list-style-type: none"><li>1. Supply &amp; driving of steel sheet pile including connectors &amp; protective coating</li><li>2. Supply &amp; installation of steel walling and splice plate</li><li>3. Supply &amp; installation of dowel bars</li><li>4. Supply &amp; placing of 3,500 PSI concrete</li><li>5. Supply &amp; installation of reinforcing steel bars</li><li>6. Supply &amp; placing of gravel bedding</li><li>7. Supply &amp; placing of 50 to 100 kg. rocks</li><li>8. Supply &amp; placing rubble concrete</li><li>9. Supply &amp; placing of concrete blocks</li><li>10. Supply &amp; installation tie-rod</li><li>11. Supply &amp; installation of geotextile fabric</li><li>12. Supply &amp; placing of fill materials</li><li>13. Supply &amp; placing of aggregate base course</li><li>14. Construction of PCC Pavement</li><li>15. Supply &amp; installation of Portlighting System</li><li>16. Supply &amp; placing of steel ramp protection</li><li>17. Supply &amp; installation of Rubber Dock Fenders</li><li>18. Supply &amp; installation of mooring bollards and mooring cleat</li><li>19. Re-installation of newly removed mooring bollards</li><li>20. Restoration of demolished pavement</li></ol> <b>C. R.C. PIER EXTENSION</b> <ol style="list-style-type: none"><li>1. Supply steel pipe pile including protective coating</li><li>2. Handling, pitching &amp; driving steel pipe piles</li><li>3. Supply, fabricate band tip for the steel pipe piles</li><li>4. Supply &amp; placing of concrete filler for SPP</li><li>5. Supply &amp; installation of reinforcing steel cage for SPP</li><li>6. Supply &amp; placing of 3,500 PSI concrete for the superstructure</li><li>7. Supply &amp; installation of rief. Steel bar for the usperstructure</li><li>8. Supply &amp; installation of construction joints</li><li>9. Supply &amp; installation of mooring bollards</li><li>10. Re-installation of newly removed Rubber Dock Fender</li></ol>
<b>DATE OF BIDDING</b>	<b>25 September 2024</b>
<b>DATE OF AWARD</b>	<b>10 October 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	
<b>CONTRACT DURATION</b>	<b>480 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b>₱364,310,330.23</b>

**SOURCE OF FUNDS** :

**IMPLEMENTING OFFICE** :

**ORIGINAL CONTRACT AMOUNT** **₱362,984,242.30**

**EFFECTIVITY DATE**

**ORIGINAL EXPIRY DATE**

**PROJECT STATUS**

(As of 25 October 2024)

: - Bidding was conducted on 25 September 2024.

Notice of Award was issued to the contractor on 18 October 2024.

**REMARKS** :

# PROJECT BRIEF

<b>PROJECT TITLE</b>	<b>LIMASAWA PORT REHABILITATION PROJECT</b>
<b>LOCATION</b>	<b>PORT OF LIMASAWA, SOUTHERN LEYTE</b>
<b>CONTRACTOR</b>	<b>PREMIUM MEGASTRUCTURE, INC.</b>
<b>SCOPE OF WORK</b>	<p><b>A. REMOVAL, DEMOLITION AND EXCAVATION WORKS</b></p> <p><b>B. REHABILITATION OF PORT OPERATIONAL AREA</b></p> <ol style="list-style-type: none"><li>1. Supply and place concrete blocks (cast in place)</li><li>2. Supply and place concrete blocks including lifting handle</li><li>3. Supply and place 2,000 kg. armour rocks and 50-100 kg. core rocks</li><li>4. Supply and install geotextile fabric</li><li>5. Supply and place sand and gravel fill</li><li>6. Supply, spread and compact aggregate sub-base course</li><li>7. Supply, spread and compact aggregate base course</li><li>8. Supply, place and compact gravel bedding</li><li>9. Supply and place 3,500 PSI concrete for retaining walls, deflector wall, stairlanding, ductbank, handhole, pedestal post and lamp post foundation</li><li>10. Supply and install steel reinforcement for retaining walls, deflector wall, stairlanding, ductbank, handhole, pedestal port and lamp post foundation</li><li>11. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint</li><li>12. Construct Security Fence and gate including accessories</li><li>13. Supply, deliver and install mooring cleats (10-tons) including accessories</li></ol> <p><b>C. REHABILITATION OF RORO RAMP APRON</b></p> <ol style="list-style-type: none"><li>1. Supply and place 3,500 psi concrete for pile cap, RC beam, RC suspended slab, curtain wall, RC curb and mooring blocks</li><li>2. Supply and install steel reinforcement for pile cap, RC beam, RC suspended slab, curtain wall, RC curb and mooring blocks</li><li>3. Supply, deliver and install Rubber Dock Fender (V500H x 1,000L) including accessories</li><li>4. Supply, deliver to site and install mooring bollard (25-tons, t-head) including accessories</li></ol> <p><b>D. REHABILITATION OF PASSENGER TERMINAL BUILDING, WELCOME ARCH AND GUARDHOUSE</b></p> <ol style="list-style-type: none"><li>1. Rehabilitation of Passenger Terminal Building</li><li>2. Rehabilitation of guardhouse and welcome arch</li></ol>
<b>DATE OF BIDDING</b>	<b>10 September 2024</b>

<b>DATE OF AWARD</b>	<b>20 September 2024</b>
<b>DATE OF NOTICE TO PROCEED</b>	<b>30 October 2024</b>
<b>CONTRACT DURATION</b>	<b>360 calendar days</b>
<b>APPROVED BUDGET AMOUNT</b>	<b><i>₱47,171,839.85</i></b>
<b>SOURCE OF FUNDS</b>	<b>: PPA CORPORATE BUDGET</b>
<b>IMPLEMENTING OFFICE</b>	<b>: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)</b>
<b>ORIGINAL CONTRACT AMOUNT</b>	<b><i>₱46,921,748.62</i></b>
<b>EFFECTIVITY DATE</b>	<b>31 October 2024</b>
<b>ORIGINAL EXPIRY DATE</b>	<b>25 October 2025</b>
<b>PROJECT STATUS</b>	<b>: -</b>
(As of 25 October 2024)	
<b>REMARKS</b>	<b>:</b>