PROJECT TITLE : CONSTRUCTION OF PORT OPERATIONS BUILDING

LOCATION : PORT OF ORMOC, ORMOC CITY, LEYTE

CONTRACTOR : DAKAY CONSTRUCTION & DEVELOPMENT

CORPORATION

SCOPE OF WORK : A. PORT OPERATION BUILDING

(AREA = 1,975.92 SQ.M.)

 Construction of Port Operations Building (Area = 1,975.92 sq.m.) including pile foundation, demolition works, earthworks,

structural finishing/architectural, plumbing and electro-mechanical works.

DATE OF BIDDING : 15 December 2015

DATE OF AWARD : 17 February 2016

DATE OF NOTICE TO PROCEED : 12 May 2016

CONTRACT DURATION : 390 calendar days

APPROVED BUDGET AMOUNT : ₱49,163,562.80

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱47,845,978.90

RECAPITULATION : ₱1,867,879.54

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱49,713,858.44

EFFECTIVITY DATE : 19 May 2016

ORIGINAL EXPIRY DATE : 12 June 2017

TIME EXTENSION NO. 1 / : 360 calendar days

TIME ADJUSTMENT NO. 1 Covering the delays brought about by the issued on suspension/
resumption orders and late removal of existing structures located within

the new location of the POB.

REVISED EXPIRY DATE : 08 March 2019

TIME EXTENSION NO. 2 : 61 calendar days

Covering the unworkable days caused by bad weather condition for the period from 14 March 2018 to 25 February 2019.

REVISED EXPIRY DATE : 08 May 2019

PROJECT STATUS : - Completed on 20 November 2020.

REMARKS: : - As-built plans was approved on 26 February

2021

- Recapitulation was approved on 18 March

2021.

OFFICER-IN-CHARGE : MANUEL B. SABATE

(Project Manager)

CONTACT NUMBER : 09178537667

EMAIL ADDRESS : <u>sabate.manuel@yahoo.com</u>

PROJECT TITLE : EXTENSION OF RC WHARF

LOCATION : PORT OF GUIUAN, EASTERN SAMAR

CONTRACTOR : JSP BUILDER'S AND GENERAL MERCHANDISE

SCOPE OF WORK : A. EXTENSION OF RC WHARF

1. Supply/driving of 400mm x 400mm PSC piles (1700 l.m.).

2. Splicing of 400mm x 400mm PSC piles (60 units).

3. Supply/placing 3500 PSI concrete for superstructure (198 cu.m.).

4. Supply/installation of reinf. steel bars for superstructure

(28,897 kg).

5. Supply of construction joint (30 l.m.).

B. MOORING AND FENDERING SYSTEM

1. Supply/installation of RDF, V500H x 2000L (4 sets).

2. Supply/installation of mooring bollard 35T, T-Head (4 sets).

DATE OF BIDDING : 07 September 2017

DATE OF AWARD : 28 September 2017

DATE OF NOTICE TO PROCEED : 10 November 2017

CONTRACT DURATION : 270 calendar days

APPROVED BUDGET AMOUNT : **₱24,524,056.36**

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱23,871,127.50

EFFECTIVITY DATE : 20 November 2017

ORIGINAL EXPIRY DATE : 16 August 2018

TIME EXTENSION NO. 1 : 190 calendar days

Covering the time elapsed of the suspended period caused by issues

and concerns relative to the issuance of ECC.

REVISED EXPIRY DATE : 15 August 2019

PROJECT STATUS : - The project is 69.347% completed with a negative slippage of

(As of 25 October 2021) 30.653%.

REMARKS: : - No activities at site.

- Second and Final warning letter was already issued to contractor per letter

dated 07 October 2021.

OFFICER-IN-CHARGE : MA. NANCY S. SILVA

(Project Manager)

CONTACT NUMBER : 09451143248

EMAIL ADDRESS : nanz0128@yahoo.com

PROJECT TITLE : MARIBOJOC PORT IMPROVEMENT PROJECT

LOCATION : PORT OF MARIBOJOC, MARIBOJOC, BOHOL

CONTRACTOR : PREMIUM MEGASTRUCTURE, INC./

ULTICON BUILDERS, INC. - J.V.

SCOPE OF WORK

: A. IMPROVEMENT OF EXISTING ROCK CAUSEWAY (AREA = 1,823.96 SQ.M)

- Demolished and dispose existing concrete pavement (785 sq.m.) and foundation of existing R.C. curb to required elevation (118 cu.m.) including excavation, back filling and compaction of existing fill materials (271 cu.m.).
- Construction of rock bulkhead (16,309 cu.m.), fill materials (2,717 cu.m.) including installation of geotextile fabric (2,887 sq.m.), reinforcing concrete for retaining walls and R.C. curb (482 cu.m and 52,351 kg. of reinforcing steel bars of various sizes) and Portland Cement Concrete Pavement (1,718 sq.m 250mm thk) including aggregate base coarse (344 cu.m.).

B. CONSTRUCTION OF BACK UP AREA WITH RORO RAMP ON FILL (AREA = 6,304.98 SQ.M)

- Demolished and dispose existing R.C. deck (102 sq.m.)
 including cutting/chipping of existing R.C. piles up to elevation
 MLLW (12 pcs), existing CHB fence (251 sq.m.) and existing
 concrete pavement (1,464 sq.m.). Remove and turn-over to
 authority existing mooring bit water tank and steel beam (2 sets).
- Supply and drive A252 Grade 2, 1200mm dia. x 16mm thk Steel Pipe Sheet Piles (1,091 mt. equivalent to 2.241 l.m.) including application of polyurethane external coating (1,252 sq.m), Supply and place of sand filler (525 cu.m.), concrete filler (356 cu.m.), supp.
- 3. Supply and installation of steel channel wale (8,077 kg, tie-rod of various sizes (40 sets 90mm dia c 17m, 110 sets 60mm dia x 10m and 4 sets 32mm dia x 12m), geotextile fabric (7,073 sq.m.) and anchor block (4 sets).
- Supply and drive of concrete piles (0.35m x 0525 PSC sheet piles - 9,789 l.m., 0.40m x 0.40m PSC piles - 7,500 l.m. and R.C. corner sheet piles - 92 l.m.), including chipping and cutting (730 pcs).
- Construction of duct bulkhead (12,206 cu.m.), fill materials (31,169 cu.m.), shear key (596 sq.m.) and reinforcing concrete for retaining walls, pile cap/anchor block, mooring and fendering block and slotted R.C. curb (705 cu.m.) of concrete and 70,694 kg. of reinforcing bars of various sizes.
- Construction of Portland Cement Concrete Pavement (205 sq.m. 300mm thk. and Interlocking Concrete Block Pavement (5,383 sq.m.), including aggregate base coarse (1,023 cu.m.), cement treated base coarse (808 cu.m.) and leveling sand cushion (270 cu.m.).

- Construction of catch drain man-hole including cover (11 sets), supply and install RCP of various sizes (460mm RCP-30 l.m. and 610mm RCP 122 l.m.) including gravel bedding (6 cu.m.).
- 8. Supply and install mooring bollards, 50 tons, T-head (2 sets) and Rubber Dock Fenders, V-type, 500H x 2000L (4 sets).
- 9. Excavate existing seabed up to required elevation prior to installation of rock (8,091 l.m.).

C. CONSTRUCTION OF BREASTING DOLPHIN

- Supply and drive A252 Grade 2,700mm dia x 13mm thk.
 Steel Pipe Piles (118 mt-532 l.m.), including application of polyurethane external coating (106 sq.m.), cutting (12 pcs) splicing (12 pcs), installation of reinforcing band tip (912 pcs) concrete filler (77 cu.m.).
- 2. Supply and place 3500 PSI concrete (71 cu.m.) and reinforcing steel bars (3,289 kg of various sizes) for breasting dolphin
- 3. Supply and install mooring bollards, 50 tons, T-head (2 sets) and Rubber Dock Fender, V-type, 500H x 2400L (4 sets).

D. PORT LIGHTING SYSTEM

 Supply and installation of single bar floodlight steel tapered lamp post, 10.0m hot-dipped galvanized (4 sets) with floodlight fixture, 100 watt, LED (8 sets) and single arm steel tapered lamp post, 10.0m hot-dipped galvanized (6 sets) with floodlight.

DATE OF BIDDING : 21 November 2017

DATE OF AWARD : 29 December 2017

DATE OF NOTICE TO PROCEED : 04 March 2018

CONTRACT DURATION : 690 calendar days

APPROVED BUDGET AMOUNT : ₱485,806,838.39

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱480,948,770.01

EFFECTIVITY DATE : 12 March 2018

ORIGINAL EXPIRY DATE : 30 January 2020

TIME EXTENSION NO. 1 : 113 calendar days

Covering the delays incurred by the project brought about by the unworkable bad weather/rough sea condition for the period 12 March 2018 to 31 January 2019.

REVISED EXPIRY DATE : 22 May 2020

TIME EXTENSION NO. 2/ TIME ADJUSTMENT NO. 2 : 272 calendar days

 Covering the delays brought about by suspension of reclamation activities due to issues and concerns with Philippine Reclamation Activities (PRA) was approved on 16 October 2020.

REVISED EXPIRY DATE

18 February 2021

TIME EXTENSION NO. 3/

: 41 calendar days

- Covering the time elapsed due to unworkable bad weather conditions.

REVISED EXPIRY DATE

31 March 2021

PROJECT STATUS

: - Completed as of 25 June 2021.

(As of 25 October 2021)

REMARKS:

: - As-built plans and recapitulation are under

preparation.

OFFICER-IN-CHARGE

: CARLO G. GAPOL

(Project Manager)

CONTACT NUMBER

: 09273950734

EMAIL ADDRESS

: caloygapol@yahoo.com

PROJECT TITLE : CONSTRUCTION OF PORT OPERATIONS BUILDING

LOCATION : PORT OF DUMAGUETE, DUMAGUETE CITY

NEGROS ORIENTAL

CONTRACTOR : A5R DYNAMICS CONSTRUCTION CORPORATION

SCOPE OF WORK : A. CHB FENCE, DEMOLITION & REMOVAL

1. Construction of perimeter fence (110.47 l.m.).

2. Demolition and disposal of existing building structure (1,700 sq.m.).

3. Demolition and disposal of existing concrete pavement (2,435 sq.m.).

4. Scraping of existing gravel base materials (487 cu.m.).

5. Demolition of existing CHB fence (331 sq.m.).

B. PORT OPERATIONS BUILDING

1. Supply and driving of 400 x 400mm PSC foundation piles (1,207 l.m.).

2. Construction of 2-storey Port Operation Building (3,082 sq.m 500 pax).

3. Construction of Pumphouse and appurtenances (12.24 sq.m.).

4. Construction of 300mm thk. concrete pavement (2,755 sq.m.)

5. Construction of R.C. duct bank & lamp post foundation (9.25 cu.m.).

6. Supply, delivery, installation of gang chairs (1 lot).

DATE OF BIDDING : 17 April 2018

DATE OF AWARD : 23 May 2018

DATE OF NOTICE TO PROCEED : 21 June 2018

CONTRACT DURATION : 420 calendar days

APPROVED BUDGET AMOUNT : ₱112,670,064.39

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱110,545,812.42

EFFECTIVITY DATE : 28 June 2018

ORIGINAL EXPIRY DATE : 21 August 2019

VARIATION ORDER NO. 1

(Change Order No.1/Extra Work Order No.1)

₱4,388,510.68

Covering the quantity adjustments of some of the original items of work and additional work as called for by the approved revised/modified interior partitions wall and relocation of existing power transformers affected by sites development.

REVISED CONTRACT AMOUNT

(First Revision)

₱114,934,323.10

TIME EXTENSION NO. 1

: 98 calendar days

Covering the delays brought about by late removal/transfer of office equipment/personnel from the existing building to be demolished to the new temporary office and unworkable bad weather condition for the period June 28, 2018 to March 25, 2019.

REVISED EXPIRY DATE : 27 November 2019

TIME EXTENSION NO. 2 : 30 calendar days

Due to Variation Order No. 1

REVISED EXPIRY DATE : 27 December 2019

TIME EXTENSION NO. 3 / TIME ADJUSTMENT

: 263 calendar days

 Covering the delays brought by late relocation of existing transformer and execution of additional works reflected in the approved Variation Order No. 1. Time elapsed of affected period from 17 March to 15 May 2020 caused by the issuance of Suspension Order due to COVID-19

crisis.

REVISED EXPIRY DATE : 15 September 2020

PROJECT STATUS : - Completed on 15 October 2020.

REMARKS : - As-built plans was approved on 24 May

2021 and recapitulation was approved on

02 June 2021.

OFFICER-IN-CHARGE : GERALINE C. BAUTISTA

(Project Manager)

CONTACT NUMBER : 09178620737

EMAIL ADDRESS : geraline_bautista@yahoo.com

PROJECT TITLE : CONSTRUCTION OF PASSENGER TERMINAL

BUILDING (PTB)

LOCATION : PORT OF TAGBILARAN, BOHOL

CONTRACTOR : REX E. MORALES CONSTRUCTION

SCOPE OF WORK : A. DEMOLITION AND REMOVAL WORK

1. Demolition and disposal of existing drainage (23 l.m.).

2. Demolition and disposal of existing concrete pavement (1,587 sq.m.).

Coroning and

3. Scraping and compaction of existing gravel base materials (1,587 sq.m.).

B. PASSENGER TERMINAL BUILDING

1. Supply and driving of 400 x 400mm PSC foundation piles (1,254 l.m.).

(1,234 1.111.)

2. Construction of two (2) storey Passenger Terminal Building

(1,800.35 sq.m, 500 pax)

3. Construction of Pumphouse and appurtenances

(12.24 sq.m.).

4. Construction of 300mm thick concrete pavement

(435 sq.m.).

5. Construction of R.C. ductbank and lamp post foundation

(2.96 cu.m.).

6. Supply, delivery, installation of office furnitures, gang

gang chairs, modular worktop and accessories (1 lot).

DATE OF BIDDING : 10 January 2018

DATE OF AWARD : 30 January 2018

DATE OF NOTICE TO PROCEED : 12 April 2018

CONTRACT DURATION : 420 calendar days

APPROVED BUDGET AMOUNT : ₱70,414,112.12

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱68,988,264.86

EFFECTIVITY DATE : 24 April 2018

ORIGINAL EXPIRY DATE : 17 June 2019

VARIATION ORDER NO. 1

(Change Order No.1/Extra Work Order No.1)

₱6,714,857.60

Covering the quantity adjustment of some of the original item of works and additional works for the proposed expansion of the on-going passenger terminal building, demolition of existing structure and removal of existing water tank.

REVISED CONTRACT AMOUNT

(First Revision)

₱75,703,122.46

RECAPITULATION

(2,844,136.64)

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities measured after the completion of the project.

REVISED CONTRACT AMOUNT

₱72,858,985.82

TIME EXTENSION NO. 1

76 calendar days

Covering the unworkable days caused by bad weather condition and busy port operations for the period from 24 April 2018 to 25 February 2019.

REVISED EXPIRY DATE

01 September 2019

TIME EXTENSION NO. 2

123 calendar days

Covering the delays brought about by unworkable days caused by bad weather condition and port operation for the period 26 Feb to 25 August 2019.

REVISED EXPIRY DATE

: 02 January 2020

TIME EXTENSION NO. 3

69 calendar days

Covering the unworkable days caused by bad weather condition and busy port operation for the period of 25 August 2019 to 02 January 2020.

REVISED EXPIRY DATE

: 11 March 2020

TIME EXTENSION NO. 4

72 calendar days

Covering the delays due to unworkable days caused by the bad weather condition and time elapsed of the suspended period caused by the imposition of Enhanced Community Quarantine (ECQ) brought by COVID-19 crisis.

REVISED EXPIRY DATE

22 May 2020.

PROJECT STATUS

: - Completed on 31 October 2020

REMARKS:

 - As-built plans was approved on 08 April 2021 and Recapitulation with Time Extension No. 4 was approved on 27 May 2021.

OFFICER-IN-CHARGE

CARLOS G. GAPOL (Project Manager)

CONTACT NUMBER

09273950734

EMAIL ADDRESS

caloygapol@yahoo.com

PROJECT TITLE : SIQUIJOR PORT EXPANSION PROJECT

LOCATION : PORT OF SIQUIJOR, MUNICIPALITY OF SIQUIJOR,

PROVINCE OF SIQUIJOR

CONTRACTOR : WTG CONSTRUCTION & DEV'T. CORPORATION

SCOPE OF WORK : A. CONSTRUCTION OF RC WHARF WITH RORO ROMP (AREA = 1,395.00 SQ.M.)

- Supply and drive 450mm x 450mm PSC piles (6,076 l.m.), including chipping and cutting of newly driven piles up to required elevation (216 pcs), supply and place 3,500 PSI reinforced concrete (692 cu.m.) and steel bars (108,586 kg of various sizes) for superstructure.
- 2. Supply and install Rubber Dock Fenders, V-type, 500H x 1,500L (23 sets) and mooring bollards, 35 tons T-head (9 sets).

B. CONSTRUCTION OF BACK-UP AREA (AREA = 4,735.71 SQ.M.)

- Chipping of existing R.C. curb, flush to deck level and smoothen with mortar (49 l.m.) and chipping of R.C. curb to expose bar for build-up (58 l.m.).
- Construction of rock bulkhead (4,307 cu.m.), fill materials
 (20,344 cu.m.), reinforced concrete retaining walls, anchor wall,
 mooring block, zocalo wall, R.C. curb build-up and perimeter
 fence column (389 cu.m. of concrete and 38,491 kg of reinforcing
 bars of various sizes), CHB wall for perimeter fence (150mm
 thk. 110 sq.m.), including plastering of CHB wall and column
 (274 sq.m.) and cyclone wire mesh (184 sq.m.).
- Construction of interlocking Concrete Blocks Pavement (3,177 sq.m.) and concrete edging (137 sq.m.), including aggregate base coarse (772 cu.m.), cement treated base coarse (477 cu.m.) and sand cushion (159 cu.m.).
- 4. Construction of Portland Cement Concrete Pavement (PCCP) (1,376 sq.m.).
- 5. Supply and install geotextile fabric (2,418 sq.m.).
- Supply and drive of concrete piles (0.35m x 0.525m PSC sheet piles - 1,458 l.m. and R.C. corner sheet piles (54 l.m.), including chipping and cutting of newly driven piles up to required elevation (84 pcs).
- 7. Supply and install 600mmø RCP (86 l.m.), including gravel bedding (35 cu.m.).
- 8. Supply and place of anchor blocks (6 pcs).
- 9. Construction of catch drain manhole including cover (7 sets).
- 10. Supply and install tie-rod of various sizes (6 sets 32mmø x 12m and 22 sets 60mmø x 13m).
- Supply and install Rubber Dock Fenders, V-type, 500H x 1,500L
 sets) and mooring bollards, 35 tons, T-head (3 sets).

C. PORT LIGHTING SYSTEM

 Supply and installation of single arm steel tapered lamp post, 10.00m ht., hot dipped galvanized (3 sets) with 70 watt LED solar lamp fixture (3 sets).

DATE OF BIDDING : 27 July 2018

DATE OF AWARD : 16 August 2018

DATE OF NOTICE TO PROCEED : 10 December 2018

CONTRACT DURATION : 450 calendar days

APPROVED BUDGET AMOUNT : ₱168,021,729.01

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱167,092,960.79

EFFECTIVITY DATE : 10 December 2018

ORIGINAL EXPIRY DATE : 03 March 2020

TIME EXTENSION NO. 1 / TIME ADJUSTMENT NO. 1

207 calendar days

Covering the delays brought about by unworkable bad weather/rough sea conditions for the period 1 January 2019 to 25 January 2020; busy port operations for the period 01 June 2019 to 25 January 2020 and time elapsed for the suspended period caused by the imposition of Enhanced Community Quarantine (ECQ) due to COVID-19 crisis.

REVISED EXPIRY DATE : 26 September 2020

TIME EXTENSION NO. 2 / TIME ADJUSTMENT NO. 2

174 calendar days

 Covering the delays caused by the issued suspension order on reclamation activities brought about by the issues and concerns raised by the Philippine Reclamation Authority (PRA).

REVISED EXPIRY DATE : 23 March 2021

PROJECT STATUS : - Completed as of 25 June 2021.

(As of 25 October 2021)

REMARKS : - As-built plans was approved on 13

October 2021 and recapitulation is under

evaluation.

OFFICER-IN-CHARGE : MA. NANCY S. SILVA

(Project Manager)

CONTACT NUMBER : 09451143248

EMAIL ADDRESS : <u>nanz0128@yahoo.com</u>

PROJECT TITLE : CONSTRUCTION OF R.C. DECK APRON

LOCATION : PORT OF JAGNA, BOHOL

CONTRACTOR : JFAP CONST./RT CRISMAN BUILDER'S AND

CONSTRUCTION SUPPLY - JV

SCOPE OF WORK : A. CONSTRUCTION OF R.C. PLATFORM

1. Supply & driving of PSC square piles (4,876 l.m.).

2. Splicing of PSC square piles (115 no.).

3. Supply & placing of 3,500 PSI concrete (416 cu.m.).

4. Supply & installation of reinforcing steel bar (71,281 kg.).

5. Supply & installation of construction joints (80 l.m.).

DATE OF BIDDING : 17 July 2018

DATE OF AWARD : 08 August 2018

DATE OF NOTICE TO PROCEED : 30 October 2018

CONTRACT DURATION : 360 calendar days

APPROVED BUDGET AMOUNT : ₱57,436,493.99

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱56,740,016.16

RECAPITULATION : ₱497,239.75

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱57,237,255.91

EFFECTIVITY DATE : 07 November 2018

ORIGINAL EXPIRY DATE : 01 November 2019

TIME EXTENSION NO. 1 : 67 calendar days

Covering the unworkable days caused by bad weather condition and busy port operations for the period from 01 January to 31 August 2019.

REVISED EXPIRY DATE : 07 January 2020

PROJECT STATUS : - Completed on 07 January 2020

REMARKS :

OFFICER-IN-CHARGE : GERALINE C. BAUTISTA

(Project Manager)

CONTACT NUMBER : 09178620737

EMAIL ADDRESS : <u>geraline_bautista@yahoo.com</u>

PROJECT TITLE : PALOMPON PORT IMPROVEMENT PROJECT

LOCATION : PORT OF PALOMPON, LEYTE

CONTRACTOR : FIAT CONSTRUCTION SERVICES

SCOPE OF WORK

A. DEMOLITION & REMOVAL WORKS

- 1. Demolition and disposal of existing concrete pavement (3,503 sq.m.).
- 2. Chipping and disposal of existing R.C. Curb (70 l.m.).
- 3. Scraping of existing gravel base materials (3,503 cu.m.)

B. CONSTRUCTION OF BACK-UP AREA WITH RORO RAMP (ON-FILL).

- 1. Supply and driving of 3500 x 600mm PSC sheet piles (2,070 l.m.).
- 2. Supply and installation of tie-rods (various sizes, 42 sets).
- 3. Supply and placing of 3,500 PSI concrete (267 cu.m.).
- 4. Supply and installation of steel reinforcement (23,809 kg.).
- 5. Supply and placing of 50-1000 kg/pc. rocks (719 cu.m).
- 6. Supply and placing of fill materials (3,540 cu.m.).
- 7. Construction of 250mm thk. PCC Pavement (901 sq.m.).
- 8. Supply and installation of V-type Rubber Dock Fenders (6 sets).
- 9. Supply and installation of 35T Mooring Bollard (4 sets).

C. CONSTRUCTION OF PORT OPERATIONS BUILDING (POB)

- 1. Supply and driving of 400 x 400mm PSC foundation piles (840 l.m.).
- Construction of 1-storey Port Operations Building (625 sq.m., 250 pax).
- 3. Construction of Pumphouse (12.24 sq.m.).
- 4. Construction of 300mm thk. Concrete Pavement (936 sq.m.).
- 5. Construction of R.C. Duct bank, handhole & pedestal (33 cu.m.).
- 6. Supply, delivery, installation of gang chairs (1 lot).

D. CONSTRUCTION OF TRANSIT SHED

- 1. Supply and driving of 400 x 400mm PSC foundation piles (840 l.m.).
- 2. Construction of Transit Shed Building (1,456 sq.m.).
- 3. Construction of 300 thk. Concrete Pavement (656 sq.m.).
- 4. Construction of R.C. Duct bank & handhole (10 cu.m.).
- 5. Supply & installation of distribution line (1 lot).

DATE OF BIDDING : 16 April 2018

DATE OF AWARD : 23 May 2018

DATE OF NOTICE TO PROCEED : 13 August 2018

CONTRACT DURATION : 540 calendar days

APPROVED BUDGET AMOUNT : ₱124,476,174.60

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱122,188,000.00

EFFECTIVITY DATE : 20 August 2018

ORIGINAL EXPIRY DATE : 10 February 2020

TIME EXTENSION NO. 1 / TIME ADJUSTMENT NO. 1

: 264 calendar days

 Covering the delays brought about by unworkable bad weather/rough sea conditions for the period 20 August 2018 to 25 December 2019; time elapsed for the suspended period caused by imposition of Enhanced Community Quarantine (ECQ) due to COVID-19 crisis; and pending inventory / audit by COA on the valuable items stored in the existing Passenger Terminal prior to its removal/transfer to a temporary shelter to facilitate the remaining demolition works and execute the construction of transit shed.

REVISED EXPIRY DATE : 31 October 2020

TIME EXTENSION NO. 2 / TIME ADJUSTMENT NO. 2

194 calendar days

Due to delays caused by (a) suspension order on reclamation activities brought by the issues and concerns raised by the Philippine Reclamation Authority (PRA, and (b) late execution of demolition of the existing passenger terminal building brought by pending audit/inventory made by the Commission on audit on the valuable assets stored therein.

REVISED EXPIRY DATE : 27 July 2021

PROJECT STATUS

(As of 25 October 2021)

: - The project is 97.540% completed with a negative slippage of

2.460%.

REMARKS : - On-going.

OFFICER-IN-CHARGE : ANSELMO G. GUNIO

(Project Manager)

CONTACT NUMBER : 09175067043

EMAIL ADDRESS : N/A

PROJECT TITLE : ORMOC PORT EXPANSION PROJECT

LOCATION : PORT OF ORMOC, LEYTE

CONTRACTOR : PREMIUM MEGASTRUCTURE, INC.

SCOPE OF WORK : A. DEMOLITION, REMOVAL AND EXCAVATION WORKS

- 1. Excavation and back filling works (49 cu.m.).
- 2. Removal of existing bollards and fender (9 sets).
- 3. Demolition and disposal of existing R.C. decks (642 sq.m.).
- 4. Cutting and disposal of existing R.C. piles (84 no.).
- 5. Chipping and disposal of existing R.C. curb (80 l.m.).
- 6. Demolition and disposal of existing concrete pavement (96 sq.m.).

B. BACK-UP AREA

- Supply and driving of PSC sheet piles and R.C. corner piles (4,914 l.m.)
- 2. Supply and placing of 3500 PSI concrete (776 cu.m.).
- 3. Supply and installation of reinforcing steel bars (62,446 kg.).
- 4. Supply and installation of geotextile fabric (3,322 sq.m.).
- 5. Supply and placing of 50 to 1000kg rocks (7,839 cu.m.).
- 6. Supply and installation of tie-rod of various sizes (92 sets).
- 7. Supply and placing of fill materials (55,132 cu.m.).
- 8. Supply and placing of base coarse (2,666 cu.m.).
- 9. Supply and installation of concrete paving blocks (8,651 sq.m.).
- 10. Construction of CHB perimeter fence (80 l.m.).
- 11. Restoration of demolished concrete pavement (96 sq.m.).
- 12. Port lighting system (1 lot).
- 13. Drainage system (1 lot).

C. PLATFORM AND RORO RAMP

- 1. Supply and driving of PSC square piles (6,283 l.m.).
- 2. Supply and placing of PSC square piles (171 no.).
- 3. Supply and placing of 3500 PSI concrete (720 cu.m.).
- 4. Supply and installation of reinforcing steel bars (133,953 kg.).
- 5. Supply and installation of construction joints (268 l.m.).
- 6. Supply and installation of Rubber Dock Fenders (26 sets).
- 7. Supply and installation of mooring bollards (15 sets).

DATE OF BIDDING : 14 December 2017

DATE OF AWARD : 16 January 2018

DATE OF NOTICE TO PROCEED : 07 March 2018

CONTRACT DURATION : 540 calendar days

APPROVED BUDGET AMOUNT : ₱262,809,794.53

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱260,181,700.00

RECAPITULATION : ₱1,073,759.89

(Final Revision) Covering the var

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱261,255,459.89

EFFECTIVITY DATE : 12 March 2018

ORIGINAL EXPIRY DATE : 02 September 2019

TIME EXTENSION NO. 1 : 100 calendar days

Covering the delays incurred by the project brought about by the unworkable bad weather/rough sea conditions for the period 12 March

2018 to 25 June 2019.

REVISED EXPIRY DATE : 11 December 2019

TIME EXTENSION NO. 2 /
TIME ADJUSTMENT NO. 2

: 344 calendar days

Covering the delays brought by unworkable days caused by bad weather condition for the period of 26 June to 17 November 2019 and the time elapsed of the suspended period from 18 November 2019 to 29 September 2020 due to Philippine Reclamation Authority (PRA) issues on legality/ownership in the implementation of reclamation

projects.

REVISED EXPIRY DATE : 19 November 2020

PROJECT STATUS : - Completed on 26 October 2020.

REMARKS: : - As-built plans was approved on 09 June

2021 and recapitulation was approved on

23 June 2021.

OFFICER-IN-CHARGE : MANUEL B. SABATE

(Project Manager)

CONTACT NUMBER : 09178537667

EMAIL ADDRESS : sabate.manuel@yahoo.com

PROJECT TITLE : BANAGO PORT EXPANSION PROJECT

LOCATION : PORT OF BANAGO, BACOLOD CITY, NEGROS

OCCIDENTAL

CONTRACTOR : MAMSAR CONSTRUCTION AND INDUSTRIAL

CORPORATION/SILVER DRAGON CONSTRUCTION

AND LUMBER AND GRASS SUPPLY, INC. JV

SCOPE OF WORK : A. CONSTRUCTION OF BACK-UP AREA WITH

RORO RAMP ON PILES

 Remove and dispose existing concrete fender block (8 pcs) including of existing RC piles up to required elevation (67 pcs) remove and turn-over to authority existing bollard/cleat (10 sets).

- Supply and drive 400mm x 400mm PSC piles (24,614 l.m.), including and cutting of newly driven piles up to required elevation (1,056 pcs) supply and place 3500 PSI reinforced concrete (3,152 cu.m.) and steel bars (439,099 kg of various sizes) for superstructure.
- 3. Supply and install Rubber Dock Fenders V-type, 500H x 2000L (38 sets) and mooring bollard, 35 tons, T-head (16 sets).

B. MOORING AND FENDERING SYSTEM

- 1. Remove and turn-over to authority existing bollard/cleat (10 sets).
- Supply and drive 400mm x 400mm PSC piles (6,298 l.m.), including chipping and cutting of newly driven piles up to required elevation (268 pcs) supply and place 3500 PSI reinforced concrete (822 cu.m.) and steel bars (108,226 kg of various sizes) for superstructure.

C. PORT LIGHTING SYSTEM

 Supply and installation of floodlight steel tapered post, 12m ht. hot-dipped galvanized (1 set) with 250 watt LED floodlight fixture (4 sets) and single angle bar steel tapered lamp post, 10m ht. hot-dipped galvanized (4 sets) with 100 watt LED floodlight fixture.

DATE OF BIDDING : 03 October 2018

DATE OF AWARD : 16 October 2018

DATE OF NOTICE TO PROCEED : 24 January 2019

CONTRACT DURATION : 660 calendar days

APPROVED BUDGET AMOUNT : ₱363,575,987.67

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱362,698,606.45

RECAPITULATION : 766,297.87

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱363,464,904.32

EFFECTIVITY DATE : 28 January 2019

ORIGINAL EXPIRY DATE : 17 November 2020

TIME EXTENSION NO. 1 / : 194 calendar days

TIME ADJUSTMENT NO. 1

- Covering the delays caused by the unworkable weather condition, busy port operation and issues suspension order due to COVID-19 pandemic and imposition of Enhance Community Quarantine (ECQ) throughout

the island of Luzon and other parts of the Philippines.

REVISED EXPIRY DATE : 30 May 2021

PROJECT STATUS : - Completed as of 25 June 2021.

(As of 25 October 2021)

REMARKS: :

OFFICER-IN-CHARGE : GERALINE C. BAUTISTA

(Project Manager)

CONTACT NUMBER : 09178620737

EMAIL ADDRESS : <u>geraline_bautista@yahoo.com</u>

PROJECT TITLE : MANOC MANOC CARGO PORT PROJECT

LOCATION : PORT OF MANOC MANOC, MALAY, AKLAN

CONTRACTOR : KHAN KON CHI CONSTRUCTION AND DEV'T

CORPORATION

SCOPE OF WORK : A. CONSTRUCTION OF BACK-UP AREA (AREA = 4,571.00 SQ.M.)

- Construction of rock bulkhead (7,904 cu.m.), fill materials (18,381 cu.m.) reinforced concrete for retaining walls, anchor wall, mooring block, fender block, RC curb, wing wall and stair landing (425 cu.m. of concrete and 33,718 kg of reinforcing steel bars of various sizes)
- Supply and drive of concrete piles (0.35m x 0.525m PSC sheet piles - 3,080 l.m. and RC corner sheet piles - 80 l.m.), including chipping and cutting of newly driven piles up to required elevation (158 pcs)
- 3. Supply and installation of tie-rod of various sizes (10 set-32mmØ x 5.5m, 32 sets-50mmØ x 15m and 2 sets 50mmØ x 1.2m) and geotextile fabric (3,113 sq.m.)
- 4. Construction of Portland Cement Concrete Pavement (250mm thk., 4,533 sq.m.) including aggregate base course (907 cu.m.) and gravel bedding (62 cu.m.)
- Supply and install Rubber Dock Fenders (V-type 500H x 1500L - 9 sets) and mooring bollard, 35T, T-Head (5 sets)
- 6. Excavate existing seabed up to required elevation prior to laying of rock (861 cu.m.)

B. CONSTRUCTION OF ACCESS ROAD (AREA = 337.56 SQ.M.)

- Construction of rock bulkhead (114 cu.m.), fill materials (97 cu.m.), reinforced concrete for RC curb (40 cu.m. of concrete and 1,052 kg of reinforcing steel bars of various sizes)
- Construction of Portland Cement Concrete Pavement (PCCP, 250mm thk., 338 sq.m.) including aggregate base course (68 cu.m.)
- 3. Supply and install geotextile fabric (104 sq.m.)

C. PORT LIGHTING SYSTEM

 Supply and installation of single angle bar floodlight lamp post, 10.00m ht., hot-dipped galvanized (5 sets) with 100 watt LED floodlight fixture (10 sets) and single arm steel tapered lamp, post, 10.00mm ht., hot-dipped galvanized (3 sets) with 100 watt LED roadway fixtures (3 sets)

DATE OF BIDDING : 23 May 2019

DATE OF AWARD : 26 June 2019

DATE OF NOTICE TO PROCEED : 28 August 2019

CONTRACT DURATION : 420 calendar days

APPROVED BUDGET AMOUNT : ₱134,170,466.65

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱132,828,205.91

VARIATION ORDER NO. 1 : ₱11,334,902.57

(Change Order No.1/Extra Work Order No.1)

Covering the quantity adjustments (overrun/underruns/deletion) of some of the original items of work and inclusion of additional works as called for by the results of the approved revised plans / drawings incorporating the final location of the project including the substitution / extension of the designed concrete sheet piles in lieu of the rock bulkhead to conform to the actual seabed elevation based on the conducted pre-construction survey.

REVISED CONTRACT AMOUNT : ₱144,163,108.48

(First Revision)

EFFECTIVITY DATE : 30 August 2019

ORIGINAL EXPIRY DATE : 22 October 2020

PROJECT STATUS : - The project is 20.348% completed

(As of 25 October 2021)

REMARKS : - Suspended due to pending issuance of

Environmental Compliance Certificate

(ECC).

- Variation Order and Time

Adjustment/Extension due to relocation of project site, issuance of temporary suspension order and approval/issuance of revised plans/drawing was approved

on 26 July 2021.

OFFICER-IN-CHARGE : MELANIE T. NAPIZA

(Project Manager)

CONTACT NUMBER : 09178052060

EMAIL ADDRESS : <u>napizam@yahoo.com</u>

PROJECT TITLE WIDENING OF ACCESS TRESTLE AND

CONSTRUCTION OF RORO RAMP WITH PLATFORM

LOCATION PORT OF ESTANCIA, ILOILO

CONTRACTOR J.S. LAYSON AND CO. INC.

SCOPE OF WORK A. CONSTRUCTION OF CAUSEWAY(5.135m x 6.00m)

1. Chip-off of existing RC curb (6 l.m.)

2. Supply/place 300 PSI concrete (21 cu.m.)

3. Supply/installation of reinforcing bars (1,482 kg.)

4. Supply/installation of rocks (82 cu.m.)

5. Supply/installation of geotextile fabric (14 sq.m.)

6. Supply/Place fill materials (36 cu.m.)

7. Construction of PCCP including aggregate base coarse (26 cu.m)

8. Supply/installation of construction joints (7 lm)

B. CONSTRUCTION OF ACCESS TRESTLE AND **RORO RAMP WITH PLATFORM**

1. Chip-off existing RC curb (114 lm)

2. Remove existing mooring bitts and used tire fenders (10 no)

3. Demolition of existing mooring blocks (5 no.)

4. Supply/drive 400mm x 400mm PSC piles (2,125 lm)

5. Supply/place 3500 PSI concrete for access trestle, RoRo ramp with RC platform (402 cu.m)

6. Supply/install reinforced steel bar for RC platform & pier (67,736 kg)

7. Supply/installation of construction joints (177 lm)

8. Supply/installation of mooring bollard (25T & 35T) (10 sets)

9 Supply/installation of RDF (V400H x 1000L & V400H x 1500L) (13 sets)

DATE OF BIDDING 14 September 2018

DATE OF AWARD 4 October 2018

DATE OF NOTICE TO PROCEED **20 February 2019**

CONTRACT DURATION 360 calendar days

APPROVED BUDGET AMOUNT : ₱36,357,823.04

SOURCE OF FUNDS PPA CORPORATE BUDGET

PPA - PORT CONSTRUCTION AND MAINTENANCE IMPLEMENTING OFFICE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT ₱35,900,947.00

RECAPITULATION (104,058.80)

> Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱35,796,888.20

EFFECTIVITY DATE : 4 March 2019

ORIGINAL EXPIRY DATE : 26 February 2020

PROJECT STATUS : - Completed on 15 February 2020

REMARKS :

OFFICER-IN-CHARGE : ALLAN L. BELEN

(Project Manager)

CONTACT NUMBER : 09166250683

EMAIL ADDRESS : allanbelen25@gmail.com

PROJECT TITLE : CONSTRUCTION OF BACK-UP AREA PROJECT

LOCATION : PORT OF GETAFE, BOHOL

CONTRACTOR : MAMSAR CONSTRUCTION & INDUSTRIAL

CORPORATION/JFAP CONSTRUCTION - JV

SCOPE OF WORK : A. BACK-UP AREA

Demolition & disposal of existing concrete pavement

(299 sq.m.)

2. Excavation of existing seabed (11,568 cu.m.)

3. Excavation of existing fill materials (60 cu.m.)

4. Supply & placing of concrete (541 cu.m.)

5. Supply & installation of steel reinforcement (56,864 kg.)

6. Supply & installation of concrete blocks (229 cu.m.)

7. Supply, driving & chipping of PSC Sheet piles & corner piles

(6,594 l.m.)

8. Supply & installation of core rocks (11,178 cu.m.)

9. Supply & placing on fill materials (21,674 cu.m.)

10. Supply & placing of aggregate base course (61 cu.m.)

11. Construction of Portland Cement Concrete Pavement

(299 sq.m.)

12. Supply & installation of tie-rods (90 sets)

13. Supply & installation of Rubber Dock Fenders & mooring

bollard (21 sets)

14. Construction of Security Fence (45 l.m.)

DATE OF BIDDING : 03 December 2019

DATE OF AWARD : 24 January 2020

DATE OF NOTICE TO PROCEED : 02 March 2020

CONTRACT DURATION : 360 calendar days

APPROVED BUDGET AMOUNT : ₱163,296,490.50

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱161,899,074.84

EFFECTIVITY DATE : 09 March 2020

ORIGINAL EXPIRY DATE : 03 March 2021

TIME EXTENSION NO. 1

: 199 calendar days

Covering the delays caused by issued suspension order by the Provincial Government of Bohol to all quarry permits/operations and implementation of Legal Compliance Audit to all quarry permit holders time elapsed for the suspended period caused by the imposition of Enhanced Community Quarantine (ECQ) due to COVID-19 Pandemic.

REVISED EXPIRY DATE

18 September 2021

TIME EXTENSION NO. 2

: 40 calendar days

Covering the delays brought about by unworkable bad weather condition for the period March 2020 to June 2021.

REVISED EXPIRY DATE

: 28 October 2021

PROJECT STATUS

(As of 25 October 2021)

: - The project is 95.084% completed with a negative slippage of 4.346%.

REMARKS

: - On-going.

 Negative slippage was due to unworkable bad weather condition and delayed delivery of construction materials.

OFFICER-IN-CHARGE

: GERALINE C. BAUTISTA

(Project Manager)

CONTACT NUMBER

09178620737

EMAIL ADDRESS

geraline_bautista@yahoo.com

PROJECT TITLE : REHABILITATION OF EXISTING R.C. PIER

LOCATION : PORT OF BAYBAY, LEYTE

CONTRACTOR : A.T. TAN CONSTRUCTION CORPORATION

SCOPE OF WORK : A. DEMOLITION, REMOVAL & EXCAVATION WORKS

1. Demolition & disposal of existing RC deck (1,404 sq.m.)

- 2. Demolition & disposal of existing breasting dolphin (95 cu.m.)
- 3. Cutting & disposal of existing RC piles up to seabed (271 nos.)
- 4. Removal of existing bollard (28 sets)
- 5. Removal of existing Rubber Dock Fender (11 sets)
- 6. Demolition & disposal of existing PCCP and Ramp (262 sq.m.)
- 7. Chipping of existing RC curb (5 l.m.)
- Chipping/disposal existing coping wall & retaining wall (7 cu.m.)
- 9. Excavation/backfilling works (149 cu.m.)

B. TRANSITION RAMP & EXTENSION OF RORO RAMP ON FILL

- 1. Supply & placing of 3,500 PSI concrete (29 cu.m.)
- 2. Supply & installation of reinforcing steel bar (2,396 kg.)
- 3. Supply & placing of gravel bedding (6 cu.m.)
- 4. Supply & placing of selected fill materials (9 cu.m.)
- 5. Supply & placing of aggregate base coarse (52 cu.m.)
- 6. Construction of PCCP (262 sq.m.)
- 7. Re-installation of old Rubber Dock Fenders (5 sets)

C. REHABILITATION OF EXISTING OF R.C. PIER

- 1. Supply/driving/chipping & splice of PSC square piles (9,388 l.m.)
- 2. Supply & installation of reinforcing steel bar (146,195 kg.)
- 3. Supply & placing of 3,500 PSI concrete (942 cu.m.)
- 4. Supply & installation of construction joints (52 l.m.)
- 5. Supply & installation of Rubber Dock Fenders (35 sets)
- 6. Supply & installation of mooring bollards (7 sets)
- 7. Re-installation of old mooring bollards (28 sets)

DATE OF BIDDING : 01 October 2019

DATE OF AWARD : 24 October 2019

DATE OF NOTICE TO PROCEED : 20 December 2019

CONTRACT DURATION : 420 calendar days

APPROVED BUDGET AMOUNT : ₱126,092,268.37

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱120,851,884.27

RECAPITULATION : -₱2,525,183.76

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱118,326,700.51

(Final Revision)

EFFECTIVITY DATE : 08 January 2020

ORIGINAL EXPIRY DATE : 02 March 2021

PROJECT STATUS : - Completed on 02 March 2021.

(As of 25 October 2021)

REMARKS: :

OFFICER-IN-CHARGE : ALLAN L. BELEN

(Project Manager)

CONTACT NUMBER : 09166250683

EMAIL ADDRESS : <u>allanbelen25@gmail.com</u>

PROJECT TITLE : CONSTRUCTION OF BACK-UP AREA AND RORO

RAMP

LOCATION : PORT OF TAPAL, BOHOL

CONTRACTOR : MAMSAR CONST. AND INDUSTRIAL CORP. /

JFAP CONSTRUCTION. - JV

SCOPE OF WORK : A. DEMOLITION, REMOVAL AND EXCAVATION WORKS

1. Demolition/ removal of existing fence (18 l.m.).

2. Excavation and backfill (82 cu.m.).

3. Removal of existing mooring bollard (1 set).

5. Demolition and disposal of existing concrete pavement (50 sq.m.).

6. Excavation of existing fill (15 cu.m.).

4. Chipping of existing RC curb (23 l.m.).

7. Excavation of existing fill and seabed (139 cu.m.).

B. BACK-UP AREA AND RORO RAMP (ON-FILL)

1. Supply and placing of concrete (194 cu.m.).

2. Supply and installation of steel reinforcement (13,511 kg).

3. Supply and installation of concrete blocks (44 cu.m.).

4. Supply, driving and chipping of PSC sheet piles and corner piles (726 l.m.).

5. Supply, driving and chipping of PSC square piles (60 l.m.)

6. Supply and placing of gravel bedding (6 cu.m.).

7. Supply and installation of core rocks (2,022 cu.m.).

8. Supply and installation of amour rocks (1,648 cu.m.).

9. Supply and installation of geotextile fabric (1,316 sq.m.).

10. Supply and placing of fill materials (7,733 cu.m.).

11. Supply and placing of aggregating base course (36 cu.m.).

12. Supply and installation of Interlocking Concrete Paving Blocks (ICPB) (2,468 sq.m.).

13. Construction of perimeter fence (112 l.m.).

Construction of Portland Cement Concrete Pavement (PCCP)
 (37 sq.m.)

15. Supply and installation of tie-rod (13 sets).

16. Supply and installation of Rubber Dock Fenders (RDF) and mooring bollards (6 sets).

DATE OF BIDDING : 23 May 2019

DATE OF AWARD : 19 June 2019

DATE OF NOTICE TO PROCEED : 19 August 2019

CONTRACT DURATION : 300 calendar days

APPROVED BUDGET AMOUNT : ₱56,559,225.82

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱56,285,488.85

RECAPITULATION : (559,268.56)

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱55,726,220.29

EFFECTIVITY DATE : 28 August 2019

ORIGINAL EXPIRY DATE : 22 June 2020

TIME EXTENSION NO. 1 / : 189 calendar days

TIME ADJUSTMENT NO. 1 Covering the time elapsed due to suspended period from

18 November 2019 to 29 September 2020.

REVISED EXPIRY DATE : 27 November 2020.

PROJECT STATUS : - Completed on 31 October 2020.

REMARKS: : - As-built plans was approved on 05 February

2021

- Recapitulation was approved on 08 April

2021.

OFFICER-IN-CHARGE : MANUEL B. SABATE

(Project Manager)

CONTACT NUMBER : 09178537667

EMAIL ADDRESS : sabate.manuel@yahoo.com

PROJECT TITLE : CONSTRUCTION OF RC PIER

LOCATION : PORT OF UBAY, BOHOL

CONTRACTOR : JFAP CONST./RT CRISMAN BUILDER'S AND

CONST. SUPPLY - JV

SCOPE OF WORK : A. DEMOLITION AND REMOVAL WORKS

1. Demolition and disposal of existing RoRo ramp deck (99 sq.m)

2. Cutting and disposal of existing RC pile up to sea bed elevation (1 no.)

3. Chipping and disposal of existing RC curb (32 l.m.)

B. CONSTRUCTION OF PIER APPROACH

1. Supply and placing 3500 PSI concrete for retaining wall & tie beam (105 cu.m.)

2. Supply and installation of steel reinforcement for RC curb (5,912 kg)

3. Supply and installation of core rocks (185 cu.m)

4. Supply and installation of armour rocks (150 cu.m)

5. Supply and installation of geotextile fabric (78 sq.m)

6. Supply and placing of fill materials (118 cu.m)

7. Supply and placing of aggregate base coarse (118 cu.m)

8. Construction of Portland Cement Concrete Pavement (58 sq.m)

C. CONSTRUCTION OF RC PIER

1. Supply, deliver and drive RC square piles (6,71 lm)

2. Supply and placing of concrete for the superstructure (888/cu.m.)

3. Supply and installation of steel reinforcement for the superstructure (140,172 kg)

4. Supply and installation of Rubber Dock Fenders (10 sets)

5. Supply and installation of mooring bollards (17 sets)

DATE OF BIDDING : 30 October 2018

DATE OF AWARD : 19 November 2018

DATE OF NOTICE TO PROCEED : 20 February 2019

CONTRACT DURATION : 420 calendar days

APPROVED BUDGET AMOUNT : ₱97,084,311.28

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱95,897,552.51

RECAPITULATION

(Final Revision)

-₱12,042,751.64

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities

measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱83,854,800.87

EFFECTIVITY DATE : 28 February 2019

ORIGINAL EXPIRY DATE : 22 April 2020

TIME EXTENSION NO. 1 / : 236 calendar days

TIME ADJUSTMENT NO. 1 - Covering the delays due to bad weather condition and delay of the

commencement of pile driving activities due to port operation.

REVISED EXPIRY DATE : 14 December 2020

PROJECT STATUS : - Completed as of 12 December 2020.

REMARKS: : - Recapitulation was approved on 08 April

2021.

OFFICER-IN-CHARGE : ANSELMO A. GUNIO

(Project Manager)

CONTACT NUMBER : 09175067043

EMAIL ADDRESS : N/A

PROJECT TITLE : CONSTRUCTION OF BACK-UP AREA

LOCATION : PORT OF DUMANGAS, BRGY. SAPAO, DUMANGAS,

ILOILO

CONTRACTOR : IBC INTERNATIONAL BUILDERS CORPORATION/

DYNAMIC BUILDERS & CONSTRUCTION

COMPANY (PHIL.), INC. / JV

SCOPE OF WORK : A. CONSTRUCTION OF BACK-UP AREA (AREA = 15,427.37 SQ.M.)

 Remove and turn-over to authority existing mooring bollard (2 sets) and existing ICBP (455 sq.m.), demolish and dispose existing sheet pile wall (44 cu.m.) and existing RC curb (72 l.m.)

 Excavate/backfill and compaction of existing fill materials (1,241 cu.m.), scraping/cutting of existing materials (1,267 cu.m.) including subgrade preparation (4,222 sq.m.) and extraction of rock materials from existing bulkhead (325 cu.m.)

- Construction of rock bulkhead (7,193 cu.m.) fill materials (66,746 cu.m.), reinforced concrete for retaining walls, anchor wall, mooring block, fender block, RC curb, built-up for RC curb and perimeter fence column (767 cu.m. of concrete and 76,824 kg. of reinforcing steel bars of various sizes)
- Supply and drive of concrete piles (0.35m x 0.525m PSC sheet piles - 4,114 l.m. and RC corner sheet piles - 44 l.m.), including chipping and cutting of newly driven piles up to required elevation (189 pcs)
- 5. Construction of CHB wall (352 sq.m.), including plastering (876 sq.m.), and various materials for cyclone wire mesh (584 sq.m.)
- Construction of Portland Cement Concrete Pavement (PCCP, 300mm thk. - 15,342 sq.m.) including aggregate base coarse (3,069 cu.m.)
- Supply and install of geotextile fabric (4,612 sq.m.), tie-rod of various sizes (4 sets 32mmØ x 12.00m, 50 sets 60mmØ x 15.00m and anchor block (4 pcs), including gravel bedding (80 cu.m.)
- Supply and install Rubber Dock Fenders, V-type, 500H x 1500L (12 sets) and mooring bollards of various sizes (35 tons, T-head 2 sets)
- 9. Construction of catch drain manhole (8 sets), including reinforced concrete pipe (600mmØ 105 l.m.)
- 10. Excavate existing seabed up to required elevation (5,927 cu.m.)

B. PORT LIGHTING SYSTEM

 Supply and installation of single angle bar floodlight steel post, 10.00m ht., hot dipped galvanized (6 sets) with 100 watt LED floodlight fixture (12 sets) DATE OF BIDDING : 28 January 2019

DATE OF AWARD : 14 February 2019

DATE OF NOTICE TO PROCEED : 28 May 2019

CONTRACT DURATION : 600 calendar days

APPROVED BUDGET AMOUNT : ₱239,074,188.73

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱237,931,283.84

VARIATION ORDER NO. 1 : ₱2,961,848.46

(Change Order No.1/Extra Work Order No.1)

Covering the additional works and quantity adjustment of some of the original items of work as called for by the approval of issuance the revised plans/drawing incorporating changes in existing back-up area.

REVISED CONTRACT AMOUNT : ₱240,893,132.30

(First Revision)

EFFECTIVITY DATE : 04 June 2019

ORIGINAL EXPIRY DATE : 23 January 2021

TIME EXTENSION NO. 1 / : 222 calendar days
TIME ADJUSTMENT NO. 1 Covering the time elaps

Covering the time elapsed of the suspended period from 18 November 2019 to 29 November 2020 due to Philippine Reclamation Authority (PRA) issues on legality/ownership in the implementation of reclamation projects. Evaluation of time adjustment focuses on the remaining duration of supply and place of rockworks and embankment.

REVISED EXPIRY DATE : 02 September 2021

TIME EXTENSION NO. 2 / : 90 calendar days

Covering the delays caused by the unworkable weather condition and time elapsed of the suspended period caused by the imposition of Modified Enhanced Community Quarantine (MECQ) and Enhanced Community Quarantine (ECQ) brought by COVID-19 in the province of Iloilo.

REVISED EXPIRY DATE : 01 December 2021

PROJECT STATUS : - The project is 90.972% completed with a negative slippage of

(As of 25 October 2021) 3.765%.

TIME ADJUSTMENT NO. 2

REMARKS : - On-going.

 Negative slippage was due to unworkable days caused by rough sea condition, busy port operations and quarantine restrictions brought by COVID-19 pandemic.

 Time Extension/Adjustment due to said matter/issues was approved on 29
 September 2021.

OFFICER-IN-CHARGE : ALLAN L. BELEN

(Project Manager)

CONTACT NUMBER : 09166250683

EMAIL ADDRESS : allanbelen25@gmail.com

PROJECT TITLE CONSTRUCTION OF PORT OPERATIONS BUILDING

AND RORO RAMP

LOCATION PORT OF MAASIN, SOUTHERN LEYTE

CONTRACTOR E.U. JINGCO CONSTRUCTION CORP.

SCOPE OF WORK A. DEMOLITION AND REMOVAL WORKS

1. Demolition and disposal of existing concrete pavement (1,046

sq.m.)

2. Chipping and disposal of existing RC Curb (11 l.m.)

3. Scraping of existing gravel base materials (1,046 sq.m.)

B. CONSTRUCTION OF PORT OPERATIONS BUILDING

1. Supply and driving of 400 x 400mm PSC foundation piles (360

2. Construction of 1-storey Port Operations Building (625 sq.m. 250 pax)

3. Construction of Pumphouse (12.24 sq.m.)

4. Construction of 300mm thk. Concrete Pavement (421 sq.m.)

5. Construction of RC Ductbank, handhole and pedestal (33.0 cu.m.)

6. Supply, delivery and installation of gang chairs (1 lot)

C. CONSTRUCTION OF RORO RAMP

1. Supply, driving and chipping of 400 x 400mm PSC foundation piles (558 l.m.)

2. Supply and placing of 3,500 PSI concrete (68 cu.m.)

3. Supply and installation of steel reinforcement bar (15,609 kg.)

4. Supply and installation of Rubber Dock Fenders (V-Type, 3 sets)

DATE OF BIDDING 16 January 2019

DATE OF AWARD 07 February 2019

DATE OF NOTICE TO PROCEED 02 May 2019

CONTRACT DURATION 420 calendar days

APPROVED BUDGET AMOUNT : **₱**48,544,352.27

SOURCE OF FUNDS **PPA CORPORATE BUDGET**

IMPLEMENTING OFFICE **PPA - PORT CONSTRUCTION AND MAINTENANCE**

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT **₱**48,287,883.74

VARIATION ORDER NO. 1 ₱4,003,725.83

(Change Order No. 1/ Extra Work Order No. 1)

- Covering the quantity adjustment of some of the original items of work and inclusion of additional works which are necessary for the protection, improvement and completion of the project and to suit actual field condition.

REVISED CONTRACT AMOUNT : ₱52,291,609.57

(First Revision)

EFFECTIVITY DATE : 02 May 2019

ORIGINAL EXPIRY DATE : 24 June 2020

TIME EXTENSION NO. 1/

TIME ADJUSTMENT NO. 1

270 calendar days

 Covering the time needed for the demolition of the existing passenger terminal building and affected period for the construction of the proposed POB caused by pending completion of the necessary audit/inventory by

COA to the materials stored in the existing PTB.

REVISED EXPIRY DATE : 11 June 2021

PROJECT STATUS

(As of 25 October 2021)

: - The project is 49.903% completed with a negative slippage of

50.097%.

REMARKS: : - On-going.

 Negative slippage of the project was due to unworkable days and delayed transfer of existing x-ray machine since it requires technical expertise in handling the machine.

- Contractor's request for Time Extension is

under evaluation.

OFFICER-IN-CHARGE : CARLOS G. GAPOL

(Project Manager)

CONTACT NUMBER : 09273950734

EMAIL ADDRESS : caloygapol@yahoo.com

PROJECT TITLE : BASIAO PORT DEVELOPMENT PROJECT

LOCATION : PORT OF BASIAO, IVISAN, CAPIZ

CONTRACTOR : J.S. LAYSON & COMPANY, INC.

SCOPE OF WORK : A. BACK-UP AREA AND CAUSEWAY

- 1. Demolition & disposal of existing concrete pavement (1,016 sq.m.)
- 2. Subgrade preparation & scrapping of existing fill materials (203 sq.m.)
- 3. Demolition & disposal portion of existing RC Curb (46 l.m.)
- 4. Supply & placing of 3,5000 PSI concrete (329 cu.m.)
- 5. Supply & installation of steel reinforcement (14,140 kg.)
- 6. Supply & placing of 1000 kg/pc rocks (4,052 cu.m.)
- 7. Supply & placing of 50 to 100 kg/pc rocks (4,005 cu.m.)
- 8. Supply & placing of 1000 kg/pc rocks (4,052 cu.m.)
- 9. Supply & placing of 50 to 100 kg/pc rocks (4,005 cu.m.)
- 10. Supply & placing of aggregate base coarse (269 cu.m.)
- Construction of Portland Cement Concrete Pavement (1,411 sq.m.)
- 12. Supply & installation of Mooring cleats (54 sets)
- 13. Supply & installation of Mooring bollards (2 sets)

B. RORO RAMP

- 1. Supply & driving of PSC square piles (432 l.m.)
- 2. Supply & placing of 3,500 PSI concrete (77 cu.m.)
- 3. Supply & installation of steel reinforcement (19,649 kg.)
- 4. Supply & installation of Rubber Dock Fenders (4 sets)

DATE OF BIDDING : 19 December 2019

DATE OF AWARD : 24 January 2020

DATE OF NOTICE TO PROCEED : 26 May 2020

CONTRACT DURATION : 300 calendar days

APPROVED BUDGET AMOUNT : ₱61,647,135.01

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱60,400,000.00

EFFECTIVITY DATE : 08 June 2020

ORIGINAL EXPIRY DATE : 03 April 2021

TIME ADJUSTMENT NO. 1

TIME EXTENTION NO. 1 / 100 calendar days

Covering the delays caused by the unworkable weather condition and time elapsed due to travel restriction implemented by the Municipality

of Ivisan brought by the extreme quarantine protocols to prevent the

spread of COVID-19 virus.

REVISED EXPIRY DATE 12 July 2021

PROJECT STATUS : - Completed as of 30 June 2021.

REMARKS : - As-built plans and recapitulation are now

being prepared.

OFFICER-IN-CHARGE : LEO REY LEGASPI

(Project Manager)

: 09194424319 **CONTACT NUMBER**

: wowie_legs@yahoo.com **EMAIL ADDRESS**

PROJECT TITLE : ALEGRIA PORT DEVELOPMENT PROJECT

LOCATION : PORT OF ALEGRIA, BURUANGA, AKLAN

CONTRACTOR : IBC INTERNATIONAL BUILDERS CORPORATION

SCOPE OF WORK

A. CONSTRUCTION OF BACK-UP AREA (Area = 3,073 sq.m.)

- 1. Supply, driving & chipping of RC sheet piles & corner piles (242 l.m.)
- 2. supply and install tie-rods (4 sets)
- 3. Supply & placing of gravel bedding (11 cu.m.)
- 4. Supply & placing of concrete (292 cu.m.)
- 5. Supply & installation of steel reinforcement (28.,781 kg.)
- 6. Supply & placing of rocks (3,689 cu.m.)
- 7. Supply & placing of geotextile fabric (2,202 sq.m.)
- 8. Supply & placing of fill materials (12,569 cu.m.)
- 9. Supply & placing of aggregate base course (613 cu.m.)
- 10. Construction of Portland Cement Concrete Pavement (3,067 sq.m.)
- 11. Supply & installation of lateral drainage cover (79 sets)
- 12. Supply & installation of catch drain manhole cover (7 sets)
- 13. Supply & laying of reinforced concrete pipe (1 l.m.)

B. RC PLATFORM 1 (Area = 1,308 sq.m.)

- 1. Supply, driving & chipping of 400mm x 400mm PSC piles (3,112 l.m.)
- 2. Supply & placing of concrete (452 cu.m.)
- 3. Supply & installation of steel reinforcement (86,375 kg.)

C. RC PLATFORM 2 (Area = 1,224 sq.m.)

- Supply, driving & chipping of 400mm x 400mm PSC piles (2,932 l.m.)
- 2. Supply & placing of concrete (421 cu.m.)
- 3. Supply & installation of reinforcement (78,772 kg.)

D. RC PIER (Area = 1,344 sq.m.)

- Supply, driving & chipping of 400mm x 400mm PSC piles (4,443 l.m.)
- 2. Supply & placing of concrete (490 cu.m.)
- 3. Supply & installation of steel reinforcement (89,274 kg.)
- Supply and install mooring bollard including furnishing new accessories for removed mooring bollard for re-installation (7 sets)
- 5. Supply and install Rubber Dock Fender including furnishing new accessories for removed RDF for re-installation (7 sets)

E. RORO RAMP, 2 UNITS (Area = 198 sq.m.)

 Supply, driving & chipping of 400mm x 400mm PSC piles (972 l.m.)

- 2. Supply & placing of concrete (144 cu.m.)
- 3. Supply & installation of steel reinforcement (31,546 kg.)
- 4. Supply and install mooring bollard (4 sets)
- 5. Supply and install Rubber Dock Fender (6 sets)

F. BREASTING DOLPHIN

- Supply, driving & chipping of 400mm x 400mm PSC piles (632 l.m.)
- 2. Supply & placing of concrete (41 cu.m.)
- 3. Supply & installation of steel reinforcement (1,106 kg.)
- 4. Supply and install mooring bollard (2 sets)
- 5. Supply and install Rubber Dock Fender (4 sets)

G. PORT LIGHTING SYSTEM

 Supply, deliver and install 10.0 m.ht single bar floodlight steel tapered lamp post in hot-dipped galvanized (5 sets) with 2-units 100 watt LED floodlight fixture each

DATE OF BIDDING : 10 December 2019

DATE OF AWARD : 24 January 2020

DATE OF NOTICE TO PROCEED : 23 June 2020

CONTRACT DURATION : 540 calendar days

APPROVED BUDGET AMOUNT : ₱217,619,862.09

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱214,850,000.00

EFFECTIVITY DATE : 31 July 2020

ORIGINAL EXPIRY DATE : 21 January 2022

PROJECT STATUS : - The project is 46.248% completed with a negative slippage of

(As of 25 October 2021) 35.571%.

REMARKS: : - On-going.

- Negative slippage was due to unworkable

weather condition and restrictions on

community quarantine.

OFFICER-IN-CHARGE : CARLOS G. GAPOL

(Project Manager)

CONTACT NUMBER : 09273950734

EMAIL ADDRESS : <u>caloygapol@yahoo.com</u>

PROJECT TITLE : CONSTRUCTION OF ADDITIONAL FASTCRAFT

BERTH, PORT OF TAGBILARAN, BOHOL

LOCATION : PORT OF TAGBILARAN, BOHOL

CONTRACTOR : E.U. JINGCO CONSTRUCTION CORPORATION

SCOPE OF WORK : A. FASTCRAFT BERTH

- 1. Demolition and disposal of existing covered walk (48 sq.m.)
- 2. Demolition and disposal of existing fence (13 l.m.)
- 3. Demolition and disposal of existing plant box (409 sq.m.)
- 4. Excavation of existing seabed (500 cu.m.)
- 5. Supply and placing of concrete (413 cu.m.)
- 6. Supply and installation of steel reinforcement (39,621 kg.)
- 7. Supply and installation of concrete blocks (65 cu.m.)
- 8. Supply. Driving and chipping of PSC sheet piles and corner piles (2,739 l.m.)
- 9. Supply and installation of core rocks (1,753 cu.m.)
- 10. Supply and installation of geotextile fabric (1,382 cu.m.)
- 11. Supply and placing of fill materials (4,268 cu.m.)
- 12. Supply and placing of aggregate base coarse (320 cu.m.)
- 13. Construction of Portland Cement Concrete Pavement (1,598 sq.m.)
- 14. Supply and installation of tie-rods (65 sets)
- Supply and installation of Rubber Dock Fender and mooring bollards (45 sets)

B. COVERED WALKWAY

- Construction of covered walkway, complete with concrete foundation, GI pipe column, GI pipe roof framings, polycarbonate roofing, aluminum composite panel, electrical lightings, paintings and other architectural finishes (145.5m x 6.25m)
- 2. Construction of cyclone wire fence, gates and other accessories (145.5 l.m.)

DATE OF BIDDING : 30 October 2019

DATE OF AWARD : 27 November 2019

DATE OF NOTICE TO PROCEED : 26 February 2020

CONTRACT DURATION : 360 calendar days

APPROVED BUDGET AMOUNT : ₱88,486,427.13

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱88,032,936.61

RECAPITULATION : (37,040.46)

Covering the variance of the pre-determined quantities indicated in the Bill of Quantities (BOQ) as bid as against the actual quantities measured after the completion of the project.

REVISED CONTRACT AMOUNT : ₱87,995,896.15

EFFECTIVITY DATE : 26 February 2020

ORIGINAL EXPIRY DATE : 19 February 2021

TIME EXTENSION NO. 1 : 87 calendar days

 Covering the delays caused by the unworkable weather condition and time elapsed of the suspended period caused by the imposition of Enhanced Community Quarantine (ECQ) brought by COVID-19 crisis throughout the island of Luzon and in other parts of the Philippines.

REVISED EXPIRY DATE : 17 May 2021

PROJECT STATUS : - Completed as of 25 June 2021.

(As of 25 October 2021)

REMARKS: : - As-built plans was approved on 06

September 2021 and recapitulation was

approved on 07 October 2021.

OFFICER-IN-CHARGE : CARLOS G. GAPOL

(Project Manager)

CONTACT NUMBER : 09273950734

EMAIL ADDRESS : <u>caloygapol@yahoo.com</u>

PROJECT TITLE : CONSTRUCTION OF BACK-UP AREA WITH

CONTINUOUS RORO RAMP & POB

LOCATION : PORT OF TUBIGON, BOHOL

CONTRACTOR : MAMSAR CONSTRUCTION & INDUSTRIAL

CORPORATION/JFAP CONSTRUCTION -JV

SCOPE OF WORK : A. BACK-UP AREA WITH CONTINUOUS RORO RAMP ON-FILL

1. Demolition & disposal of existing covered walkway (108 sq.m.)

2. Demolition & disposal of existing fence (36 l.m.)

3. Excavation of existing seabed (12,820 cu.m.)

4. Supply, driving & chipping of PSC square piles (3,966 l.m.)

5. Supply, driving & chipping of PSC square piles & corner piles (5,812 l.m.)

6. Supply & placing of 3,500 PSI concrete (917 cu.m.)

7. Supply & installation of steel reinforcement (103,334 kg.)

8. Supply & placing of 50 to 1,000 kg/pc rocks (44,588 cu.m.)

9. Supply & installation of tie-rods (98 sets)

10. Supply & placing of geotextile fabric filler (6,997 sq.m.)

11. Supply & placing of fill materials (50,869 cu.m.)

12. Supply & installation of interlocking concrete paving blocks (13,104 sq.m.)

13. Construction of Portland Cement Concrete Pavement (1,298 sq.m.)

14. Supply & installation of Rubber Dock Fenders (17 sets)

15. Supply & installation of mooring bollards (6 sets)

16. Construction of Perimeter security fence (379 l.m.)

17. Construction of lateral drainage (206 l.m.)

18. Supply & installation of single bar floodlight steel lamp post (8 sets)

B. PORT OPERATIONS BUILDING

1. Supply, driving & chipping of 400 x 400mm PSC foundation piles (1,176 l.m.)

2. Construction of 2-storey Port Operations Building, complete (3,082.5 sq.m., 1,000 pax)

3. Construction of Pumphouse & appurtenances (17.84 sq.m.)

Supply & installation of PPA logo & regulatory signages
 (1 lot)

5. Supply, delivery & installation of gang chairs (1 lot)

6. Supply & delivery of office furnitures (1 lot)

7. Supply, delivery & installation of distribution transformer & accessories (1 lot)

DATE OF BIDDING : 03 January 2020

DATE OF AWARD : 24 January 2020

DATE OF NOTICE TO PROCEED : 02 March 2020

CONTRACT DURATION : 660 calendar days

APPROVED BUDGET AMOUNT : ₱448,813,753.33

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱445,388,282.65

VARIATION ORDER NO. 1 : ₱40,930,802.02

(Change Order No. 1/ Extra Work Order No. 1)

 Covering the quantity adjustments brought by the additional quantities due to the presence of upheaved unsuitable materials and overrun/underrun of some of the items of works as per approved BOQ.

REVISED CONTRACT AMOUNT : ₱486,319,084.67

(First Revision)

EFFECTIVITY DATE : 16 March 2020

ORIGINAL EXPIRY DATE : 04 January 2022

TIME EXTENSION NO. 1 : 195 calendar days
TIME ADJUSTMENT NO. 1 : Covering the delays cause.

Covering the delays caused by issued suspension order by the Provincial Government of Bohol to all quarry permits/operations and implementation of Legal Compliance Audit to all quarry permit holders and time elapsed for the suspended period caused by the imposition of Enhanced Community Quarantine (ECQ) due to COVID-19 Pandemic.

REVISED EXPIRY DATE : 18 July 2022

TIME EXTENSION NO. 2 : 135 calendar days

Due to Variation Order No. 1

REVISED EXPIRY DATE : 30 November 2022

PROJECT STATUS : - The project is 54.890% completed and progressing ahead of

(As of 25 October 2021) 3.017%.

REMARKS: : - On-going.

OFFICER-IN-CHARGE : GERALINE C. BAUTISTA

(Project Manager)

CONTACT NUMBER : 09178620737

EMAIL ADDRESS : <u>geraline_bautista@yahoo.com</u>

PROJECT TITLE : REHABILITATION/UPGRADING OF EXISTING

BACK-UP AREA AND CONSTRUCTION OF PORT

OPERATIONS BUILDING (POB)

LOCATION : PORT OF MAGUINO-O, CALBAYOG, SAMAR

CONTRACTOR : BEMKAR CONSTRUCTION

SCOPE OF WORK : A. REHABILITATION / UPGRADING OF EXISTING

BACK-UP AREA A= 3,033.63 SQ.M.

 Demolition & disposal of existing pavement & structure (1,547 sq.m.)

2. Demolition & disposal of existing RC platform and RoRo Ramp deck (216 sq.m.)

3. Demolition & disposal of existing CHB fence (15 l.m.)

4. Cutting of existing piles (34 no.)

5. Removal of existing bollard (2 no.)

6. Removal of existing fender (3 no.)

7. Scraping of gravel base course (139 cu.m.)

 Supply, delivery & driving of Steel Sheet piles (266 m.t., 2,240 l.m.)

9. Supply & installing of steel walling (15,512 kg.)

10. Excavation of existing seabed (516 cu.m.)

11. Excavation & Backfilling works (33 cu.m.)

12. Supply & placing of 3,500 PSI concrete (392 cu.m.)

13. Supply & installation of steel reinforcement (35,509 kg.)

14. Supply & placing of 50 to 1,000 kg/pc rocks (2,907 cu.m.)

15. Supply & installation of Tie-rods (39 sets)

16. Supply & placing of geotextile fabric filter (1,828 sq.m.)

17. Supply & placing of fill materials (8,387 cu.m.)

18. Supply & placing of 610mm RC pipe (41 l.m.)

19. Supply & placing of gravel base course (707 cu.m.)

20. Supply & placing of gravel bedding (1 cu.m.)

21. Construction of Portland Cement Concrete Pavement (2,503 sq.m.)

22. Construction of Catch drain manhole (4 no.)

23. Supply & installation of Rubber Dock Fenders (15 sets)

24. Supply & installation of mooring bollard (3 sets)

25. Construction of Security Fence 1 & 2 (48 l.m.)

B. PORT OPERATIONS BUILDING

- 1. Supply, driving & chipping of 400 x 400mm PSC foundation piles (266 l.m.)
- Construction of 1-storey Port Operations Building, complete with architectural finishes, electro/mechanical, water/drainage sewerage system, paintings, etc. (1,049 sq.m., 400 pax)
- Construction of Pumphouse, domestic water tank, fire tank & other appurtenances (34 sq.m.)

- 4. Supply, delivery & installation of gang chairs (1 lot)
- 5. Supply & delivery of Office furniture (1 lot)
- 6. Supply, delivery & installation of distribution Transformer (1 lot)
- 7. Supply, delivery & installation of Collapsible utility tent (1 lot)
- 8. Installation of fire protection system (1 lot)
- 9. Installation of waste water treatment facility (1 lot)
- 10. Construction of deep well (1 lot)

DATE OF BIDDING : 15 December 2020

DATE OF AWARD : 21 January 2021

DATE OF NOTICE TO PROCEED : 10 March 2021

CONTRACT DURATION : 450 calendar days

APPROVED BUDGET AMOUNT : ₱184,417,467.46

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱183,467,708.62

EFFECTIVITY DATE : 18 March 2021

ORIGINAL EXPIRY DATE : 10 June 2022

PROJECT STATUS : - The project is 43.726% completed and progressing ahead of

(As of 25 October 2021) 10.042%.

REMARKS : - On-going.

OFFICER-IN-CHARGE : ALLAN L. BELEN

(Project Manager)

CONTACT NUMBER : 09166250683

EMAIL ADDRESS : <u>allanbelen25@gmail.com</u>

PROJECT TITLE : CONSTRUCTION OF WHARF AND PORT

OPERATIONAL AREA WITH CONTINUOUS RORO

RAMP

LOCATION : PORT OF CATAGBACAN, LOON, BOHOL

CONTRACTOR :

SCOPE OF WORK

A. CONSTRUCTION OF PORT OPERATIONAL AREA

- 1. Chip-off existing RC curb (142 l.m.) and excavate existing existing fill materials (81 cu.m.)
- 2. Supply and drive PSC and sheet piles (1,148 l.m.) and chip off piles up to required elevation (68 units)
- Supply and drive 900mm Ø steel pipe sheet piles (1,679 l.m.)
 cut-off piles up to required elevation (73 units) apply protective
 coating (2,654 sq.m.), install steel walers (,5079 kg) place
 sand filler (307 cu.m.) and concrete filler (160 cu.m.) and
 install steel cage bars (19,296 kg)
- Supply and drive PSC square piles (1,152 l.m.) chip-off piles up to required elevation (32 units) and splice batter piles (32 units) and splice batter piles (32 units)
- 5. Supply and place 3,500 PSI concrete (749 cu.m.) including steel reinforcements (55,467 kg)
- 6. Supply and place 50-100 kg./pc core rocks (7,121 cu.m.) and 1,000 kg/pc armour rocks (1,987 cu.m.)
- 7. Supply and install tie-rods of various sizes (steel 45) including accessories (57 sets)
- 8. Supply and install geotextile fabric (2,944 sq.m.)
- Supply and place sand gravel fill (46,951 cu.m.) aggregate subbase course (9,823 cu.m.) aggregate base course (1,614 cu.m.) and gravel bedding (92 cu.m.)
- Supply and place/install cement treated base course (1,430 cu.m.), sand cushion (477 cu.m.) and paving blocks (9,530 sq.m.)
- Construct Portland Cement Concrete Pavement including construction joint (920 sq.m.)
- Supply and install Rubber Dock Fenders (V-type, 500H x 1500L)
 sets)
- 13. Supply and install mooring bollards (50 ton cap., T-head)
 (8 sets)
- 14. Supply and install railing at ramp and port lighting system

B. CONSTRUCTION OF RC WHARF

- Chip-off existing RC curb (85 l.m.) and remove existing mooring bollard (3 units)
- 2. Supply and drive 600mmØ steel pipe test piles with protective external coating (2 units)
- Supply and drive 600mmØ steel pipe piles (10,298 l.m.) cut and splice piles (277 units) apply protective coating (7,496 sq.m.) install reinforcing band tip (275 units, extract clogged materials

(220 cu.m.) and place concrete filler (1,278 cu.m.) with steel reinforcements (257,314 kg)

- 4. Supply and place 3,500 PSI concrete (1,323 cu.m.) with steel reinforcements (190,974 kg) for superstructure
- 5. Supply and install construction joints (194 l.m.)
- 6. Supply and install Rubber dock Fenders (V-type, 500H x 2,000L) (25 sets)
- 7. Supply and install mooring bollards (70 ton cap., T-head) (25 sets)

DATE OF BIDDING

DATE OF AWARD :

DATE OF NOTICE TO PROCEED :

CONTRACT DURATION : 720 calendar days

APPROVED BUDGET AMOUNT : ₱669,307,773.87

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱756,317,784.47

EFFECTIVITY DATE :

ORIGINAL EXPIRY DATE :

PROJECT STATUS : - Bidding was conducted on 21 October

(As of 25 October 2021) 2021.

- For post qualification of lowest bidder.

REMARKS :

OFFICER-IN-CHARGE :

CONTACT NUMBER :

EMAIL ADDRESS :

PROJECT TITLE : FORT SAN PEDRO PORT EXPANSION PROJECT

LOCATION : PORT OF SAN PEDRO, ILOILO CITY

CONTRACTOR : IBC INTERNATIONAL BUILDERS CORP.

SCOPE OF WORK

A. BACK-UP AREA

- 1. Removal of existing lamp post (1 no.)
- 2. Demolition & disposal of existing fence (142 l.m.)
- 3. Scraping of existing fill materials and/or rockworks (163 cu.m.)
- 4. Excavation of existing seabed (8,426 cu.m.)
- 5. Supply and driving of Z-type steel sheet piles (3,434 l.m.)
- Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (20,325 kg.)
- 7. Supply & placing of 3,500 PSI concrete (797 cu.m.)
- 8. Supply & installation of steel reinforcement (70,365 kg.)
- 9. Supply & placing of 50 to 1,000 kg/pc rocks (6,309 cu.m.)
- 10. Supply & installation of tie-rods (49 sets)
- 11. Supply & placing of geotextile fabric filter (3,357 sq.m.)
- 12. Supply & placing of fill materials (19,283 cu.m.)
- Supply, place and compact gravel bedding for anchor wall, catch drain manhole and reinforced concrete pipe culvert (725 cu.m.)
- 14. Supply, spread and compact cement treated base course (765 cu.m.)
- Supply, spread and compact levelling course sand cushion (255 cu.m.)
- Supply & installation of Interlocking Concrete Paving Blocks (5,103 sq.m.)
- 17. Construct CHB fence 1 with barbed wire including accessories (72 l.m.)
- Construct CHB fence 2 with cyclone wire mesh including accessories (107 l.m.)
- 19. Construct catch drain manhole including concrete cover with angle and channel bars (18 set)
- 20. Supply and install reinforced concrete pipe culvert 610mm Ø (233 l.m.)
- 21. Supply and install hot-dipped galvanized angle bar, 100mm x 10mm for construction joints including dowel bars (115 l.m.)
- Construct Port Lighting System including all appurtenances
 (1 lot)

B. RC WHARF

- 1. Chip-off portion of existing RC curb (12 l.m.)
- 2. Supply and drive A252 Grade 2, 500mm Ø x 13mm thk. Steel Pipe Piles (734 m.t. 4,700 l.m.) including application of polyurethane external coating (4,241 sq.m.), installation of reinforcing band tip (200 pcs) and cutting (200 pcs)
- 3. Supply and place 3,500 PSI concrete filler (582 cu.m.) and reinforcing steel cage (143,938 kgs of various sizes) for steel pipe piles including extraction of clogged materials (156 cu.m.)
- Supply and place 3,500 PSI concrete (1,055 cu.m.) and reinforcing steel bars 9152,365 kg of various sizes) for superstructure
- 5. Supply and install hot-dipped galvanized BWT, 100mm x 12mm for construction joint-1, including dowel bars (12 l.m.)
- 6. Supply and install hot-dipped galvanized angle bar, 100mm x 10mm for construction joint-2, including dowel bars (115 l.m.)
- 7. Supply and install of Rubber Dock Fenders (V500H x 2000L 17 sets) and Mooring Bollard, (50-Tons, T-head 9 sets)

DATE OF BIDDING : 06 July 2021

DATE OF AWARD : 29 July 2021

DATE OF NOTICE TO PROCEED : 15 September 2021

CONTRACT DURATION : 660 calendar days

APPROVED BUDGET AMOUNT : ₱305,306,259.48

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱302,887,999.91

EFFECTIVITY DATE : 16 September 2021

ORIGINAL EXPIRY DATE : 07 July 2023

PROJECT STATUS : - The project is 7.420% completed and progressing ahead of

(As of 25 October 2021) 6.545%.

REMARKS : - On-going.

OFFICER-IN-CHARGE :

CONTACT NUMBER :

EMAIL ADDRESS

PROJECT TITLE : EXTENSION OF ROCK CAUSEWAY AND

CONSTRUCTION RC PIER

LOCATION : PORT OF BASIAO, IVISAN, CAPIZ

CONTRACTOR : IBC INTERNATIONAL BUILDERS CORP.

SCOPE OF WORK : A. EXTENSION OF ROCK CAUSEWAY

- 1. Chipping & disposal of existing R.C. Curb (27 l.m.)
- 2. Supply & placing of 3,500 psi concrete (275 cu.m.)
- 3. Supply & installation of steel reinforcement (13,616 kg.)
- 4. Supply & placing of core rocks & armour rocks (24,221 cu.m.)
- 5. Supply & placing of fill materials (1,877 cu.m.)
- 6. Construction of PCC Pavement including Agg. Base course (1,432 sq.m.)
- 7. Supply & installation of mooring cleats (24 sets)
- 8. Supply & installation of Portlighting system (1 lot)

B. CONSTRUCTION OF RC PIER

- 1. Supply, delivery, driving & cutting of PSC square pile (1,934 l.m.)
- 2. supply & placing of 3,500 psi concrete for Superstructure (263 cu.m.)
- 3. Supply & installation of steel reinforcement for superstructure (30,212)
- 4. Supply & installation of construction joints (18 l.m.)
- 5. Supply & installation of Rubber Dock Fenders (14 sets)
- 6. Supply & installation of mooring bollards (8 sets)

DATE OF BIDDING :

DATE OF AWARD : 26 October 2021

DATE OF NOTICE TO PROCEED :

CONTRACT DURATION :

APPROVED BUDGET AMOUNT : ₱169,711,663.70

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱167,799,952.60

EFFECTIVITY DATE :

ORIGINAL EXPIRY DATE :

PROJECT STATUS : - Bidding was conducted on 30 September

2021

- For issuance of Notice of Award.

REMARKS :

OFFICER-IN-CHARGE :

CONTACT NUMBER :

EMAIL ADDRESS :

PROJECT TITLE **EXTENSION OF R.C. WHARF LOCATION** PORT OF CULASI, ROXAS CITY, CAPIZ CONTRACTOR : J.S. LAYSON & CO., INC. SCOPE OF WORK : A. EXTENSION OF R.C. WHARF 1. Supply/driving & chipping of PSC square pile (3,961 l.m.) 2. Supply & installation of reinforcing steel bar (81,371 kg.) 3. Supply & placing of 3,500 psi concrete (557 cu.m.) 4. Supply & installation of construction joints (60 l.m.) 5. Supply & installation of Rubber Dock Fenders (13 sets) 6. Supply & installation of mooring bollards (13 sets) DATE OF BIDDING 29 July 2021 DATE OF AWARD DATE OF NOTICE TO PROCEED CONTRACT DURATION 300 calendar days APPROVED BUDGET AMOUNT ₱62,031,346.03 **SOURCE OF FUNDS** PPA CORPORATE BUDGET **IMPLEMENTING OFFICE** PPA - PORT CONSTRUCTION AND MAINTENANCE **DEPARTMENT (PCMD)** ORIGINAL CONTRACT AMOUNT ₱61,588,000.00 **EFFECTIVITY DATE** ORIGINAL EXPIRY DATE PROJECT STATUS (As of 25 October 2021) REMARKS : - Bidding was conducted on 06 July 2021. - Notice of Proceed was received by the contractor on 27 October 2021. OFFICER-IN-CHARGE :

CONTACT NUMBER :
EMAIL ADDRESS :

PROJECT TITLE : CONSTRUCTION OF BACK-UP AREA AND RC PIER

LOCATION : PORT OF TAGBILARAN, BOHOL

CONTRACTOR : MAMSAR CONST. & INDUSTRIAL CORP./ JFAP

CONSTRUCTION/JV

SCOPE OF WORK : A. BACK-UP AREA (12,061.30 SQ.M.)

- 1. Chip-off existing RC curb (288 l.m.)
- 2. Excavation of existing seabed (2,641 cu.m.) and fill materials (210 cu.m.) up to required elevation
- 3. Supply and drive 0.35m x 0.60m x 16m PSC sheet piles (3,120 l.m.)
- 4. Supply and drive R.C. corner piles (64 l.m.)
- 5. Chip-off newly drives PSC sheet piles & R.C. Corner piles including disposal (199 no.)
- 6. Supply and place 3,500 PSI concrete (1,180 cu.m.)
- 7. Supply & installation of steel reinforcements (69,248 kgs.)
- 8. Supply and place 3,000 PSI concrete blocks of various sizes (384 units)
- 9. Supply and place 50-100 kg. rocks (7,987 cu.m.)
- Supply and installation of tie-rods of various sizes (steel 45) including accessories (81 sets)
- 11. Supply and installation of geotextile fabric (4,843 sq.m.)
- 12. Supply, place and compact sand gravel fill (73,802 cu.m.), aggregate subbase course (12,497 cu.m.), aggregate base course (1,835 cu.m.) and gravel bedding (45 cu.m.)
- Supply and installation interlocking of concrete paving blocks (9,580 sq.m.) including cement treated base course (1,581 sq.m.) and leveling course sand cushion (479 sq.m.)
- 14. Construction of Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (1,412 sq.m.)
- 15. Supply and installation of trench grate cover including angular frame for lateral drainage (34 l.m.)
- Supply and installation Mooring bollard (25-tons, T-head)
 sets) and (15-tons, T-head) (9 sets) including accessories
- 17. Supply and installation of trench grate cover including angular frame for lateral drainage (34 l.m.)
- 18. Supply and installation of 900mm Ø reinforced concrete pipe culvert (187 l.m.)
- 19. Supply and installation of Port Lighting System (1 lot) including pile foundation (44 l.m.)

B. RC PIER (15M X 150M)

- 1. Supply and drive 450mm x 450mm x 29m PSC test piles (2 no.)
- 2. Supply and drive 450mm x 450mm PSC piles (5,064 l.m.)
- Chip-off/cutting of newly driven PSC piles up to required elevation (178 no.)

- 4. Supply and drive 550mm Ø steel pipe test pile with protective external coating (10 m.t.)
- Supply and delivery to site steel pipe piles (A252 Grade 2, 550m Ø x 9mm & 12mm thk) (314 m.t.) including application of polyurethane external coating (2083 sq.m.) and supply and installation of 9mm thk. Reinforcing band tip (66 no.)
- Handle, pitch and drive vertical steel pipe piles (550mm Ø 9mm & 12mm thk) (1,088 l.m.)
- 7. Handle, pitch and drive batter steel pipe piles (550mm Ø x 9mm & 12mm thk) (1,056 l.m.)
- 8. Splicing of 550mm dia steel pipe piles (68 no)
- 9. Extraction of clogged materials from steel pipe piles (45 cu.m.)
- 10. Cutting of driven steel pipe piles up to cut-off elevation including turning-over to authority of recovered pile materials (68 no.)
- 11 Supply and installation of reinforcing steel cage for steel pipe piles (69,277 kgs.)
- 12. Supply and place 3,500 PSI concrete filler for steel pipe piles (301 cu.m.)
- 13. Supply and place 3,500 PSI concrete for the superstructure (883 cu.m.)
- 14. Supply and installation of steel reinforcements for the superstructure (136,078 kgs.)
- 15. Supply and installation of hot-dipped galvanized angle bar, 100mm x 100mm x 10mm, as construction joint including dowel bars (101 l.m.)
- 16. Supply and installation of Rubber Dock Fender (V500H x 1,500L) (8 sets) and (V600H x 1,500L) (13 sets) including accessories
- 17 Supply and installation of mooring bollard (35-tons, T-head) (8 sets) and (50-tons, t-head) (13 sets) including accessories

DATE OF BIDDING : 30 June 2021

DATE OF AWARD : 27 July 2021

DATE OF NOTICE TO PROCEED : 18 August 2021

CONTRACT DURATION : 600 calendar days

APPROVED BUDGET AMOUNT : ₱491,652,486.14

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱486,958,358.23

EFFECTIVITY DATE : 23 August 2021

ORIGINAL EXPIRY DATE : 14 April 2023

PROJECT STATUS

REMARKS:

: - The project is 13.490% completed and progressing ahead of 9.944%.

(As of 25 October 2021)

: - On-going.

OFFICER-IN-CHARGE

: ALLAN L. BELEN (Project Manager)

CONTACT NUMBER

: 09166250683

EMAIL ADDRESS

: allanbelen25@gmail.com

PROJECT TITLE : CONSTRUCTION OF PASSENGER TERMINAL

BUILDING (PTB)

LOCATION : PORT OF UBAY

CONTRACTOR : JFAP CONSTRUCTION

SCOPE OF WORK : A. PASSENGER TERMINAL BUILDING

 Construction of 1-storey Passenger Terminal Building, complete with architectural finishes, electro/mechanical, water/drainage/ sewerage system, paintings, etc. (993.79 sq.m., 400 pax)

2. Construction of Pumphouse, domestic water tank, fire tank & other appurtenances (34 sq.m.)

3. Supply, delivery & installation of gang chairs (1 lot)

4. Supply & delivery of office furniture (1 lot)

Supply, delivery & installation of distribution Transformer (1 lot)

6. Installation of fire protection system (1 lot)

7. Installation of waste water treatment facility (1 lot)

DATE OF BIDDING : 12 January 2021

DATE OF AWARD : 27 January 2021

DATE OF NOTICE TO PROCEED : 23 March 2021

CONTRACT DURATION : 450 calendar days

APPROVED BUDGET AMOUNT : ₱87,464,312.09

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱86,936,163.03

EFFECTIVITY DATE : 26 March 2021

ORIGINAL EXPIRY DATE : 18 June 2022

PROJECT STATUS

(As of 25 October 2021)

4.423%.

REMARKS: : - On-going.

- Negative slippage was due to unworkable

bad weather condition.

OFFICER-IN-CHARGE : MANUEL B. SABATE

(Project Manager)

CONTACT NUMBER : 09178537667

EMAIL ADDRESS : <u>sabate.manuel@yahoo.com</u>

PROJECT TITLE : JAGNA PORT EXPANSION PROJECT

LOCATION : PORT OF JAGNA, JAGNA, BOHOL

CONTRACTOR : PREMIUM MEGASTRUCTURES, INC.

SCOPE OF WORK

: A. BACK-UP AREA

- Chip-off existing slotted RC curb and smoothen with mortar (48 l.m.)
- 2. Demolish and dispose portion of existing deflector wall to fit new retaining wall (101 l.m.)
- 3. Demolish and dispose portion of existing PCCP (1m width) for the construction of RC ditch (51 sq.m.)
- 4. Demolish and dispose existing fence (22 l.m.)
- Excavation of fill materials for catch drain manhole, lateral drainage, floodlight foundation, duct bank and handhole (266 cu.m.)
- 6. Supply and drive 0.45m x 0.45m PSC pile for floodlight foundation (66 l.m.)
- 7. Chip/cut & dispose portion of newly driven PSC square piles up to required elevation (3 no.)
- 8. Supply and drive 0.35m x 0.60m PSC sheet piles & RC corner piles (4,620 l.m.)
- Chip/cut & dispose portion of newly driven PSC piles and RC corner piles up to required elevation (210 no.)
- 10. Supply & placing of 3,500 PSI concrete (906 cu.m.)
- 11. Supply & installation of steel reinforcement (65,185 kg.)
- 12. Supply & installation pre-cast concrete blocks (9 no.)
- 13. Supply & placing of 50 to 1,000 kg/pc rocks (13,759 cu.m.)
- 14. Supply & installation of tie-rods (56 sets)
- 15. Supply & placing of geotextile fabric filter (5,251 sq.m.)
- 16. Supply & placing of fill materials (69,713 cu.m.)
- Supply, place and compact gravel bedding for retaining wall, anchor wall, RC ditch, lateral drain, catch drain manhole and handhole (61 cu.m.)
- 18. Supply, spread and compact cement treated base course (1,429 cu.m.)
- 19. Supply, spread and compact levelling course sand cushion (476 cu.m.)
- 20. Supply & installation of Interlocking Concrete Pavings Blocks (9,527 sq.m.)
- 21. Construct Portland Cement Concrete Pavement (200mm thk) including dowel bars and construction joint (588 sq.m.)
- 22. Construct security fence with barbed wire including accessories (108 l.m.)
- 23. Supply & installation of lateral drainage trench grate cover including angular frame (13 set)
- 24. Construction catch drain manhole including concrete cover

- with angular frame (8 set)
- 25. Supply and install reinforced concrete pipe culvert 610mm Ø (74 l.m.)
- 26. Construct Port Lighting System including all appurtenances (1 lot)

B. CONTINUOUS RORO RAMP

- Supply, deliver and drive 0.45m x 0.45m x 45m PSC test pile (2 set)
- 2. Supply and drive 0.45m x 0.45m PSC piles (6,409 l.m.) including pile splicing (147 no.) and chip/cut dispose portion up to required elevation (147 no.)
- 3. Supply, place 3,500 PSI concrete (712 cu.m.) and reinforcing steel bars (112,699 kg of various sizes) for superstructure
- 4. Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint, including dowel bars (191 l.m.)
- 5. Supply and install of Rubber Dock Fenders (V500H x 1500L 20 sets) and mooring bollard, (50-tons, t-head 5 sets)

DATE OF BIDDING : 29 June 2021

DATE OF AWARD : 27 August 2021

DATE OF NOTICE TO PROCEED : 12 October 2021

CONTRACT DURATION : 660 calendar days

APPROVED BUDGET AMOUNT : ₱409,790,595.71

SOURCE OF FUNDS : PPA CORPORATE BUDGET

IMPLEMENTING OFFICE : PPA - PORT CONSTRUCTION AND MAINTENANCE

DEPARTMENT (PCMD)

ORIGINAL CONTRACT AMOUNT : ₱405,688,591.71

EFFECTIVITY DATE : 12 October 2021

ORIGINAL EXPIRY DATE : 02 August 2023

PROJECT STATUS

(As of 25 October 2021)

REMARKS : - Mobilization and outsourcing of materials

on-going.

OFFICER-IN-CHARGE :

CONTACT NUMBER :

EMAIL ADDRESS :