

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF CARGO SHIP PORT
LOCATION	: PORT OF JUBANG, DAPA, SURIGAO DEL NORTE
CONTRACTOR	: MAC BUILDER'S / ULTICON BUILDER'S INC. - JV
SCOPE OF WORK	A. CONSTRUCTION OF RC WHARF (AREA = 2,205.00 SQ.M.) 1. Supply and drive A252 Grade 2,700mmØ x 13mm thk. Steel Pipe Piles (2,221 mt. - 10,080 l.m.) including application of polyurethane external coating (2,464 sq.m.), splicing (280 pcs) cutting (280 pcs) and installation of reinforcing band tip (280 pcs). 2. Supply and place 3,500 PSI concrete filler (1,999 cu.m.) and reinforcing steel cage (462,715 kgs of various sizes) for Steel Pipe Piles including extraction of clogged materials (1,312 cu.m.). 3. Supply and place 3,500 PSI concrete filler (1,525 cu.m.) and steel bars (226,230 kg of various sizes) for superstructure. 4. Supply and install mooring bollard, 100 tons, T-head (12 sets) and RDF, Hyper Omega Fender (HOM-1000H x 100 - 12 sets). B. CONSTRUCTION OF RC PLATFORM (AREA = 945.00 SQ.M.) 1. Supply and drive 400mm x 400mm PSC piles (3,444 l.m.), including chipping and cutting of newly driven piles up to required elevation (138 pcs), supply and place 3,500 PSI reinforced concrete (403 cu.m.) and steel bars (61,794 kg of various sizes) for superstructure. C. CONSTRUCTION OF BACK-UP AREA (AREA = 7,350.00 SQ.M.) 1. Construction of rock bulkhead (7,890 cu.m.), fill materials (33,741 cu.m.), reinforced concrete for retaining walls (553 cu.m. of concrete and 56,239 kg of reinforcing bars of various sizes). 2. Construction of interlocking concrete blocks pavement (7,073 sq.m.), and concrete edging (178 sq.m.), including aggregate base coarse (1,088 cu.m.), cement treated base coarse (1,061 cu.m.), and sand cushion (354 cu.m.). 3. Supply and install geotextile fabric (4,181 sq.m.). D. CONSTRUCTION OF ACCESS ROAD WITH BACK-UP AREA (AREA = 5,516.79 SQ.M.) 1. Scrape/cut and dispose existing materials up to required elevation (593 cu.m.), including subgrade preparation (439 sq.m.).

2. Construction of rock bulkhead (8,721 cu.m.), fill materials (14,941 cu.m.), reinforced concrete for retaining walls, R.C. curb, zocalo walls, perimeter fence column, center island column and footings (652 cu.m. of concrete and 62,226 kg of reinforcing bars of various sizes), CHB wall for perimeter fence (150mm thk. - 198 sq.m.), including plastering of CHB wall and column (501 sq.m.), cyclone wire mesh (665 sq.m.) and catch drain manhole (10 sets).
3. Construction of Portland Cement Concrete Pavement (PCCP, 250mm thk. - 5,269 sq.m.), including aggregate base coarse (1,054 cu.m.).
4. Supply and install geotextile fabric (4,907 sq.m.).
5. Supply and install 600mmØ RCP (117 l.m.) and 100mmØ RCP (72 l.m.).

E. PORT LIGHTING SYSTEM

1. Supply and installation of single arm steel tapered lamp post, 10.00m ht., hot-dipped galvanized (21 sets) with 70 watt LED solar lamp fixture (21 sets).

DATE OF BIDDING	:	18 July 2018
DATE OF AWARD	:	08 August 2018
DATE OF NOTICE TO PROCEED	:	30 October 2018
CONTRACT DURATION	:	660 calendar days
APPROVED BUDGET AMOUNT	:	₱638,125,905.79
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	₱636,800,105.00
VARIATION ORDER NO. 1 (Change Order No. 1/ Extra Work Order No. 1)	:	₱26,783,538.77 - Covering the adjustment in the location of the project to avoid the privately owned lot, quantity adjustment of some of the original items of work caused by variance in the seabed elevation, BOQ, original constructions plans, and approved pre-construction survey plans which are necessary for the protection, improvement, and completion of the project, and to suit actual field conditions.
REVISED CONTRACT AMOUNT (First Revision)	:	₱663,583,643.77
VARIATION ORDER NO. 2 (Change Order No. 2/ Extra Work Order No. 2)	:	₱8,030,988.64 - Due to the approved revised detailed engineering plans covering the adjustment on some of the original items of work to give way for the provision of RoRo ramp facility as requested by the PMO-Surigao which will serve as an alternate RoRo port to the port of Dapa which is already congested and can only accommodate smaller RoRo vessels, and two (2) Units of breasting dolphin as recommended by PPD for vessel's safety purposes.
REVISED CONTRACT AMOUNT (Second Revision)	:	₱671,614,632.41

EFFECTIVITY DATE	: 12 November 2018
ORIGINAL EXPIRY DATE	: 01 September 2020
TIME ADJUSTMENT NO. 1	: 191 <i>calendar days</i> Covering the time elapsed of the suspended period due to right-of-way problem and necessary plan revision.
REVISED EXPIRY DATE (First Revision)	: 11 March 2021
TIME ADJUSTMENT NO. 2	: 60 <i>calendar days</i> Covering the time elapsed of the suspended period from 17 March to 15 May 2020 due to extended Enhanced Community Quarantine (ECQ) in the specified areas and General Community Quarantine (GCQ) in other parts of the country brought by COVID-19 crisis
REVISED EXPIRY DATE (Second Revision)	: 10 May 2021
TIME ADJUSTMENT NO. 3	: 292 <i>calendar days</i> Covering the time adjustment from 11 May 2021 to 26 February 2022 in view of the suspended period brought by Cease and Desist Order (CDO) issued by PRA.
REVISED EXPIRY DATE (Third Revision)	: 26 February 2022
TIME ADJUSTMENT NO. 4	: 465 <i>calendar days</i> Covering the delays brought by Suspension Orders and repair works caused by Typhoon "Odette", unworkable weather conditions from March to December 2021, and additional/new work items as detailed in the said Variation Order No. 1
REVISED EXPIRY DATE (Fourth Revision)	: 06 June 2023
TIME EXTENSION NO. 5	: 132 <i>calendar days</i> Covering the delays due to bad weather conditions and suspension of quarry site resulting to non-delivery of fill materials
REVISED EXPIRY DATE (Fifth Revision)	: 19 January 2024
TIME EXTENSION NO. 6	: 167 <i>calendar days</i> Covering the delays due to weather disturbance delaying further the completion of the works and other related activities that can be parallelly undertaken as programmed in the approved PERT-CPM schedule.
REVISED EXPIRY DATE (Sixth Revision)	: 04 July 2024
TIME EXTENSION NO. 7	: 91 <i>calendar days</i> Covering the delays due to inclement weather conditions (Tropical Storm "Kabayan/Northeast Monsoon/Amihan) accompanied by high tides which hampers the continuity of the activities at the RC wharf/platform and other simultaneuos activities at the back-up areas.

REVISED EXPIRY DATE (Seventh Revision)	: 03 October 2024
TIME EXTENSION NO. 8	: 72 <i>calendar days</i> Covering the delays due to weather disturbances that have hindered the continuity of the remaining activities at the RC wharf/platform and other simultaneous activities at the back-up areas.
REVISED EXPIRY DATE (Eighth Revision)	: 14 December 2024
PROJECT STATUS (As of 25 July 2025)	: - The project is 85.522% complete with a negative slippage of 14.478%.
REMARKS	: - On-going. - Negative slippage was due to slow pacing of work due to insufficient construction materials, lack of manpower, and unworkable weather conditions. - Series of warning letters were issued to the contractor to fast track the implementation of the project. - Liquidated damages will be imposed and to be deducted from the final billing claim.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF PASSENGER TERMINAL BUILDING (PTB)
LOCATION	: PORT OF ZAMBOANGA, ZAMBOANGA CITY
CONTRACTOR	: MAC BUILDERS
SCOPE OF WORK	A. DEMOLITION AND REMOVAL WORKS 1. Demolition & disposal of existing PTB & other structures (2,654 sq.m.) 2. Demolition & disposal of existing septic vault (40 sq.m.) 3. Demolition & disposal of existing concrete pavement (7,835 sq.m.) 4. Scraping of existing gravel materials (2,030 cu.m.) 5. Removal of existing & temporary fence (615 l.m.) B. PASSENGER TERMINAL BUILDING (A = 9,416.22 SQ.M.) (90.00M X 45.15M) (3,000 PAX) 1. Supply, driving & chipping of 450 x 450mm PSC foundation piles (5,520 l.m.) 2. Construction of 2-storey Passenger Terminal Building with Penthouse, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (9,416.22 sq.m., 3,000 pax) 3. Construction of Pumphouse & appurtenances (25.29 sq.m.) 4. Supply & installation of PPA logo & accessories (1 lot) 5. Supply, delivery & installation of elevators (4 units) 6. Supply, delivery & installation of escalators (2 units) 7. Supply, delivery & installation of gang chairs (1 lot) 8. Supply & delivery of Office furnitures (1 lot) 9. Supply, delivery & installation of distribution Transformer & accessories (1 lot) 10. Supply & installation of Fire Protection System (1 lot) 11. Supply & installation of Wastewater Treatment facility (1 lot)
DATE OF BIDDING	: 10 December 2020
DATE OF AWARD	: 21 January 2021
DATE OF NOTICE TO PROCEED	: 23 February 2021
CONTRACT DURATION	: 720 calendar days
APPROVED BUDGET AMOUNT	: P487,133,295.90
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: P485,000,086.63
VARIATION ORDER NO. 1 (Change Order No. 1/ Extra Work Order No. 1)	: P8,589,975.79 - Covering the request of PMO-Zamboanga for the construction of combined CHB and Gate Grill Fence including integrated Solar Lamp Post and construction of twelve (12) units Ticketing Booth.
REVISED CONTRACT AMOUNT (First Revision)	: P493,590,062.42
VARIATION ORDER NO. 2 (Change Order No. 2/ Extra Work Order No. 2)	: P1,651,724.61 - Covering the request of PMO-Zamboanga for the provision of storage shed which is necessary for the transfer of stored used materials, equipment and various valuable items from the CFS area which is now under the Globalport Management
REVISED CONTRACT AMOUNT (First Revision)	: P495,241,787.03
EFFECTIVITY DATE	: 23 February 2021
ORIGINAL EXPIRY DATE	: 12 February 2023

TIME ADJUSTMENT NO. 1 / TIME EXTENSION NO. 1	: 356 calendar days Covering the delays brought about by unworkable days due to bad weather condition for the period February 23, 2021 to February 12, 2023; due to late turn-over of the existing PTB for demolition and due to unforeseen circumstances brought about by the COVID-19 pandemic.
REVISED EXPIRY DATE (First Revision)	: 03 February 2024
TIME ADJUSTMENT NO. 2 / TIME EXTENSION NO. 2	: 63 calendar days Covering the delays brought about by unworkable days caused by bad weather condition for the period 13 February - 19 November 2023.
REVISED EXPIRY DATE (Second Revision)	: 06 April 2024
TIME EXTENSION NO. 3	: 151 calendar days Covering the additional contract time to facilitate execution of the said additional works and the delays caused by unworkable days brought by bad weather and extreme high heat index encountered at the project for the period 20 November 2023 - 06 April 20
REVISED EXPIRY DATE (Third Revision)	: 04 September 2024
TIME EXTENSION NO. 4	: 104 calendar days Covering the additional contract time to facilitate execution of the said additional works and the delays caused by unworkable days brought by bad weather and extreme high heat index encountered at the project for the period 07 April 2024
REVISED EXPIRY DATE (Fourth Revision)	: 17 December 2024
TIME EXTENSION NO. 5	: 34 calendar days Covering the delays caused by unworkable days brought by bad weather condition for the period 05 September 2024 to 02 December 2024.
REVISED EXPIRY DATE (Fifth Revision)	: 20 January 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 56.252% complete with a negative slippage of 43.748%.
REMARKS:	: - On-going. - Negative slippage was due to limited supply/ non-availability of construction materials, insufficient manpower, and unworkable weather condition. - Series of warning letters were sent to the contractor to undertake measures to fast track the completion of the project. - Liquidated damages will be imposed and to be deducted from the final billing claim.

PROJECT BRIEF

PROJECT TITLE	: BALINGOAN PORT EXPANSION PROJECT
LOCATION	: PORT OF BALINGOAN, MISAMIS ORIENTAL
CONTRACTOR	: PREMIUM MEGASTRUCTURE INC.
SCOPE OF WORK	A. UPGRADING OF EXISTING BACK-UP AREA Area = 6,242 sq.m. - Demolition, chipping, removal & disposal works: - Existing mooring bitt (2 sets) - Existing portion of fence & gates (198 l.m.) - Existing portion of R.C. Curb, concrete slope & coping wall (155 l.m.) - Existing concrete pavement (6,115 sq.m.) - Supply & placing of 3,500 PSI concrete for retaining walls, etc. (294 cu.m.) - Supply & installation of steel reinforcement for retaining walls, etc. (294 cu.m.) - Supply & placing of rubble concrete (209 cu.m.) - Supply & placing of selected fill, base course & gravel bedding (4,695 cu.m.) - Construction of PCCP (5,905 sq.m.) - Construction of Security Fence (1 lot) B. CONSTRUCTION OF NEW BACK-UP AREA Area = 10,832 sq.m. - Supply & placing of 3,500 PSI concrete for retaining walls, etc. (457 cu.m.) - Supply & installation of steel reinforcement for retaining wall, etc. (32,895 kg.) - Supply & placing of 50 to 1,000 kg/pc rocks (6,257 cu.m.) - Supply & installation of geotextile fabric (2,510 sq.m.) - Supply & placing of fill materials (50,621 cu.m.) - Supply & placing of gravel bedding & base course (1,350 cu.m.) - Supply & placing of cement treated base course (1,301 cu.m.) - Supply & placing of leveling course sand cushion (434 cu.m.) - Supply & installation of interlocking concrete paving blocks (8,670 sq.m.) - Construction of Security Fence (1 lot) - Supply & installation of reinforced concrete drainage pipe (134 l.m.) - Supply and installation of floodlight steel lamp post & accessories (11 sets) C. CONSTRUCTION OF RO-RO RAMP Area = 355.73 sq.m. - Supply, driving & chipping of 400 x 400mm PSC foundation piles (2,294 l.m.) - Handling & driving of steel pipe piles (1,600 l.m.) - Splicing & cutting of steel pipe piles (32 sets) - Extraction of clogged materials inside the SPP (17 cu.m.) - Supply & placing of concrete for superstructure (300 cu.m.) - Supply & installation of reinforcing steel bar for the superstructure (52,423 kg.)

7. Supply & installation of construction joints (107 l.m.)
8. Supply & installation of Rubber Dock Fenders (11 sets)
9. Supply & installation of mooring bollards (2 sets)

D. PORT OPERATIONS BLDG., PUMPHOUSE & GATE COMPLEX

1. Supply, driving & chipping of 400 x 400mm PSC foundation piles (2,294 l.m.)
2. Construction of 2-storey Port Operations Building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (3,082.50 sq.m., 500 pax)
3. Construction of Pumphouse & appurtenances (34 sq.m.)
4. Supply & installation of PPA logo & regulatory signages (1 lot)
5. Supply, delivery & installation of gang chairs (1 lot)
6. Supply & delivery of Office furniture (1 lot)
7. Construction of Gate Complex (127.5 sq.m.)
8. Supply, delivery & installation of distribution Transformer & accessories (1 lot)
9. Supply & installation of fire protection system (1 lot)
10. Supply & installation of wastewater treatment facility (1 lot)

DATE OF BIDDING	: 15 December 2020
DATE OF AWARD	: 21 January 2021
DATE OF NOTICE TO PROCEED	: 23 February 2021
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱418,169,554.41
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱411,799,343.26
VARIATION ORDER NO. 1 (Change Order No. 1/ Extra Work Order No. 1)	: ₱18,585,966.68 - Covers the requested additional works of the PMO, which include the construction of a generator shed, covered walkway, materials recovery facility, directional/panaflex signages, guardhouse, and public comfort room, and also addresses adjustments to some of the original items of work due to discrepancies between the Bill of Quantity (BOQ), original construction plans and the approved pre-construction survey plans.
REVISED CONTRACT AMOUNT (First Revision)	: ₱430,385,309.94
EFFECTIVITY DATE	: 23 February 2021
ORIGINAL EXPIRY DATE	: 14 December 2022
TIME EXTENSION NO. 1	: 192 calendar days Covering the delays caused by unworkable weather conditions encountered in the worksite from May 2021 - September 2022 particularly the construction of the new back-up area with a Port Operations Building.
REVISED EXPIRY DATE (First Revision)	: 24 June 2023
TIME EXTENSION NO. 2	: 89 calendar days Covering the delays due to weather disturbances from October 2022 - March 2023 affecting the continuity of works for the proposed back-up area and the construction of the Port Operations Building.

REVISED EXPIRY DATE

(Second Revision)

TIME EXTENSION NO. 3

: **21 September 2023**

: ***71 calendar days***

Covering the delays due to weather disturbances from April - August 2023 affecting the completion of the remaining works at the Port Operations Building (POB) and delaying further the subsequent demolition of the existing Passenger Terminal (PTB).

REVISED EXPIRY DATE

(Third Revision)

TIME EXTENSION NO. 4

: **01 December 2023**

: ***60 calendar days***

Covering the delays due to intermittent weather ("North East Monsoon/Amihan Rains) affecting the ongoing works at Port Operations Building (POB/pumphouse), installation of paving blocks at the remaining portion of the back-up area, and delay in the demolition of the old Passenger Terminal Building (PTB) prompting further an overdue in the completion of the project.

REVISED EXPIRY DATE

(Fourth Revision)

TIME EXTENSION NO. 5

: **30 January 2024**

: ***235 calendar days***

To facilitate the execution and completion of the considered additional works as detailed in the approved Variation Order No. 1

REVISED EXPIRY DATE

(Fifth Revision)

PROJECT STATUS

(As of 25 July 2025)

: **21 September 2024**

: - The project is 96.300% complete with a negative slippage of 3.700%.

REMARKS

- : - The project is partially suspended since 20 December 2024 due to pending compliance of requirements for the issuance of demolition permit required by the LGU.
- Negative slippage was due to the delayed demolition of existing PTB, pending transfer to new POB, and phasing of work to minimize port operation stoppage.
- Completed portion of the project (POB, RoRo Ramp and Portion of Back-Up Area) was already turned-over to PMO.
- Corresponding time adjustment will be processed to cover the issued suspension order.

PROJECT BRIEF

PROJECT TITLE	: REHABILITATION / UPGRADING OF POWER SUBSTATION
LOCATION	: PORT OF CAGAYAN DE ORO, CAGAYAN DE ORO, MISAMIS ORIENTAL
CONTRACTOR	: FABMIK CONST. & EQUIPMENT COMPANY INC. / JEJORS CONSTRUCTION CORPORATION/JV
SCOPE OF WORK	A. CONSTRUCTION OF POWER HOUSE BUILDING, SECURITY FENCE AND STEEL GATE 1. Construction of Power House Building (A = 494.45 sq.m.) a. Earthworks, Removal and Miscellaneous Works b. Concreting works c. Steel works d. Masonry Works e. Finishing Works f. Supply and install roofing materials g. Construction of Septic Vault and catch basin h. Supply and install toilet fixtures, water line, sewerage pipes and drainage pipes. i. Supply and install electrical system B. ELECTRICAL AND MECHANICAL WORKS 1. Excavation Works 2. Supply and place gravel bedding and concrete including reinforcements 3. Supply and install primary service entrance devices including accessories 4. Supply and install primary conduits and fittings including accessories 5. Supply and install primary cables including accessories 6. Supply and install switchgears assembly including accessories 7. Supply and install primary transformers including accessories 8. Supply and install generator sets including accessories 9. Supply and install distribution panels including accessories 10. Supply and install exterior underground distribution conduits and fittings including accessories 11. Supply and install grounding and lightning arrester including accessories 12. Testing and commissioning
DATE OF BIDDING	: 04 June 2021
DATE OF AWARD	: 06 July 2021
DATE OF NOTICE TO PROCEED	: 20 August 2021
CONTRACT DURATION	: 360 calendar days
APPROVED BUDGET AMOUNT	: ₱258,525,035.18

SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱257,492,715.26
EFFECTIVITY DATE	: 23 August 2021
ORIGINAL EXPIRY DATE	: 17 August 2022
TIME EXTENSION NO. 1	: 88 calendar days - Covering the delays due to late turn-over of the existing building/structures causing the delay in the demolition/removal works, a prerequisite requirement before constructing a powerhouse building, and the unfavorable weather conditions from October 2021 - July 2022 affecting the continuity of the building construction.
REVISED EXPIRY DATE (First Revision)	: 13 November 2022
TIME EXTENSION NO. 2	: 130 calendar days - Covering the delays due to the daily massive passenger/cargo operation traffic at the port of Cagayan de Oro affecting the excavation works for the underground wiring activity/ductbanks.
REVISED EXPIRY DATE (Second Revision)	: 23 March 2023
PROJECT STATUS (As of 25 July 2025)	: - The project is 95.258% complete with a negative slippage of 4.742%
REMARKS:	: - On-going. - Negative slippage of the project was due to shortage of manpower and materials for the remaining items of work, and due to busy port operations. - Series of warning letters were sent to the contractor to fast track the completion of the project. - Liquidated damages will be imposed and to be deducted from the final billing claim.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF PORT OPERATIONS BUILDING
LOCATION	: PORT OF BENONI, BRGY. BENONI, MAHINOG, CAMIGUIN
CONTRACTOR	: JEJOR'S CONSTRUCTION CORPORATION
SCOPE OF WORK	: A. PORT OPERATIONS BUILDING (AREA = 2,506.81 SQ.M.) (200 PAX CAP.)
DATE OF BIDDING	: 02 May 2022
DATE OF AWARD	: 26 May 2022
DATE OF NOTICE TO PROCEED	: 13 June 2022
CONTRACT DURATION	: 510 calendar days
APPROVED BUDGET AMOUNT	: ₱159,865,758.22
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱159,295,862.64
VARIATION ORDER NO. 1 (Change Order No. 1/ Extra Work Order No. 1)	: ₱3,454,460.98 - Covering the requested additional works of the PMO for the construction of the façade at the main entrance gate and the repainting of the existing CHB perimeter fence.
REVISED CONTRACT AMOUNT (First Revision)	: ₱162,750,323.62
EFFECTIVITY DATE	: 14 June 2022
ORIGINAL EXPIRY DATE	: 05 November 2023
TIME EXTENSION NO. 1	: 171 calendar days - Covering the delays due to weather disturbances from July 2022 - May 2023 affecting the preliminary works for building construction which caused further delays in the completion of the concreting/ masonry works and the subsequent activities as programmed in the previously approved work schedule (PERT-CPM).
REVISED EXPIRY DATE (First Revision)	: 24 April 2024
TIME EXTENSION NO. 2	: 146 calendar days - Covering the delays due to unworkable weather from June 2023 - April 2024 affecting the ongoing concreting/masonry/architectural works and other subsequent activities as programmed in the previously approved revised work schedule for the building construction.
REVISED EXPIRY DATE (Second Revision)	: 17 September 2024
TIME EXTENSION NO. 3	: 75 calendar days - Covering the delays due to weather disturbance (heat index/rainy days) from March to July 2024 affecting the ongoing concreting, structural steel, roof framing, and other subsequent architectural finishes as programmed in the previously approved revised work schedule for the building construction.
REVISED EXPIRY DATE (Third Revision)	: 01 December 2024
TIME EXTENSION NO. 4	: 60 calendar days - Facilitates the execution and completion of the considered additional works outlined in the approved Variation Order No. 1
REVISED EXPIRY DATE (Fourth Revision)	: 30 January 2025

TIME EXTENSION NO. 5

: **89 calendar days**

Covering the delays due to inclement unworkable weather disturbances affecting the critical activities related to masonry, roof framing, and sheathing, architectural finishes, and concrete pavement from August - December 2024.

REVISED EXPIRY DATE

(Fifth Revision)

: **29 April 2025**

PROJECT STATUS

(As of 25 July 2025)

: - The project is 93.130% complete with a negative slippage of 6.870%.

REMARKS:

- : - On-going.
- Negative slippage of the project was due to unworkable weather condition and lack of manpower.
- Warning letters were sent to the contractor to fast track the completion of the project.

PROJECT BRIEF

PROJECT TITLE	: MALALAG PORT EXPANSION AND RESTORATION PROJECT
LOCATION	: PORT OF MALALAG, MALALAG, DAVAO DEL SUR
CONTRACTOR	: HI-TONE CONSTRUCTION & DEVELOPMENT CORPORATION/ KHAN KON CHI CONSTRUCITON AND DEVELOPMENT CORP./ JV
SCOPE OF WORK	A. CONSTRUCTION OF PORT OPERATIONAL AREA ON FILL (AREA = 3,562.52 SQ.M.) 1. Supply and drive A252 Grade 2, 900mmØ x 13mm thk. Steel Pipe Sheet Piles (624 m.t. equivalent to 2,054 l.m.), including application of polyurethane external coating (2,010 sq.m.), supply and place sand filler (474 cu.m.) concrete filler (190 cu.m.), installation of reinforcing steel cage bar (24,069 kg of various sizes), extraction of clogged materials (301 cu.m.), cutting of steel pipe sheet piles up to cut-off elevation and installation of reinforcing band tip (79 pcs) 2. Supply and drive of concrete piles (0.35m x 0.525m x 25 m PSC sheet piles - 1,225 l.m., RC corner sheet piles - 100 l.m. and 0.45m x 0.45m x 25m PSC anchor piles 0 1,300 l.m.), including chipping and cutting of newly driven piles up to required elevation (105 pcs) 3. Supply and installation of steel channel wale (5,917 kg), tie-rod (52 pcs - 60mmØ x 17m), geotextile fabric (1,833 sq.m.) and various materials for Port Lighting System 4. Construction of rock bulkhead (3,327 cu.m.), fill materials (10,676 cu.m.), reinforced concrete for retaining wall, anchor block, RC curb, CHB column, lamp post foundation and pedestal post (414 cu.m. of concrete and 30,357 kg of reinforcing steel bars of various sizes) 5. Construction of CHB wall (128 sq.m.), including plastering with painting (290 sq.m.), and installation of various materials for cyclone wire mesh (191 sq.m.) 6. Construction of interlocking concrete block pavement (3,262 sq.m.) and PCCP (300mm thk., 96 sq.m.), including aggregate base course (544 cu.m.) cement treated base course (489 cu.m.), sand cushion (163 cu.m.) and concrete edging (245 sq.m.) 7. Construction of catch drain manhole (10 sets) and reinforced concrete pipe (610mmØ - 123 l.m.), including gravel bedding (113 cu.m.) 8. Remove and turn-over to authority existing mooring bollard (10 sets), existing RDF (8 sets), demolish and dispose existing fish landing structure (116 sq.m.) B. CONSTRUCTION OF PORT OPERATIONAL AREA ON PILES (AREA = 1,493.54 SQ.M.)

1. Supply and drive A252 Grade 2, 700mmØ x 12mm thk. Steel Pipe Piles (1,234 m.t. equivalent to 6,062 l.m.), including application of polyurethane external coating (3,730 sq.m.), supply and place concrete filler (693 cu.m.), installation of reinforcing steel cage bar (153,490 kg of various sizes), extraction of clogged materials (253 cu.m.), splicing, cutting of steel pipe piles up to cut-off elevation and installation of reinforcing band tip (118 pcs)
2. Supply and place 3,500 PSI concrete (806 cu.m.) and reinforcing steel bars (137,757 kg of various sizes for superstructure

C. RESTORATION OF EXISTING PORT OPERATIONAL AREA (AREA = 757.53 SQ.M.)

1. Excavate/backfill and compaction of existing fill materials (730 cu.m.), scraping/cutting of existing materials (528 cu.m.) including subgrade preparation (758 sq.m.), demolition of existing concrete pavement (928 sq.m.) and chipping of existing retaining wall (57 l.n.)
2. Construction of interlocking concrete block pavement (579 sq.m.), including aggregate base course (114 cu.m.), cement treated base course (87 cu.m.), sand cushion (29 cu.m.) and concrete edging (166 sq.m.)
3. Construction of catch drain manhole (4 sets) and reinforced concrete pipe 9610mmØ -48 l.m.) including gravel bedding (7 cu.m.)
4. Supply and place 3,500 PSI concrete (26 cu.m.) and reinforcing steel bars (2,366 kg of various sizes for retaining wall built-up)

DATE OF BIDDING	: 26 July 2023
DATE OF AWARD	: 16 August 2023
DATE OF NOTICE TO PROCEED	: 13 September 2023
CONTRACT DURATION	: 600 calendar days
APPROVED BUDGET AMOUNT	: ₱434,126,321.27
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱432,143,620.19
VARIATION ORDER NO. 1 (Change Order No. 1/ Extra Work Order No. 1)	: ₱34,572,940.60 - Covering the approved substitution of Z-type steel sheet piles for the initially designed PSC sheet piles due to difficulties/non-availability and the additional splicing/length to SPP original pile length schedule to attain the required bearing capacity
REVISED CONTRACT AMOUNT (First Revision)	: ₱466,716,560.79
EFFECTIVITY DATE	: 14 September 2023
ORIGINAL EXPIRY DATE	: 05 May 2025
TIME EXTENSION NO. 1	: 67 calendar days To facilitate the execution and completion of the considered additional works as detailed in the approved Variation Order No. 1
REVISED EXPIRY DATE (First Revision)	: 11 July 2025
TIME EXTENSION NO. 2	: 100 calendar days Covering the delays due to inclement unworkable weather disturbances affecting the critical activities for retaining walls, superstructures, rockworks, and fill from June 2024 to January 2025.
REVISED EXPIRY DATE (First Revision)	: 19 October 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 93.588% complete with a negative slippage of 1.827%.
REMARKS:	: - On-going.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF ADMINISTRATION BUILDING
LOCATION	: PORT OF ZAMBOANGA, ZAMBOANGA CITY
CONTRACTOR	: PREMIUM MEGASTRUCTURES INCORPORATED
SCOPE OF WORK	: A. ADMINISTRATION BUILDING & PUMPHOUSE 1. Supply, driving & chipping of 450 x 450mm PSC foundation piles (3,060 l.m.) 2. Construction of 3-storey administration building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting, etc. (4,771.56 sq.m.) 3. Construction of pumphouse & appurtenances 4. Supply, delivery & installation of distribution transformer & accessories 5. Supply & installation of fire protection system 6. Supply & installation of wastewater treatment facility 7. Supply and installation of 100 kw solar panel
DATE OF BIDDING	: 24 August 2023
DATE OF AWARD	: 21 September 2023
DATE OF NOTICE TO PROCEED	: 06 November 2023
CONTRACT DURATION	: 540 calendar days
APPROVED BUDGET AMOUNT	: ₱258,995,541.86
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱256,295,541.86
EFFECTIVITY DATE	: 07 November 2023
ORIGINAL EXPIRY DATE	: 29 April 2025
TIME EXTENSION NO. 1	: 76 calendar days Covering the delays caused by modification to the originally approved development plan affecting the essential preliminary task required before constructing the designed admin building.
REVISED EXPIRY DATE (First Revision)	: 14 July 2025
TIME EXTENSION NO. 2	: 73 calendar days Covering the delays due to inclement, unworkable weather disturbances that have adversely affected the critical activities for excavation, earthfill, pile driving, and other preliminary activities from March 2024 to Jaunary 2025
REVISED EXPIRY DATE (Second Revision)	: 25 September 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 30.996% complete with a negative slippage of 47.507%.
REMARKS	: - On-going. - Negative slippage was due to insufficient manpower, breakdown of pile driving equipment and unworkable weather condition. - Warning letters were sent to the contractor to undertake measures to cope with the project's delay.

PROJECT BRIEF

PROJECT TITLE	: PLARIDEL PORT EXPANSION AND IMPROVEMENT PROJECT
LOCATION	: PORT OF PLARIDEL, PLARIDEL, MISAMIS OCCIDENTAL
CONTRACTOR	: WTG CONSTRUCTION AND DEVELOPMENT CORPORATION / MINDANAO ROCK /JV
SCOPE OF WORK	A. REMOVAL AND DISPOSAL WORKS 1. Removal and disposal or turn-over of various items affected by the project, namely; cyclone wire fence (9 l.m.), mooring/breasting dolphins (2 set), RC curb (14 l.m.), seawall (156 cu.m.), steel pipe piles (15 pcs), concrete pavement (98 sq.m.), interlocking concrete block pavement (165 sq.m.), RC deck (126 sq.m.) concrete piles (14 pcs), mooring bollard (2 pcs), RDF (6 pcs) and lamp post (2 pcs) 2. Removal and re-install existing mooring bollard (3 set) and existing RDF (2 sets), including provision of new accessories (bolts, nuts, washers, etc.) 3. Scrape/cut and dispose existing base materials (53 cu.m.) including subgrade preparation B. CONSTRUCTION OF PORT OPERATIONAL AREA ON FILL (AREA = 317.28 SQ.M.) 1. Construction of rock bulkhead (628 cu.m.), fill materials (896 cu.m.), reinforced concrete for retaining wall, wing wall, RC curb, shear key, floodlight foundation, floodlight foundation at platform, edge wall, concrete pedestal post and concrete for RoRo ramp conversion (212 cu.m. of concrete and 22,745 kg of reinforcing steel bars of various sizes) 2. Construction of interlocking concrete block pavement (262 sq.m.) and PCCP (300m thk., 297 sq.m.) including aggregate base course (103 cu.m.) cement treated base course (39 cu.m.), sand cushion (13 cu.m.) and construction joint (42 l.m.) 3. Construction of catch drain manhole (4 sets) and reinforced concrete pipe (610mmØ - 48 l.m.) including gravel bedding (12 cu.m.) and excavation/backfilling works (274 cu.m.) 4. Supply, fabricate and install various materials for security fence and gate (167 sq.m.), including painting (68 sq.m.) C. CONSTRUCTION OF PORT OPERATIONAL AREA ON PILES (AREA = 3,420.00 SQ.M.) 1. Supply and drive 400mm x 400mm PSC piles (17,635 l.m.) including splicing chipping/cutting to required elevation (444 pcs) 2. Supply and place 3,500 PSI concrete (1,384 cu.m.) and reinforcing steel bars (225,619 kg of various sizes) for superstructure, including construction joint (398 l.m.)

D. CONSTRUCTION OF RC WHARF (AREA = 2,250.00 SQ.M.)

1. Supply and drive A252 Grade 2, 500mmØ x 10mm/13mm thk. Steel pipe piles (1.512 m.t. equivalent to 10,873 l.m.) including application of polyurethane external coating (4,650 sq.m.), supply and place concrete filler (582 cu.m.), installation of reinforcing steel cage bar (160,194 kg of various sizes), extraction of clogged materials (182 cu.m.), splicing, cutting of piles up to cut-off elevation and installation of reinforcing band tip (206 sets)
2. Supply and place 3,500 PSI concrete (1,087 cu.m.) and reinforcing steel bars (190,594 kg of various sizes) for superstructure, including construction joint (115 l.m.)
3. Supply and installation of Rubber Dock Fender (V-500H x 1500L - 4 sets and V-600H x 1500L - 10 sets) including accessories
4. Supply and installation of mooring bollard (50T, T-head - 5 sets) including accessories

E. CONSTRUCTION OF MOORING/BREASTING DOLPHIN (NUMBER = 2 UNITS)

DATE OF BIDDING	: 29 August 2023
DATE OF AWARD	: 12 September 2023
DATE OF NOTICE TO PROCEED	: 11 October 2023
CONTRACT DURATION	: 660 calendar days
APPROVED BUDGET AMOUNT	: ₱639,338,328.31
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱637,743,254.10
EFFECTIVITY DATE	: 12 October 2023
ORIGINAL EXPIRY DATE	: 01 August 2025
TIME EXTENSION NO. 1	: 73 calendar days Covering the delays due to busy port operations and bad weather conditions from November 2023 to August 2024.
REVISED EXPIRY DATE (First Revision)	: 13 October 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 81.272% complete and progressing ahead of 1.196%.
REMARKS:	: - On-going. - Projected accomplishment was based on the proposed time extension/adjustment of the project.

PROJECT BRIEF

PROJECT TITLE	: CAGAYAN DE ORO PORT EXPANSION PROJECT
LOCATION	: PORT OF CAGAYAN DE ORO, CAGAYAN DE ORO, MISAMIS ORIENTAL
CONTRACTOR	:
SCOPE OF WORK	A. CONSTRUCTION OF PORT OPERATIONAL AREA ON FILL (AREA = 11,906.34 SQ.M.) 1. Chipped-off existing RC curb and smoothen with mortar (130 l.m.) including structure to expose bar for anchoring of new RSB (38 l.m.) 2. Supply and drive of concrete piles (0.35m x 0.525m x 10m PSC sheet piles - 2,570 l.m., RC corner sheet piles - 30 l.m. and 0.45m x 0.45m x 26m PSC piles - 26 l.m.) 3. Supply and installation of tie-rod (50mm Ø x 1/3m - 68 pcs) including accessories 4. Construction of rock bulkhead (14,762 cu.m.), including geotextile fabric (5,241 sq.m.), fill materials (45,248 cu.m.), reinforced concrete for retaining walls, RC curb, coping wall, anchor block, lateral drainage, catch drain manhole, high mask tower foundation, concrete pedestal post and duckbank (840 cu.m.) of concrete and 82,440 kg of reinforcing steel bars of various sizes) 5. Construction of interlocking concrete block pavement (10,816 sq.m.) including aggregate base course (1,700 cu.m.), cement treated base course (1,622 cu.m.), sand cushion (541 cu.m.) and concrete edging (668 sq.m.) 6. Supply, fabricate and install hot-dipped galvanized trench grate cover 7. Supply and instalation of various materials for port lighting (1 lot) B. CONSTRUCTION OF RC RELIEVING PLATFORM 1. Supply and drive 450mm x 450mm PSC piles (5,676 l.m.) including chipping/cutting to required elevation (215 pcs) 2. Supply and place 3,500 PSI concrete (1,151 cu.m.) and reinforcing steel bars (152,560 kg of various sizes) for superstructure, including construction joint (459 l.m.) C. CONSTRUCTION OF RC WHARF EXTENSION (AREA = 2,580.00 SQ.M.) 1. Supply and drive A252 Grade 2, 600mmØ x 13mm thk. steel pipe piles (1.225 m.t. equivalent to 6,507 l.m.), including application of polyurethane external coating (7,148 sq.m.), supply and place concrete filler (1,104 cu.m.), installation of reinforcing steel cage bar (218,176 kg of various sizes), extraction of clogged materials (736 cu.m.), cutting of piles up to cut-off elevation and installation of reinforcing band tip (237 sets) and sand filler (184 cu.m.)

2. Supply and place 3,500 PSI concrete (1,647 cu.m.) and reinforcing steel bars (219,995 kg of various sizes) for superstructure, including construction joint (209 l.m.)
3. Supply and installation of Rubber Dock Fender (M-400H x 1500L - 11 sets and M-800H x 2000L - 11 sets) including accessories
4. Supply and installation of mooring bollard (100T, T-head - 11 sets) including accessories
5. Supply and installation of various materials for water supply line (1 lot)

DATE OF BIDDING	:	
DATE OF AWARD	:	
DATE OF NOTICE TO PROCEED	:	
CONTRACT DURATION	:	600 calendar days
APPROVED BUDGET AMOUNT	:	₱691,416,840.44
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	
EFFECTIVITY DATE	:	
ORIGINAL EXPIRY DATE	:	
PROJECT STATUS	:	- Bidding on 23 August 2023 was postponed - Bidding to be re-scheduled.
REMARKS:	:	

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF WELCOME CENTER
LOCATION	: PORT OF JUBANG (CRUISE), DAPA, SURIGAO DEL NORTE
CONTRACTOR	: MAC BUILDERS CORPORATION
SCOPE OF WORK	A. CONSTRUCTION OF WELCOME CENTER (AREA = 1,095.18 SQ.M.) 1. Excavation and backfilling works for building foundations, drainage, septic vault, duct bank and bank hole, including disposal of excess fill materials (260 cu.m.) 2. Supply, driving and chipping of 400 x 400mm PSC foundation piles (400 l.m.) 3. Subgrade preparations and soil treatment (1,699 sq.m.) 4. Supply, spread and compact aggregate sub-base course (495 cu.m.) 5. Supply, spread and compact aggregate base course (107 cu.m.) 6. Supply, place and compact gravel bedding for building foundations, ramps, step-up, etc. (129 cu.m.) 7. Supply and place lean concrete for pile caps (2 cu.m.) 8. Supply and place 3,500 PSI conc for bldg foundations/pile cap, columns, beams, trench drain, etc (213 cu.m.) 9. Supply and install steel reinf. for bldg foundations/pile cap, columns, beams, trench drain, etc. (59,103 kg) 10. Supply and install steel rafters, purlins, sag rods, stiffener plates, steel plates, base plates, etc (1 lot) 11. Construct 3,500 PSI concrete slab and ramp on-fill including reinforcement (442 sq.m.) 12. Construct 150mm thick CHB wall including reinforcement (836 s.qm.) 13. Supply and place 13mm thick cement plaster finish (1,563 sq.m.) 14. Supply and apply elastomeric paint (791 sq.m.) 15. Supply and apply flat latex paint (142 sq.m.) 16. Supply and apply corrosion protection/metal protecting coating (metal epoxy paint) (3,363 sq.m.) 17. Supply and apply quick dry enamel paint (3,388 sq.m.) 18. Supply and place 0.8mm thick wood grain laminate (90 sq.m.), 0.70mm thick travertine silver laminate 912 sq.m.) and 2900mm x 218mm x 28mm WPC fluted panels (3 sq.m.) 19. Supply and apply water proofing (106 sq.m.) 20. Supply and install 600mm x 600mm homogenous tiles (cement look) (1,045 sq.m.) 21. Supply and install 600mm x 600mm unglazed porcelain floor tiles (77 sq.m.) 22. Supply and install 600mm x 600mm unglazed ceramic floor tiles (24 sq.m.)

23. Supply and place non-skid / rough cement floor finish (25 sq.m.)
24. Supply and install 300mm x 600mm glazed porcelain wall tiles (303 sq.m.)
25. Supply and install 300mm x 300mm adobe wall stone cladding (408 sq.m.)
26. Supply and install 300mm x 300mm warning tactile (3 sq.m.)
27. Supply and install 12mm thick quartz stone countertop (16 sq.m.)
28. Supply, fabricate and install modular kitchen counter and cabinet (1 lot)
29. Supply, fabricate and install plant boxes (8 set)
30. Supply and install 2900mm x 218mm x 28mm WPC fluted ceiling panel (light walnut) on 0.40m thick galvanized steel ceiling suspension system (1,355 sq.m.)
31. Supply and install 12mm thick moisture resistant gypsum board on 0.40mm thick galvanized steel ceiling suspension system (141 sq.m.)
32. Supply and install 600mm x 600mm x 19mm thick mineral fibre acoustic lay-in panel on galvanized steel exposed grid and framing finished with low sheen white enamel (12 sq.m.)
33. Supply and install 0.60mm thick stone coated rib type cold-rolled steel roofing with double bubble double foil insulation including accessories (1,448 sq.m.)
34. Supply, fabricate and install aluminum vent louver including all needed hardware and accessories (3 set)
35. Supply and install vertical lattice (1.5mm thick aluminum tubular in powder coated) and stainless steel materials, buffed finish of various sizes including accessories and other incidentals (1 lot)
36. Supply and install heavy duty 1.5mm thk. aluminum framed powder coated finish with 12mm thk. Reflective tempered double swing glass door, fixed type and sliding type glass windows (1 lot)
37. Supply and install fabricated wooden panel swing doors and marine plywood flush doors all in laminate finish, including reflective tempered glass/louver, door jambs, hinges and locksets (1 lot)
38. Supply and install PVC louver double swing door including jambs and accessories (4 set)
39. Supply, fabricate and install compact laminate phenolic board toilet partition 12mm thk.(1 lot)
40. Supply and install toilet fixtures and accessories (1 lot)
41. Supply and install water line pipes and fittings including accessories (1 lot)
42. Supply and install sewerage pipes and fittings including accessories (1 lot)
43. Construct hot-dipped galvanized trench drain cover including accessories (45 l.m.)
44. Construct portland cement concrete pavement (300mm thk.) including steel reinforcements (537 sq.m.)
45. Electro/mechanical system (1 lot)

46. Construct pumphouse including domestic water tank, fire tank, cistern tank, booster pump, pressure tank, catch basin, manhole, electrical system and all incidentals (1 lot)
47. Supply and install wastewater treatment facility (sewage treatment plant, STP) with built-in regulating tank including all appurtenances, testing and commissioning (1 lot)
48. Supply, deliver and install emergency visibility signages (high temperature curing manufactured photoluminescent signs and egress path markings) including stair nosing, fire extinguisher markings (1 lot)
49. Supply, deliver and install office and kitchen furnitures including accessories (1 lot)
50. Supply and install PPA logo and port signages including accessories (1 lot)
51. Construct guardhouse and gate including all accessories and other appurtenances (1 lot)

DATE OF BIDDING	: 29 May 2024
DATE OF AWARD	: 20 June 2024
DATE OF NOTICE TO PROCEED	: 01 August 2024
CONTRACT DURATION	: 450 calendar days
APPROVED BUDGET AMOUNT	: ₱91,389,243.28
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱90,389,239.68
EFFECTIVITY DATE	: 02 August 2024
ORIGINAL EXPIRY DATE	: 25 October 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 37.522% complete with a negative slippage of 26.127%.
REMARKS:	: - On-going. - Negative slippage of the project was due to unworkable weather condition. - Warning letters were sent to the contractor advising them to undertake measures to cope with the project's delay.

PROJECT BRIEF

PROJECT TITLE	: GLAN PORT RECONSTRUCTION PROJECT
LOCATION	: PORT OF GLAN, SARANGANI
CONTRACTOR	: MAMSAR CONSTRUCTION & INDUSTRIAL CORP.
SCOPE OF WORK	A. REMOVAL, DEMOLITION AND EXCAVATION WORKS B. RC WHARF WITH RORO RAMP - Supply, deliver and drive steel pipe piles (A252 Grade 2, 500mmØ x 11mm and 14mm thk) test piles with protective external coating (2 on.) - Supply and deliver to site steel pipe piles (A252 Grade 2, 500mmØ x 11mm and 14mm thk) (1,219 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (3,505 sq.m.) - Handle, pitch and drive vertical steel pipe piles (500mm Ø x 11mm and 14mm thk) (3,900 l.m.) and bater steel pipe piles (500mmØ x 11mm and 14mm thk) (4,266 l.m.) including supply and installation of reinforcing cylinder band at the tip of the steel pipe piles (154 no.) and extraction of clogged materials (249 cu.m.) - Splicing 500mm diameter steel pipe pile (154 no.) - Supply and install reinforcing steel cage for steel pipe piles (126,557 kg.) - Supply and place 3,500 PSI concrete filler for steel pipe piles (449 cu.m.) - Supply and install steel reinforcement for the superstructure (133,387 kg.) - Supply and place 3,500 PSI concrete for the superstructure (723 cu.m.) - Supply and install hot-dipped galvanized angle bar, 100mm x 100mm x 10mm for construction joint, including dowel bars (130 l.m.) - Supply, deliver to site and install Rubber Dock Fender (V600H x 1,500L) including accessories (10 sets) - Supply, deliver to site and install mooring bollard (50-tons, t-head) including accessories (4 sets) C. PORT OPERATIONAL AREA AND REHABILITATION OF PCCP - Supply and place concrete blocks including lifting handle (Concrete Block 1= 70 sets, concrete block 2 = 84 sets, concrete block 3 = 102 set) - Supply and place 1,000 kg. armour rocks (1,837 cu.m.) and 50-100 kg. core rocks (2,559 cu.m.) - Supply and install geotextile fabric (2,366 sq.m.)

4. Supply and place sand and gravel fill (4,566 cu.m.)
5. Supply, spread and compact aggregate sub base course (1,886 cu.m.) and aggregate base course (929 cu.m.)
6. Supply, place and compact gravel bedding (5 cu.m.)
7. Supply and place 3,500 PSI concrete for concrete for edge wall, RC ditch, concrete edge and shear key (316 cu.m.)
8. Supply and install steel reinforcement for concrete for edge wall, RC ditch, concrete edge and shear key (18,156 kgs.)
9. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (4,592 sq.m.)
10. Supply and install trench grate cover for lateral drainage including built up frame, dowels and other miscellaneous items (60 l.m.)
11. Construct CHB wall security fence including accessories (72 l.m.)

D. PASSENGER TERMINAL BUILDING WITH TMO OFFICE

1. Excavation/backfilling works
2. Supply and driving of 400 x 400mm PSC foundation piles (378 l.m.)
3. Construction of 1-storey Passenger Terminal Building, complete with architectural finishes, electro/mechanical, water/sewerage system, painting etc. (394.89 sq.m.)
4. Supply, delivery and installation of distribution transformer and accessories
5. Port Lighting System and Solar Power System

DATE OF BIDDING	: 30 July 2024
DATE OF AWARD	: 19 August 2024
DATE OF NOTICE TO PROCEED	: 24 September 2024
CONTRACT DURATION	: 720 calendar days
APPROVED BUDGET AMOUNT	: ₱363,294,417.44
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱361,972,428.95
EFFECTIVITY DATE	: 24 September 2024
ORIGINAL EXPIRY DATE	: 13 September 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 1.116% complete with a negative slippage of 5.374%.
REMARKS:	: - On-going. - Projected accomplishment was based on the proposed time adjustment due to the delays brought by deferred issuance/approval of ECC.

PROJECT BRIEF

PROJECT TITLE	: MASAO PORT EXPANSION AND IMPROVEMENT PROJECT
LOCATION	: PORT OF MASAO, BUTUAN CITY, AGUSAN DEL NORTE
CONTRACTOR	: UKC BUILDERS INC. / EVENPAR CONST. AND DEV'T CORP. JV
SCOPE OF WORK	A. CLEARING, DEMOLITION, REMOVAL AND EXCAVATION WORKS B. UPGRADING OF PAVEMENT AT AREA A AND AREA D - Supply and place 3,500 PSI concrete for edge wall, RC ditch, concrete edge and shear key (117 cu.m.) - Supply and install steel reinforcement for edge wall, RC ditch, concrete edge and shear key (3,226 kg.) - Supply and place 1,000 kg. armour rocks (315 cu.m.) and 50-100 kg. core rocks (341 cu.m.) - Supply and install geotextile fabric (375 sq.m.) - Supply and place sand and gravel fill (1,888 cu.m.) - Supply, spread and compact aggregate sub base course (2,533 cu.m.), aggregate base course (2,397 cu.m.), leveling course base cushion (118 cu.m.) and cement treated base course (353 cu.m.) - Supply and place and compact gravel bedding (9 cu.m.) - Reinstallation of the removed interlocking concrete block pavement to Area D (2,355 sq.m.) - Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joint (10,217 sq.m.) - Construct CHB wall security fence including accessories (241 l.m.) C. CONSTRUCTION OF CONTINUOUS RORO RAMP AND UPGRADING OF THE DAMAGED PCCP AT AREA B - Supply and deliver to site 700mm Ø x 13mm thk tubular steel piles (Grade S355 JR) (1,042 m.t.) including pile connections and application of polyurethane external coating and mastic filler for steel pipe piles (3,048 sq.m.) - Handle, pitch and drive tubular steel piles (700mmØ x 13mm thk) (4,729 l.m.) including extraction of clogged materials (60 cu.m.), installation of steel cage (37,659 kg.), placing of concrete filler (238 cu.m.) and sand fill (301 cu.m.) - Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (15,066 kg.) - Supply, deliver and drive 450mm x 450mm PSC pile (1,700 l.m.) including chipping and cutting of newly driven piles (68

no.)

5. Supply and install tie-rods of various sizes and length (High-tension, steel 45) including accessories (88 sets)
6. Supply and place 3,500 psi, concrete for RC curb, edge wall, wing wall, retaining wall, coping wall, mooring block, anchor pile, anchor wall, anchor block, lateral drainage, catch drain manhole, outfall and lamp post foundation (65,030 kgs.)
7. Supply and install steel reinforcement for RC curb, edge wall, wing wall, retaining wall, coping wall, mooring block, anchor pile, anchor wall, anchor block, lateral drainage, catch drain manhole, outfall and lamp post foundation (65,030 kgs.)
8. Supply and place 50-100 kg core rocks (5,016 cu.m.)
9. Supply and install geotextile fabric (2,785 sq.m.)
10. Supply and place sand and gravel fill (23,930 cu.m.)
11. Supply, spread and compact aggregate sub base course (3,250 cu.m.) and aggregate base course (1,090 cu.m.)
12. Supply, place and compact gravel bedding for RC curb, lamp post foundation and duct bank (107 cu.m.)
13. Construct Portland Cement Concrete Pavement (4,503 sq.m.) and reinforced concrete pavement (945 sq.m.)
14. Supply and install reinforced concrete pipe culvert 900mmØ (59 l.m.) including trench grate cover and catch drain manhole cover (194 l.m.) and other miscellaneous items
15. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including accessories (18 sets)
16. Supply, deliver to site and install mooring bollard (35-tons, T-head) including accessories (4 sets)
17. Construct Port Lighting System including all appurtenances (1 lot)

D. BREASTING DOLPHINS (2 UNITS)

1. Supply and deliver to site steel pipe piles (A252 Grade 2, 500mm Ø x 9mm&12mm thk) (112 m.t.) including application of polyurethane external coating and mastic filler for steel pipe piles (381 sq.m.)
2. Handle, pitch and drive vertical steel pipe piles (500mm Ø x 9mm&12mm thk) (144 l.m.) and batter steel pipe piles (500mm Ø x 9mm&12mm thk)(740 l.m.) including supply and installation of reinforcing cylinder band at the tip of the steel pipe piles (24 no.)
3. Splicing 500mm dia steel pipe piles (21,025 kg.)
4. Supply and install reinforcing steel cage bars for steel pipe piles (21,025 kg.)
5. Supply and place 3,500 PSI concrete filler for steel pipe piles (52 cu.m.)
6. Supply and install steel reinforcement for the superstructure (1,132 kg.)
7. Supply and place 3,500 PSI concrete for the superstructure (34 cu.m.)
8. Supply, deliver to site and install Rubber Dock Fender (V500H x 1,500L) including accessories (2 sets)
9. Supply, deliver to site and install mooring bollard (35-tons, T-head) including accessories (2 sets)

E. REHABILITATION OF CARGO SHED

DATE OF BIDDING	: 30 July 2024
DATE OF AWARD	: 19 August 2024
DATE OF NOTICE TO PROCEED	: 06 September 2024
CONTRACT DURATION	: 720 calendar days
APPROVED BUDGET AMOUNT	: ₱499,100,247.21
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱498,091,820.00
EFFECTIVITY DATE	: 09 September 2024
ORIGINAL EXPIRY DATE	: 29 August 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 66.027% complete and progressing ahead of 9.060%.
REMARKS:	: - Ongoing.

PROJECT BRIEF

PROJECT TITLE	: CONSTRUCTION OF CRUISE SHIP PORT
LOCATION	: PORT OF BALBAGON, MAMBAJAO, CAMIGUIN
CONTRACTOR	: MAMSAR CONSTRUCTION & INDUSTRIAL CORP./ JEJOR'S CONSTRUCTION CORPORATION/ JV
SCOPE OF WORK	A. RC WHARF (12M X 117M) (AREA = 1,404.00 SQ.M.) 1. Supply and deliver to site steel pipe piles (A252 Grade 2, Ø 700mm x 13mm & 12mm thk) (1,239 m.t.) 2. Handle, pitch and drive vertical steel pipe piles (Ø 700mm x 13mm & 12mm thk) (2,886 l.m.) and batter steel pipe piles (Ø 700mm x 13mm & 12mm thk.) (2,964 l.m.) including supply and installation of reinforcing cylinder band at the tip of steel pipe piles (156 no.) 3. Splicing Ø 700mm steel pipe pile (156 no.) 4. Application of polyurethane external coating for steel pipe piles (5,489 sq.m.) 5. Extraction of clogged materials inside the steel pipe piles (312 cu.m.) 6. Supply and place 3,500 PSI concrete filler for steel pipe piles (1,002 cu.m.) 7. Supply and install steel cage bar for steel pipe piles (227,726 kg.) 8. Supply and place 3,500 PSI concrete for the superstructure (991 cu.m.) 9. Supply and install steel reinforcement for the superstructure (137,064 kg) 10. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (45 l.m.) 11. Supply, deliver to site and install 1,000H cone type Rubber Dock Fender including accessories (10 sets) 12. Supply, deliver to site and install Rubber Dock Fender (V400H x 2,000L) including accessories (11 sets) 13. Supply, deliver to site and install mooring bollard (100-tons, T-head) including accessories (10 sets) 14. Supply, deliver to site and install mooring bollard (50tons, T-head) including accessories (6 sets) B. RC PLATFORM (AREA = 1,147.11 SQ.M.) 1. Supply and deliver to site PSC piles (450mm x 450mm) (6,110 l.m.) 2. Handle, pitch and drive vertical PSC piles (450mm x 450mm) 2,870 l.m.) and batter PSc piles (450mm x 450mm) (3,240 l.m.) 3. Splicing of PSC piles (172 no.)

4. Chip/cut and dispose portion of driven PSC piles up to required elevation (172 no.)
5. Supply and place 3,500 PSI concrete for the superstructure (539 cu.m.)
6. Supply and install steel reinforcement for the superstructure (81,637 kg.)
7. Supply and install hot-dipped galvanized 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (54 l.m.)
8. Supply, deliver to site and install Rubber Dock Fender (V400H x 2,000L) including accessories (8 sets)
9. Supply, deliver to site and install mooring bollard (50-tons, T-head) including accessories (2 sets)

C. ACCESS TRESTLE (9M X 75M) (AREA = 675 SQ.M.)

1. Supply and deliver to site PSC piles (450mm x 450mm) (3,250 l.m.)
2. Handle, pitch and drive vertical PSC piles (450mm x 450mm) (1,600 l.m.) and batter PSC piles (450mm x 450mm) (1,650 l.m.)
3. Splicing of PSC piles (100 no.)
4. Chip/cut and dispose portion of driven PSC piles up to required (100 no.)
5. Supply and place 3,500 PSI concrete for the superstructure (329 cu.m.)
6. Supply and install steel reinforcement for the superstructure (43,937 kg.)
7. Supply and install hot-dipped galvanized BWT 100mm x 12mm bar for construction joint-1, including dowel bars (9 l.m.)
8. Supply and install hot-dipped 100mm x 100mm x 10mm angle bar for construction joints, including dowel bars (9 l.m.)
9. Excavation of existing fill materials for electrical works (73 cu.m.) and supply and place gravel bedding (2 cu.m.)

D. PORT LIGHTING SYSTEM

DATE OF BIDDING	: 31 July 2024
DATE OF AWARD	: 19 August 2024
DATE OF NOTICE TO PROCEED	: 11 September 2024
CONTRACT DURATION	: 720 <i>calendar days</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: <i>₱493,897,101.19</i>
EFFECTIVITY DATE	: 12 September 2024
ORIGINAL EXPIRY DATE	: 01 September 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 27.583% complete with a negative slippage of 0.175%.
REMARKS:	: - On-going.

PROJECT BRIEF

PROJECT TITLE	: SINDANGAN PORT EXPANSION PROJECT
LOCATION	: PORT OF SINDANGAN, SINDANGAN, ZAMBOANGA DEL NORTE
CONTRACTOR	: WTG CONSTRUCTION AND DEVELOPMENT CORPORATION
SCOPE OF WORK	A. REMOVAL AND EXCAVATION WORKS 1. Chipping of RC curb & smoothen with mortar 2. Removal and disposal of existing coping wall 3. Removal and disposal of existing fence 4. Removal and disposal of existing pavement and ramp 5. Scraping of gravel base course 6. Removal of existing walkway 7. Removal of existing mooring bollard and Rubber Dock Fender 8. Removal of existing solar and single angle bar lamp post including accessories 9. Excavation of seabed B. PORT OPERATIONAL AREA & CONTINUOUS RORO RAMP 1. Supply & driving of Z-type steel sheet pile and connector 2. Supply & installation of dowel bars for steel sheet piles 3. Handling, pitching & driving of steel sheet piles 4. Supply & installation of steel waling and splice plate 5. Supply & driving of steel pipe pile including protection coating 6. Handling, pitching & driving of steel pipe piles 7. Cutting & disposal of newly driven steel pipe piles 8. Extraction of clogged materials inside the SPP 9. Supply & placing of sand filler for SPP 10. Supply & placing of concrete filler for SPP 11. Supply & installation of reinforcing steel cage for SPP 12. Supply & driving of PSC anchor and mooring pile 13. Cutting & disposal of newly driven PSC anchor and mooring pile 14. Supply & placing of 3,500 PSI concrete 15. Supply & installation of reinforcing steel bars 16. Supply & placing of gravel bedding 17. Supply & placing of 50 to 1,000 kg. rocks 18. Supply & installation of tie-rod 19. Supply & installation of geotextile fabric 20. Supply & placing of fill materials 21. Supply & placing of aggregate base course 22. Construction of PCCP and reinforced concrete Pavement 23. Construction of security fence 24. Supply & installation of solar lamp post and accessories 25. Drainage system 26. Supply, fabricate & installation of grade 50 plate machine bended

27. Supply & installation of newly removed rubber dock fenders
28. Supply & installation of newly removed mooring bollards

C. RC PIER WITH BREAKWATER PILES

1. **Supply & driving of PSC test piles**
2. Supply & driving of PSC piles
3. Cutting & disposal of newly driven PSC piles
4. Supply & placing of 3,500 PSI concrete for the superstructure
5. Supply & installation of reinf. steel bar for the superstructure
6. Supply & installation of construction joints
7. Supply & installation of Rubber Dock Fenders
8. Supply & installation of mooring bollards

DATE OF BIDDING	: 10 September 2024
DATE OF AWARD	: 20 September 2024
DATE OF NOTICE TO PROCEED	: 22 October 2024
CONTRACT DURATION	: 720 calendar days
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱536,230,011.70
EFFECTIVITY DATE	: 23 October 2024
ORIGINAL EXPIRY DATE	: 12 October 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 21.443% complete with a negative slippage of 32.338%.
REMARKS:	: - On-going. - Negative slippage of the project was due to bad weather condition.

PROJECT BRIEF

PROJECT TITLE	: OPOL PORT EXPANSION AND RESTORATION PROJECT
LOCATION	: BRGY. LUYONG, BONBON, OPOL, MISAMIS ORIENTAL
CONTRACTOR	: KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORP./ JIOPROVIDER CORP./ JV
SCOPE OF WORK	A. DEMOLITION, REMOVAL AND EXCAVATION WORKS 1. Remove and turn-over to PPA existing mooring bollard and accessories (9 no.) 2. Remove existing fender and turn-over to PPA (17 no.) 3. Removal of existing solar lamp post and re-install to new locations (4 no.) 4. Demolish and dispose existing RC wharf deck (2,700 sq.m.) 5. Cut and dispose existing concrete piles up to elevation (400 no.) 6. Demolish and dispose portion of existing concrete pavement for transition ramp (659 sq.m.) 7. Chip-off portion of existing retaining wall prior to construction of retaining wall 3 (10 m.) 8. Excavate/backfill existing fill for retaining wall, lamp post foundation, handhole, duct bank and PVC installation (181 cu.m.) 9. Remove and re-install existing paving blocks for the construction of lamp post foundation, handhole, duct bank and PVC installation (192 sq.m.) B. UPGRADING OF BERTHING FACILITY, PHASE 1 AND PHASE 2 1. Supply and deliver steel pipe sheet piles (A252 Grade 2, Ø 900mm x 13mm thk) (2,262 m.t.) 2. Supply and welding of O-pile connector to the steel pipe pile, 1 pc. Male and 1 pc. Female (156,714 kg.) 3. Application of polyurethane external coating for steel pipe sheet piles (polyurethane @ 1,500 microns dry film thickness or equivalent) (7,775 sq.m.) 4. Handle, pitch and drive steel pipe sheet piles (Ø 900mm x 13mm thk) (7,955 l.m.) 5. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (16,090 kg.) 6. Supply and place sand fill for steel pipe piles (952 cu.m.) 7. Supply and place 3,500 PSI concrete filler for steel pipe sheet piles (450 cu.m.) 8. Supply and install steel cage bar for steel pipe sheet piles

(56,067 kg.)

9. Supply, deliver and drive 450mm x 450mm PSC anchor piles (720 l.m.) including splicing (18 no.) and chipping/cutting of PSC pile up to required elevation (18 no.)
10. Supply, place and compact gravel bedding (23 cu.m.)
11. Supply and place 3,500 PSI concrete for retaining wall, coping wall, anchor pile wall, mooring block, anchor block, RC curb, lamp post foundation, duct bank, handhole and pedestal post (1,207 cu.m.)
12. Supply and install steel reinforcement for retaining wall, coping wall, anchor pile wall, mooring block,
13. Supply and place 3,000 PSI concrete filler in jute bags for concrete blocks (11 cu.m.)
14. Supply and place 3,000 PSI concrete blocks, (171 cu.m.), 1,000 kg. armour rocks (627 cu.m.) and 50-100 kg. core rocks, (18,888 cu.m.)
15. Supply and install tie-rod (steel 45) of various sizes, including accessories (264 set)
16. Supply and install geotextile filler fabric, (7,196 sq.m.) supply and place sand and gravel fill, (37,380 cu.m.) and supply, place and compact aggregate sub-base course (4,881 cu.m.)
17. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (6,138 sq.m.) and supply, place and compact aggregate base course (1,228 cu.m.)
18. Excavation and backfilling works for catch drain manhole, RCPC and lamp post foundation (215 cu.m.)
19. Construct catch drain manhole including installation of hot-dipped galv angle bar 200mm x 200mm x 12mm (12 set), supply and install reinforced concrete pipe culvert (RCP) Ø 600mm (155 l.m.)
20. Supply, deliver and install Rubber dock fender (V-type, 500H x 1500L) including accessories (18 set) and 35T mooring bollard, T-head including accessories (18 set)
21. Construct Port Lighting System (1 lot)

DATE OF BIDDING	: 13 November 2024
DATE OF AWARD	: 05 December 2024
DATE OF NOTICE TO PROCEED	: 23 December 2024
CONTRACT DURATION	: 720 <i>calendar days</i>
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱731,559,621.29
EFFECTIVITY DATE	: 23 December 2024
ORIGINAL EXPIRY DATE	: 12 December 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 80.523% complete and progressing ahead of 55.719%.
REMARKS:	: - Ongoing.

PROJECT BRIEF

PROJECT TITLE	: SAN JOSE (DINAGAT) PORT EXPANSION PROJECT
LOCATION	: PORT OF SAN JOSE, PROVINCE OF DINAGAT ISLANDS
CONTRACTOR	: KHAN KON CHI CONSTRUCTION AND DEVELOPMENT CORPORATION
SCOPE OF WORK	A. REMOVAL, CUTTING AND EXCAVATION WORKS 1. Remove RC decks of existing RC wharf and roro ramp and mooring and fendering system including turning over of materials with value to PPA 2. Cut and dispose existing PSC sheet and square piles up to required elevation 3. Remove existing walkway structure, fence, breasting dolphins, embedded structure and pavement including turning over of materials with value to PPA authority 4. Excavate existing seabed up to required elevation 5. Relocate existing floodlights and solar lights B. CONSTRUCTION OF PORT OPERATIONAL AREA 1. Supply and deliver to site 900mm diameter x 13mm thk steel pipe sheet piles including interlock connectors (1,176 mt), walers (8,960 kg.) and protective coating (4,411 sq.m.) 2. Drive steel pipe sheet piles (3,930 l.m.) including extraction of clogged materials (435 cu.m.) 3. Supply and place sand fillers (569 cu.m.), steel reinforcements (43,829 kg.) and 3,500 PSI concrete filler (368 cu.m.) for steel pipe sheet piles 4. Supply and place 3,500 PSI concrete for various structural member (961 cu.m.) including steel reinforcements (69,664 kg.) 5. Supply and place 50-100 kg/pc core rocks (13,663 cu.m.) and 1,000 kg/pc armour rocks (1,149 cu.m.) 6. Supply and install tie-rods of various sizes (steel 45) including accessories (184 sets) 7. Supply and place sand and gravel fill (18,523 cu.m.) geotextile filter (3,364 sq.m.) subbase (3,541 cu.m.) base course (799 cu.m.) and gravel bedding (95 cu.m.) 8. Construct Portland Cement Concrete Pavement, 300mm thick (3,993 sq.m.) including construction joint (56 l.m.) and drainage system (69 l.m.) 9. Supply and install Rubber Dock Fenders, V-type 500H x 1,500L, (22 sets) and mooring bollards, T-head type, (13 sets) 10. Construct Security Fence 11. Supply and install Port Lighting System, power shore outlet and distribution line 12. Supply and place steel ramp protection (10 units)

DATE OF BIDDING	: 05 February 2025
DATE OF AWARD	: 26 February 2025
DATE OF NOTICE TO PROCEED	: 17 March 2025
CONTRACT DURATION	: 450 calendar days
APPROVED BUDGET AMOUNT	: ₱441,343,632.41
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱440,100,183.40
EFFECTIVITY DATE	: 18 March 2025
ORIGINAL EXPIRY DATE	: 10 June 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 54.036% complete and progressing ahead of 23.076%.
REMARKS:	: - On-going. - Bulk of accomplishment is attributed to the supply of piles.

PROJECT BRIEF

PROJECT TITLE	: ISABELA PORT IMPROVEMENT AND REHABILITATION PROJECT
LOCATION	: PORT OF ISABELA, ISABELA CITY, BASILAN
CONTRACTOR	: MAMSAR CONSTRUCTION AND INDUSTRIAL CORPORATION
SCOPE OF WORK	A. REMOVAL, DISPOSAL AND EXCAVATION WORKS 1. Remove existing fender and turn-over to the authority (4 no.) 2. Remove existing mooring bollard and turn-over to the authority (8 no.) 3. Remove and dispose existing RC deck (780 sq.m.) 4. Remove and dispose existing mooring / breasting dolphins (3 no.) 5. Cut and dispose existing PSC piles up to seabed elevation (121 no.) 6. Excavation of existing seabed up to required elevation (6,066 cu.m.) B. PORT OPERATIONAL AREA 1. Supply and deliver to site 1,200 mm dia. Tubular steel pipe sheet piles including connectors (927 m.t.) 2. Application of polyurethane external coating for steel pipe sheet piles (polyurethane @ 1,500 microns dry film thickness or equivalent) (4,411 sq.m.) 3. Handle, pitch and drive steel pipe sheet piles (2,160 l.m.) 4. Supply and install steel channel/wale, dowel bars, steel plates, bolts and other accessories/incidentals for steel walling (9,000 kg.) 5. Supply, fabricate and install reinforcing cylinder band for steel pipe piles (90 no.) 6. Extraction of clogged materials inside the steel pipe sheet piles (874 cu.m.) 7. Supply and place sand fill for steel pipe piles (291 cu.m.) 8. Supply and place 3,500 PSI concrete filler for steel pipe sheet piles (1,262 cu.m.) 9. Supply and install steel cage bar for steel pipe sheet piles (1,262 cu.m.) 10. Supply, deliver and drive 450mm x 450mm PSC anchor piles (1,160 l.m.) and chipping/cutting of PSC pile up to required elevation (58 no.) 11. Supply and place 3,500 PSI concrete for anchor wall, anchor pile wall, retaining wall, RC curb, drainage outfall, and electrical works (453 cu.m.) 12. Supply and install steel reinforcement for anchor wall, anchor pile wall, retaining wall, RC curb, drainage outfall, and electrical works (453 cu.m.)

13. Supply and place of gravel bedding (5 cu.m.)
14. Supply and place of 50 to 100 kg. core rocks (9,971 cu.m.)
15. Supply and place leveling rocks (1 cu.m.) and concrete blocks (4 no.)
16. Supply and place concrete in jute bag (28 cu.m.)
17. Supply and install tie-rod (steel 45) of various sizes, including accessories (68 set)
18. Supply and install geotextile filler fabric, (2,343 sq.m.), supply and place sand and gravel fill, (12,821 cu.m.) and supply, place and compact aggregate sub-base course (2,762 cu.m.)
19. Construct Portland Cement Concrete Pavement (300mm thk) including dowel bars and construction joints (1,567 sq.m.) and supply, spread and compact aggregate base course (309 cu.m.)
20. Construct catch drain manhole including installation of hot-dipped galvanized angle bar 200mm x 200mm x 12mm (6 set) supply and install reinforced concrete pipe culvert (RCP) Ø 600mm (82 l.m.)
21. Supply, deliver and install Rubber Dock Fender (V-type, 500H x 2000L) including accessories (9 set) and 50T mooring bollard, T-head, including accessories (5 set)

C. PORT OPERATIONS BUILDING

1. Construction of a temporary facility (255 sq.m.)
2. Removal, disposal and excavation/backfilling works
3. Construction of 2-storey Port Operations Building, complete with architectural finishes, electrical, mechanical, water and waste treatment facility, etc. (1,639.50 sq.m. 330 pax)
4. Supply, delivery and installation of distribution transformer and accessories
5. Supply and installation of solar panel and accessories

DATE OF BIDDING	: 21 January 2025
DATE OF AWARD	: 10 February 2025
DATE OF NOTICE TO PROCEED	: 12 March 2025
CONTRACT DURATION	: 720 calendar days
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱544,815,904.03
EFFECTIVITY DATE	: 17 March 2025
ORIGINAL EXPIRY DATE	: 06 March 2027
PROJECT STATUS (As of 25 July 2025)	: - The project is 0.940% complete with a negative slippage of 1.752%.
REMARKS:	: - On-going.

PROJECT BRIEF

PROJECT TITLE	: GUINSILIBAN PORT EXPANSION PROJECT
LOCATION	: PORT OF GUINSILIBAN, NORTH POBLACION, GUINSILIBAN, CAMIGUIN
CONTRACTOR	: JEJOR'S CONSTRUCTION CORPORATION
SCOPE OF WORK	: A. PORT OPERATIONAL AREA (A = 2,588.76 SQ.M.) WITH CONTINUOUS RORO RAMP ON FILL (9.00M X 40.00M) 1. Cutting and removal of existing PSC sheet pile up to required elevation (52 nos.) 2. Demolish and dispose portion of existing Portland cement Concrete Pavement (196 sq.m.) 3. Scrape existing aggregate base course (196 sq.m.) 4. Excavation of existing seabed (99 cu.m.) 5. Excavate existing fill materials including backfilling hereinafter (211 cu.m.) 6. Removal of portion of port operational area for installation of retaining wall (10 l.m.) 7. Supply, deliver to site and drive U-type steel sheet piles including connectors (191 m.t.) 8. Supply and installation of dowel bars (3,160 kgs.) 9. Supply and installation of steel walling and splice plate for SPP (5,375 kgs.) 10. Supply and placing of 3,500 PSI concrete (439 cu.m.) 11. Supply and installation of reinforcing steel bars (34,937 kgs.) 12. Supply and placing of gravel bedding (33 cu.m.) 13. Supply and placing of 50 to 100 kg/pc core rocks (3,041 cu.m.) and 1,000 kg/pc armour rocks (764 cu.m.) 14. Supply and installation of various lengths of 46mm dia. Tie-rod including accessories (61 set) 15. Supply and installation of geotextile fabric (1,772 sq.m.) 16. Supply and placing of sand and gravel fill (7,101 cu.m.) and aggregate subbase course (1,783 cu.m.) 17. Supply and placing of aggregate base course (505 cu.m.) 18. Construction of Portland Cement Concrete Pavement (2,139 sq.m.) and reinforced concrete pavement (342 sq.m.) 19. Supply, fabricate and installation of black iron channel steel ramp protection (18 sets) 20. Supply and installation of Portlighting System (1 lot) 21. Drainage System (1 lot) 22. Supply, delivery and installation of Rubber Dock Fenders (V-type, 500H x 1500L) (11 sets) 23. Supply, delivery and installation of mooring bollards (35 tons, t-head) (2 sets) 24. Supply and installation of stainless steel railings (1 lot) : B. REIMBURSABLE ITEMS 1. Secure approval of environmental compliance certificate (ECC) application, clearance and other necessary documentary requirements
DATE OF BIDDING	: 31 January 2025
DATE OF AWARD	: 12 February 2025

DATE OF NOTICE TO PROCEED	:	06 March 2025
CONTRACT DURATION	:	390 <i>calendar days</i>
APPROVED BUDGET AMOUNT	:	<i>₱126,740,386.48</i>
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	<i>₱125,737,254.64</i>
EFFECTIVITY DATE	:	07 March 2025
ORIGINAL EXPIRY DATE	:	31 March 2026
PROJECT STATUS	:	- The project is 24.725% complete and progressing ahead of
(As of 25 July 2025)		9.029%.
REMARKS:	:	- Ongoing.

PROJECT BRIEF

PROJECT TITLE	: REHABILITATION / RETROFITTING OF ILIGAN PORT
LOCATION	: PORT OF ILIGAN, LANA DEL NORTE
CONTRACTOR	: MAMASAR CONSTRUCTION AND INDUSTRIAL CORPORATION
SCOPE OF WORK	A. STRUCTURAL RETROFITTING 1. Supply, fabrication and installation of hanging scaffoldings and platforms 2. Removal/scraping of barnacles and other marine growth from exposed portion of 3. Cleaning of existing surfaces by removing all loose concrete, rust and flakes including application of rust converter for the exposed rebars 4. Removal and replacement of heavily corroded rebars including application of rust 5. Supply and injection of structural epoxy for cracked concrete surfaces (Low - Viscosity) 6. Supply and place epoxy mortar 7. Supply and installation of 2-layer carbon fiber-reinforced polymer (CFRP) including saturated epoxy for surfaces above water 8. Supply and application of epoxy barrier coating for CFRP surfaces (300 microns dry film thickness and higher or equivalent) 9. Supply and apply cementitious waterproof for underdeck concrete surfaces 10. Derusting and application of paint for existing bollards
DATE OF BIDDING	: 28 January 2025
DATE OF AWARD	: 12 February 2025
DATE OF NOTICE TO PROCEED	: 12 March 2025
CONTRACT DURATION	: 360 calendar days
APPROVED BUDGET AMOUNT	: ₱241,875,100.98
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱240,873,883.92
EFFECTIVITY DATE	: 17 March 2025
ORIGINAL EXPIRY DATE	: 11 March 2026
PROJECT STATUS (As of 25 July 2025)	: - The project is 46.513% complete and progressing ahead of 34.847%.
REMARKS:	: - On-going.

PROJECT BRIEF

PROJECT TITLE	: REHABILITATION / RETROFITTING OF SURIGAO PORT
LOCATION	: PORT OF SURIGAO, SURIGAO CITY, SURIGAO DEL NORTE
CONTRACTOR	: J.C. PIÑON CONSTRUCTION, INC.
SCOPE OF WORK	: A. STRUCTURAL RETROFITTING 1. Supply, fabrication and installation of hanging scaffoldings and platforms 2. Removal/Scraping of barnacles and other marine growth from exposed portion of structure 3. Preparation and cleaning of existing surfaces including removal of all loose concrete, rust and flakes including application of rust converter for the exposed rebars 4. Removal and replacement of heavily corroded rebars including application of rust converter 5. Supply and injection of structural epoxy for cracked concrete surfaces (Low - Viscosity) 6. Supply and place epoxy mortar 7. Supply and installation of 2-layer carbon fiber-reinforced polymer (CFRP) including saturated epoxy for surfaces above water 8. Supply and application of epoxy barrier coating for CFRP surfaces (300 microns dry film thickness and higher or equivalent) 9. Supply and apply cementitious waterproof for underdeck concrete surfaces 10. Derusting and application of paint for existing bollards
DATE OF BIDDING	: 28 January 2025
DATE OF AWARD	: 12 February 2025
DATE OF NOTICE TO PROCEED	: 08 April 2025
CONTRACT DURATION	: 300 calendar days
APPROVED BUDGET AMOUNT	: ₱87,900,416.84
SOURCE OF FUNDS	: PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	: PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	: ₱87,390,003.65
EFFECTIVITY DATE	: 08 April 2025
ORIGINAL EXPIRY DATE	: 01 February 2026
PROJECT STATUS	: - The project is 34.532% complete and progressing ahead of 24.586%.
(As of 25 July 2025)	
REMARKS:	: - On-going.

PROJECT BRIEF

PROJECT TITLE	: REHABILITATION / RETROFITTING OF MATI PORT
LOCATION	: PORT OF MATI, MATI CITY, DAVAO ORIENTAL
CONTRACTOR	: EC STRUCTURAL COMPOSITES, INC.
SCOPE OF WORK	: A. STRUCTURAL RETROFITTING 1. Supply, fabrication and installation of hanging scaffoldings and platforms 2. Removal and turning over to PPA authority existing damaged rubber dock fender 3. Removal/Scraping of barnacles and other marine growth from exposed portion 4. Cleaning of existing surfaces by removing all loose concrete, rust and flakes including application of rust converter for the exposed bars 5. Removal and replacement of heavily corroded rebars including application of rust 6. Supply and injection of structural epoxy for cracked concrete surfaces (Low - Viscosity) 7. Supply and place epoxy mortar 8. Supply and installation of 2-layer carbon fiber-reinforced plastic (carps) including saturated epoxy for surfaces above water 9. Supply and application of epoxy barrier coating for Carps surfaces 10. Supply and apply cementitious waterproof for underdeck concrete surfaces 12. Supply and application of paint for existing bollards
DATE OF BIDDING	: 31 January 2025
DATE OF AWARD	: 12 February 2025
DATE OF NOTICE TO PROCEED	: 25 March 2025
CONTRACT DURATION	: 180 calendar days
ORIGINAL CONTRACT AMOUNT	: ₱33,740,903.97
EFFECTIVITY DATE	: 26 March 2025
ORIGINAL EXPIRY DATE	: 21 September 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 72.336% complete and progressing ahead of 9.000%.
REMARKS	: - On-going. - Negative slippage of the project was due to encountered unworkable weather condition.

PROJECT BRIEF

PROJECT TITLE	: REHABILITATION / RETROFITTING OF BABAK PORT
LOCATION	: PORT OF BABAK, SAMAL ISLAND, DAVAO DEL NORTE
CONTRACTOR	: EC STRUCTURAL COMPOSITES, INC.
SCOPE OF WORK	: A. STRUCTURAL RETROFITTING 1. Supply, fabrication and installation of hanging scaffoldings and platforms 2. Demolish and dispose portion of existing structure including turn-over of materials with value to PPA authority 3. Removal/scraping of barnacles and other marine growth from exposed portion of structure 4. Preparation and cleaning of existing surfaces including removal of all loose concrete, rust and flakes including application of rust converter for the exposed bars 5. Removal and replacement of heavily corroded rebars including application of rust 6. Supply and install steel reinforcement 7. Supply and place 3,500 PSI concrete 8. Supply and injection of structural epoxy for cracked concrete surfaces (Low-Viscosity) 9. Supply and place epoxy mortar 10. Supply and installation of 2-layer carbon fiber-reinforced polymer (CFRP) including saturated epoxy for surfaces above water 11. Supply and application of epoxy barrier coating for GFRP surfaces (300 microns dry film thickness and higher or equivalent) 12. Supply and apply cementitious waterproof for underdeck concrete surfaces 13. Derusting and application of paint for existing mooring bollards and cleats
DATE OF BIDDING	: 31 January 2025
DATE OF AWARD	: 12 February 2025
DATE OF NOTICE TO PROCEED	: 25 March 2025
CONTRACT DURATION	: 180 <i>calendar days</i>
ORIGINAL CONTRACT AMOUNT	: ₱43,434,949.13
EFFECTIVITY DATE	: 26 March 2025
ORIGINAL EXPIRY DATE	: 21 September 2025
PROJECT STATUS (As of 25 July 2025)	: - The project is 64.032% complete with a negative slippage of 9.118%.
REMARKS	: - On-going. - Negative slippage of the project was due to encountered unworkable weather condition.

PROJECT BRIEF

PROJECT TITLE	: LAMAO (LILOY) PORT EXPANSION PROJECT
LOCATION	: PORT OF LAMAO, BRGY. LAMAO, LILOY, ZAMBOANGA DEL NORTE
CONTRACTOR	:
SCOPE OF WORK	A. REMOVAL, DISPOSAL AND EXCAVATION WORKS 1. Removal of existing fender (10 nos.) and mooring bollards (7 nos.) including turning over of materials with value to PPA 2. Removal and disposal of existing RC deck (430 sq.m.) and building structures 3. Cutting of existing PSC piles up to seabed elevation (64 no.) 4. Excavation of existing seabed up to required elevation prior to installation of core rocks (8,484 cu.m.) 5. Excavation of existing portion of fill up to required elevation including backfilling and disposal of unsuitable materials (23 cu.m.) 6. Chip-off and dispose existing RC curb, flush to required elevation and smoothen with mortar (86 l.m.) 7. Removal of existing lamp post and turn-over to the authority (8 sets) 8. Removal and disposal existing fence and gate (96 l.m.) B. PORT OPERATIONAL AREA WITH RORO RAMP ON FILL 1. Supply and deliver to site of 800mm dia. steel pipe pile and connectors (1,203 mt.) including driving (4,425 l.m.) of SPP and application of polyurethane external coating and mastic filler (4,004 sq.m.) 2. Supply, fabricate and install reinforcing cylinder band for steel pipe piles (177 no.) 3. Supply and installation of steel walling and splice plate for SPP (15,487 kgs.) 4. Extraction of clogged materials inside the SPP (416 cu.m.) 5. Supply and installation of reinforcing steel cage for SPP (166,768 kgs.) 6. Supply and placing of concrete filler for SPP (916 cu.m.) 7. Supply and deliver to site 400mm x 400mm PSC anchor and vertical piles (506 l.m.) 8. Supply and placing of 3,500 PSI concrete for the anchor wall, anchor pile wall, retaining wall, RC curb, drainage outfall, and electrical works (575 cu.m.) 9. Supply and installation of reinforcing steel bars the anchor wall, anchor pile wall, retaining wall, RC curb, drainage outfall and electrical works (20,062 kgs.) 10. Supply and placing of gravel bedding (25 cu.m.)

11. Supply and placing of 50 to 100kg. Core rocks (6,632 cu.m.)
12. Supply and placing of 1,000 kg armour rocks (113 cu.m.)
13. Supply and installation of concrete blocks invarious sizes including lifting handle (8 no.)
14. Supply and placing of sacked concrete (12 cu.m.)
15. Supply and installation of tie-rod of various sizes including accessories (69 set)
16. Supply and installation of geotextile fabric (3,265 sq.m.)
17. Supply and placing of sand and gravel fill (14,740 cu.m.), aggregate subbase course (4,038 cu.m.) and aggregate base course (624 cu.m.)
18. Construction of PCC Pavement including dowel bars and construction joint (3,122 sq.m.) with 20mm thk. Steel ramp protection (16 sets)
19. Construction of Portlighting system (1 lot)
20. Construction of lateral drainage (77 l.m.) and catch drain manhole (5 nos.) including laying of 600mm dia reinforced concrete pipe (66 l.m.)
21. Construction of security fence (32 l.m.)
22. Supply, deliver and install Rubber Dock Fenders (V-type 600h x 2000L) (8 sets) and mooring bollard (35 tons) (2 sets)
23. Reinstallation of lamp post including accessories (7 set)

C. CARGO SHED, GATE AND GUARDHOUSE

1. Construction of Cargo Shed, complete with architectural finishes, electrical, mechanical, water/sewerage system, etc. (300 sq.m.)
2. Construction of gate and guardhouse (1 lot)

D. REIMBURSABLE ITEMS

1. Secure approval of Environmental Compliance Certificate (ECC)

DATE OF BIDDING	:	
DATE OF AWARD	:	
DATE OF NOTICE TO PROCEED	:	
CONTRACT DURATION	:	720 calendar days
APPROVED BUDGET AMOUNT	:	₱436,391,866.41
SOURCE OF FUNDS	:	PPA CORPORATE BUDGET
IMPLEMENTING OFFICE	:	PPA - PORT CONSTRUCTION AND MAINTENANCE DEPARTMENT (PCMD)
ORIGINAL CONTRACT AMOUNT	:	₱493,122,922.05
EFFECTIVITY DATE	:	
ORIGINAL EXPIRY DATE	:	
PROJECT STATUS (As of 25 July 2025)	:	- Bidding was conducted on 29 July 2025. - For post-qualification of the lowest bidder.
REMARKS:	:	