

PROJECT FEATURE

PROJECT TITLE	:	REHABILITATION OF EXISTING R.C. PIER	
LOCATION	:	Port of Baybay, Leyte	
SCOPE OF WORK	:	A. DEMOLITION, REMOVAL & EXCAVATION WORKS <ol style="list-style-type: none">1 Demolition & disposal of existing RC deck (1,404 sq.m.)2 Demolition & disposal of existing breasting dolphin (95 cu.m.)3 Cutting & disposal of existing RC piles up to seabed (271 nos.)4 Removal of existing bollard (28 sets)5 Removal of existing rubber dock fender (11 sets)6 Demolition & disposal of existing PCCP and Ramp (262 sq.m.)7 Chipping of existing RC curb (5 l.m.)8 Chipping/disposal existing coping wall & retaining wall (7 cu.m.)9 Excavation/backfilling works (149 cu.m.) B. TRANSITION RAMP & EXTENSION OF RORO RAMP ON FILL <ol style="list-style-type: none">1 Supply & placing of 3,500 psi. concrete (29 cu.m.)2 Supply & installation of reinforcing steel bar (2,396 kg.)3 Supply & placing of gravel bedding (6 cu.m.)4 Supply & placing of selected fill materials (9 cu.m.)5 Supply & placing of aggregate base course (52 cu.m.)6 Construction of PCCP (262 sq.m.)7 Re-installation of old rubber dock fenders (5 sets) C. REHABILITATION OF EXISTING R.C. PIER <ol style="list-style-type: none">1 Supply/driving/chipping& splice of PSC square piles (9,388 l.m.)2 Supply & installation of reinforcing steel bar (146,195 kg.)3 Supply & placing of 3,500 psi. concrete (942 cu.m.)4 Supply & installation of construction joints (52 l.m.)5 Supply & installation of Rubber dock fenders (35 sets)6 Supply & installation of mooring bollards (7 sets)7 Re-installation of old mooring bollards (28 sets)	
APPROVED BUDGET FOR THE CONTRACT	:	Php	126,092,268.37
SOURCES OF FUNDING	:	PPA Corporate Fund	
TOTAL PROJECT COST	:	Php	142,484,263.26
PROJECT DURATION	:	420 Calendar Days	