DREDGING AND SURVEY DEPARTMENT
HEAD OFFICE, MANILA

BAGONG PILIPINAS

PHILIPPINE PORTS AUTHORITY

Form No. I

PROJECT FEATURE

PROJECT TITLE	:	**Proposed Dredging of Bohol Clustered Project: Ports of Tagbilaran and Catagbacan**
LOCATION	:	**Province of Bohol**
MAJOR SCOPE OF WORK	:	**1) Dredging along berths, approaches and maneuvering areas of the ports to a designed depth below Mean Lower Low Water (MLLW) as follows:** **Port of Tagbilaran's Entrance Channel @ 10.00 meters;** **Port of Tagbilaran's Continuous Ramp @ 6.00 meters;** **Catagbacan Port @ 6.00 and 9.00 meters** **2) Total Volume to be Dredged : 209,000 cu.m.** **(146,000 cu.m. @ Tagbilaran Port;** 96,000 & 50,000 cu.m. @ the Entrance Channel and Continuous Ramp, resp.) **(63,000 cu.m. @ Catagbacan Port)** **Seabed materials at Tagbilaran's Continuous Ramp comprise mostly of soft to medium dense clayish sand/mud, silt, sand and pebbles with possible highly compacted soil; whereas, along the Entrance Channel and Catagbacan Port is medium to highly dense sand, clayeth soil, gravel with possible granulized/dead corals.** **3) Disposal of dredged soil materials 15.00 kms away from the project site**
APPROVED BUDGET FOR THE CONTRACT	:	**P 118,304,306.64**
TOTAL PROJECT COST	:	**P 121,261,914.31**
PROJECT (DREDGING) UNIT COST	:	**P 568.36 per cu. m. @ Ports of Catagbacan and Tagbilaran's Entrance Channel** **P 464.08 per cu. m. @ Port of Tagbilaran's Cont. Ramp** (Unit Cost for Dredging Works Only)
PROJECT DURATION	:	**340 calendar days** (inclusive of Sundays / Holidays and unworkable