Project: **Maintenance of Opol Office, Port of Opol [MPF-MOC-30-2025]**
Location: Port of Cagayan de Oro

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT COST	AMOUNT
1.0	**Removal /Disposal of Exisiting Roofing and Cutting of Door /aircon slot**	1.00	LOT		

Work Description
Supply of Labor and equipment for the Removal /Disposal of Exisiting Roofing and Cutting of Door /aircon slot

Materials

NONE

Manpower

1	- Foreman	3.00	day(s)		
1	- Skilled Labor	3.00	day(s)		
2	- Unskilled Labor	3.00	day(s)		

Equipment

1	- Boomtruck	1.00	day(s)		
1	- Acy/Oxygen cutting outfit	3.00	day(s)		

ESTIMATED DIRECT COST	₱
ESTIMATED INDIRECT COST	₱
TOTAL COST OF WORK ITEM 1.	₱

2.0	**Installation of Single Pre-Fab 6mx2.5mx2.5m**	1.00	UNIT		

Work Description
Supply of Materials, Labor and equipment for the installation of Single Pre-Fab 6mx2.5mx2.5m

Materials

	Single Pre-Fab 6m x 2.5m x2.5m	1.00	unit		
	Inclusions:				
	EPS Panel walling 50mm and ceiling 50mm				
	Galvanized steel frame				
	PVC Window				
	3 set 2 gang outlet & 1 switch				
	Flooring 3/4 "Marine Plywood				
	Including Installation and Labor				
	Add on:				
	Double action glass door	2.00	unit		
	floormat (black)	1.00	lot		
	roofing	1.00	lot		

Manpower

NONE

Equipment

NONE

ESTIMATED DIRECT COST	₱
ESTIMATED INDIRECT COST	₱
TOTAL COST OF WORK ITEM 2	₱

3.0	**Installation of Door Jamb and Aircon Framing**	1.00	LOT		

Work Description
Supply of Materials, Labor and equipment for the Installation of Door Jamb and Aircon Framing

Materials

	50mmx150mmx1.5mm rectangular tubing	2.00	length		
	Angle Bar, 38x38x3mmx6m	2.00	length		
	Flat bar 25mmx6mmx6m	1.00	length		
	Epoxy primer gray	1.00	gal		
	Quick Dry Enamel	1.00	gal		
	consumables				

Manpower

1	Foreman	3.00	day(s)		
1	Skilled Labor	3.00	day(s)		
1	Unskilled Labor	3.00	day(s)		

Equipment

1	Welding Machine	3.00	day(s)		
1	Portable grinder	3.00	day(s)		

ESTIMATED DIRECT COST	₱	
ESTIMATED INDIRECT COST	₱	
TOTAL COST OF WORK ITEM 3.	₱	

TOTAL BID AMOUNT : ₱ _____

BID AMOUNT IN WORDS :

_____

_____

NAME OF BIDDER :: _____

SIGNATURE: _____